

- 6/24/68 - Logging: Sonic. Gr. - Conditionned hole.
(8 D)
- 6/25/68 - Drilled to 1329 m (41 m in 7.00 hours)
(9 D) (important drag)
- 6/26/68 - Drilled to 1411 m (82 m in 19.00 hours)
(10 D)
- 6/27/68 - Drilled to 1414 m (3m in 2 hours)
Wear bushing - rotary table - pulling tool fell
in the hole.
Milling job.
- 6/28/68 - Working on junk.
(12 D)
- 6/29/68 - Milling junk. Drilled to 1427 m (13 m in 3.30 hours)
(13 D)
- 6/30/68 - Drilled to 1616 m (189 m in 16.00 hours)
(14 D)
- 7/1/68 - Drilled to 1774 m (158 m in 15.00 hours)
(15 D) (D. Survey at 1690 m: 4°)
- 7/2/68 - Drilled to 1812 m (38 m in 6.00 hours)
(16 D) (D. Survey at 1810 m 3° 1/2)
Logging - CDM - failure
- 7/3/68 - Conditionned hole.
(17 D) Logging: GR SL - IL - FDC.
- 7/4/68 - Finishing logs CDM.
(18 D) Conditionned hole - Running 13 3/8 casing.
- 7/5/68 - Finished to run casing.
(19 D) Cemented with 47 tons class B + 2 % Dylite
followed by 55 tons neat class B.
Tested 3000 psi.
Picking up riser.
- 7/6/68 - Pulling out 20" BOP stack.
(20 D) Set emergency connector in the bottom.

- 7/7/68 - Ran 13 3/8 stack. Test ok. Started run 16" riser.
(21 D)
- 7/8/68 - Finished running riser. Complete ok. **test**
(22 D) RIH - Tagged cement at 1779 m. Reamed **out**.
Drilling from 1812 to 1880 m (68 m in 9.00 hours).
- 7/9/68 - Drilled to 2009 m (129 m in 18.30 hours)
(23 D) (D. Survey at 1967 m 2°)
- 7/10/68 - Drilled to 2141 m (132 m in 13.30 hours)
(24 D)
- 7/11/68 - Drilled to 2271 m (130 m in 15.30 hours)
(25 D) (D. Survey at 2235 m 3°45)
- 7/12/68 - Cut core No. 1 (17 m) and drilled to 2313 m
(26 D) (42 m in 6.30 hours)
(D. Survey at 2271 m 3°45)
- 7/13/68 - Drilled to 2395 m (82 m in 12.30 hours)
(27 D)
- 7/14/68 - Drilled to 2503 m (108 m in 11.30 hours)
(28 D) (D. Survey at 2395 m 3°30)
Tested stack ok.
- 7/15/68 - Drilled to 2590 m (87 m in 18.00 hours)
(29 D)
- 7/16/68 - Drilled to 2663 m (73 m in 13.00 hours)
(30 D)
- 7/17/68 - Drilled to 2702 m (39 m in 13.00 hours)
(31 D) (D. Survey at 2675 m 2°)
- 7/18/68 - Drilled to 2849 m (147 m in 14.30 hours)
(32 D) (D. Survey at 2749 m 2°
2849 m 4°)
- 7/19/68 - Conditioned hole
(33 D) Logging: IL - ML

Tag
Top Salt 2665 m.

- 7/20/68 - Drilled to 2900 m (51 m in 6.30 hours)
(Survey at 2900 m 2⁰45)
Logging: SLC - GR - CBL

- 7/21/68 - Logging. FDL - SNP - LL7 - CDM
(35 D) Tested stack ok.

- 7/22/68 - Started to replace mud.
(36 D) Prepared and displaced 170 m³ oil base mud.

- 7/23/68 - Finished changing mud.
(37 D) Drilled to 2902 m (2 m in 0.30 hours).

- 7/24/68 - Drilled to 3158 m (256 m in 15.30 hours).
(38 D) Short trip, some drags.

- 7/25/68 - Drilled to 3274 m (116 m in 7.00 hours)
(39 D) 2 short trips.

- 7/26/68 - Drilled to 3450 m (176 m in 14 hours).
(40 D) 3 short trips some drags - reaming.

- 7/27/68 - Drilled to 3457 m (7 m in 5.00 hours)
(41 D) 1 short trip
(D. Survey at 3450 m 1/4⁰)

- 7/28/68 - Drilled to 3471 m (14 m in 14.00 hours)
(42 D)

- 7/29/68 - Drilled to 3495 m (24 m in 12.30 hours)
(43 D) 1 short trip and reaming.

- 7/30/68 - Test BOP stack ok.
Drilled to 3549 m (54 m in 10.00 hours)
Some reaming.

- 7/31/68 - Drilled to 3594 m (45 m in 10.30 hours)
(45 D) Reaming. at each connection.
Important drags.

- 8/1/68 - Drilled to 3655 m (61 m in 12.00 hours)
(46 D) Very important drags.
- 8/2/68 - Drilled to 3665 m (10 m in 1.00 hours)
(47 D) (D. Survey at 3665 m 2⁰)
Reaming.
- 8/3/68 - Drilled to 3817 m (152 m in 19.00 hours)
(48 D) Reaming.
- 8/4/68 - Drilled to 3822 m (5 m in 1.00 hour)
(49 D) Important reaming when changing bit.
- 8/5/68 - Drilled to 3830 m (8 m in 16.00 hours) *End Salt section.*
(50 d) Reaming.
- 8/6/68 - Drilled to 3845 m (15 m in 20.00 hours)
(51 D) Reaming.
- 8/7/68 - Drilled to 3857 m (12 m in 12.30 hours)
(52 D)
- 8/8/68 - Drilled to 3863 m (6 m in 10.00 hours)
(53 D) Tested BOP ok. Reaming.
- 8/9/68 - Drilled to 3873m (10 m in 11.30 hours)
(54 D) Reaming.
- 8/10/68 - Drilling and coring (3 m)
(55 D) (11 m in 14.00 hours)
- 8/11/68 - Logging: SL GRC - IL
(56 D) Conditioned hole.
- 8/12/68 - Seismic survey. Drilled to 3890 m
(57 D) (6 m in 5.00 hours)
- 8/13/68 - Drilled to 3901 m (11 m in 10.00 hours)
(58 D) Reaming.
- 8/14/68 - Drilled to 3915 m (14 m in 14.00 hours)
(59 D) Reaming.
- 8/15/68 - Drilled to 3926 m (11 m in 11.30 hours)
(60 D) Reamed. Tested BOP ok.

- 8/16/68 - Drilled to 3938 m (12 m in 12.00 hours)
(61 D) Reaming.
- 8/17/68 - Drilled to 3947 m - in 8" 1/2 since 3942 m.
(62 D) (9 m in 9.30 hours)
- 8/18/68 - Drilled to 3957 m (10 m in 11.00 hours)
(63 D) (10 m in 11.00 hours)
- 8/19/68 - Drilled to 3968 m (11 m in 15.00 hours)
(64 D)
- 8/20/68 - Drilled to 3978 m (10 m in 11.00 hours)
(65 D)
- 8/21/68 - Drilled to 3991 m (13 m in 13.00 hours)
(66 D)
- 8/22/68 - Drilled to 3997 m (6 m in 7.00 hours)
(67 D)
- 8/23/68 - Logging: SLGR - IL -
(68 D) Conditioned hole.
- 8/24/68 - Logging: FDL - CDM - SIDEWALL CORES
(69 D) Set 2 cement plugs 25 T at 2300 m
16 T " 1850 m
- 8/25/68 - Cut 13 3/8 casing.
(70 D) Pulled out riser and BOP stack
- 8/26/68 - Cut 20" and 30" casing
(71 D) Pulled out with guide structure.
Surface cement plug 5 T
Pulling anchors out.
- 8/27/68 - Waiting on tugs
(72 D)
- 8/28/68 - Waiting on tugs
(73 D)
- 8/29/68 - Arrival: ATLAS, PACIFIC, HERMES
(74 D) Pulling anchors out.
- 8/30/68 - Finished anchors at 07^h00
(75 D) Towing - Barge released to Phillips at 20^h00