



Chevron

Norsk Chevron AS

END OF WELL REPORT

WELL 6506/3-1

PL259

February, 2002

Partner



Partner



| | |
|----------------|----------|
| Summary | 1 |
|----------------|----------|

| | |
|----------------|----------|
| General | 2 |
|----------------|----------|

| | |
|---|----------|
| Geology, Geophysics and Petrophysics | 3 |
|---|----------|

| | |
|--------------------|----------|
| Operational | 4 |
|--------------------|----------|

| | |
|------------------------|----------|
| Lessons Learned | 5 |
|------------------------|----------|

| | |
|-------------------------------|----------|
| Enclosure 1 | 6 |
| Daily Activity Reports | |

| | |
|---|----------|
| Enclosure 2 | 7 |
| Contractors' EOW Summaries & Reports | |

| | |
|------------------------------|----------|
| Enclosure 3 | 8 |
| Composite Log and CPI | |

| | |
|-----------------|----------|
| Appendix | 9 |
|-----------------|----------|

This section contains:

| | | |
|-----|---|---|
| 1.1 | Introduction..... | 2 |
| 1.2 | Summary of Well Objectives vs. Results | 2 |
| 1.3 | Summary of Operational Objectives vs. Results | 2 |
| 1.4 | Summary of Activities | 2 |
| 1.5 | Attachments | 4 |

36" Hole Section

Drilling of the 36" hole commenced on the 22nd of July, 2002, once cross tensioning of the anchor chains was completed. The 36" hole was drilled from seabed (366 m) to planned TD of 456 m with seawater and hi-vis pills without problems. The 30" conductor was successfully run and cemented in place.

17 1/2" Hole Section

Following clean-out of the 30" conductor shoe and rathole with a 26" bit, the 8 1/2" shallow gas pilot hole was drilled to 1383 m with seawater and hi-vis pills. No shallow gas was observed and the 8 1/2" hole was opened to 17 1/2".

When running the 13 3/8" casing at 727 m, the casing started to take weight, but the running continued as this was interpreted to be drag in the hole. Shortly thereafter, the ROV sonar showed an unusual reflection and the running was halted. By visual observation, the casing was observed buckled over the wellhead with several joints folded onto the seabed. The casing was pulled to the surface and all joints were recovered, with the exception of two casing centralizers that were lost in hole.

A wiper trip was conducted and the hole was displaced to 1.40 sg KCl inhibited mud. The casing was re-run and successfully cemented in place without any further problems.

The BOP and riser were run. Because of constraints on "over the side work", some waiting on weather took place before the BOPs could be latched to the high pressure wellhead.

8 1/2" Hole Section

Following pressure testing of the BOP and 13 3/8" casing, the shoe track was cleaned out with the 8 1/2" drilling assembly while displacing the well to 1.45 sg oil based mud. 4 m of new formation was drilled and leak-off tested to 1.84 sg EQMW, before drilling continued.

The ROP was controlled until the top of Brygge flooding surface (secondary objective) at 1654 m was established by use of LWD CDR /ISONIC. With no indications of hydrocarbons, drilling continued and the mud density was gradually increased to 1.50 sg.

During a connection at 1698 m, an increase in pit volume was noted and the well was shut in. A 4 m³ pit gain was recorded, with 10 bar shut in casing pressure and 14 bar shut in drill pipe pressure. The kick was circulated out using the First Circulation of the Driller's Method. When relaxing the operating pressure on the Upper Annular Preventer to check for trapped gas with both annular preventers closed, the Lower Annular Preventer opened as well, allowing a 2.7 m³ influx to be taken before the well was shut in. During subsequent circulation, it became apparent that the surface choke was partially plugged. With the surface choke, choke and kill lines cleaned out and a static well with 1.50 sg mud, the well was opened and circulation and rotation was established. An increase in pit level was again noticed and the well was shut in with an incremental pit gain of 7.4 m³. The well was killed with 1.57 sg mud using the Driller's Method. The mud on bottoms up was contaminated with saltwater and subsequent logs (MDT) measured a pore pressure of 1.52 sg around this depth.

After a conditioning trip back to the 13 3/8" casing shoe, drilling continued to 3101 m, which was determined to be 13 m into the Lysing Formation (primary objective). At this point, 70 m of formation was cored and 67.7 m of core was recovered. Drilling continued to a total depth of 3667 m and terminated in the Lange Formation.

Induction, Density, Neutron, Spectral Gamma Ray, Oil Based Diplog and Array Sonic wireline logs were successfully run. When running an 8 level Vertical Seismic Log, the tool became temporarily stuck at 3090 m. After coming free with the VSP toolstring, a wiper trip was conducted, followed by running the Modular Dynamic Testing Tool. Pressure points were recorded in the Lysing and Brygge formations and fluid samples were taken from the Lysing Formation. The Vertical Seismic Log was successfully re-run. The final log run was a Sidewall Core Gun, with 29 cores recovered out of 53 shots attempted.

Abandonment

Open hole cement plugs were placed across the Lysing Formation, the Brygge Formation, 13 3/8" casing shoe and in the top part of the 13 3/8" casing. The two last plugs were pressure tested to 70 bar above the formation leak-off pressure at the shoe. The oil-based mud was displaced with seawater before the BOP and riser was recovered. It took two attempts to cut the 20" extension joint and 30" conductor before recovery was possible. The ROV performed a seabed survey. While laying down drill pipe, recovery of the anchors and chains took place. The rig was released to Statoil at 01:12 hrs on 19th of August.

A total of 33.1 days were spent, including 9.5 days of trouble time.

1.5 Attachments

1. Daily Operational Summaries
2. Figure 1.1 Well Summary

1.1 Introduction

This End of Well Report conforms to requirements laid down in NPD regulations and guidelines relating to drilling and well activities and geological data collection.

1.2 Summary of Well Objectives vs. Results

Well 6506/3-1 was Norsk Chevron's first exploration well to be drilled in the PL259 license.

The first objective of this well was to demonstrate the economic potential of two prognosed hydrocarbon reservoirs in Structure A in the Brygge (Paleogene) and Lysing (Cretaceous) Formations. The corresponding prospects were called the Harran and the Grong-A prospects respectively. This objective failed and the main reasons were lack of reservoir in the Harran prospect and lack of seal and proper reservoir in the Grong-A prospect.

The second objective was to gather data for understanding the risks and license strategy. This objective was fulfilled.

1.3 Summary of Operational Objectives vs. Results

- Three (3) reportable incidents were reported to NPD vs. none as a goal. No Lost Time Accidents occurred vs. none as a goal.
- No accidental spills were reported vs. none as a goal.
- 33.1 actual days were spent on the well vs. 34 days in the AFE.
- The estimated cost is 136 mill NOK vs. 134 mill NOK in the AFE.

1.4 Short Summary of Activities

- All depths are in m *MD RKB* (= meter *Measured Depth* below Rotary Kelly Bushing (Drill floor)).
- See Section 4, Section Synopsis for more details.

Transit

The semi-submersible drilling rig Byford Dolphin was taken under tow from Shell's Garn West location on July 16th, 2001 and arrived one day later at the 6506/3-1 location. Anchor handling operations were delayed three days, because of rough weather conditions.

Daily Operational Summaries

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 1 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
FIELD: PL259 LEASE: PL259
WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

16-JUL-2001

MW: MD: TVD: CASING: @ CUM COST: KR25,642,764
DOL: DFS: LAST SURVEY: @

1 HR SUMMARY

2300 HRS: LAST ANCHOR BOLSTERED AT SHELL GARN WEST LOCATION; RIG ON CONTRACT TO NORSK CHEVRON A.S. AS OF 2300 HRS; COMMENCE TOW TO DONNA WEST LOCATION

PRESENT_OPERATIONS:

0600 HRS; RIG ON TOW TO DONNA WEST; 66 NAUTICAL MILES TO LOCATION

17-JUL-2001

MW: MD: 0.0m TVD: 0.0m CASING: @ CUM COST: KR28,504,842
DOL: 1 DFS: LAST SURVEY: @

24 HR SUMMARY

TOW RIG TO DONNA WEST LOCATION USING M/V FAR FOSNA; BALLAST DOWN TO SURVIVAL DRAFT (60FT) TO WOW 5 N-MILES FROM LOCATION -PERFORM RIG MAINTENANCE

PRESENT_OPERATIONS:

0600 HRS:WOW 5 NAUTICAL MILES FROM DONNA WEST LOCATION - 18 M/S WIND, 4M SEAS

18-JUL-2001

MW: MD: 0.0m TVD: 0.0m CASING: @ CUM COST: KR31,600,850
DOL: 2 DFS: LAST SURVEY: @

24 HR SUMMARY

WOW 5 NAUTICAL-MILES FROM DONNA WEST LOCATION - PERFORM RIG MAINTENANCE P/TEST LOWER ANNULAR TO 500/7500 PSI AND UPPER ANNULAR TO 500/3500 PSI

PRESENT_OPERATIONS:

0600HRS: WOW 5 NAUTICAL MILES FROM DONNA WEST LOCATION - 17 M/S WIND, 6M SEAS

19-JUL-2001

MW: MD: 0.0m TVD: 0.0m CASING: @ CUM COST: KR34,778,777
DOL: 3 DFS: LAST SURVEY: @

24 HR SUMMARY

WOW 5 NAUTICAL-MILES FROM DONNA WEST LOCATION - PERFORM RIG MAINTENANCE MODUSPEC INSPECT BOP'S, REPLACE 5 RAM BLOCKS

PRESENT_OPERATIONS:

0600 HRS:WOW 5 NAUTICAL MILES FROM DONNA WEST LOCATION - 21 M/S WIND, 6M SEAS

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 2 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

| | |
|--------------------------------|--|
| OPERATOR: NORSK CHEVRON AS | OP/NON OP: OP |
| PROJECT ID: UB5908 - 0 | COUNTRY: NORWAY |
| FIELD: PL259 | LEASE: PL259 |
| WELL NAME: DONNA WEST PROSPECT | AFE No: KWENO-650631-001 |
| RIG: BYFORD DOLPHIN | CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE |

20-JUL-2001

MW: MD: 0.0m TVD: 0.0m CASING: @ CUM COST: KR37,906,404
 DOL: 4 DFS: LAST SURVEY: @

24 HR SUMMARY

WOW 5 NAUTICAL-MILES FROM DONNA WEST LOCATION - DE-BALLAST RIG TO TOWING
 DRAFT; COMMENCE RUN IN ON LINE TO DEPLOY 1ST ANCHOR
 PERFORM RIG MAINTENANCE; P/TEST STANDPIPE EQ. TO 500/5000 PSI

PRESENT_OPERATIONS:

0600 HRS: RUN ANCHORS AT DONNA WEST - ANCHORS #2, #5, #6, #8, #10 AND #11 SET

21-JUL-2001

MW: 1031 MD: 0.0m TVD: 0.0m CASING: @ CUM COST: KR41,091,654
 DOL: 5 DFS: LAST SURVEY: @

24 HR SUMMARY

RUN ANCHORS, BALLAST RIG DOWN TO OPERATIONAL DRAFT OF 21.3M (25M AIRGAP)
 CROSS TENSION ANCHORS IN PAIRS TO 150MT FOR 15 MIN - MEANWHILE, MIX SPUD,
 KILL & DISPLACEMENT MUD; M/U & TIH WITH 17 1/2 BIT + 26 X 36 H/O BHA
 FINAL RIG POSITION N65DEG 48MIN 20.82 SEC, UTM 7300302.5 M N
 FINAL RIG POSITION E06DEG 44MIN 32.36 SEC, UTM 396765.5 M E (312DEG HEADING)

PRESENT_OPERATIONS:

0600 HRS: DRILL 36" HOLE TO 456M (1496'); DISPLACE HOLE TO 1.2 SG MUD

22-JUL-2001

MW: 1031 MD: 456.0m TVD: 456.0m CASING: 762.0mm@451.0m CUM COST: KR44,374,480
 DOL: 6 DFS: 1 LAST SURVEY: @

24 HR SUMMARY

CONT TIH W/ 17 1/2" BIT + 26" X 36" H/O ASSY AND TAG MUD LINE AT 366M (1201')
 DRILL 36" HOLE TO 456M (36" CUTTER DEPTH = 454M) & DISPLACE HOLE TO 1.2SG MUD
 POOH; RUN 30" CONDUCTOR AND 5" INNER STRING TO 451M (1480FT)
 CEMENT CONDUCTOR & WOC

PRESENT_OPERATIONS:

0600 HRS: TIH WITH 26" CLEAN OUT ASSY AND STAB 26" BIT INTO LP HOUSING

23-JUL-2001

MW: 1031 MD: 456.0m TVD: 456.0m CASING: 762.0mm@451.0m CUM COST: KR47,609,035
 DOL: 7 DFS: 2 LAST SURVEY: @

24 HR SUMMARY

WOC; POOH W/ 30" LANDING STRING, M/U 26" CLEAN OUT ASSY & TIH; TAG TOC @ 446M
 DRILL OUT CEMENT AND SHOE FROM 446 TO 456M (1463-1496FT); POOH & P/U 5" DP.

PRESENT_OPERATIONS:

0600 HRS: DRILL 8 1/2" PILOT HOLE @ 591M (1939')

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 3 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
FIELD: PL259 LEASE: PL259
WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

24-JUL-2001

MW:1031 MD:1382.0m TVD:1379.8m CASING: 762.0mm@ 451.0m CUM COST: KR50,515,659
DOL:8 DFS: 3 LAST SURVEY: 4.11 @ 1362.4m

24 HR SUMMARY

TIH W/ PILOT HOLE ASSY & DRILL 8 1/2" HOLE F/1496-4534' (456-1382M); DISPLACE HOLE TO 1.2 SG MUD; POOH W/ 8 1/2" ASSY - NO PROBLEMS; L/O MWD/CDR TOOLS.

PRESENT_OPERATIONS:

0600 HRS: M/U & RIH W/ 17 1/2" HO ASSY. OPEN HOLE TO 17 1/2" @ 615M (2018')

25-JUL-2001

MW: 1031 MD: 1382.0m TVD: 1379.8m CASING: 762.0mm@451.0m CUM COST: KR53,180,709
DOL: 9 DFS: 4 LAST SURVEY: @

24 HR SUMMARY

M/U 17 1/2" HOLE OPENER ASSY. TIH & OPEN 8 1/2" PILOT F/ 456 TO 1379M (1496-4524'). POOH TO 635M (2083')

PRESENT_OPERATIONS:

0600 HRS: P/U & RUN 13 3/8" CSG TO 82M (269FT)

26-JUL-2001

MW: 1031 MD: 1382.0m TVD: 1379.8m CASING: 762.0mm@451.0m CUM COST: KR55,570,160
DOL: 10 DFS: 5 LAST SURVEY: @

24 HR SUMMARY

POOH W/ 17 1/2" HOLE OPENER ASSY. JET W/ HEAD. R/U & RUN 13 3/8" CSG TO 810M (2658FT); ROV OBSERVED CSG BUCKLED AT W/ HEAD. COMMENCE POOH W/ 13 3/8" CSG TO 270M (886')

PRESENT_OPERATIONS:

0600 HRS: M/U & TIH W/ 17 1/2" WIPER TRIP ASSY TO 40M (131')

27-JUL-2001

MW: 1031 MD: 1382.0m TVD: 1379.8m CASING: 762.0mm@451.0m CUM COST: KR58,134,392
DOL: 11 DFS: 6 LAST SURVEY: @

24 HR SUMMARY

POOH & L/D 13 3/8" CSG; M/U 17 1/2" WIPER TRIP ASSY & TIH; WASH & REAM F/ 535 TO 1382M (1755-4534') - 17 1/2" CUTTER DEPTH @ 1379M (4524'); DISPLACE HOLE TO 1.4SG KCL MUD; POOH F/ 1382M (4534') - NO PROBLEMS

PRESENT_OPERATIONS:

0600 HRS: RUN 13 3/8" CSG @ 455M (148')

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 4 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

| | |
|--------------------------------|----------------------------|
| OPERATOR: NORSK CHEVRON AS | OP/NON OP: OP |
| PROJECT ID: UB5908 - 0 | COUNTRY: NORWAY |
| FIELD: PL259 | LEASE: PL259 |
| WELL NAME: DONNA WEST PROSPECT | AFE No: KWENO-650631-001 |
| RIG: BYFORD DOLPHIN | CATEGORY: EXP |
| | RIG TYPE: SEMI-SUBMERSIBLE |

28-JUL-2001

MW: 0 MD: 1382.0m TVD: 1379.8m CASING: 337.8mm@ 1374.3m CUM COST: KR62,444,976
 DOL: 12 DFS: 7 LAST SURVEY: @

24 HR SUMMARY

RUN 13 3/8" CASING AND SET AT 1374M (4508'); CIRC CSG VOLUME AND CEMENT CSG W/ 1.56SG LEAD SLURRY AND 1.92SG TAIL SLURRY; DISPLACE CMT W/ SEAWATER BACK OUT AND RETRIEVE RUNNING TOOL; R/U TO RUN BOP'S

PRESENT_OPERATIONS:

0600 HRS: FUNCTION TEST BOPS BELOW ROTARY TABLE PRIOR TO LATCHING UP TO RISER

29-JUL-2001

MW: 1440 MD: 1382.0m TVD: 1379.8m CASING: 337.8mm@1374.3m CUM COST: KR66,572,826
 DOL: 13 DFS: 8 LAST SURVEY: @

24 HR SUMMARY

RUN BOPS ON RISER TO 250M (820'); P/TEST C&K LINES TO 35/414 BAR EVERY 5 JNTS

PRESENT_OPERATIONS:

0600 HRS: WOW TO P/U SLIP JNT - 35 KNOTS WIND, 6M SEAS

30-JUL-2001

MW: 1440 MD: 1382.0m TVD: 1379.8m CASING: 337.8mm@1374.3m CUM COST: KR71,658,035
 DOL: 14 DFS: 9 LAST SURVEY: @

24 HR SUMMARY

CONT RUN BOP'S ON RISER. WOW T/ P/U SLIP JNT & LANDING JNT. MOVE RIG. LAND & LATCH BOP'S.

PRESENT_OPERATIONS:

0600 HRS: M/U 8 1/2" BHA

31-JUL-2001

MW: 1440 MD: 1386.0m TVD: 1384.0m CASING: 337.8mm@1374.3m CUM COST: KR74,477,877
 DOL: 15 DFS: 10 LAST SURVEY: 4.46 @ 1469.6m

24 HR SUMMARY

TEST 13 3/8" CSG TO 30/200 BAR; TEST C&K LINE TO 30/400 BAR; INSTALL DIVERTER M/U 8 1/2" BHA, P/U 21 JNTS 5" DP & TIH; DRILL CMT F/ 1341-1371M (4400-4498') DISPLACE HOLE TO 1.44SG LT-OBM; DRILL SHOE @ 1374M (4508') & CLEAN RATHOLE TO 1382M (4534'); DRILL 8 1/2" HOLE TO 1386M (4547'); CIRC & COND MUD PERFORM LOT W/ 1.44SG MUD TO 1.84SG EMW

PRESENT_OPERATIONS:

0530 HRS: DRILL 8 1/2" HOLE @ 1512M (4961')

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 5 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
FIELD: PL259 LEASE: PL259
WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

01-AUG-2001

MW:1505 MD:1698.0m TVD:1695.0m CASING: 337.8mm@ 1374.3m CUM COST: KR77,283,408
DOL:16 DFS:11 LAST SURVEY: 4.55 @ 1641.8m

24 HR SUMMARY

DRL 8 1/2" HOLE F/ 1386 TO 1698M (4547-5571'); WELL FLOWED AT CONN @ 1698M (5571') - SICP=150PSI. CIRC BTM'S UP USING 1.50SG MUD - ISICP=250PSI

PRESENT_OPERATIONS:

0600 HRS: CIRC BTM'S UP BY DRILLERS METHOD USING 1.52SG MUD

02-AUG-2001

MW: 1575 MD: 1698.0m TVD: 1695.0m CASING: 337.8mm@1374.3m CUM COST: KR80,007,403
DOL: 17 DFS: 12 LAST SURVEY: @

24 HR SUMMARY

DISPLACE WELL TO 1.52SG MUD (MAX. GAS 8.9%)- SIDP=90PSI, SICP=0PSI; DISPLACE WELL & RISER TO 1.57 SG - F/C STATIC..

PRESENT_OPERATIONS:

0600 HRS: POOH TO CASING SHOE

03-AUG-2001

MW: 1570 MD: 1736.0m TVD: 1733.0m CASING: 337.8mm@1374.3m CUM COST: KR82,833,698
DOL: 18 DFS: 13 LAST SURVEY: 4.13 @ 1815.4m

24 HR SUMMARY

POOH F/ 1698 TO 1326M (5571 TO 4350'); PERFORM RIG MAINTENANCE/REPAIRS
TIH F/ 1326 TO 1611M (4350-5285'); WASH AND REAM TO 1698M (5571'); CIRC BTM'S UP; DRILL 8 1/2" HOLE F/ 1698 TO 1736M (5571-5696')

PRESENT_OPERATIONS:

0600 HRS: DRILL 8 1/2" HOLE @ 1878M (6161')

04-AUG-2001

MW: 1576 MD: 2561.0m TVD: 2556.5m CASING: 337.8mm@1374.3m CUM COST: KR85,769,736
DOL: 19 DFS: 14 LAST SURVEY: 1.6 @ 2533.5m

24 HR SUMMARY

DRILL 8 1/2" HOLE F/ 1736 TO 2304M (5696'-7559'); OBSERVE 5 BBL PIT GAIN - F/C - STATIC; CIRC BTM'S UP; DRILL 8 1/2" HOLE F/ 2304 TO 2561M (7559-8402')

PRESENT_OPERATIONS:

0500 HRS: DRILL 8 1/2" HOLE

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 6 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

| | |
|--------------------------------|----------------------------|
| OPERATOR: NORSK CHEVRON AS | OP/NON OP: OP |
| PROJECT ID: UB5908 - 0 | COUNTRY: NORWAY |
| FIELD: PL259 | LEASE: PL259 |
| WELL NAME: DONNA WEST PROSPECT | AFE No: KWENO-650631-001 |
| RIG: BYFORD DOLPHIN | CATEGORY: EXP |
| | RIG TYPE: SEMI-SUBMERSIBLE |

05-AUG-2001

MW:1575 MD:3101.5m TVD:3096.9m CASING: 337.8mm@1374.3m CUM COST: KR88,629,225
 DOL:20 DFS:15 LAST SURVEY: 1.75 @ 3049.8m
 24 HR SUMMARY
 DRILL 8 1/2" HOLE F/ 2561 TO 3101.5M (8402-10176'); CIRC BTM'S UP
 POOH TO 2934M (9626')

PRESENT_OPERATIONS:

0600 HRS: M/U CORE BIT, P/U CORE BBLs

06-AUG-2001

MW: 1575 MD: 3130.0m TVD: 3125.5m CASING: 337.8mm@1374.3m CUM COST: KR91,615,779
 DOL: 21 DFS: 16 LAST SURVEY: @
 24 HR SUMMARY
 POOH W/ 8 1/2 BHA; M/U & TIH W/ 249' OF CORE BARRELS; CORE F/ 3101.5-3130M
 (10176-10269'.)

PRESENT_OPERATIONS:

0600 HRS: CIRC & BOOST RISER @ 3070M (10072')

07-AUG-2001

MW: 1575 MD: 3171.5m TVD: 3167.0m CASING: 337.8mm@1374.3m CUM COST: KR94,730,083
 DOL: 22 DFS: 17 LAST SURVEY: @
 24 HR SUMMARY
 CUT 8 1/2" CORE F/ 3130 TO 3171.5M (10269-10405'); CORE JAMMED AT 3171.5M
 CIRC. POOH & L/D CORE (67.7M=222' = 96.7% CORE RECOVERED). M/U 8 1/2" BHA
 P/U 5" DP

PRESENT_OPERATIONS:

0530 HRS: TIH W/ 8 1/2" BHA @ 2700M (8858')

08-AUG-2001

MW: 1600 MD: 3437.0m TVD: 3432.0m CASING: 337.8mm@1374.3m CUM COST: KR98,271,192
 DOL: 23 DFS: 18 LAST SURVEY: 1.76 @ 3451.1m
 24 HR SUMMARY
 TIH W/ 8 1/2" BHA; P/U TOTAL OF 51 JNTS OF 5" DP; TIH TO 3043M (9984')
 WASH AND REAM F/ 3043 TO 3171.5M (9984-10405') - CIRC BTM'S UP - LARGE AMOUNT
 OF CUTTINGS/CAVINGS; INC. MW F/ 1.57 TO 1.60SG; DRILL 8 1/2" HOLE F/ 3171.5
 TO 3437M (10405-11276')

PRESENT_OPERATIONS:

0600 HRS: DRILL 8 1/2" HOLE @ 3585M (11762')

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 7 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
 PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
 FIELD: PL259 LEASE: PL259
 WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
 RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

09-AUG-2001

MW:1600 MD:3667.0m TVD:3662.4m CASING: 337.8mm@1374.3m CUM COST: KR102,263,858
 DOL:24 DFS:19 LAST SURVEY: 1.9 @ 3641.9m

24 HR SUMMARY

DRILL 8 1/2" HOLE F/ 3437 TO WELL TD @ 3667M (11276-12031')
 CIRC & COND MUD; POOH - NO HOLE PROBLEMS

PRESENT_OPERATIONS:

0530 HRS: RECORD REPEAT SECTION W/ SCHLUMB PEX LOGGING STRING @3140M (10301')

10-AUG-2001

MW: 1600 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR105,118,192
 DOL: 25 DFS: 20 LAST SURVEY: @

24 HR SUMMARY

POOH W/ 8 1/2" BHA & L/D MWD/CDR TOOLS + BIT; R/U WIRELINE
 LOG RUN #1 AIT-PEX-HNGS: LOG F/ 3663-1374M (12018-4508') - NO HOLE PROBLEMS
 LOG RUN #2 DSI-GR-AMS-OBDT: LOG F/ 3664-1374M (12021-4508') - NO HOLE PROBLEM
 LOG RUN #3 PEX: RE-LOG F/ 2000-1590M (6562-5217') DUE TO ANOMALOUS DENSITY
 DATA F/ 1828-1624M (5997-5328')

PRESENT_OPERATIONS:

0530 HRS: RIH W/ REED 8-LEVEL DELTA (VSP) TOOL ON E- LINE

11-AUG-2001

MW: MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR107,835,275
 DOL: 26 DFS: 21 LAST SURVEY: @

24 HR SUMMARY

COMPLETE LOG RUN #3 (PEX) & POOH; RIH W/ READ 8-LEVEL DELTA VSP TO 3450M
 (11319') AND LOG UP; TOOL STUCK @ 3403M (11165'); WORK STRING W/ MAX LINE PUL
 POOH & R/D LOG EQ; M/U & TIH W/ 8 1/2" WIPER TRIP BHA TO 1343M (4406') - CIRC
 & COND MUD; CONT TIH W/ BHA TO 1900M (6234')

PRESENT_OPERATIONS:

0530 HRS: CIRC & COND MUD # 3660M (12008')

12-AUG-2001

MW: 1600 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR110,540,293
 DOL: 27 DFS: 22 LAST SURVEY: @

24 HR SUMMARY

TIH W/ 8 1/2" BHA F/ 1900 TO 3600M(6234-11811');WASH & REAM TO 3667M (12031')
 CIRC & COND MUD. POOH, R/U SCHLUM W/LINE & RIH W/ MDT TO 1655M (5430')
 TAKE 10 PRE-TEST F/ 1655-1732.5M (5430-5684'); ATTEMPTS TO TAKE FLUID SAMPLES
 AT 1673M (5489') AND 1673.5M (5490') FAILED

PRESENT_OPERATIONS:

0530 HRS: TAKE MDT SAMPLES @ 3091.2M (10142')

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 8 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
 PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
 FIELD: PL259 LEASE: PL259
 WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
 RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

13-AUG-2001

MW:1600 MD:3667.0m TVD:3662.4m CASING: 337.8mm@1374.3m CUM COST: KR113,342,581
 DOL:28 DFS:23 LAST SURVEY: @

24 HR SUMMARY

TAKE 5 MDT PRE-TESTS F/ 3091.2-3107.2M (10142-10194'); MAX PRES IN LYSING 1.423SG; MAX PRES IN BRYGGE 1.535SG; TOOK 3X 450 CC WATER SAMPLE IN LYSING F/ 3091.2M (10142'); POOH - NO HOLE PROBLEMS; RIH W/ READ 8-LEVEL DELTA VSP TO 3523M; RECORD VSP SURVEY F/ 3523-2898M (11558-9508') TAKING SHOTS EVERY 10M (33FT); RECORD VSP WALKAWAY SURVEY W/ TOP GEOPHONE @ 2898M (9508') RECORD VSP SURVEY F/ 2898-2240M (9508-7349') TAKING SHOTS EVERY 10M (33FT)

PRESENT_OPERATIONS:

0530 HRS: RIH W/ SIDEWALL CORE GUNS

14-AUG-2001

MW: 1600 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR118,218,073
 DOL: 29 DFS: 24 LAST SURVEY: @

24 HR SUMMARY

RECORD VSP SURVEY F/ 2240-790M (7349-2592') TAKING SHOTS EVERY 10M (33FT) NO HOLE PROBLEMS. M/U & RIH HOLE SIDEWALL COREGUNS. ATTEMPT 53 CORES - 29 RECOVERED. P/U 3 1/2" PH-6 TBG F/ DECK & TIH TO 1333M (4373')

PRESENT_OPERATIONS:

0530 HRS: SET CMT PLUG #1 F/ 3190 TO 3025M (10466-9925')

15-AUG-2001

MW: 1610 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR122,713,378
 DOL: 30 DFS: 25 LAST SURVEY: @

24 HR SUMMARY

TIH W/ 3 1/2" STINGER F/ 1333 TO 3200M (4373-10499'); SET CMT PLUG #1 F/ 3190-3025M (10466-9925'); POOH TO 1791M (5876'); DROP DART & CIRC BTM'S UP SET CMT PLUG #2 F/ 1791-1491M (5876-4892'); POOH TO 1491M (4892'); DROP DART & CIRC BTM'S UP; SET CMT PLUG #3 F/ 1491-1274M (4892-4180'); POOH TO 1095M (3593'); DROP DART & CIRC BTM'S UP; POOH F/ 1095M TO 444M (1457') & L/D 5" DP POOH & L/D 444M OF 3 1/2" TBG; TIH W/ 5" MULESHOE ON 5" DP TO 374M (1227')

PRESENT_OPERATIONS:

0530 HRS: POOH W/ 5" DP TO 411M (1348')

16-AUG-2001

MW: 1001 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR127,732,223
 DOL: 31 DFS: 26 LAST SURVEY: @

24 HR SUMMARY

TIH W/ 5" DP; TAG TOC WITH 5MT @ 1281M (4203'); POOH TO 661M (2169'); P/TEST CMT PLUG #3 TO 110 BAR; SET CMT PLUG #4 F/ 661-411M (2169-1348'); CIRC BTM'S UP; DISPLACE RISER TO SEAWATER. POOH & L/D 5" DP; RETRIEVE WEAR BUSHING L/D 364M OF 5" DP F/ DERRICK; PULL DIVERTER, UNLATCH BOP'S

PRESENT_OPERATIONS:

0530 HRS: POOH & L/O RISER JNT 10 OF 23

CHEVRON

OPERATIONS SUMMARY REPORT (Metric)

PAGE 9 OF 9

FROM: 16-JUL-2001 TO: 19-AUG-2001

OPERATOR: NORSK CHEVRON AS OP/NON OP: OP
 PROJECT ID: UB5908 - 0 COUNTRY: NORWAY
 FIELD: PL259 LEASE: PL259
 WELL NAME: DONNA WEST PROSPECT AFE No: KWENO-650631-001
 RIG: BYFORD DOLPHIN CATEGORY: EXP RIG TYPE: SEMI-SUBMERSIBLE

17-AUG-2001

MW:1001 MD:3667.0m TVD:3662.4m CASING: 337.8mm@1374.3m CUM COST: KR131,486,754
 DOL:32 DFS:27 LAST SURVEY: @

24 HR SUMMARY

PULL RISER & BOPS. M/U & TIH W/ W/FORD MOST TOOL. CUT @ 371M-ATTEMPT TO PULL
 WELLHEAD - PULL TOOL FREE W/ 45MT O/PULL; KNIFE BLADES BENT BUT WORN TO TOP
 INDICATING FULL CUT; POOH TO C/O BLADES & SPACE OUT TO CUT @ 370.5M (1216')

PRESENT_OPERATIONS:

0530 HRS: POOH W/ WELLHEAD AND MOST TOOL

18-AUG-2001

MW: 1001 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR135,172,597
 DOL: 33 DFS: 28 LAST SURVEY: @

24 HR SUMMARY

TIH; CUT CSG @ 370.5M (1216') & PULL WELLHEAD, L/O SAME WHILE PULLING ANCHORS
 L/D DP FROM DERRICK WHILE PULLING ANCHORS.

PRESENT_OPERATIONS:

0600 HRS: LAST ANCHOR BOLSTERED AND RIG HANDED OVER TO STATOIL 0112HRS

19-AUG-2001

MW: 1001 MD: 3667.0m TVD: 3662.4m CASING: 337.8mm@1374.3m CUM COST: KR136,431,507
 DOL: 34 DFS: 29 LAST SURVEY: @

1.5 HR SUMMARY

COMPLETE L/O OF TUBULARS F/ DERRICK, CONCLUDE ANCHOR HANDLING WORK & HAND
 WELL OVER TO STATOIL @ 0112HRS

PRESENT_OPERATIONS:

FINAL REPORT - RIG OFF CONTRACT

Figure 1.1 Well Summary

Well 6506/3-1

Figure 1.1 Well Summary




Chevron

Norsk Chevron AS

Location: Norway
 Well Type/Status: Exploration
 Production Licence: PL259
 Licences: Chevron (40%), Agip (30%), Enterprise (30%)
 Rig Name: Byford Dolphin
 Rig on Contract: July 17th, 2001 at 2300 hrs
 Rig off Contract: August 19th, 2001 at 0112 hrs

Surface location: 65° 48' 20.82" 7300302.2 mN
 06° 44' 32.36" 396765.5 mE
 Target Tolerance: 200m Radius @ Lysing
 Target Formation(s): Brygge Sst. / Lysing Sst.
 Days on Location: 33.1 days
 AFE Days: 33.6 days
 Estimated Well Cost: 136.4 mill NOK
 AFE Cost: 134.0 mill NOK

Water depth: 341m MSL
 Rotary-MSL: 25m
 Rotary - Seabed: 366m
 Actual TD: 3662 mTVD / 3667 mMD
 Planned TD : 3625mTVD / 3625 mMD
 Maximum Hole Angle: 4.55°
 Rig Heading: 313.6° (True)



| Bits | | | | Services | | | | People | | | | Boats | | Experience | | Summary of Operations | |
|------|-----------------|---------------|-------------|------------|---------------------|-------------------------------------|-------------------|-----------------------------------|--|----------------------------------|------------------|-------------------------|---|--|---|-----------------------|--|
| # | Bit size | Make & Type | D.out (mMD) | D.rid. (m) | Name | Service | Name | Service | Name | Function | Boat name | Function | 1 | 2 | 3 | 4 | |
| 1 | 17 1/2" Bit | Smith DGJ | 456 | 90 | AnaDrill | MWD/CDR/Sonic | Mi Anchor | Mud | Ian King | Drilling project Manager | Sartor | Standby | 1 | Dedicated supply for shipping of OBM cuttings req. | | | |
| 2 | 26 x 36" HO | IPE | 454 | 88 | Cambrim | Site Geologist | ModuSpec | BOP/Rig Inspection | Terje Lokke-Sorensen | Drilling Engineer | Higland Star | Supply Vessel | 2 | No shallow gas observed | | | |
| 3 | 26 x 36" HO | IPE | 454 | 88 | Corepro | Core preservation | NorCargo | Transport | Thomas L.Smith | HSE Representative | Skandi Stoimen | Supply Vessel (Statoil) | 3 | No boulders observed (tight spots in 17 1/2" hole) | | | |
| 4 | 26" Bit | Hugh GTXCMG1 | 456 | 0 | DBS | Coring | Oceanearring | ROV | Johan Myrdal / Herold Zahl | Logistic Co-Ordinator | Normand Progress | AHV (arrival) | 4 | No LTA | | | |
| 5 | 8 1/2" Bit (PH) | Hugh MXC-1 | 1382 | 926 | DNV | Risk & Environmental Metal Analysis | Odjfell | Casing Running | Mitch Elkins / Roger Moore | Senior Offshore Drilling Rep. | Far Fosna | AHV (arrival) | | | | | |
| 6 | 17 1/2" HO | IPE | 1382 | 926 | Dolphin | Drilling Contractor | Pertotech | PVT analysis | S. deJonge / M.Hollinshead / S.Bjortheim | Offshore Drilling Eng. & Rep. | Normand Jarl | AHV (arrival) | | | | | |
| 7 | 8 1/2" PDC Bit | Hugh ABD536PH | 3102 | 1720 | DrilQuip | Wellhead and Conductor | Read | VSP | Torteiv Agdestein | Lead Project Geologist | Northern Corona | AHV (departure) | | | | | |
| 8 | 8 1/2" Core Bit | DBS FC274 | 3172 | 70 | Fugro GeoServices | Rig positioning | Helgelandsbase | Shore base | Mike Donovan / Ed Linaker | Operational & Wellsite Geologist | Havila Crown | AHV (departure) | | | | | |
| 8 | 8 1/2" PDC Bit | Hugh BD445HA | 3667 | 495 | GeoServices | Mudlogging | SAR Helicopter | SAR | Debbie South | Project Geologist | Normand Borg | AHV (departure) | | | | | |
| | | | | | Halliburton | Cementing & DST Testing | Schlumberger | Wireline logging | Svein Johansen | Project Geophysicist | | | | | | | |
| | | | | | Helicopter Services | Helicopters (Kristiansund) | Swaco | Cuttings collec. & disp. | Dag Andreassen | Marine Advisor | | | | | | | |
| | | | | | Medteam | Health Service | Weatherford / IPE | Weatherford cutting, hole openers | Steve Pattie / Myke Wynne | Well Testing and MDT | | | | | | | |
| | | | | | | | | | Ruth-Liv Chaplin | Admin. Assistant | | | | | | | |

This section contains:

| | | |
|-----|--|---|
| 2.1 | Licensees | 2 |
| 2.2 | Well Location Plot..... | 3 |
| 2.3 | Well Results vs. Objectives | 4 |
| 2.4 | Operational Safety Results vs. Objectives..... | 5 |
| 2.5 | Well Progress Curve..... | 7 |
| 2.6 | Well Status after Abandonment..... | 7 |
| 2.7 | Time Distribution Summary | 8 |
| 2.8 | Cost Summary | 9 |


2.1 Licensees

The Production Licence 259 was awarded May 12, 2000 to:

| | |
|------------------------------|----------------|
| NORSK CHEVRON A/S | 40% (Operator) |
| ENTERPRISE OIL NORWEGIAN A/S | 30% |
| NORSK AGIP A/S | 30% |

and consists of blocks 6506/2, 6506/3 and 6506/5 covering an area of 1276.144 km².

2.2 Well Location Plot



2.3 Well Objectives vs. Results

Objectives

The first objective for this well was to demonstrate economic potential of hydrocarbon reservoirs in Structure A in Brygge (Paleogene) and Lysing (Cretaceous) Formations named the Harran and Grong prospects respectively. This was to be done by:

- identifying and evaluating the reservoir sands and by
- identifying fluid content in the identified reservoir sands.

The second objective was to gather data for understanding the risks and license strategy.

Results

Brygge vs. objectives:

The economic potential of the Brygge unit in structure A (Harran Prospect) was not demonstrated. The well was not able to identify and hence not able to evaluate Brygge reservoir sands. However, we were able to crudely identify the fluid content in the Brygge unit, due to a water kick. MDT sampling of the Brygge unit was not possible to perform due to the physical properties of the encountered diatomite lithofacies.

Brygge details: The 131.5m thick Brygge diatomite unit has an average porosity of 38% (max.60%) and very low permeability. Sand reservoirs were not encountered. SEM photographs and XRD results show diatomite to be the dominant lithofacies in the Brygge interval with some component of volcanic glass. N/G is 95%, Sw = 1, formation pressure = 1.52 SG and fluid gradient 1.04 g/cc. The Opal A to Opal CT transformation has only partly taken place at the base of the unit. The unit was water filled and significantly over-pressured. Hydrocarbon migration through the formation can only be inferred from the gas log data, which indicate a significant amount of methane present when the formation back-flowed.

Lysing vs. objectives:

The economic potential of the Lysing in structure A (Grong Prospect) was not demonstrated. The well was able to identify the Lysing reservoir sands (22m gross sand interval) by logging, coring and SWC. The fluid type after recovering MDT samples (3 bottles of fluids) were identified to be water under-saturated with gas and containing traces of phenols and organic acids.

Lysing details: Lysing Fm was 49.5m thick with 22m gross sand interval at the top, out of which some 3m of net sand was encountered. N/G = 14% and average effective porosity 17% (max 22%). Permeability in the form of best mobility is 113.8 md/cp (MDT). Sw was 1 (No free gas) and the formation pressure was 1.422 SG. Rw=0.192 at 103 degC. No free gas was found in any of the samples. Methane and longer chain

hydrocarbons were present. The samples were under-saturated with gas, rich in organic acids and traces of phenols were present. The Lysing sand package is present, but has thinned and partly shaled out at the crest of the A structure. The 3m sand at the very top top is of good quality but is water filled. The solution gas, the organic acid content and the phenol concentration indicate that the sampled water has been in contact with a hydrocarbon accumulation. The water is strongly under-saturated with gas and is not in close contact with a hydrocarbon accumulation at present.

2.4 Operational Safety Results vs. Objectives

The objectives for the well were:

1. Establish a functional Safety Management System in compliance with regulatory requirements.
2. Avoid accidents and loss during project execution. Take necessary preventive measures to limit the consequences if accidents should occur and thereby provide safety for personnel, external environment and property.
3. Provide operational solutions and emergency preparedness measures that, as a total for the project and rig, provide a good health and working environment, reduce risk and minimise pollution.
4. Operate with the minimum of discharges and emissions, both with respect to quantities, toxicity, and other environmental impacts.
5. Establish a functional emergency preparedness system in Compliance with Chevron and Regulatory requirements.

And the following sub goals for the PL259 project were established:

- Development of an HS&E awareness throughout the total organisation that provides necessary attention to HS&E in planning, procurement, drilling and reporting tasks being performed. This is obtained by active management and active involvement of participating HS&E organisation's.
- Continue to utilise waste segregation on the Byford Dolphin.
- Health and environmental friendly chemicals to be preferred.
- Reduce exposure of personnel to hazardous situations and accidents by focusing on injuries and ill health which cause absence from work; special attention will be paid to lifting operations.

The lessons learned reviews following the project did indeed verify that the PL 259 HSE objectives established were met, both regarding the personnel and environmental aspects.

From the lessons learned reviews there were three particular aspects which were seen to contribute to the successful outcome on the PL 259 project;

- A full openness in all regulatory matters between Norsk Chevron and the Norwegian Authorities.
- Use of well known advisors and contractors (i.e. RC Consultants, DNV, MediTeam, Aktiv Beredskap, Vest Drill and NorSea Logistics services) in the Norwegian Petroleum industry for local guidance through the various Authority's consent processes.
- Extended co-operation with Chevron Europe HSE expertise.

A total of 43 RUHs (undesired event reports; equivalent to a combination of Stop cards-Incident reports) were registered. There were three incidents reported to the Authorities;

- Casing buckling incident
- Well influx incident
- Falling objects (nut and bolt from derrick) incident

The Authorities commented upon the openness shown when reporting incidents and the time requirement of two hrs for serious incident to be reported to the NPD was not met although a verbal notification was made official. The timing until any serious incident is registered with the NPD is an area which needs improving for the next Norsk Chevron operation in Norway.

The onboard HSE incident reporting was satisfactory. A practice that was utilised for HSE follow-up, namely a weekly rig-shore telephone meeting was found to be worth while and is recommended for future drilling operations. In addition the use of regular compliance meetings (for follow-up of outstanding regulatory deviations) was found most useful, both prior to and during the drilling campaign.

Regarding discharges from the drilling operations, water based drilling fluids were used at the top sections, whilst oil based drilling fluids were used for the lower section. With exception of the waterbased displacement fluids, no chemicals were discharged to sea at the lower section. Cuttings from the oil based drilling section were brought onboard the Byford Dolphin, collected in enclosed containers and shipped ashore for disposal.

A separate assessment of the development of the environmental risk was not conducted for this project (this is the first PL 259 well). The Environmental risk assessment concluded that this isolated exploration drilling operation was a relatively low environmental risk (both for the coastline zone and the sea bird populations) and below the ALARP (As Low As Reasonably Practicable) region found in Norsk Chevron's accepted criteria. In the area specific environmental risk assessment, the environmental effects are categorised as minimum, mainly due to the fact that the majority of the drilling waste which is discharged consists of cuttings and inorganic waste from the drilling chemicals. The effects of this will be

temporary alterations in the local upper settlement of fauna, plus some small temporary alterations to the local sediment composition. It is considered that the actual effects regarding plankton and fish at an early stadium, is negligible due to the small discharge volume.

2.5 Well Progress Curve

See Figure 1.1. Well Summary


2.6 Well Status after Abandonment

See Figure 1.1. Well Summary


2.7 Time Distribution Summary

The overall rig time distribution and trouble time (non productive time) are as follows:

| All Categories | | |
|---------------------|----------------------|------------------|
| Code | Category Description | Total time (hrs) |
| 1 | Circulate | 35.0 |
| 2 | Drill | 94.0 |
| 3 | Open hole | 16.0 |
| 4 | Reaming | 1.5 |
| 5 | Tripping | 68.0 |
| 6 | Surveying | 0.5 |
| 7 | P/U DP/BHA | 42.5 |
| 8 | Run Casing | 69.5 |
| 9 | Cement Casing | 11.5 |
| 13 | N/U-N/D BOP's | 35.5 |
| 14 | Test BOP's | 2.0 |
| 15 | Drill float eq. | 3.5 |
| 16 | Test Casing | 1.5 |
| 17 | LOT | 1.5 |
| 19 | Plug & Abandon | 68.5 |
| 20 | Rig Repair | 13.0 |
| 21 | Rig Maintenance | 5.0 |
| 22 | Coring | 7.5 |
| 23 | Well Control | 51.5 |
| 25 | Logging | 81.0 |
| 26 | Sidewall Coring | 12.0 |
| 40 | Run/Pull Anchors | 34.5 |
| 41 | Towing | 23.5 |
| 42 | WOW | 88.0 |
| 43 | WOC | 5.0 |
| 53 | Riser | 22.0 |
| 62 | Safety Meeting | 0.5 |
| Total (hrs) | | 794.5 |
| Total (days) | | 33.1 |



| Trouble Time | | |
|---------------------|----------------------|------------------|
| Code | Category Description | Total time (hrs) |
| 102 | Weather | 88.0 |
| 104 | Milling | 6.5 |
| 107 | Casing Problems | 43.5 |
| 108 | Accident/Incident | 0.5 |
| 201 | BOP Equipment | 4.0 |
| 202 | Rig Equipment | 9.5 |
| 406 | Well Control | 51.5 |
| 501 | LWD | 3.0 |
| 503 | Wireline Logging | 18.5 |
| 504 | Wellhead | 2.0 |
| Total (hrs) | | 227 |
| Total (days) | | 9.46 |



2.8 Cost Summary

The AFE (Appropriation For Expenditure) was 134.3 million NOK, which was based on:

- Dry hole design.
- Trouble free time of 29.2 days, plus a contingency of 15% (4.4 days).
- Cost contingency of +15%. on non-time related costs.
- Exchange rates of 9.00 NOK/USD and 13.5 NOK/GBP.
- Total depth of 3600 mMSL.

The latest estimation (February 7, 2002) of well costs (captured in DisWin) is 133 million NOK. The AFE budget was 134 million NOK.

See attachment 2.10 for detailed comparison of estimated actual costs vs. estimated cost per line item in the AFE.

The books have not been closed yet and the final well reconciliation and final audit will be produced later this year.

Cost Comparison Estimated Actual vs AFE

NORSK CHEVRON AS

| Drilling Cost Estimate | | | Estimated Actual Drilling Cost | | | |
|---------------------------|---------------------------|-------------------------------|--------------------------------|------------|------------------------|--------------------|
| General: | | Summary: | Summary: | | | |
| Author : | Terje Lokke-Sorensen | | | | | |
| Checked by: | Ian King | Intangible Costs : | 114,832,143 | NOK | Intangible Costs : | 131,199,556 |
| Approved by: | Chris Riccobono | Tangible Costs : | 1,689,667 | NOK | Tangible Costs : | 1,747,951 |
| Date of Estimate : | 31.5.2001 | Trouble Free Cost : | 116,521,809 | NOK | | |
| Well Name : | 6506/3-1 | Contingency Cost : | 17,478,191 | NOK | | |
| Well Type: | Vertical Exploration Well | TOTAL WELL COST | 134,000,000 | NOK | TOTAL WELL COST | 132,947,507 |
| Total Depth: | 3600 m | Daily Operating Cost: | 2,150,893 | NOK | | |
| Revision Number: | A | Total Trouble Free Time: | 29.2 | days | | |
| Estimate Classification : | 0 | Contingency time : | 4.4 | days | | |
| Exchange rate (NOK/USD): | 9.00 | Total time incl. contingency: | 33.6 | days | | |
| Exchange rate (NOK/GBP): | 13.50 | | | | | |
| Contingency : | 15% | | | | | |

| Line Item | Description | Days | Daily Cost (NOK) | Fixed Costs (NOK) | Total Costs (NOK) | Actual Days | DisWin Daily Cost (NOK) | DisWin Fixed Costs (NOK) | DisWin Total Costs (NOK) | DisWin Cost - AFE Cost (NOK) |
|-----------------------------------|--|------|------------------|-------------------|-------------------|-------------|-------------------------|--------------------------|--------------------------|------------------------------|
| 1. Contract Drilling | Rig Day Rate | 29.2 | 1,436,586 | | 41,956,694 | 33.1 | 1,436,586 | | 47,526,942 | 5,570,248 |
| | Additional allowance for operating out of Sandnessjoen | 29.2 | 10,000 | | 292,058 | 33.1 | 10,000 | | 331,000 | 38,942 |
| | Dolphin - crew charges for handling OBM | | | | | 18.0 | 2,538 | | 45,684 | 45,684 |
| | Misc. re-imburement (equip. and personnel) | | | 500,000 | 500,000 | | | | 0 | -500,000 |
| | Safety incentive | | | 200,000 | 200,000 | | | | 0 | -200,000 |
| | Helicopter Underwater Evacuation courses | | | 500,000 | 500,000 | | | | 0 | -500,000 |
| | <i>Contingency</i> | | | | 6,517,248 | | | | | -6,517,248 |
| | Total (incl. contingency) | | | | 49,966,000 | | | | 47,903,626 | -2,062,374 |
| 4. Supervision | Rig Supervision (2 persons) | 29.2 | 22,050 | | 643,989 | 39.0 | 26,000 | | 982,000 | 338,011 |
| | Drilling Engineer (1 person on the rig) | 29.2 | 12,600 | | 367,994 | 18.0 | 12,000 | | 216,000 | -151,994 |
| | Rig Site Geologist (2 persons) | 29.2 | 15,903 | | 464,460 | 20.0 | 6,750 | | 135,000 | -329,460 |
| | FE Specialist/Geologist (1 person) | 14 | 14,940 | | 209,160 | | | | 0 | -209,160 |
| | Marine Representative | 14 | 10,000 | 20,000 | 160,000 | | | | 0 | -160,000 |
| | IT - support | | | | | 4 | 8,000 | | 32,000 | 32,000 |
| | <i>Contingency</i> | | | | 276,397 | | | | | -276,397 |
| | Total (incl. contingency) | | | | 2,122,000 | | | | 1,365,000 | -757,000 |
| 6. Fuel, Water & Power | Fuel (rig) | 29.2 | 45,181 | | 1,319,541 | | 2267/m^3 | | 1,707,051 | 387,510 |
| | Water | | | | | | 13/m^3 | | 59,150 | 59,150 |
| | <i>Contingency</i> | | | | 197,459 | | | | | -197,459 |
| | Total (incl. contingency) | | | | 1,517,000 | | | | 1,766,201 | 249,201 |
| 9. Drilling Fluids | Mud engineering | 29.2 | 53,255 | 121,910 | 1,677,253 | | | | 1,623,935 | -53,318 |
| | Cuttings collection and disposal | 29.2 | 37,400 | 938,500 | 2,030,798 | | | | 921,369 | -1,109,429 |
| | Drilling fluids (36" hole section) | | | 78,510 | 78,510 | | | | 65,351 | -13,159 |
| | Drilling fluids (17 1/2" hole section) | | | 424,830 | 424,830 | | | | 985,062 | 560,232 |
| | Drilling fluids (8-1/2" hole section) | | | 1,592,424 | 1,592,424 | | | | 1,991,598 | 399,174 |
| | <i>Contingency</i> | | | | 870,184 | | | | | -870,184 |
| | Total (incl. contingency) | | | | 6,674,000 | | | | 5,587,315 | -1,086,685 |
| 10. Well Supplies | Miscellaneous | 29.2 | 10,000 | 32,826 | 324,884 | | | 996 | 996 | -323,888 |
| | <i>Contingency</i> | | | | 48,866 | | | | | -48,866 |
| | Total (incl. contingency) | | | | 373,750 | | | | 996 | -372,754 |
| 11. Transportation | Helicopter | 29.2 | 45,000 | | 1,314,263 | | | 1,646,432 | 1,646,432 | 332,169 |
| | Standby vessel | 29.2 | 64,500 | | 1,883,776 | 33.5 | 62,500 | | 2,091,667 | 207,891 |
| | Supply vessel | 29.2 | 50,000 | | 1,460,292 | 28.0 | 50,000 | | 1,400,000 | -60,292 |
| | Ad-hoc supply vessel | 18.0 | 200,000 | | 3,600,000 | 27.5 | 243,000 | -1,000,000 | 5,682,500 | 2,082,500 |
| | Transport of casing (UK-N-UK) | | | 202,500 | 202,500 | | | 120,000 | 120,000 | -82,500 |
| | Survival suit rental | 29.2 | 1,000 | | 29,206 | | | | 0 | -29,206 |
| | Moving materials from Stavanger to base | | | 1,000,000 | 1,000,000 | | | 275,000 | 275,000 | -725,000 |
| | <i>Contingency</i> | | | | 1,423,963 | | | | | -1,423,963 |
| | Total (incl. contingency) | | | | 10,914,000 | | | | 11,215,599 | 301,599 |
| 12. Directional Drilling | Anderdrift | 14 | 6,350 | 10,150 | 99,050 | | | | 0 | -99,050 |
| | Single shot kit | | | | | 44 | 1,400 | | 61,600 | 61,600 |
| | <i>Contingency</i> | | | | 14,950 | | | | | -14,950 |

| Line Item | Description | Days | Daily Cost (NOK) | Fixed Costs (NOK) | Total Costs (NOK) | Actual Days | DisWin Daily Cost (NOK) | DisWin Fixed Costs (NOK) | DisWin Total Costs (NOK) | DisWin Cost - AFE Cost (NOK) | |
|--|--|------|------------------|-------------------|-------------------|-------------|-------------------------|--------------------------|--------------------------|------------------------------|----------|
| | Total (incl. contingency) | | | | 114,000 | | | | 61,600 | -52,400 | |
| 13. Drill String Rental & Service | Bits | | | 1,500,000 | 1,500,000 | | | 640,800 | 640,800 | -859,200 | |
| | Jars | 29.2 | 1000 | 20,920 | 50,126 | 45 | 2100 | 33,600 | 128,100 | 77,974 | |
| | 36" Hole Opener | | | 200,000 | 200,000 | 49 | 1217 | 170,500 | 230,120 | 30,120 | |
| | Anderdrift | | | | | 26 | 6350 | 10,150 | 175,250 | 175,250 | |
| | Odfjell pony DC rental (x4) | | | | | 38.5 | 520 | | 20,020 | 20,020 | |
| | <i>Contingency</i> | | | | | | | | | | -262,874 |
| | Total (incl. contingency) | | | | 2,013,000 | | | | 1,194,290 | -818,710 | |
| 14. Other Rentals & Service | Base - Helgelandbase | 29.2 | 30,951 | 90,000 | 993,962 | 35 | 187,088 | | 6,548,080 | 5,554,118 | |
| | Container and basket rental | | | | | 34 | 30,000 | | 1,020,000 | 1,020,000 | |
| | Wellhead Equipment Rental & Service | 20 | 8,775 | 491,117 | 666,617 | 11 | 8,775 | 546,806 | 643,331 | -23,286 | |
| | Backup Piggy Back anchors | | | | | 8 | 1,520 | 20,600 | 32,760 | 32,760 | |
| | Casing Running Equipment | 10 | 11,090 | 79,000 | 189,900 | 21 | 2,285 | 281,000 | 328,365 | 138,465 | |
| | Casing Crew (2x - 1 leader + 1 operator per crew) | 14 | 22,060 | | 308,840 | 9 | 22,060 | 7,702 | 206,242 | -102,598 | |
| | P&A Package + personnel (x2) | 5 | 21,000 | 243,699 | 348,699 | | | | 0 | -348,699 | |
| | Weather Service | 29.2 | 500 | | 14,603 | | | 53,606 | 53,606 | 39,003 | |
| | BOP Inspection | | | 250,000 | 250,000 | 9.0 | 10,800 | 101,250 | 198,450 | -51,550 | |
| | Communications and data link | 29.2 | 5,000 | 200,000 | 346,029 | | | | 0 | -346,029 | |
| | Personnel Onboard System, incl. training | | | 200,000 | 200,000 | | | | 0 | -200,000 | |
| | Dolphin - meals service personnel (19x) | | | | | 30 | 9,690 | | 290,700 | 290,700 | |
| | NPD compatible Daily Reporting System | | | 150,000 | 150,000 | 34 | 1,100 | 1,000 | 38,400 | -111,600 | |
| | Pore pressure prognosis | | | 270,000 | 270,000 | | | | 0 | -270,000 | |
| | Diving Support/ROV | 29.2 | 26,556 | | 775,588 | | | 1,152,884 | 1,152,884 | 377,296 | |
| <i>Contingency</i> | | | | | | | | | | -676,762 | |
| | Total (incl. contingency) | | | | 5,191,000 | | | | 10,512,818 | 5,321,818 | |
| 20. Coring | DBS Personnel (2x) | 10 | 14,770 | | 147,700 | 7.5 | 14,770 | 3,500 | 114,275 | -33,425 | |
| | DBS Equipment rental | 20 | 1,900 | | 38,000 | 19 | 1,900 | | 36,100 | -1,900 | |
| | 8 1/2" cores (72 m) | 72m | 4596/m | 330,912 | 330,912 | 70.5m | 4596/m | 323,844 | 323,844 | -7,068 | |
| | Corpro Personnel (2x) | | | | | 9 | 10,800 | 4,000 | 101,200 | 101,200 | |
| | Corpro Equipment | | | | | 19 | 3,665 | | 69,635 | 69,635 | |
| | Core analysis | | | 600,000 | 600,000 | | | | 0 | -600,000 | |
| | <i>Contingency</i> | | | | | | | | | | -167,388 |
| | Total (incl. contingency) | | | | 1,284,000 | | | | 645,054 | -638,946 | |
| 21. Testing | Mob./de-mob downhole & surface test equipment | | | 1,530,000 | 1,530,000 | | | | 0 | -1,530,000 | |
| | Planning | | | 683,500 | 683,500 | | | 1,021,327 | 1,021,327 | 337,827 | |
| | Steve Pattie | | | | | 31 | 6,500 | | 201,500 | 201,500 | |
| | Mike Wynne | | | | | 14 | 6,500 | | 91,000 | 91,000 | |
| | Petrotech personnel (2x) | | | | | 9.5 | 19,600 | | 186,200 | 186,200 | |
| | Petrotech Equipment | | | | | 19 | 14,160 | | 269,040 | 269,040 | |
| | <i>Contingency</i> | | | | | | | | | | -332,500 |
| | Total (incl. contingency) | | | | 2,546,000 | | | | 1,769,067 | -776,933 | |
| 22. Logging-Wireline and LWD | MWD/LWD Services - personnel | 29.2 | 14,360 | | 419,396 | 29.5 | 14,360 | | 423,620 | 4,224 | |
| | MWD/LWD Services - equipment (DIR/GR/CDR) | | | 1,918,359 | 1,918,359 | | | | 2,501,351 | 582,992 | |
| | PVT Simulations for MDT | | | | | | | 52,000 | 52,000 | 52,000 | |
| | Log run #1 (Dens, Neu, Res, SGR) | | | 863,055 | 863,055 | | | | 0 | -863,055 | |
| | Log run #2 (Sonic, Image, Dips) | | | 741,960 | 741,960 | | | | 0 | -741,960 | |
| | Log run #3 (MDT press., samples) | | | 1,686,947 | 1,686,947 | | | | 0 | -1,686,947 | |
| | Log run #4 (VSP) | | | 2,286,000 | 2,286,000 | | | 1,002,000 | 1,002,000 | -1,284,000 | |
| | Log run #5 SWC | | | 232,470 | 232,470 | | | | 0 | -232,470 | |
| | WL Crew Charges (2 Engineer + 4 Operator) + 1 Specialist | 10 | 64,719 | | 647,190 | 21 | 54,162 | 85,630 | 1,223,032 | 575,842 | |
| | Logging tool rental + operating charges | | | | | 26 | 97,478 | 1,802,880 | 4,342,180 | 4,342,180 | |
| | Logging unit + tool package rental | | | | | 33 | 14,769 | | 491,439 | 491,439 | |
| | Analysis (MDT, SWC) | | | 1,467,000 | 1,467,000 | | | | 0 | -1,467,000 | |
| <i>Contingency</i> | | | | | | | | | | -1,539,623 | |
| Total (incl. contingency) | | | | 11,802,000 | | | | 10,035,622 | -1,766,378 | | |

| Line Item | Description | Days | Daily Cost (NOK) | Fixed Costs (NOK) | Total Costs (NOK) | Actual Days | DisWin Daily Cost (NOK) | DisWin Fixed Costs (NOK) | DisWin Total Costs (NOK) | DisWin Cost - AFE Cost (NOK) |
|--|--|------|------------------|-------------------|--------------------|-------------|-------------------------|--------------------------|--------------------------|------------------------------|
| 23. Logging-Mud | Mud Logging Unit | 29.2 | 6,860 | | 200,342 | 30.0 | 205,790 | 10,450 | 6,184,150 | 5,983,808 |
| | Personnel | 29.2 | 17,148 | | 500,822 | 33.0 | 13,312/17,148 | | 489,164 | -11,658 |
| | Reserval unit | | | | | | | | 57,470 | 57,470 |
| | <i>Contingency</i> | | | | 104,836 | | | | | -104,836 |
| | Total (incl. contingency) | | | | 806,000 | | | | 6,730,784 | 5,924,784 |
| 32. Cement & Cementing | Operator and cement unit rental | 29.2 | 19,850 | | 579,744 | 33.1 | 18,257 | | 604,155 | 24,412 |
| | Onshore support | 29.2 | 1,593 | 143,394 | 189,927 | 33.0 | 1,593 | | 52,569 | -137,358 |
| | Cement & additives | | | 1,000,000 | 1,000,000 | | | 640,248 | 640,248 | -359,752 |
| | Sections costs | | | 173,652 | 173,652 | | | 172,829 | 172,829 | -823 |
| | Centralisers, EZSV for 13 3/8", 13 3/8" shoetrack etc. | | | 21,800 | 21,800 | | | 96,534 | 96,534 | 74,734 |
| | 3 1/2" Tubing + handling equipment | | | | | 29 | 2,676 | 15,745 | 93,349 | 93,349 |
| | <i>Contingency</i> | | | | 294,877 | | | | | -294,877 |
| | Total (incl. contingency) | | | | 2,260,000 | | | | 1,659,684 | -600,315 |
| 40. Fishing Cost | Contingent fishing gear | 29.2 | 5,000 | | 146,029 | | | 86,180 | 86,180 | -59,849 |
| | P & A package (MOST Tool) | | | | | | | 297,199 | 297,199 | 297,199 |
| | Weatherford Engineer (P & A) | | | | | 4.0 | 10,500 | | 42,000 | 42,000 |
| | <i>Contingency</i> | | | | 21,970 | | | | 0 | -21,970 |
| | Total (incl. contingency) | | | | 168,000 | | | | 425,379 | 257,379 |
| 52. Drillsite Cost | Site survey | | | 3,600,000 | 3,600,000 | | | 3,067,387 | 3,067,387 | -532,613 |
| | Rig positioning | | | 144,000 | 144,000 | | 19,800 | 200,142 | 200,142 | 56,142 |
| | Anchor handling vessels (3 ea) | 7 | 600,000 | | 4,200,000 | 8.5 | 892,500 | | 7,585,771 | 3,385,771 |
| | Marine Representative | | | | | 9 | 10,350 | 27,141 | 120,291 | 120,291 |
| | <i>Contingency</i> | | | | 1,192,000 | | | | | -1,192,000 |
| | Total (incl. contingency) | | | | 9,136,000 | | | | 10,973,591 | 1,837,591 |
| 61. G&A Drilling Department | Onshore support - Sandnes Office | 29.2 | 45,436 | 9,771,180 | 11,098,188 | | | | 0 | -11,098,188 |
| | Onshore support - Oslo Office | | | 4,000,000 | 4,000,000 | | | | 0 | -4,000,000 |
| | Onshore support - Aberdeen Office | 29.2 | 5,000 | 798,971 | 945,000 | | | | 0 | -945,000 |
| | Total Daily Charge for onshore costs | | | | | 50.0 | 81,124 | 7,476,230 | 11,532,430 | |
| | <i>Contingency</i> | | | | 2,406,062 | | | | | -2,406,062 |
| | Total (incl. contingency) | | | | 18,449,250 | | | | 11,532,430 | -6,916,820 |
| 62. Indirect Allocations | Emergency Response Training | | | 243,000 | 243,000 | | | | 0 | -243,000 |
| | HSE (NOFO, NPD, Health Serv., Emerg.Resp., RA) | | | 2,090,000 | 2,090,000 | | | 4,728,000 | 4,728,000 | 2,638,000 |
| | Env. Risk and Oil Spill Cont. Analysis (DnV) | | | 3,000,000 | 3,000,000 | | | 3,092,500 | 3,092,500 | 92,500 |
| | Shearing of SAR helicopter at Heidrun | 29.2 | 17,500 | | 511,102 | | | | 0 | -511,102 |
| | <i>Contingency</i> | | | | 876,898 | | | | | -876,898 |
| | Total (incl. contingency) | | | | 6,721,000 | | | | 7,820,500 | 1,099,500 |
| Total Intangibles | | | | | 114,832,143 | | | | 131,199,556 | 16,367,413 |
| Total Contingency Intangibles | | | | | 17,224,858 | | | | | (17,224,858) |
| Total Intangibles (incl. Contingency) | | | | | 132,057,001 | | | | 131,199,556 | (857,445) |
| TANGIBLE COSTS | | | | | | | | | | |
| 30. Well Pipe (Csg & Tbg) | 30" Casing (96 m) | | | 515,970 | 515,970 | | | 442,845 | 442,845 | -73,125 |
| | 13-3/8" Casing (1000 m) | | | 1,073,697 | 1,073,697 | | | 1,305,106 | 1,305,106 | 231,409 |
| | 9-5/8" Casing (contingency) | | | | 0 | | | | 0 | 0 |
| | 7" Casing (contingency) | | | | 0 | | | | 0 | 0 |
| | Misc. | | | 100,000 | 100,000 | | | | 0 | -100,000 |
| | <i>Contingency</i> | | | | 253,333 | | | | | -253,333 |
| | Total (incl. contingency) | | | | 1,943,000 | | | | 1,747,951 | -195,049 |
| Total Tangibles | | | | | 1,689,667 | | | | 1,747,951 | |
| Total Contingency Tangibles | | | | | 253,333 | | | | 0 | |
| Total Tangibles (incl. Contingency) | | | | | 1,943,000 | | | | 1,747,951 | |
| TOTAL WELL COST (million NOK) | | | | | 134.00 | | | | 132.95 | |

This section contains:

| | | |
|-------|--|----|
| 3.1 | Geology Summary | 2 |
| 3.2 | Well Stratigraphy..... | 3 |
| 3.3 | Geochemistry | 9 |
| 3.4 | Geophysics..... | 10 |
| 3.5 | Petrophysics..... | 16 |
| 3.5.1 | Composite Log Curve Data | 16 |
| 3.5.2 | Formation Evaluation- Cretaceous | 17 |
| 3.5.2 | Formation Evaluation- Tertiary | 20 |
| 3.6 | Bottom HoleTemperature Analysis | 23 |
| 3.7 | Summaries | 24 |
| 3.7.1 | Temperature Profile | 24 |
| 3.7.2 | Geological Sampling Summary | 25 |
| 3.7.3 | LWD Operational Summary | 26 |
| 3.7.4 | Open Hole Wireline Logging Summary | 27 |
| 3.7.5 | Conventional Coring Summary | 30 |
| 3.7.6 | Percussion Side Wall Core Summary | 32 |
| 3.7.7 | MDT Summary | 37 |

3.1 Geology Summary

Boulders were not observed during drilling, but the Quaternary sedimentary package will always constitute a boulder challenge/risk for future wells in the license and in the region.

High-risk, shallow gas filled sands was neither prognosed nor observed in this well. A low to medium risk shallow gas hazard was defined at 1180-1270m, albeit considered to be a dim spot caused by lithological change across a debris flow/slump deposit. No significant increase in gas readings were observed from that same level during drilling, leading to the conclusion that the dim spot was indeed set up by a geophysical contrast between a debris flow lithofacies and a laterally located 'background' facies.

Two prospect target levels were defined and prognosed in this well, the Paleogene Brygge sands and the Cretaceous Lysing sands. One of the main objectives was to identify and evaluate these sands. Only the Lysing target contained sands (21m gross TVT sand interval). One of the partners had an additional Cretaceous Nise sand as a primary prospect target, and this particular potential sand unit was added to the prognosed lithocolumn by the Operator as a high risk sand lead to accommodate our partner. The Lange sands were also added to the prognosed lithocolumn as a high risk sand lead. Neither the Nise nor the Lange sands were present in this well.

Paleogene, 'Brygge' Target (Harran Prospect)

The seismic sequence defined as the 'Brygge' Target contained parts of the Tare Formation (from 1654m MDRKB) and the upper part (37m) of the Tang Formation and contains disappointingly 104m of siliceous diatomite and volcanics (tuffaceous) facies.

If the upper part of the diatomaceous Tare Formation and the above Brygge Formation is added the total diatomite thickness is around 140m MT (Measured Thickness). SEM and XRD results prove that diatomite (also containing Radiolarians and sponge spicules) is the dominant lithofacies with some component of volcanic glass. The unit was water filled and significantly over-pressured. 38% average porosity (representing high microporosity within the diatom tests) and very low permeability were recognised in the diatomite. The only presence of hydrocarbons was from the gas log data indicating some amount of methane present when the formation back-flowed in a saltwater kick. The lack of reservoir was the main failure in this prospect. Failing of the vertical seal (faults?) during inversion is seen as the most likely cause for this Brygge back-flow zone being water bearing.

Cretaceous, 'Lysing' Target (Grong-W Prospect)

The seismic sequence constituting the Lysing target was some 50m thick in the well, but the Lysing Formation sandstone unit was only 21.0 m thick (TVT) out of which at best some 3m of the uppermost sands had porosity of 20%. The Lysing Formation sandstone thinned and 'fined out' more than expected at the crest of Structure A indicating that Structure A was a paleo-high during the deposition of the Lysing Formation.

The solution gas, the organic acid content and the phenol concentration of the water obtained from wireline fluid sampling indicate that the sample has, at some point been in contact with a

hydrocarbon accumulation. The water is strongly under-saturated with gas and is not in close contact with a hydrocarbon accumulation at present. Failure of the vertical seal is the most likely cause for this Lysing Formation sandstone being water bearing.

3.2 Well Stratigraphy

Introduction

The 1:500 Composite log (Enclosure 3) is helpful when reading this chapter. Reference is also made to Ichron (2001A) and Ichron (2001B) for petrography and biostratigraphy respectively.

The prognosed and the actual lithocolumns are shown in Figure 3.2-1 and the prognosed and actual stratigraphic tops are compared in Table 3.2-1 and Table 3.2-2. Except for the Top Nise prognosis, all actual tops came inside the estimated uncertainty range in the prognosis. The reason for this error on the prognosed top Nise was caused by the seismic pick being 'phantomized' through most of the study area due to very poor seismic response. The main target (Top Lysing Fm) was encountered 17 m deeper than expected and well within the +155m -125m uncertainty range.

Seabed

The rig was oriented such that the anchors and the anchor chains did not interfere with some identified and mapped positive mound features scattered on the seabed inside the site survey (potential coral colonies). The well was drilled between closely spaced iceberg scours.

Quaternary deposits, 366.0 (341.0) – 451.0 (426.0) m MDRKB (TVDSS) (Mid? Plesitocene – Holocene, Neogene)

The well was drilled with returns to seabed down to 1382m MDRKB. The lithology description for this unit is therefore based on the well logs and offset well information. This uppermost stratigraphic package consists of unconsolidated clays, silt-sands and boulders. No boulders were encountered at this level, but boulders have been recorded in numerous wells all over the Mid-Norwegian shelf supporting their presence close to this well bore also. The site survey only recognised boulders on the high-resolution seabed map. The vertical seismic sections did not have sufficient resolution to image boulders.

Naust Fm, 451.0 (426.0) – 1624.0 (1596.0) m MDRKB (TVDSS) (Late Pliocene - Early-Mid? Pleistocene, Neogene)

These deposits range from over-consolidated clays with pebbles and occasional boulders in the upper section down to about ~700m, passing into predominantly clays with minor silt stringers down to 1100-1200m. The lower section, below ~1100-1200m to 1624.0m MDRKB contains more consolidated claystone with minor silts and sand stringers. Below 1382m MDRKB, cuttings were available for lithological description generally confirming the prognosis. The clays are dominantly light to medium grey with occasional green/grey and brown clays. Traces of limestone, pyrite, micromicaceous material and shell material occur throughout the formation. The base of this unit is an erosional unconformity and the unit is itself base-lapping onto the structurally inverted and partly eroded Brygge Formation. Medium to medium dark grey to greyish green claystone were encountered, occasionally coloured dark yellowish green, being soft to moderately firm, sub-blocky to amorphous and sticky in places. Traces of

carbonaceous material, occasionally micromicaceous and rare traces of pyrite have been recognised in this claystone. The unit is non- to occasionally moderately calcareous.

Kai Fm, 1624.0 (1596.0) – 1624.0 (1596.0) m MDRKB (TVDSS)
(Miocene, Neogene)

This stratigraphic unit is absent in the well due to erosion and non-deposition, resulting in a significant erosional unconformity and a large hiatus across 1624.0m MDRKB (see below).

(?)Chattian Unconformity:

A large hiatus is present in this well at 1624.0m MDRKB. Erosion and non-deposition caused the development of a significant regional unconformity. The hiatus ranges from the onset of the Oligocene to the close of the Miocene stage. The erosion causes the absence of the Kai Formation and the youngest part of Brygge Formation in this well. The unconformity is tentatively correlated to the super-regional Chattian unconformity related to a general uplift of the western Fennoscandian shield. Superimposed inversion and associated erosion/non-deposition related to the plate-tectonic opening of the Norwegian Sea during the Tertiary probably caused further enhancement of this unconformity.

Brygge Fm, 1624.0 (1596.0) – 1645.0 (1617.0) m MDRKB (TVDSS)
(Early Eocene – Mid Eocene (Possibly partly incl. Late Eocene?), Paleogene)

The top of this formation is an erosional unconformity consisting of pale yellow, very fine sandstone grading to siltstone and claystone according to cuttings. Three sidewall cores indicated diatomaceous and tuffaceous (volcanic glass) facies. This facies becomes purer diatomite downward into the Tare Formation and indicates a gradual, but incomplete change from Opal A to Opal CT in the same unit. The ultimate Opal CT transition depth is probably slightly deeper than base of the diatomite facies (>1740m MDRKB).

Tare Fm, 1657.0 (1629.0) – 1756.0 (1728.0) m MDRKB (TVDSS)
(Early Eocene, Paleogene)

The Tare Formation consists of light grey to grey diatomaceous and tuffaceous facies within a background lithofacies of grey to grey green with some brown claystone, possibly with thin limestone and sandstone stringers. The mineralogy of this facies changes gradually, but incompletely from Opal A to Opal CT. The 100% Opal CT depth, however, is probably slightly deeper than base of the diatomaceous facies (below 1740m MDRKB). SEM images and XRD analyses on SWC samples qualitatively proved the diatomaceous facies and the Opal-A/Opal-CT trend and hence overrule the limited and often misleading information from the cuttings, missing (meshing) out on the minute diatom grain sizes. The 40-60% micro-porosity and very low permeability make the diatomite a very poor reservoir unless fractured.

Tang Fm, 1756.0 (1728.0) – 1796.5 (1768.0) m MDRKB (TVDSS)
(Late Paleocene – Earliest Eocene, Paleogene)

The Tang Formation consists of light to dark grey and green/grey claystone with occasional meter-thick sandstone and limestone stringers. Here also (in the upper 25m of the unit) beds of diatomaceous facies has been inferred based on the character calibrated to SEM and XRD results from the sidewall cores in the Tare formation. The description of cuttings renders no information on diatomite identification for reasons given above.

**Springar Fm, 1796.5 (1768.0) – 2023.0 (1994.0) m MDRKB (TVDSS)
(Early Campanian – Early Maastrichtian, Late Cretaceous)**

This interval consists mainly of medium to dark grey and olive grey claystone with limestone and dolomite stringers. The unit is firm, sub-blocky, micromicaceous, occasionally with silts and traces of carbonaceous material. Crystalline pyrite is locally common. Occasional stringers of micro- to cryptocrystalline dolomite also occur.

**Nise Fm, 2023.0 (1994.0) – 2300.0 (2271) m MDRKB (TVDSS)
(Late Santonian – Early Campanian, Late Cretaceous)**

This unit consists mainly of medium to dark grey and olive grey claystone with occasional and minor limestone and dolomite stringers. The unit is firm, blocky to amorphous, micromicaceous, having traces of glauconite and pyrite and tuffaceous material.

**Kvitnos Fm, 2300.0 (2271) – 3090.0 (3060.0) m MDRKB (TVDSS)
(Early Coniacian – Late Santonian, Late Cretaceous)**

This interval consists mainly of medium to dark grey to medium grey/brown, and occasionally olive grey claystone, with several minor micro- and cryptocrystalline limestone stringers and one thin micro-crystalline to crystalline dolomite stringer.

**Lysing Fm, 3090.0 (3060.0) - 3110.5 (3081.0) m MDRKB (TVDSS)
(Early Coniacian, Late Cretaceous)**

The 21m (TVT) thick Lysing Formation shows an upward increase in grain-size from claystones to medium grained sandstones. The top and the base of the of the Lysing Formation equals the top and the base of the gross sandstone interval. The top is easily recognised on the top of a 1m thick carbonate cemented sandstone bed. The base of the Lysing Formation has a gamma ray, density and velocity increase and a neutron porosity decrease going down and out of the sand into the claystone. The spiky increase in gamma ray to some 230-250 API units below base Lysing Formation (in the Lange Fm) probably represents a sequence boundary marking the base of a depositional sequence where Lysing Formation is included in the upper half. With regard to lithofacies, however, this belongs to the Lange Fm.

Thin sections show relatively 'clean' sandstones intercalated with detrital clay laminae. Based on the abundance of these detrital clay laminae, wackes and arenites have been recognised. Some lithic grains, dominantly mudstone intraclasts are abundant in two of the thin sections (25%). One sample contained 18.3% kaolinite and, hence, is classified as 'kaolinitic'.

The diagenetic history of the the Lysing sandstone is characterised by at least two periods of grain dissolution and abundant kaolinite cementation, interrupted by a pulse of quartz cementation which apparently predates compaction and protected remaining porosity from the same. The kaolinite crystals appear relatively fresh, with no evidence of illitisation. Only mica- and feldspar-replacive clast decay illitization (2%) has occurred as opposed to grain-rimming illitization. Abundant but patchy replacive and porefilling dolomite, and local poikilotopic porefilling calcite cementation followed the later period of secondary porosity development.

The abundance of detrital clay laminae and a combination of abundant kaolinite and carbonate cementation, together with minor compaction effects controlled the Lysing reservoir quality. The kaolinite cement contains significant micro-porosity, as do the detrital clay laminae. Thus, much of the measured Helium porosity comprises poorly permeable micro-porosity. Quartz cementation is generally sparse, but in two samples it is sufficient to have protected earlier porosity from compaction. However, compaction is not a significant factor in the low to moderate reservoir quality of these samples, which is primarily controlled by the abundant cement.

**Lange Fm, 3110.5 (3081.0) – TD 3667.0 (3637.0) m MDRKB (TV DSS)
(Mid - Late Turonian, Late Cretaceous)**

The Lange Formation consists mainly of medium to dark grey claystones, being firm to moderately hard, sub-blocky to blocky, splintery to sub-fissile and micromicaceous. Some 32 thin stringers of micro- and cryptocrystalline limestone are evenly distributed all over the Lange Fm. Traces of siltstone and sandstone have been reported from the cuttings in the upper 100m of the formation. TD was reached at 3667 (3637)m within the Lange Fm. No Lange sands were identified on the logs.




Figure 3.2-1 Actual (left) and prognosed (right) lithocolumns, well 6506/3-1

| <u>Prognosed Formation Tops</u> | <u>TWT (seis)</u> | <u>Depth</u> | <u>Depth</u> | <u>Uncertainty</u> | |
|---------------------------------|-------------------|--------------|--------------|--------------------|-------|
| | (ms) | (mTV DSS) | (mTV DRKB) | (m) | (m) |
| Seabed | 452 | 342 | 367 | 10 | -10 |
| Top Naust Fm | 608 | 464 | 489 | 25 | -25 |
| Top Pliocene Wedge | 834 | 676 | 701 | 25 | 25 |
| Top Kai Fm | 1616 | 1515 | 1540 | 45 | -50 |
| Top Brygge Fm = Top Diatomite | 1648 | 1552 | 1577 | 50 | -55 |
| Top Flooding Surface | 1696 | 1606 | 1631 | 55 | -45 |
| Top Tare Fm | 1770 | 1690 | 1715 | 55 | -45 |
| Top Tang Fm | NI | NI | NI | NI | NI |
| Top Springar Fm | 1829 | 1756 | 1781 | 50 | -50 |
| Top Nise Fm * | 2348 | 2342 | 2367 | 200 | -200* |
| Top Kvitnos Fm | NI | NI | NI | NI | NI |
| Top Lysing Sand | 2920 | 3043 | 3068 | 155 | -125 |
| Top Lange Fm | 2972 | 3117 | 3142 | 160 | -140 |
| Top Lange Sand 1 | 3120 | 3337 | 3362 | 175 | -175 |
| Top Lange Sand 2 | 3170 | 3414 | 3439 | 190 | -190 |
| Base Lange Sand 2/Black Marker | 3258 | 3551 | 3576 | 190 | -190 |
| TD | 3290 | 3600 | 3625 | | |

Table 3.2-1: Prognosed formation tops

| <u>Actual Formation Tops</u> | <u>TWT (well)</u> | <u>Depth</u> | <u>Depth</u> | <u>Difference</u> |
|--------------------------------|-------------------|--------------|--------------|-------------------|
| | (ms) | (mTV DSS) | (mTV DRKB) | (m) |
| Seabed | NA | 341.0 | 366.0 | -0.6 |
| Top Naust Fm | NA | 426.0 | 451.0 | -38.0 |
| Top Pliocene Wedge | NI | NI | NI | NI |
| Top Kai Fm | 1666.0 | 1596.0 | 1624.0 | 81.0 |
| Top Brygge Fm = Top Diatomite | 1666.0 | 1596.0 | 1624.0 | 44.0 |
| Top Flooding Surface | 1695.0 | 1626.0 | 1654.0 | 20.0 |
| Top Tare Fm | 1698.0 | 1629.0 | 1657.0 | -61.0 |
| Top Tang Fm | 1804.0 | 1728.0 | 1756.0 | NI |
| Top Springar Fm | 1846.0 | 1768.6 | 1796.5 | 12.6 |
| Top Nise Fm * | 2080.0 | 1994.0 | 2023.0 | -348.0 |
| Top Kvitnos Fm | 2338.0 | 2271.0 | 2300.0 | NI |
| Top Lysing Sand | 2936.0 | 3060.0 | 3090.0 | 17.0 |
| Top Lange Fm | 2945.8 | 3081.0 | 3110.5 | -36.0 |
| Top Lange Sand 1 | Absent | Absent | Absent | Absent |
| Top Lange Sand 2 | Absent | Absent | Absent | Absent |
| Base Lange Sand 2/Black Marker | Absent | Absent | Absent | Absent |
| TD | | 3637.0 | 3667.0 | 37.0 |

* 'phantomized' on very poor Upper Cretaceous seismic image

Table 3.2-2: Actual formation tops

3.3 Geochemistry

The phenols and the organic acids as reported in the Lysing MDT samples indicate that the water has been in contact with a hydrocarbon accumulation at an earlier stage.

No other routine geochemistry studies were undertaken in this well, as no source rocks were penetrated and no hydrocarbon bearing zones were encountered/sampled.

3.4 Geophysics

Acoustic logs

Wireline sonic (ISONIC) and density logs were recorded in open hole section for both the Tertiary and the Cretaceous target levels. Both P-sonic and S-sonic logs were acquired. The quality of the logs across both target levels is very good, but the S-sonic log is suffering from poor registrations in the interval below Top Springar Fm. However, the poor data quality section does not interfere with any of the targets for well 6506/3-1.

VSP/Checkshot Survey

A zero offset VSP for well 6506/3-1 was acquired by READ Well Services. The survey ranged from 3664m to 950m MD RKB. The result of the study is presented in a separate report. The report describes the Zero Offset VSP data acquisition and processing, sonic calibration and generation of synthetic seismograms for well 6506/3-1.

The receiver array consisted of 8 satellites, each containing a 3 component geophone cartridge. Thus, 8 levels were acquired simultaneously. The geophone spacing was 20m. The spacing between registration levels in the hole was 10m from 3664m to 1270m MDRKB, apart from a few levels of spacing, and 20m from 1270m to 950m MDRKB.

The seismic source employed was a 2 x 150 cubic inch sleeve gun, located at 3.5m depth and with an air capacity of 1800psi.

A checkshot list was computed from the first arrival values and survey geometry. Based on the checkshot values the P-sonic was calibrated to real time values.

Seismic Calibration

Apart from the calibration presented in the Zero offset VSP report, an independent calibration was performed applying SynTool as the software. See Figures 3.4-1 to 3.4-4. The outcome of this effort is presented in this report. The sonic calibration is based on the checkshot data generated from the Zero Offset VSP. The display is according to normal SEG convention, with increase in acoustic impedance represented as a peak. The wavelets used to convolve the reflection series from the well are extracted from DTW2000 in a 500ms time window at the Tertiary and Cretaceous target levels.

The synthetic trace for both the Tertiary and Cretaceous display panels are compared with seismic traces and lines from 3D DTW2000 nearest to the penetration point for the well at the two levels.

For the Tertiary the “best fit parameters” and the tie as displayed in Figure 3.4-1 are all very good. The DTW2000 survey has to be shifted 12ms downwards to give the best possible match to the synthetic seismogram. This shift is in accordance with the results reported from the Zero Offset Report by READ. The tie points can be read directly from the displays in Figures 3.4-1 and 3.4-3.

The tie between the seismic at the Cretaceous targets and the synthetic is good, the seismic has to be downshifted by only 2ms to give the best possible match to the synthetic seismogram, as illustrated in Figures 3.4-2 and 3.4-4.

At the Tertiary target level the Trace 7762 has to be shifted 12ms downward to match the synthetic




Figure 3.4-1 Synthetic to seismic tie for the Tertiary, well 6506/3-1

Figure 3.4-1 Synthetic to seismic tie For the Tertiary, well 6506/3-1

At the Lysing sand level trace 7764 from DTW2000 has to be shifted 2ms TWT downwards to tie the synthetic




Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1

Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1

At the Lysing sand level trace 7764 from DTW2000 has to be shifted 2ms TWT downwards to tie the synthetic




Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1

Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1

At the Lysing sand level trace 7764 from DTW2000 has to be shifted 2ms TWT downwards to tie the synthetic




Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1

Figure 3.4-2 Synthetic to seismic tie for the Cretaceous, well 6506/3-1




Figure 3.4-3 Synthetic tie of the Tertiary events to 3D DTW2000 trace 7762

Figure 3.4-3 Synthetic tie of the Tertiary events to 3D DTW2000 trace 7762




Figure 3.4-4 Synthetic tie of the Cretaceous events to 3D DTW2000 trace 7764

Figure 3.4-4 Synthetic tie of the Cretaceous events to 3D DTW2000 trace 7764
(Slight deviation of well trajectory caused slight increase in DTW2000 trace number)

3.5 Petrophysics

3.5.1 Composite Log Curve Data

The three LWD runs and the two wireline logs were reviewed to create the composite log curves. Wireline logs were run over the entire 8 ½” section giving a good continuous dataset. The dipole sonic log was reprocessed to optimise data quality in the Tertiary as well as the washed out interval from 2115 m to 2300 m in the Cretaceous. The washouts have also affected the density and neutron data. Sections where the data could not be restored have been replaced with null values.

Environmental corrections were applied to the data at the wellsite and onshore. These corrections include:

Neutron: Borehole salinity, pressure, temperature, hole size, mud cake and mud weight.

Density: Hole size.

Array Induction: Hole size.

Spectral Gamma Ray (HNGS): Barite in mud.

The curves used to create the HQLD curves and the splice points selected are listed in the following table (Table 3.5.1-1).

| HQLD composite log curves | | | | |
|---------------------------|---------------------|-------------------------|---------------------------------|--------------|
| Curve Name | Description | 8 ½” Pilot 453-1382m | 8 ½” Main Hole 1382 to 3667m | Splice Point |
| HGR | Gamma Ray | LWD-GR | WL-HNGS-SGR | 1369.1 |
| HCAL | Caliper | | WL-PEX-HCAL | N/A |
| HRHO | Density | | WL-PEX-RHOZ | N/A |
| HDRO | Density Corr | | WL-PEX-HDRA | N/A |
| HPHI | TNPH Neutron | | WL-PEX-TNPH | N/A |
| HDTC | Sonic (P) | | WL-DIPOLE-DTCO | N/A |
| HDTS | Sonic (S) | | WL-DIPOLE-DTSM | N/A |
| HRD | Deep Resistivity | LWD-ATR | WL-AIT-RT | 1371.3 |
| HRM | Medium Resistivity | LWD-PSR | WL-AIT-AT30 | 1371.3 |
| HRS | Shallow Resistivity | | WL-AIT-AT10 | N/A |

Table 3.5.1-1 HQLD composite log curves

3.5.2 Formation Evaluation - Cretaceous

The Cretaceous was penetrated with the 8 ½' hole to a depth that allowed complete logging of the "Black Marker" in the Lange formation. The only significant sand interval was the Lysing sand. The interval was evaluated with core, wireline logs, and a sidewall core. Fluid samples were retrieved from the formation and the analysis of those samples indicated the sands to be water bearing. The log data quality across the Lysing sands is excellent and no noticeable wellbore effects are present.

Log data quality throughout the Cretaceous is good. However, significant washouts in the Upper Cretaceous from 2115 m to 2400 m have adversely affected density, neutron and shear sonic data. No attempt has been made to repair this data as the section where the washout occurred is of little relevance to the analysis of the well.

Log Analysis

The analysis of the Lysing sand is presented in Figure 3.5.2-1 and Table 3.5.2-1. The analysis was performed as follows:

- Vsh was calculated using GR.
- Density porosity was calculated using a RHOMA of 2.66g/cc and a RHOFL of 0.79 g/cc (Versavert base oil).
- Density porosity was shale corrected to give PHIE
- Rw was measured from the MDT water samples and temperature corrected to 0.192 Ohm-m @ 103 degC
- Sw was calculated using the Archie equation with a, m and N values of 1, 2 and 2 respectively.
- Net sand was determined using an effective porosity cutoff of 12%.

The log analysis results indicate the presence of hydrocarbon with high Sw at the very top of the Lysing sand. Bed boundary effects caused by the high resistivity calcite stringer immediately above the Lysing sand are thought to cause this. This agrees with the MDT water samples that contained no free gas and, when restored to down hole conditions, were undersaturated with gas.

The three MPSR water samples were analysed by Petrotech to determine the composition of the formation water. Sub-samples of the recovered water were sent to the University of Bergen (UiB) to determine if organic acids and phenols were present. The data from UiB and Petrotech was analysed by Dewpoint AS to determine if the water was in contact with hydrocarbon. The analysis report from Dewpoint AS can be studied in the Appendix.

| Lysing net sand analysis summary | | | | |
|---|----------|-----------|-----------------------------|-----------------------------|
| Gross Sand Interval | Net Sand | Net/Gross | Average Phi (Net Above 12%) | Average Phi (Net Above 15%) |
| 20.5 m | 3 m | 14% | | |

Table 3.5.2-1: Lysing net sand analysis summary




Figure 3.5.2-1 Lysing Fm CPI

3.5.3 Formation Evaluation – Tertiary

The Brygge, Tare and 37m of the Tang Formation contained a total of 140.5m (Measured Thickness) of diatomaceous material and volcanics. Sand reservoirs were not encountered. SEM and XRD results show diatomite to be the dominant lithofacies in this interval with some component of volcanic glass. The Opal A to Opal CT transformation has only partly taken place at the base of the unit. The unit was water filled and significantly over-pressured.

The interval was evaluated with wireline logs, cuttings and sidewall cores. The log data quality across the interval is excellent with wellbore effects are only apparent from 1630m to 1655m MDRKB. The wireline data is presented in Figure 3.5.3-1. The scales on the density and the neutron porosity logs are 1.45 to 2.45 g/cc and 0.75 to 0.15 respectively.

Pressure data was recorded across the interval and showed a significant overpressure of 1.53 SG. The gradient indicated a fluid density of 1.04 g/cc. The pressure data is presented in Figure 3.5.3-2. No fluid samples were retrieved from the formation although fluid samples were attempted. The cause of the failure to acquire fluid samples was the formation collapsing around the MDT probe. Drawdown pressures after a short pumping time were high and increasing indicating probe plugging or a lack of connected reservoir porosity. Hydrocarbon migration through the formation can only be inferred from the gas log data, which indicate a significant amount of methane present when the formation back-flowed at 1698 m.

Log Analysis

Due to the complex makeup of the formation matrix, no significant attempt was made to evaluate the porosity. A simple density porosity calculation using an assumed grain density of 2.25 g/cc and a fluid density of 0.79 g/cc (Versavert base oil) gave an average porosity of 38% for the interval. There is no net reservoir in the interval.




Figure 3.5.3-1 Tertiary target raw wireline data





Figure 3.5.3-2 Tertiary target pressure data

3.6 Bottom Hole Temperature

| CHEVRON | | Horner BHT Calculation | | | | | |
|--|-----------|--------------------------------------|---------------------|----------------------|-------------------------|------------------|----------------|
| Well: 6506/3-1 | | Field: | | Location: Wildcat | | | |
| Date: 15-Oct-01 | | Geologists: Mike Donovan, Ed Linaker | | | | | |
| <i>Depth, Circulation and Temperature Data</i> | | | | | | | |
| Depth: | 3667 mBRT | Circulation stopped: | 9-Aug-01 | Date | 17:30 | Time | |
| TVD: | 3662 mTVD | | | | | | |
| RT-SB: | 366 m | Seabed Temperature: | 5 | (5 deg C is default) | | | |
| Log | Run No | Date | Bottom Log Interval | Max Temp | Time Since Circ stopped | Circulation Time | Log to Bottom? |
| PEX/AIT | 1A | 10-Aug-01 | 3667 | 112 | 12.7 | 3 | Y |
| DSI/OBDT | 1A | 10-Aug-01 | 3667 | 116 | 24 | 3 | Y |



| | |
|--|-------|
| BOTTOM HOLE TEMPERATURE = 121.1 | deg C |
| GEOHERMAL GRADIENT = 35.2 | deg C |

Figure 3.6-1 Bottom hole temperature

3.7 Summaries

3.7.1 Temperature Profile




Figure 3.7.1-1 Downhole temperature profile

3.7.2 Geological Sampling Summary

The geological sampling program for the 6506/3-1 well is shown in Table 3.7.2-1:

| Open hole well cuttings and mud sampling | | | | | |
|--|----------|--------|----------------------|--------------------------|---------------------------|
| Interval | From (m) | To (m) | Standard Sample Rate | Biostrat Sample Interval | Mud Samples (Lag Depth m) |
| 1 | 1386 | 1625 | 10 | 20 | 2 Litres @ 1618 |
| 2 | 1625 | 1700 | 3 | | 2 Litres @ 1635 |
| 3 | 1700 | 3088 | 10 (*) | | 3 Litres @ 3078 |
| 4 | 3088 | 3171.5 | 3 | | 3 Litres While Coring |
| 5 | 3171.5 | 3667 | 10 (*) | | |

Table 3.7.2-1: Open hole well cuttings and mud sampling

(*) Some samples were missed due to the high drill rates in these intervals.

The conventional core and sidewall core programs for the 6506/3-1 well is shown in Table 3.7.2-2 and 3.7.2-3 respectively. Conventional core descriptions can be found in Section 3.7.5. Percussion sidewall core summary can be found in section 3.7.6 and percussion sidewall core descriptions are placed in the Appendix.

| Conventional cores | | | | | | |
|--------------------|-----------------------|-----------------|---------------|---------|-----------|------|
| Core No. | Depth Interval (mBRT) | | | Cut (m) | Recovered | |
| | Drilled | Recovered | Log Corrected | | (m) | % |
| 1 | 3101.5- 3171.5 | 3101.5 - 3169.2 | 3102.6-3170 | 67.7 | 67.7 | 96.7 |

Table 3.7.2-2: Conventional cores

| Percussion sidewall cores | | | | |
|---------------------------|-----------------------|-----------|-----------|------|
| Run No. | Depth Interval (mBRT) | Attempted | Recovered | % |
| 1A | 3650 - 1447 | 53 | 29 | 54.7 |

Table 3.7.2-3: Percussion sidewall cores

The MDT fluid sample program follows Table 3.7.2-4. Analysis of the MDT samples can be found in the Appendix.

| MDT fluid samples | | | | |
|-------------------|--------------|----------|--------------------|-----------------------|
| Run No. | Depth (mBRT) | Chamber | Fluid Recovered | Comment |
| 1A | 3109.2 | MPSR 712 | Filtrate and Water | No free gas in sample |
| 1A | 3109.2 | MPSR 753 | Filtrate and Water | No free gas in sample |
| 1A | 3109.2 | MPSR 856 | Filtrate and Water | No free gas in sample |

Table 3.7.2-4: MDT fluid samples

3.7.3 LWD Operations Summary

A total of three LWD/MWD (Formation Evaluation Measurements and Directional Data) runs were made in 6506/3-1. Schlumberger Anadrill provided all LWD services. There were no reported tool failures, however, the Isonic tended to peak at 135 $\mu\text{s}/\text{ft}$ in the Brygge Formation in Run 2 in both real time and memory data modes. Subsequent DSI data indicated more than 160 $\mu\text{s}/\text{ft}$ velocity reduction in this zone.

LWD/MWD operations and tool performance are summarised below in Table 3.7.3-1. Additional details can be found in Schlumberger Anadrill's End of Well Report.

| LWD Operations | | | | | |
|------------------------|----------------------|---|---------------------|-----------|--|
| Interval (mMD) | Tools | Sensor Distance to Bit | Memory | Real Time | Comments |
| Run #1: 453-1382 | MWD CDR | GR: 11.48m RES: 8.13m D&I:18.87m | 10 sec. sampling | 6 bps | No tool problems. The real time data quality was good. Memory data was successfully downloaded and a memory log was produced at wellsite. |
| Run #2: 1382-3101.5 | MWD ISONIC CDR | GR- 11.52m, RES- 8.17m ISONIC:19.27m D&I: 26.42m | 10 sec. sampling | 3 bps | The window for the real time sonic processing was set from 150 to 100 $\mu\text{s}/\text{ft}$ and showed no evidence of flat-lining at 150 $\mu\text{s}/\text{ft}$ with the tool reading about 135 $\mu\text{s}/\text{ft}$ throughout much of the Brygge zone. Processing of the Isonic memory data gave similar results. Subsequent logging with the DSI wireline sonic indicated a slowness of over 160 $\mu\text{s}/\text{ft}$. That was compatible with wireline density measurements. These measurements are within the Isonic's published range that is between 40 and 180 $\mu\text{s}/\text{ft}$. Memory data was successfully downloaded and a memory log of the CDR data was produced at wellsite. The ISONIC data required further reprocessing onshore. |
| Run #3: 3171.5-3667 | MWD CDR | GR: 11.56m RES: 8.21m D&I: 18.95m | 10 sec. sampling | 3 bps. | Reamed from 3050-3171.5m MDRKB (Core 1). No tool problems. The real time data quality was good, Memory data was successfully downloaded and a memory log was produced in town. |

Figure 3.7.3-1: LWD operations

3.7.4 Open Hole Wireline Logging Summary

Open hole wireline logs were not run in the 36" or the 8 ½" pilot hole. Gamma ray and resistivity data were acquired over the 8 ½" pilot hole using Anadrill's LWD. Wireline log data was recorded using a Schlumberger MCU for all services except the VSP that was recorded using Reed's surface unit. The VSP data was recorded using Schlumberger's cable and winching equipment.

All continuous data was recorded in the 8 ½" hole section from TD to 13 3/8" casing in two descents. The PEX density was relogged across the Brygge, Tare and Tang formations due to anomalous density readings that effectively repeated.

Descent four with the VSP was aborted due to tool sticking and a conditioning trip was performed. Three further descents were made after the conditioning trip without further problems.

A summary of the wireline logging operations and can be found in Table 3.7.4-1 and Table 3.7.4-2 on the subsequent two pages. A detailed breakdown of the logging operation can be found in the Appendix.

| Wireline logging – summary | | | | | | | |
|----------------------------|---------------------------|-----------------|-------------------|--------------------|------------------------|--------|--|
| Run # | Date | Tool String | Max Temp | Time Since circ. * | Logged Interval (mBRT) | | Remarks |
| | | | (°C) | (hr:min) | From | To | |
| 1A | 10.08.01 | AIT-PEX-HNGS | 113 112 112 | 12:40 | 1374 | 3665.5 | Repeat section 3060-3180m, Problem with AIT meant relogging from 3150-2690m |
| 1A | 10.08.01 | DSI-GR-AMS-OBDT | 116 116 116 | 24:00 | 1374 | 3665.8 | Repeat section 2998 - 3188m. Maximum AMS Temp -116.9 degC |
| 2A | 10.08.01 - 11.08.01 | PEX | - | 31:10 | 1590 | 2000 | Relog of anomalous density data in Brygge Fm. |
| 1A | 11.08.01 | VSP-GR | - | 38:30 | - | - | Stuck at 3402m and again at 3088m POOH for conditioning trip. |
| 1A | 12.08.01 - 13.08.01 | MDT-GR | 101.9 | 23:11* | 1655 | 3107.2 | 20 Pretests and samples at 3091.2m (3xMPSR) |
| 1A | 13.08.01 - 14.08.01 | VSP-GR | - | 30:05* | 790 | 3660 | 10m intervals 3660-1270m. 20m intervals 1270-950m and Walkaway VSP at 2898m. |
| 1A | 14.08.01 | CST-GR | - | 48:05* | 1447 | 3650 | 53 CST's shot Recovered 29, 2 Empty, 14 Lost, 8 Misfire, Recovery 55% |

Table 3.7.4-1: Wireline logging - summary

| Time breakdown | | | | |
|-----------------------|----------|------------------|--------------|--------------------|
| Descent | Date | Tool String | Opr. Time | Lost time |
| | | | (hrs:min) | (hrs:min) |
| 1 | 10.08.01 | AIT-PEX-HNGS | 11:55 | 1:15 TT 0:20 RT |
| 2 | 10.08.01 | DSI-GR-AMS-OBBDT | 8:45 | - |
| 3 | 10.08.01 | PEX | 3:55 | - |
| 4 | 11.08.01 | VSP-GR | 14:00 | - |
| 5* | 12.08.01 | MDT-GR | 19:00 | - |
| 6* | 13.08.01 | VSP-GR | 17:30 | - |
| 7* | 14.08.01 | CST-GR | 12:00 | - |
| | | | Total | Total |
| | | | 87:05 | 1:15 TT 0:20 RT |

Last circulation on bottom: 09.08.01 @ 17:30hrs

*For runs after Conditioning trip performed between runs 4 and 5 Last circulation on bottom was 12:08.09 @ 10:15hrs

Table 3.7.4-2: Time breakdown

3.7.5 Conventional Coring Summary

A single core was cut on 6506/3-1 in the Lysing Fm. The core was cut using standard 4” aluminum inner barrels. The bit used was an 8 1/2” DBS FC274 Corehead.

The coring information is summarized in Table 3.7.5-1 below:

| Conventional Core – 6506/3-1 | | | | | | | |
|------------------------------|----------------|----------------|---------------|---------------|---------|-----------|------|
| Core No. | Barrel ID (in) | Depth Interval | | | Cut (m) | Recovered | |
| | | Drilled | Recovered | Log Corrected | | (m) | (%) |
| 1 | 4 | 3101.5-3171.5 | 3101.5-3169.2 | 3102.6-3170 | 70 | 67.7 | 96.7 |

Table 3.7.5-1 Conventional core – 6506/3-1

Core 1, in the Cretaceous Lysing and Lange Fms, was taken from 3101.5m MDRKB when LWD readings indicated the presence of sand beneath the carbonate stringer that locally overlies the Lysing Sand formation. LWD sensors were 8.5m from the bit. A 73m core barrel assembly (inner barrel length = 73m) was picked up, run into the hole, and coring commenced. At 3171.5m the torque dropped back to a steady 6000Nm and a slight pressure drop was seen, indicating that core had jammed. No attempt was made to restart the core. At surface, 67.7m of core was recovered.

Of the 67.7m of recovered only 8m of core came from the target Lysing formation due to the unexpected thinning of the sand unit. The core contained no net sand.

Precautions were taken to relieve pressure while pulling out of the hole to minimize damage caused by trapped pressure. The barrels were separated at surface and a guillotine cutter was used to break the core to reduce fracturing of the core.

Core Processing

The cores were measured and cut into 1m lengths then scanned with a core gamma device. The wellsite geologist took core chips from each 1 m length for core description. No core plugs were cut at the wellsite.

1 m sections of the core from 3120m, 3155m, 3137m, 3138m, 3139m were preserved in oil at the wellsite for top seal analysis.

Core analysis by Corepro in Stavanger included:

- Spectral gamma ray logging
- Helium porosity determination
- Permeability determination
- Preservation of whole core samples in Seal Peel for reference purposes
- Slabbing

- Thin sections
- Digital and white light photography

| Preserved whole core samples | | |
|------------------------------|------------------|---------------------------|
| Depth From (mMDRT) | Depth To (mMDRT) | Comment |
| 3106.22 m | 3106.50 m | |
| 3115.10 m | 3115.36 m | |
| 3120.40 m | 3120.55 m | Taken by Leeds University |
| 3124.00 m | 3124.28 m | |
| 3136.00 m | 3136.32 m | |
| 3139.25 m | 3139.40 m | Taken by Leeds University |
| 3144.55 m | 3144.81 m | |
| 3154.06 m | 3154.30 m | |
| 3155.72 m | 3155.86 m | Taken by Leeds University |
| 3164.75 m | 3165.00 m | |

Table 3.7.5-2: Preserved whole core samples

Detailed results of the core analysis performed by Corpro can be found in their report. Wellsite descriptions of the core chips can be found in the Appendix.

Figure 3.7.5-1 compares the wireline logs over the Lysing cored interval with the core gamma logs supplied by Corpro. The core gamma logs were recorded on driller's depth.




Figure 3.7.5-1: Core gamma ray versus reference wireline gamma ray

3.7.6 Percussion Sidewall Coring Summary

A single descent with a combined 60 shot CST sidewall core gun was made for lithology identification, biostratigraphic control and top seal analysis.

Core depths, core bullets and gun rings were selected using open hole wireline log data. Correlation logs were run at TD, prior to the Lysing and prior to the Brygge formations. Core recovery was poor below the Lysing Formation due to misfires, bullets getting stuck and possibly due to the core gun being stuck at 2987 m. 53 bullets were shot out of which 29 were recovered, 2 were empty, 8 misfired and 14 were lost. The run is summarized in Table 3.7.6-1 below.

| Sidewall core recovery and descriptions | | | | | | |
|---|------------|----------|---|----------|---|---|
| SWC No. | Depth mBRT | Reco. cm | Lithology and Show Description | Porosity | | |
| | | | | P | F | G |
| 1 | 3650 | - | Lost | | | |
| 2 | 3600 | - | Lost | | | |
| 3 | 3550 | - | Lost | | | |
| 4 | 3500 | - | Lost | | | |
| 5 | 3450 | - | Lost | | | |
| 6 | 3399.5 | - | Lost | | | |
| 7 | 3330 | 1.7 | Claystone with common fine <0.5mm Sandstone laminations. CLAYSTONE : medium grey to occasionally medium light grey, firm to moderately hard, blocky to subfissile, micromicaceous, silty, grading to SILTSTONE, occasional coarse mica flakes, slightly to non calcareous. SANDSTONE : off white to very pale grey, firm, blocky, friable in places, very fine to silt grained, occasionally fine grained, translucent, off white to very pale grey, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, good trace glauconite, rare coarse mica flakes, no visible porosity, NO SHOWS. | | | |
| 8 | 3305 | - | Lost | | | |
| 9 | 3250 | - | Lost | | | |
| 10 | 3101 | - | Lost | | | |
| 11 | 3096 | - | Lost | | | |
| 12 | 3095 | - | Lost | | | |
| 13 | 3093.4 | - | Lost | | | |
| 14 | 3093.1 | - | Lost | | | |
| 15 | 3092 | - | Lost | | | |
| 16 | 3091.5 | - | Misfire | | | |

| Sidewall core recovery and descriptions (continued) | | | | | | |
|---|------------|----------|---|----------|---|--|
| SWC No. | Depth mBRT | Reco. cm | Lithology and Show Description | Porosity | | |
| 17 | 3091.1 | 1.6 | SANDSTONE : off white to very pale grey, firm, friable, blocky, very fine to medium grained, clear to translucent, colourless to very pale grey, subangular to subrounded, occasionally angular, subspherical, occasionally subelongate, poor to moderately sorted, moderate calcite cement, common glauconite, trace iron staining, poor to occasionally fair visible porosity, NO SHOWS. | X | X | |
| 18 | 3080 | - | Misfire | | | |
| 19 | 3065 | 3.1 | CALCAREOUS CLAYSTONE : medium to medium light grey, firm to moderately hard, blocky, micromicaceous, rare trace glauconite, silty, grading to SILTSTONE, trace calcite grains, very calcareous. | | | |
| 20 | 2800 | 3.4 | CLAYSTONE : medium to medium light grey, firm to moderately hard, blocky, micromicaceous, silty in places, trace very fine carbonaceous material, slightly to moderately calcareous. | | | |
| 21 | 2600 | - | Misfire | | | |
| 22 | 2450 | 5.1 | CLAYSTONE : medium to medium light grey, firm to moderately hard, blocky, micromicaceous, slightly silty in places, occasional very fine carbonaceous material, rare micropyrrite veins >0.5mm by 3mm (fossil burrows?), moderately calcareous. | | | |
| 23 | 2435 | 5.3 | CLAYSTONE : medium to medium light grey, olive grey, firm to moderately hard, blocky, micromicaceous, occasional very fine disseminated micropyrrite, slightly to moderately calcareous. | | | |
| 24 | 2397 | - | Misfire | | | |
| 25 | 2156 | 4.2 | CLAYSTONE : medium to medium light grey, olive grey, firm to moderately hard, blocky, micromicaceous in places, rare calcite grains, slightly to occasionally moderately calcareous, sandy in places, common SANDSTONE vesicles, very fine grained, translucent, colourless to off white, subangular to subrounded, no visible porosity, NO SHOWS. | | | |
| 26 | 1950 | 4.0 | CLAYSTONE : greenish grey to light olive grey, occasionally pale green, firm to moderately hard, blocky, micromicaceous, in places, rare coarse mica flakes, occasional to locally abundant very fine disseminated micropyrrite, occasional very fine carbonaceous material, slightly to moderately calcareous, occasionally very calcareous | | | |
| 27 | 1799 | - | Misfire | | | |
| 28 | 1790 | - | Misfire | | | |
| 29 | 1749 | - | Misfire | | | |
| 30 | 1744 | - | Misfire | | | |

| Sidewall core recovery and descriptions (continued) | | | | | |
|---|------------|----------|--|----------|--|
| SWC No. | Depth mBRT | Reco. cm | Lithology and Show Description | Porosity | |
| 31 | 1738 | 4.7 | DIATOMATIOUS EARTH??? : medium dark grey to olive grey to brownish grey, soft, friable, subblocky in places, earthy, granular texture, very fine grained, opaque, occasional very fine to fine grained quartz, very fine disseminated micropyrrite, micromicaceous in places, non calcareous, occasional pale yellowish brown argillaceous matrix. no to poor visible porosity. | X | |
| 32 | 1732 | 3.0 | DIATOMATIOUS EARTH??? : medium dark grey to olive grey to brownish grey, soft, friable, subblocky in places, earthy, granular texture, very fine to silt grained, opaque, occasional very fine to fine grained quartz, very fine disseminated micropyrrite, abundantly micromicaceous, non calcareous, occasional pale yellowish brown argillaceous matrix. no visible porosity. | | |
| 33 | 1730 | 5.0 | Claystone with a Sandstone band around 1mm thick and common very fine Sandstone laminations. CLAYSTONE : medium to light medium grey, light olive grey to olive grey, soft to moderately firm, blocky, occasionally crumbly, micromicaceous in places, non calcareous, SANDSTONE : white to off white, soft to firm, blocky, friable in places, very fine grained, translucent to clear, colourless to off white, subangular to subrounded, subspherical, moderately sorted, occasional slight calcite cement, no visible porosity, NO SHOWS. | | |
| 34 | 1722 | 5.0 | DIATOMATIOUS EARTH??? : medium dark grey to olive grey to brownish grey, very soft to soft, friable/crumbly, subblocky in places, earthy, granular texture, very fine grained, opaque, occasional very fine to fine grained quartz, very fine disseminated micropyrrite, abundantly micromicaceous in places, non calcareous, occasional pale yellowish brown argillaceous matrix. no to rare poor visible porosity. | X | |
| 35 | 1707 | 5.2 | CLAYSTONE : medium to light medium grey, olive grey, soft to moderately firm, blocky to subblocky, micromicaceous, rarely silty, non calcareous. | | |
| 36 | 1701 | 4.8 | CLAYSTONE : medium to light medium grey olive grey, moderately firm, blocky to subblocky, micromicaceous, rarely silty, non calcareous. | | |

| Sidewall core recovery and descriptions (continued) | | | | | | |
|---|------------|----------|---|----------|--|--|
| SWC No. | Depth mBRT | Reco. cm | Lithology and Show Description | Porosity | | |
| 37 | 1697 | 5.3 | DIATOMATIOUS EARTH??? : medium dark grey to olive grey to brownish grey, soft, friable, subblocky in places, earthy, granular texture, very fine grained, opaque, occasional very fine to fine grained quartz, very common fine disseminated micropyrrite, micromicaceous in places, non calcareous, occasional pale yellowish brown argillaceous matrix. no visible porosity. | | | |
| 38 | 1692 | 5.5 | DIATOMATIOUS EARTH??? : medium dark grey, olive grey, soft, friable, subblocky in places, earthy, granular texture, silt to very fine grained, rare fine grained quartz, common pyrite filled vesicles, common mica/micromicaceous, occasional argillaceous matrix, non calcareous, no visible porosity. | | | |
| 39 | 1686 | 5.5 | DIATOMATIOUS EARTH??? : medium dark grey, olive grey, soft, friable, subblocky in places, earthy, granular texture, silt to very fine grained, becoming silty, rare fine grained quartz, rare pyrite, common mica/micromicaceous, common argillaceous matrix, occasionally grading to CLAYSTONE , non calcareous, no visible porosity. | | | |
| 40 | 1678 | 4.8 | SANDSTONE : very pale grey to off white, firm friable/crumibly, subblocky, very fine to silt grained, translucent off white to very pale grey, subangular to subrounded, subspherical, poorly to moderately sorted, common pyrite, common carbonaceous material, occasionally grading to SILTSTONE , trace glauconite, micromicaceous, trace glauconite, no visible porosity, NO SHOWS . | | | |
| 41 | 1672 | 5.0 | CLAYSTONE : light grey to light olive grey, occasionally pale grey green, soft to firm, subblocky to crumbly, commonly micromicaceous, common very fine carbonaceous, silty in places, abundant diatomatious material?, non calcareous. | | | |
| 42 | 1662 | 5.4 | CLAYSTONE : as 1672m | | | |
| 43 | 1656 | 5.5 | CLAYSTONE : medium to medium light grey, olive grey, moderately firm, subblocky to blocky, micromicaceous, occasional micropyrrite, occasional very fine carbonaceous material, non calcareous. | | | |
| 44 | 1652 | 4.9 | DIATOMATIOUS EARTH??? : light brownish grey to light medeium grey, soft to firm, blocky to crumbly, granular texture, very fine grained, occasional fine grained quartz, common mica, trace glauconite, common light grey argillaceous matrix, grading to CLAYSTONE in places, non calcareous, no visible porosity. | | | |
| 45 | 1644 | 5.0 | CLAYSTONE : light grey to light olive grey to pale grey green, firm, subblocky, crumbly in places, micromicaceous, common fine grained black spherical carbonaceous? material, slight trace glauconite, non calcareous. | | | |

| Sidewall core recovery and descriptions (continued) | | | | | | |
|---|------------|----------|--|----------|--|--|
| SWC No. | Depth mBRT | Reco. cm | Lithology and Show Description | Porosity | | |
| 46 | 1642 | 4.8 | CLAYSTONE : as 1644 | | | |
| 47 | 1635 | 4.8 | CLAYSTONE : light grey to light olive grey to pale grey green, firm, subblocky, crumbly, micromicaceous, rare very fine carbonaceous material, non calcareous. | | | |
| 48 | 1618 | 4.3 | CLAYSTONE : medium dark grey to medium grey, olive grey, firm, subblocky, occasionally crumbly, micromicaceous, slightly calcareous. | | | |
| 49 | 1607 | 3.4 | CLAYSTONE : medium dark grey to medium grey, olive grey, firm, subblocky, occasionally crumbly, micromicaceous, occasional very fine to fine sand grains, moderately calcareous. | | | |
| 50 | 1577 | - | Empty | | | |
| 51 | 1537 | - | Empty | | | |
| 52 | 1477 | 5.2 | CLAYSTONE : medium dark grey to medium grey, olive grey, firm, subblocky, occasionally crumbly, micromicaceous, moderately calcareous. | | | |
| 53 | 1447 | 3.5 | CLAYSTONE : medium dark grey to medium grey, olive grey, firm, subblocky, occasionally crumbly, occasional very fine carbonaceous material, micromicaceous, rare medium grained mica, moderately calcareous. | | | |
| Summary: 53 shot, 29 recovered, 2 empty, 8 misfires, 14 lost | | | | | | |

Table 3.7.6-1: Sidewall core recovery and description

3.7.7 MDT Pressure and Sampling Summary

Tables 3.7.7-1 and 3.7.7-2 summarize the MDT operations. Pressure data and samples were gathered on a single descent with the MDT. A good quality gradient was determined below the 'Flooding Surface' that indicated the formation contained water. The pressure in this formation ranged from 1.52 to 1.53 SG. Fluid sampling attempts in this formation were aborted after three attempts due to formation collapsed and probe plugging.

In the Lysing Formation a pressure gradient could not be determined because of a lack of sand. Formation fluids from the high quality sand at the top of the reservoir were sampled. three MPSR sample chambers were filled. Lack of compressibility at the surface indicated no free gas. The samples were sent to Petrotech for analysis where it was determined that they contained formation water and OBM filtrate. The results of the analysis appear in the Appendix section of this report.

| MDT pretest summary | | | | | | | |
|---------------------|-----------|---------|------------------|--------------|--------|--------------------------|-----------------------|
| Test No. | Depth (m) | TVD (m) | Mobility (md/cp) | Mud Pressure | | Formation Pressure (Bar) | Comments |
| | | | | Before | After | | |
| 1 | 1654.97 | 1651.97 | | 260.74 | 260.68 | | Dry Test |
| 2 | 1662.45 | 1659.42 | 1.95 | 261.90 | 261.86 | 249.83 | Slightly Supercharged |
| 4 | 1673.18 | 1670.12 | 119.32 | 263.59 | 263.55 | 250.41 | Good Pretest |
| 6 | 1678.67 | 1675.60 | 22.77 | 264.44 | 264.41 | 250.95 | Good Pretest |
| 7 | 1685.15 | 1682.06 | | 265.46 | 265.36 | | Dry Test |
| 8 | 1686.3 | 1683.21 | 11.72 | 265.59 | 265.58 | 251.71 | Good Pretest |
| 9 | 1690.14 | 1687.03 | 91.81 | 266.24 | 266.18 | 252.08 | Good Pretest |
| 10 | 1710.15 | 1706.98 | 3.7 | 269.40 | 269.34 | 254.29 | Good Pretest |
| 11 | 1724.18 | 1720.97 | 6.01 | 271.60 | 271.56 | 255.58 | Good Pretest |
| 12 | 1732.26 | 1729.03 | 2.24 | 272.70 | 272.68 | 257.22 | Slightly Supercharged |
| 12 | 1672.96 | 1669.90 | | 263.01 | 263.16 | | Dry Test |
| 13 | 1673.45 | 1670.39 | | 263.31 | 263.34 | | Dry Test |
| 15 | 3093.14 | 3088.45 | 1.17 | 483.15 | 483.43 | 431.00 | Good Pretest |
| 16 | 3107.2 | 3102.50 | | 485.56 | 485.63 | | Dry Test |
| 14 | 3092.19 | 3087.50 | | 482.87 | 483.33 | | Dry Test |

Table 3.7.7-1: MDT pretest summary

| MDT sampling summary | | | |
|----------------------|------------------|--------------------------|--|
| Depth (m) | Mobility (md/cp) | Formation Pressure (Bar) | Comments |
| 1674.00 | 13.2 | 250.40 | Attempt to sample - Lost Seal |
| 1674.47 | 16.6 | 250.43 | Attempt to sample - Formation Collapse |
| 1674.50 | | | Attempt to sample - Formation Collapse- Probe Plugging |
| 3091.90 | 22.2 | 430.75 | Attempt to sample - Tight |
| 3091.40 | 72.3 | 430.69 | Attempt to sample - Tight |
| 3091.20 | 113.8 | 430.70 | Sampled 3 MPSR Chambers |

Table 3.7.7-2: MDT sampling summary

Literature:

Ichron, 2001 A: Petrographical analysis of rock samples from well 6506/3-1. Ref: 01/460/S.
(Authors: John Cater)

Ichron, 2001 B: A Biostratigraphic Evaluation of the Pleistocene to Late Cretaceous interval in well 6506/3-1, NOCS. Ref: 01/433/B. (Authors: Mike Ayress, Nicholas Holmes and Paul Dodsworth)

This section contains:

| | | |
|-------|---|----|
| 4.1 | SECTION SYNOPSIS | 3 |
| 4.1.1 | PREPARATIONS..... | 3 |
| | Well Hand-over..... | 2 |
| | Tow to Location..... | 2 |
| | Running Anchors..... | 2 |
| | Delays..... | 4 |
| 4.1.2 | 36" HOLE SECTION | 4 |
| | Spud & 36" Hole Section | 4 |
| | Run & Cement 30" Conductor | 5 |
| 4.1.3 | 8.1/2" x 17.1/2" PILOT HOLE SECTION | 7 |
| | Drilling 8.1/2" Pilot Hole Section | 8 |
| | Open Hole to 17.1/2"..... | 8 |
| | Run & Cement 13.3/8" Casing..... | 9 |
| | Running the Riser and BOP (RAM/Annular/Model/Type)..... | 12 |
| | Delays..... | 12 |
| 4.1.4 | 8.1/2" MAIN HOLE SECTION | 13 |
| | Drill Out 13.3/8" Shoe and LOT | 13 |
| | Drill 8.1/2" Main Hole Section | 13 |
| | Well Control Incident at 169..... | 13 |
| | Drill to Coring Point @ 3101.5m..... | 15 |
| | Coring Operations..... | 15 |
| | Drill to TD..... | 16 |
| | Open Hole Logging Operations | 17 |
| | Wiper Trip..... | 18 |
| | Delays..... | 20 |
| 4.1.5 | ABANDONMENT | 21 |
| | Abandonment Cement Plugs..... | 20 |
| | Wellbore Clean Up..... | 22 |
| | Pulling BOP & Riser..... | 22 |
| | Cut and Retrieve the Wellhead..... | 22 |
| | Anchor Handling | 23 |
| | Delays..... | 23 |
| 4.2 | SUMMARIES | 24 |
| 4.2.1 | Mooring Summary | 24 |
| 4.2.2 | Drilling Fluid Summary | 24 |
| 4.2.3 | BHA Summary..... | 24 |
| 4.2.4 | Bit Summary | 24 |
| 4.2.5 | Survey Summary..... | 24 |
| 4.2.6 | Casing Summary | 27 |
| 4.2.7 | Cementing Summary | 28 |
| 4.2.8 | Casing Leak-off Test | 28 |
| 4.3 | ATTACHMENTS | 28 |

4.1 SECTION SYNOPSIS

4.1.1 PREPARATIONS

Well Handover

The Semi-Submersible drilling rig "Byford Dolphin" was handed over from Norsk Shell to Norsk Chevron at the Garn West location at 23:00 hrs on 16 July 2001; formalities were based upon an agreed handover document.

Tow to Location

With the last anchor bolstered, the rig went under the tow of the "Far Fosna" for the 91 nautical mile journey to the Donna West location. It was accompanied by two anchor handling vessels: the "Normand Progress" and the "Normand Jarl". Average speed was ~4 knots. However, after 21 hrs under tow the weather and sea state deteriorated (32 knot winds and 3m seas) and the decision was taken to go to survival draft (18.3m). This was completed within 3 hrs. The rig was towed the remaining 5 nautical miles to the Donna West location and held just off station pending an improvement on the weather for running anchors.

Forecasts issued midday on the 20 July suggested an imminent improvement in the weather. At 16:30 hrs the decision was made to de-ballast the rig back to towing draft. This was completed in 4 hrs and by 23:00 hrs the sea state had improved sufficiently to work anchors.

Prior to, and during the tow, ModuSpec carried out a full BOP inspection. No significant problems were found with the exception of one cracked 5" ram block. A replacement set of rams were sourced and flown to the rig for installation prior to running the stack.

Running Anchors

The rig was 'Run in on Line' at 23:00 hrs 20 July and anchor handling started with #5 pennant being handed to the "Normand Progress" at 01:00 on the 21 July. With anchors #5, #11 & #2 deployed, the "Far Fosna" released its tow to assist in handling the remaining anchors. The 12 anchors were deployed in the following order #5, #11, #2, #8, #10, #6, #9, #7, #3, #4 & #12 and operation were complete by 13:30 hrs on 21 July. Ballasting down to operational draft (21.3m – 25m air gap) commenced at 12:40 hrs and was completed within 7 hrs. The anchors were cross tensioning to 150MT for 15 minutes in the following pairs #1 & #7, #2 & #8, #3 & #9, #4 & #10, #5 & #11, #6 & #12. Cross tensioning was completed by midnight on the 21 July.

Note: Additional chain for #1, #6; #7, #12 (150m each) needed to be removed and layed down on AHV's, because the rig chain lockers were not capable of handling same. This required approximately two hours of rig time to add the chain back to these anchors.

The final rig position on a heading of 313.6° (True) was recorded as:

Long: N 65° 48' 20.82" UTM 7 300 302.5m N
Lat: E 6° 44' 32.36" UTM 396 765.5m E

While ballasting down and cross tensioning the anchors drill water was taken into the pits and the mixing of Spud and Kill Mud commenced. In addition, the drill floor started to make up the 17.1/2" x 26" x 36" hole opener assembly.

Delays

Wait on Weather (20:30 – 17/7/01 to 23:00 – 20/7/01): 74.5 hrs
Section Total: 74.5 hrs

4.1.2 36" HOLE SECTION

Spud & 36" Hole Section

While ballasting down and cross tensioning the anchors, the 17.1/2" x 26" x 36" hole opener assy. was made up as listed below:

- 17.1/2" Smiths DGJ Rock Bit (c/w 3 x 28/32" nozzles)
- 26" x 36" Heavy Duty Hole Opener (c/w 6 x 18/32" nozzles)
- Bit Sub (c/w non-ported float)
- Anderdrift Tool (0° to 5° inclination flask)
- 3 x 9.1/2" Spiral Steel Drill Collars
- Cross Over
- 3 x 8" Spiral Steel Drill Collars
- Cross Over
- 3 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 14 x 5" HWDP

The Anderdrift tool was surface tested with 1940 lpm, 50 bar when below sea level. The 17 1/2" bit tagged the mudline at 366m (tide corrected depth) and an Anderdrift survey taken to confirm the verticality of the assy. The well was then spudded at 00:30 hrs on the 22 July and the 36" hole drilled to 456m (a 36" cutter depth of 454m) in 5.5 hrs. 10m³ hi-vis sweeps were pumped each half stand and apart from some erratic torque at approximately 390m no hole or bolder problems were encountered. Typical drilling parameters were 5000 lpm, 142 bar, 50 - 80 rpm, 8000 - 14,000 Nm torque, 2.3 - 4.5 MT WOB. Anderdrift surveys (6m behind the bit) were taken on each connection with the following results:

Mudline (366m) = 0°, 374m = 0°, 385m = 1°, 397m = 2°, 427m = 2.5°, 449m = 3.5°.

At TD (17 ½" TD of 456m, 36" cutter depth at 454m), the hole was displaced to 1.2 s.g. Spud mud at 4625 lpm, 166 bar. A total of 80m³ or 1.5 x hole volume was pumped. The trip out of hole to the mudline was slick and so the decision was taken to run conductor without making a wiper trip.

No discernible wear was evident on either stage of the hole opener or on the 17.1/2" bit. All were graded 0, 0, NO, A7, E, IN, NO, TD.

Run & Cement 30" Conductor

The 30" conductor was run as configured in Fig: 1 below. It was handled on the drill floor using a 30" false rotary and hand slips. A 5" drill pipe inner string was run using a false rotary and was spaced out to be 19m above the 30" float shoe when the running tool was made up. A 28" bowspring centraliser was installed on the bottom single of the inner string. The inner string was made up to the 30" running tool which in turn was made up to the 30" Low Pressure (LP) housing with 5 LH turns.

The housing was locked into the Permanent Guide Base (PGB), located in the moon pool, and the whole assy. run in hole to the mudline. No problems were encountered locating, stabbing into and running down through the 36" hole. The conductor was suspended off bottom to provide the PGB with a 1.5m stick up above the mud line. Observation of the forward bullseye indicated a 1.5° tilt to starboard. The guidewire and anchor tensions were adjusted to reduce this by a quarter degree to 1.25°.




Fig: 1 - 30" Conductor Schematic

Circulation was broken with the rig pump and a total of 97 m³ of seawater circulated at 1955 lpm prior to the 30" cement job. The 30" was cemented as per program, pumping both a lead and tail to reduce the initial hydrostatic pressure on the borehole. An excess of 200% was used. A wiper dart was released through a TIW valve and the cement displaced with the cement unit at 1.4 m³/min to leave 5m of cement above the shoe. Final displacement pressure was 10 bar at 0.2 m³/min.

Cement returns were seen at the mudline while observing with the ROV.

Wait on cement time was 5 hrs, after which the landing string weight was slacked off and the forward bullseye observed with the ROV. No movement of the PGB was seen. The running tool was backed out with 5 RH turns and the landing and inner string POOH. At the mud line the wellhead was flushed with seawater at 4900 lpm, 41 bar.

Delays

None

4.1.3 8.1/2" x 17.1/2" PILOT HOLE SECTION

26" Clean Out Run

The following 26" clean out assy. was made up and run in hole:

- 26" Hughes GTXCMG1 Rock Bit (c/w 1 x 24/32" & 3 x 20/32" nozzles).
- Bit Sub (c/w non-ported float)
- Anderdrift Tool (0° to 5° inclination)
- 3 x 9.1/2" Spiral Steel Drill Collars
- Cross Over
- 3 x 8" Spiral Steel Drill Collars
- Cross Over
- 3 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 14 x 5" HWDP

The assy. was washed down and cement tagged, as expected, at 446m. The cement and shoe were drilled out with 4600 lpm, 122 bar, 50 rpm, 7,200 N.m torque and 10 - 11 MT WOB. 10m³ hi-vis sweeps were pumped as required to clean the hole. The rathole was cleaned out to 456m. The assy. was POOH and racked back.

Prior to drilling ahead with the 8.1/2" pilot hole an additional 47 stands of 5" drill pipe was picked up and racked back. All pipe was drifted to 2.3/4" in the 'V' door.

Drilling 8.1/2" Pilot Hole Section

With a total of 2760m of pipe in the derrick, work commenced on making up the following 8.1/2" pilot hole assy:

- 8.1/2" Hughes MXC-1 Rock Bit (c/w 2 x 14/32" & 2 x 16/32" nozzles).
- 8.1/2" Near Bit Stab (c/w non-ported float)
- 2.6m x 6.1/2" Pony Drill Collar
- 8.1/2" String Stab
- CDR Tool
- 8.3/8" In Line Stabiliser
- MWD
- 6.1/2" NMDC
- 5 x 6.1/2" Steel Drill Collars
- 3 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 14 x 5" HWDP

The BHA was tripped in hole and washed down to tag the 26" rathole at 456m. The pilot hole was drilled to a section TD of 1382m in 15 hrs.

The Anderdrift had indicated approximately 3.5° inclination at the 30" shoe. When free of casing interference the MWD tool confirmed this. The hole angle varied between 4.34° & 2.89° in a predominantly SSW direction. The final bottom hole location was projected to be:

MD - 1382m, TVD (RT) - 1379.8m, South - 62.52m, West - 7.68m.

Various drilling parameter were used in an attempt to control this angle: 3150 lpm (limited by MWD tool), 176 - 197 bar, 60 - 150 rpm, 2,300 – 6,100 Nm torque, 0 - 7 MT WOB.

5 - 10m³ hi-vis sweeps were pumped as required to clean the hole. At TD a final hi-vis pill was swept from the hole with seawater and the hole displaced to 1.2 s.g. Spud mud (98m³ pumped in total). The pipe was slugged and the assy. tripped to the 30" shoe. No excess drag was noted. At the 30" shoe, 80m³ of seawater was circulated at 4500 lpm, 295 bar to clean out the conductor. The top drive was again made up at the mudline and the PGB flushed of cuttings before finally POOH and racking back the assy. The MWD, ILS & CDR were laid out to be re-programmed for configuration with the ISONIC Tool planned for the 8.1/2" main hole section.

The bit had been heavily eroded and was graded: 8, 5, WT, A, E, 1/8", ER, TD.

Open Hole to 17.1/2"

The 12.1/4" x 17.1/2" hole opener assy. was made up as follows:

- 6.1/2" Bullnose

12.1/4" Hole Opener
17.1/2" Hole Opener
Bit Sub (c/w non-ported float)
Anderdrift Tool (0° to 5° inclination)
3 x 9.1/2" Spiral Steel Drill Collars
Cross Over
3 x 8" Spiral Steel Drill Collars
Cross Over
3 x 5" HWDP
6.1/2" Weir-Houston Hydraulic Jars
14 x 5" HWDP

This assy was run down into the 30" wellhead where the Anderdrift tool was tested. It was then run in and washed down to tag the top of the 8.1/2" pilot hole at 456m. The pilot hole was then opened up to 17.1/2" with 3200 - 4200 lpm, 66 - 150 bar, 120 - 150 rpm, 5000 - 14,300 N.m torque and 1 - 8 MT WOB. 10m³ hi-vis sweeps were pumped every stand and an Anderdrift survey taken every other stand to confirm that the hole was not side tracked. Drilling at times was ratty with erratic torque and occasional string stalls. The hole was opened to the section TD (1382m) in 16 hrs with a final 17.1/2" cutter depth of 1379m. The overall ROP of 58 m/hr was slower than anticipated.

The hole was displaced to 1.2 s.g. Spud Mud. No hole problems were experienced during the trip out of the hole. Both the 12.1/4" and 17.1/2" hole opener were very heavily worn and graded 8, 8, WT, A7, 4, 3/4", ER, TD.

Run & Cement 13.3/8" Casing

Handling gear was rigged up to run the 13.3/8", 72#, L-80, Mod Buttress casing. The single joint shoe track was made up and the casing string run in hole. 11 bowspring centralisers were fitted as per original program. The ROV visually monitored the casing enter the wellhead and then returned to its protective cage approximately 15m from well centre. There it continued to monitor the operation on sonar providing a gas watch. At approximately 727m, the string began to take weight, 9 MT. The Driller informed the Toolpusher but as it was assumed to be normal hole drag the casing running operation continued. At approximately 810m the ROV noticed an unusual sonar reflection and was flown over to investigate. On visual inspection it could be seen that the casing had buckled at the wellhead with seven joints laying out on the seabed.

The decision was made to attempt to pull the casing string back to surface. This was successful and the entire string was recovered. On surface a number of joints were rejected due to being either buckled or split. The two bowspring centralizers from the shoe joint were missing.

A wiper trip was performed using the racked back BHA complete with the back up 17.1/2" hole opener and bullnose. When the assy. took weight at 535m it was washed and reamed down to the existing 17.1/2" section TD of 1379m with 3234 lpm, 152 bar, 150 rpm. The

hole was swept clean prior to displacement to 1.4 s.g. inhibited KCl mud. During the trip out of hole a few tight spots of 10 – 15 MT drag were noticed. These were worked through without problem. No markings or scratches were seen on the bullnose and hole opener.

The racked back shoetrack was re-run. All damaged centralizers were removed with others being relocated to result in the casing string configuration shown in Fig. 2. This string was run in hole with the ROV providing a continuous visual watch. The casing was filled with 1.4 s.g. inhibited KCl mud while running in hole from 450 to 1374m. It was washed down from 1335 to 1379m with 3000 lpm. A casing swedge was used.

The casing was cemented as per program using a 100% open hole excess. Good returns were seen with ROV throughout the entire cement job. At theoretical strokes the 13.3/8” cement plug had not bumped and the displacement halted. The final circulating pressure was 55 bar (cement was observed at the seabed). When the pressure was bled down, the floats were seen to be holding. The running tool was backed out with 6 RH turns after which the landing string was POOH.




Fig: 2 – 13.3/8" Surface Casing Schematic

Running the Riser and BOP

The BOPs were inspected by a Moduspec Engineer during the tow to the location. No major work had to be performed on the BOP, except for changing out one cracked 5" ram block. The configuration of the Byford Dolphins stack is as shown in Table 1 below. Each Ram or Annular was stump tested as per the following schedule.

| Ram / Annular | Model | Type | Stump pressure (bar) |
|----------------------|------------------|--------------|----------------------|
| Upper Annular (LMRP) | Hydrill GL – 5k | - | 240 |
| Lower Annular (LMRP) | Hydrill GL – 10k | - | 520 |
| Blind Shear Rams | Hydrill – 15k | - | 520 |
| Upper Pipe Rams | Hydrill – 15k | 3½" – 5" VBR | 520 |
| Middle Pipe Rams | Hydrill – 15k | 5" fixed | 520 |
| Lower Pipe Rams | Hydrill – 15k | 5" fixed | 520 |

Table 1 – BOP Test Schedule

The BOP, Riser and Diverter were run in a total of 54 hrs, including 17 hours trouble time. It was noted with the BOP's in the moonpool area, that the choke line was not draining fast enough. Upon inspection, the target sleeve was found to be misaligned. The choke and kill lines were pressure tested to 35 / 414 bar every 5 connections. With the BOPs at well centre, and just prior to latching, the following bullseye readings were taken:

BOP – 0.5°, LMRP – 0.5°, Flex Jnt – 0.75°.

After having latched and taken a 25MT overpull the following readings were taken.

BOP – 2° (stb fwd), LMRP – 2° (stb fwd), Flex Jnt – 0.5° (stb), PGB – 1.75° (stb fwd).

With the BOPs latched, the wellhead connector, the LMRP connector and the 13.3/8" casing were all successfully pressure tested to 30 / 200 bar for 5 / 10 min respectively.

Delays

| | |
|--|-----------------|
| Buckling of 13.3/8" Casing (inc. wiper trip) | 43.5 hrs |
| Replace Broken Snap Rings on Calipers of Drawworks | 1.0 hrs |
| Incorrectly Oriented Target Sleeve on Upper Inner Choke Line | 3.5 hrs |
| Wait On Weather to Pick Up Slip Joint (no over-side work) | 13.5 hrs |
| <i>Section Total</i> | <i>61.5 hrs</i> |

4.1.4 8.1/2" MAIN HOLE SECTION

Drill Out 13.3/8" Shoe and LOT

The 8.1/2" main hole section BHA consisted of:

- 8.1/2" Hughes ABD536PH PDC Bit (c/w 4 x 18/32" nozzles).
- 8.1/2" Near Bit Stab (c/w non-ported float)
- 2.6m x 6.1/2" Pony Drill Collar
- 8.1/2" String Stab
- CDR Tool
- 8.3/8" In Line Stabilizer
- ISONIC
- MWD
- 6.1/2" NMDC
- 6 x 6.1/2" Steel Drill Collars
- 9 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 8 x 5" HWDP

After making up the BHA an additional 21 joints of 5" DP were picked up to allow the assy. to reach the coring point in the Lysing formation. The assy. was tripped into hole and washed down to tag cement at 1341m. Within 30 minutes, the cement was washed / drilled away with 2000 lpm, 70 rpm, 0 - 2MT WOB. The hole was displaced to 1.44 s.g. Versavert (low tox OBM) mud. The shoetrack was drilled, the rathole cleaned out to 1382m and an additional 4m of formation drilled to 1386m with 2100 lpm, 120 rpm, 0 - 1MT WOB.

A LOT was performed using 1.44 s.g. mud. Leak-off occurred at 775 psi (1.84 s.g. EMW) after which the pressure bled off to 745 psi (1.82 s.g. EMW) in 5 mins. and to 700 psi (1.80 s.g. EMW) in 15 mins.

Drill 8.1/2" Main Hole Section

The mud weight was increased to 1.45 s.g. prior to commencing drilling. To maintain the inclination and get the BHA clear of the 13.3/8" casing, the drilling parameters were initially controlled to 250 lpm, 120 - 180 rpm, 0 - 3 MT WOB, and 5000 - 8000 N.m torque. This resulted in an average ROP of 25 m/hr (including connections). At 1530m the parameters were increased to 2750 lpm, 5 - 7 MT WOB. The desired 3000 lpm could not be achieved due to the mud pump pop-offs releasing at 276 bar (6" liners installed). ROP was controlled to 30m/hr from 1615m down after the top of the Kai and Brygge formations were picked at 1552m and 1604m respectively. Average background gas had been 0.6% until several stringers below 1670m were drilled. A gas peak of approximately 3.2% was noted after bottoms up from the first stringer at 1671m.

With the CDR indicating that the Brygge formation was water wet (with top flooding surface at 1654m) the planned weight up of the mud system began. It had been held at 1.45 s.g for formation evaluation purposes but was then increased to 1.50s.g. and planned to go to 1.55 s.g. by 1900m.

Well Control Incident at 1698m

During a connection at 1698m, an increase in pit volume was noted. The well was shut in using the Upper Annular. The SICP was 200 psi and a 4m³ pit gain was recorded. The float was bumped to obtain the SIDP of 300 psi. An additional 0.5m³ of mud was bled off through the choke but the casing pressure remained at 200 psi. It was decided at this point to begin circulating out the influx via the Drillers Method of well control.

The maximum gas at bottoms up was 4.6% and no other contaminants could be identified at this time. The final background gas was 2% and with the well shut in the SICP was 150 psi and the SIDP 200 psi. Trapped pressure was bled down and the casing and drill pipe pressure remained at 0 psi over 45 minutes while the riser was displaced to 1.50 SG mud.

To minimize the possibility of stack gas it was decided to close the Lower Annular and attempt to reduce the pressure on the Upper Annular. However, on the Byford Dolphin a single regulator controls both Upper and Lower Annulars and so when attempting to reduce the pressure on the Upper Annular both annulars relaxed resulting in a second influx being taken into the wellbore. An incremental pit gain of 2.7 m³ was recorded. The well was shut in on the Lower Annular and the SICP built to 150 psi.

An attempt to bump the float in the string failed, with the drill pipe pressure increasing to 420 psi with no resultant change in casing pressure seen. This was repeated several times with no success, indicating that there was an obstruction somewhere between the drill pipe and choke. The well was isolated and the surface choke, kill and choke lines were flushed to clear obstructions, probably caused by cuttings settling out in the choke line.

The well was then shut-in on the Lower Annular and opened back to the choke line and flow checked for 10 minutes with the choke line open to the trip tank. The well was static. The well was then opened up and the pipe moved. No flow was observed. Rotation was established at 120 rpm, 5500 N.m torque. However, when starting to pump slowly with 260 lpm, 500 psi, the flow rate was seen to increase and a further pit gain noted. Rotation was stopped and the Lower Annular closed. SICP was 250 psi and the incremental pit gain 7.4 m³.

While the mud in the pits was weighted up to 1.52 SG the casing pressure increased from 250 to 290 psi. The well was displaced to 1.52 SG mud with 485 lpm, 600 psi. The influx was circulated out, recording a maximum gas of 8.9% and a lowest mud weight of 1.32 SG. Salt water contamination was identified in the mud. The mud was circulated and conditioned for a full system volume with a maximum gas peak of 1.7% observed on the last bottoms up.

With 1.52 SG mud in the well and the trapped pressure was bled off, SICP reduced to 0 psi and SIDP to 90 psi. When opening the choke line, slight flow into the trip tank was noted. The decision was made to displace the hole to an increased 1.57 SG mud. Circulation with the existing 1.52 SG mud was maintained while weighting up the mud in the pits due to the problems experienced getting the mud to move each time circulation was started.

The well was displaced to 1.57 SG mud using the Second Circulation of the Drillers Method. Stack gas was checked for by displacing choke and kill lines to Base Fluid and then to 1.57 SG mud. The well was flow checked and was seen to be static. The Lower Annular was opened and circulation established. The pumps were staged up over the first bottoms up to 1620 lpm, 134 bar, with 120 rpm. Max gas at bottoms up was 3.3%.

A conditioning trip was made back into the 13.3/8" casing with some difficulty being noted getting the BHA back into the shoe. At 1420m a 5MT overpull was taken. The interval 1410 to 1439m was worked over three times without problem. At 1395m a second overpull of 10MT was taken. It was necessary to wash and ream through this interval with very erratic torque from 1385 to 1381m. Inside the shoe at ~1326m a bottoms up was circulated and cement pieces were observed in the returns over the shakers. While performing rig maintenance and rig repairs, the well was monitored on the trip tank. The hole took a total of 0.65 m³ mud over this 4 hour period.

Drill to Coring Point @ 3101.5m

The assy. was tripped back in hole to 1611m and washed down from there to 1698m. Circulation was established and a bottoms up gas peak of 0.5% seen. Drilling re-commenced with 2580 lpm, 180 rpm, 5500 N.m torque and 0 – 1 MT WOB. Two sacks of Calcium Carbonate were added every hour to minimise seepage losses. ROP's were controlled to 30 m/hr initially while drilling the Brygge Flooding Surface and thereafter to be able to react to possible pore pressure increases. When entering the Springar formation at 1800m (Tare formation having been seen at 1741m) the controlled ROP's were increased to 45 m/hr. Since inclination held/dropped slightly, ROP's were again increased to 60 m/hr or higher using the maximum obtainable flow rate (without the pump pop-offs blowing), 180 rpm, 4000 - 5000 N.m torque and 0 – 5 MT WOB. Gas readings remained below 0.4% while drilling the Tare formation.

Drilling continued to 3101m. A clear increase in the LWD resistivity readings showed a Lysing formation consisting mainly of claystone with 30% water wet sand in the cuttings. Top Lysing was picked at 3088m (Note: GR and Resistivity sensors were 11.5m and 8m behind the bit, respectively). While drilling ahead the riser was boosted and SCR's were taken every 200m. Two sack per hour of calcium carbonate continued to be added to the active mud system to counter seepage losses. The hole was circulated clean at 3101m and an increase in sand noted in the samples.

The trip out of hole at core point was problem free with the hole being slick. The bit was graded 3, 5, CT, A, X, IN, BT, CP with several cutters being broken. The bottom string stabiliser was also scarred and a piece was missing from one of the blades.

Using LT-OBM, no cuttings could be discharged to the sea in this hole section. The Swaco cuttings collection system, involving vacuum pumps, drop off tanks and 4 weighting scales were used to collect all the cuttings. No major problems were experienced. Skip usage throughout the section averaged 30m of hole / skip.

Coring Operations

The 8.1/2" Coring assembly listed below was made up and run in hole:

- 8.1/2" DBS FC274 Corehead
- 75.78m of Stabilized Core Barrel
- 6 x 6.1/2" Steel Drill Collars
- 9 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 8 x 5" HWDP

Eight outer core barrels, totaling 76m in outer length, complete with inner core barrels that allowed up to 73m recoverable core length were run. During the trip in hole it became necessary to wash and ream from 1405 to 1417m and from 2150 to 2319m. A lot of cuttings / cavings were seen over the shakers. The final section from 3040 to 3101m was also washed down before circulating bottoms up. The maximum gas seen during this circulation was 6.8% and corresponded to ~2450m.

The interval from 3101.5 to 3171.5m was cored with 1050 lpm, 129 bar, 100 rpm, 5000 – 10,000 N.m torque. The additions of 2 sacks per hour of calcium carbonate continued through this cored interval. At 3171.5m the torque dropped back to a steady 6000 Nm and a slight pressure drop was seen, indicating that core had jammed. The assy. was pumped out of the hole from this depth to 3069m. A bottoms up was then circulated. During the trip out of hole it was necessary to work the pipe from 1583 to 1430m with a maximum overpull of 9MT. No further problems were encountered. At surface 67.7m of core was recovered equating to 96.7% recovery. The corehead was graded 7, 3, LT, XN, X, IN, JD, PR with 14 cutters missing from the nose area.

Drill to TD

The following BHA was made up and run in hole. It was essentially the main 8.1/2" BHA with a new bit and no ISONIC tool:

- 8.1/2" Hughes BD445 Bit (c/w 4 x 20/32" nozzles).
- 8.1/2" Near Bit Stab (c/w non-ported float)
- 2.6m x 6.1/2" Pony Drill Collar

8.1/2" String Stab
CDR Tool
8.3/8" In Line Stabiliser
MWD
6.1/2" NMDC
6 x 6.1/2" Steel Drill Collars
9 x 5" HWDP
6.1/2" Weir-Houston Hydraulic Jars
8 x 5" HWDP

No problems were encountered running in hole. However, when circulating bottoms up, a maximum gas reading of 3% was recorded and a large amount of cuttings / cavings (non-pressurized) seen at surface. The hole was circulated clean (filling 11 skips while coring/working from 3101 to 3170m). During this period of circulating the mud weight was raised from 1.57 s.g. to 1.60 s.g.

With the hole clean drilling re-commenced with 2425 lpm, 285 bar, 180 rpm, 8000 – 16,000 N.m torque, 1 – 5 MT WOB. The Lange formation was drilled (all claystone with no clear sign of the predicted markers). TD of the well was determined to be 3667m. The final MWD survey was projected TD to be:

MD = 3667m, TVD (RT) = 3662.02m, South = 141.67m, East = 8.56m.

With the shakers clean and the gas level below 0.2%, a flow check was performed. The well was static. The subsequent trip out of hole went without problem with the LWD and MWD tools being laid out at surface. The bit was graded: 1, 1, WT, A, X, IN, BT, TD. However, a large piece of matrix was broken off one of the 6 blades.

Open Hole Logging Operations

Run #1 - AIT-PEX-HNGS (Weak Point – ECRD – 8000 lbs)

With the rig floor cleared Schlumberger wireline was rigged up and the Run #1 Induction, Density, Neutron, Spectral Gamma Ray toolstring (AIT-PEX-HNGS) made up. This was run in hole and a repeat section logged. TD was tagged with a tide corrected depth of 3665.7m. Sections of the main log had to be repeated due to 'high' shallow resistivity readings that did not repeat correctly. Despite this, the log was completed in 9 hrs 15 mins with no excess drag or overpulls being seen. 1 hr 15 mins was recorded as Trouble Time against the tool and 20 mins against the rig for a sheared compensator pin. Logged from 3663 to 1374m. Most of the hole was seen to be in gauge, bar a heavily washed out section of the Springar formation from 2117m to approximately 2400m. ID's of up to 19" were recorded with an average excess of 24.5% over this interval. The average excess for the entire openhole section was 2.8%.

Run #2 - DIS-GR-AMS-OBBDT (Weak Point – ECRD – 8000 lbs)

Run #2 was with the Oil Based Diplog, Array Sonic toolstring (DIS-GR-AMS-OBBDT). This was also run without problem and completed within 8 hrs 45 mins, logging from 3664 to 1374m.

Run #3 - Back-up PEX (Weak Point – ECRD – 8000 lbs)

After analysing the data from Run #1, the density tool was seen to be reading unusually 'low' through the Brygge and Tare formations (between 1828m and 1624m). It was decided to re-log this section with the back up Density, Neutron (PEX) toolstring. This Run #3 (2000 to 1590m) was completed in 3 hrs 55 mins and was seen to repeat with the previous PEX run, Run #1.

Run #4 - Read 8 Level VSP (Weak Point – Yellow – 4800 to 5400 lbs)

The Read 8 level Delta VSP tool was made up and run in hole on the Schlumberger line. It stood up at 2060m but was freed with a 2000 lbs overpull and worked through to bottom. However, two attempts to correlate the toolstring on depth failed due to sticking, the first requiring a 3000 lbs overpull to free. On the second attempt the tool became stuck at ~3403m (top geophone depth) for 45 mins. The toolstring was eventually freed by working it with up to 7000 lbs line pull (normal logging tension - 3400 lbs & toolstring weight - 900 lbs). While pulling out from this depth, additional overpulls were experienced and the toolstring became stuck again at approximately 3090m (top geophone depth). It was immediately worked to a maximum line pull of 7000 lbs but without success. The air gun array was fired and the signal monitored on the geophones in an attempt to determine where the toolstring was stuck.

After being stuck for 3 hrs 50 mins the string freed itself while holding 7000 lbs line pull. Communications with the toolstring confirmed it was complete and it was pulled out of hole without further incident – there was no damage to the tools.

Wiper Trip

With the VSP toolstring on surface, wireline was rigged down and the following 8.1/2" wiper trip assy. made up:

- 8.1/2" Hughes ABD536PH PDC Bit (c/w 4 x 18/32" nozzles).
- 8.1/2" Near Bit Stab (c/w non-ported float)
- 6.1/2" Drill Collar
- 8.1/2" String Stab
- 5 x 6.1/2" Steel Drill Collars
- 12 x 5" HWDP
- 6.1/2" Weir-Houston Hydraulic Jars
- 8 x 5" HWDP

This was run in hole to the casing shoe, filling the pipe and breaking circulation every 20 stands. At the shoe the drill line was slipped and cut and the mud circulated for half an hour at 2010 lpm, 151 bar, 112 rpm. The trip to bottom was without incident, with the last 2 stands being washed & reamed to bottom (from 3600 to 3660m) as a precaution with (2100 lpm, 211 bar, 120 rpm, 7000 - 8000 N.m torque). TD was tagged on depth at 3667m (tide corrected) with no fill. A total of 2.5 bottoms up were circulated with 2400 lpm, 280 bar, 120 rpm, 6000 - 7000 Nm torque while working the bottom 2 singles. A first gas peak of 6.4% was seen to have come from ~2100m with a second peak of 5% arriving at bottoms up. Following bottoms up the riser was boosted and the header box jetted. A total of 1.4MT of cuttings was removed from the well, riser and header box during this period of circulating.

Prior to POOH the choke and kill lines were flushed and SCR's taken. Only 2 stands were pulled before a hydraulic hose on the upper racking arm burst. The hole was circulated for one hour with full strokes while the burst hose was replaced. With only 2 stands out of hole it was decided to run back to TD and circulate an additional bottoms up. TD was tagged with no fill recorded and a further bottoms up circulated. An increase in cavings was seen when the header box was jetted, but the hole and riser cleaned up and after a total of 1.5 hrs circulating the hole was again flow checked and the trip out of hole begun.

No hole problems were encountered during the trip out. However, at 2902m an incident occurred when a bolt from the top drive bell guide worked loose and fell. The bolt landed on the upper racking arm but the associated washer fell and landed on the doghouse roof window. The operation was suspended while the origin of the bolt was determined. With it replaced and re-wired the trip out of hole continued without further problem.

Run #5 – MDT-GR (Weak Point – ECRD – 8000 lbs)

Rigged up Schlumberger logging equipment. The weather had deteriorated to the point where the sea state would not allow m/v the 'Highland Star' to handle the air gun array required for the VSP walkaway survey. Therefore, the decision was made to run the MDT first. Once correlated on depth (at 1600 m using the AIT-PEX-HNGS run of the 10th August 2001), pre-testing began in the Brygge. 10 good tests were taken between 1655m and 1732m (wireline depth) with no lost seals. The maximum formation pressure through this interval was 1.535 SG. A fluid sample was then attempted at various depths between 1673m and 1673.5m MDRKB without success. The formation proved to be too soft and on all occasions the seal was lost or the probe plugged. The attempt was abandoned.

The MDT tool was run down to ~3100m MDRKB and re-correlated over the Lysing. Five pre-test were taken between 3091.2m and 3107.2m (wireline depth) with a maximum formation pressure of 1.423 SG. A fluid sample was required in the Lysing. Two attempts were aborted due to poor permeability and tool telemetry problems. One water sample was obtained from 3091.2m MDRKB. Three 450cc sample bottles were filled with what appeared to be water over a period of 5.5 hrs. The tool was then closed. No problems were encountered pulling free of the formation and during the subsequent trip out of hole. The

fluid sample bottles were extracted at surface and attempts to compress them suggested that no gas was present in the samples.

Run #6 – Re-run Read 8 Level VSP (Weak Point – Pink – 5400 to 6000 lbs)

On surface the Schlumberger cable head was swapped out and the Read 8 Level VSP tool rigged up. It was run in hole without difficulties with check shots being taken at 1280m, 2400m & 3200m (wireline depth). The tool string was correlated over the Lysing to the AIT-PEX-HNGS run of the 10th August 2001 and run down to tag TD. The VSP survey was recorded at 10m intervals from 3523m to 2898m (wireline top geophone depth). At 2898m, the walkaway survey was conducted. With the walkaway completed, the survey continued, again at 10m intervals from 2898m to the final station at 790m. No hole problems or overpulls were encountered throughout the survey. The tool-string was pulled and laid out.

Run #7 – Sidewall Cores (Weak Point Green – 5450 to 6900 lbs)

On surface, poor insulation on line 7 of the Schlumberger cable-head required that it be rebuilt. This resulted in 0.5 hrs Trouble Time. Radio silence was established and the two tandem coreguns, loaded with a total of 60 bullets, were armed. The toolstring was run in hole and correlated at ~3450m. A total of 53 shots were taken between 3659m and 1447m. Significant overpulls were taken following the shots made in the Lysing formation and it was feared that some of the barrels had been lost. A number of misfires were also experienced, something confirmed when the guns were back on surface. No problems or overpulls were attributed to hole conditions. The final shot summary on surface was:

| | |
|-----------------|----|
| Shots Attempted | 53 |
| Cores Recovered | 29 |
| Empty Barrels | 2 |
| Misfires | 8 |
| Lost Barrels | 14 |

Overall Recovery 55%

Delays

| | |
|--|----------|
| Well Control Incident | 50.0 hrs |
| Repair to Drawworks Caliper | 2.5 hrs |
| Repair to Faulty Weight Indicator on Rig | 2.0 hrs |
| Wiper Trip to Repeat LWD log due to Questionable Data | 1.5 hrs |
| Noticed 5 bbl Gain in Active; Flowcheck and Circulate Bottoms Up | 1.5 hrs |
| Repair to Leaking Rig Pump | 0.5 hrs |
| Trouble Shoot Comms Problem with MWD | 1.5 hrs |
| Trouble Shoot Problem with Trip Tank | 0.5 hrs |
| Broken Compensator Pin during Logging | 0.5 hrs |

| | |
|--|-----------------|
| Re-log AIT-PEX-HNGS due to bad Shallow Resistivity | 1.5 hrs |
| Re-log PEX due to Anomalous Density Data | 3.5 hrs |
| Stuck VSP Tool (not inc. wiper trip) | 13.0 hrs |
| Repair Burst Hydraulic Hose on Upper Racking Arm | 1.0 hrs |
| Investigate Dropped Object Incident | 0.5 hrs |
| Re-build Schlumberger Cablehead due to Poor Insulation | 0.5 hrs |
| <i>Section Total</i> | <i>80.5 hrs</i> |

4.1.5 ABANDONMENT

Abandonment Cement Plugs

A 3.1/2" cement stinger with PH-6 connections was used to set the abandonment plugs and a total of 47 joint (444m) were picked up from the deck. The rig equipment was not capable of handling the make up of this tool joint and it was therefore necessary to mobilize a tubing power tong. An open ended mule shoe was installed on the bottom of the cement stinger. Circulation was established at the shoe and at 3200m, where a full bottoms up produced a max gas peak of 1.53%. The first of the four cement plugs was set from 3190m to 3025m as per program. It was mixed and pumped with out problems and both it, and the 5 m³ tuned spacer pumped ahead of it, were displaced with the rig pumps leaving it under-displaced by 0.75 m³. No circulation was done at the top of the first plug, instead the string was tripped back to 1791m (the setting depth of the second), a drill pipe wiper dart pumped and a full bottoms up circulated.

The second cement plug was spotted from 1791m to 1491m as per program and this time without a spacer being pumped ahead of it. It too was under-displaced by 0.75 m³ using the rig pumps before the string was pulled back to the Theoretical Top of Cement (1491m) and the excess circulated out of the hole. Again a drill pipe wiper dart was pumped.

The third plug was spotted (with a 5 m³ spacer pumped ahead) right on top of the second from 1491m to 1274m. It too was under-displaced by 0.75 m³ using the rig pumps. The string was pulled back to 1095m a wiper dart pump and a bottoms up circulated. A slug was pumped and the string pulled to surface laying out all the drill pipe and the 3.1/2" cement stinger. This was the best utilization of the Waiting On Cement time prior to a combined weight and pressure test of the plug.

A mule shoe was picked up and run in hole on 5" drill pipe. It was washed down to tag the top of plug three at 1281m (7m deep on theoretical) with 5 MT. The string was then pulled back to 661m (or the setting depth of plug four) and the upper annular closed in preparation for the planned pressure test with mud, using the rig pumps. However, the upper annular was seen to be leaking and it was decided to space out to close in on the Middle Pipe Rams. The pressure test to 110 bar / 5 mins was successfully concluded, this time using seawater from the cement unit. 0.6 m³ was pumped and returned.

Cement plug four was set inside the 13.3/8" casing from 661m to 411m as per program. No spacer was pumped ahead of the slurry. It too was underdisplaced by 0.75 m³ using the rig

pumps. The string was pulled to Theoretical Top of Cement and the hole circulated clean. After the displacement of the riser to seawater, the cement plug was pressure tested to 125 bar / 5 min.

Note: All plugs were pumped and displaced without pipe rotation.

Wellbore Clean Up

Prior to the wellbore / riser clean up, the choke, kill and riser booster line were displaced to seawater using the cement unit. This was due to pit space limitations. Next the following spacer train was pumped and displaced with seawater at a controlled 2265 lpm, 170 rpm:

| | |
|----------------------|-------------------|
| Base Oil | 8 m ³ |
| Weighted Hi-Vis Pill | 30 m ³ |
| Hi-Vis Wash Pill | 30 m ³ |
| Solvent Pill | 30 m ³ |
| Hi-Vis Clean Up Pill | 10 m ³ |

All returns were captured as slops (142 m³ in total) with no discharges to sea. The remaining drill pipe in the hole was pulled and laid out.

A trip in hole was made with the universal tool and adapter to latch and pull the wearbushing (13.6 MT overpull required to shear the retaining pins). While POOH with the wearbushing the Blind Shear Rams were closed and plug four successfully pressure tested with seawater to 125 bar / 5 mins. 0.3 m³ was pumped and returned.

Pulling BOP & Riser

The rig floor was cleared and the riser handling equipment rigged up. The diverter, slip joint, 23 joints of riser and the BOPs were pulled in 17 hrs. 3 hrs was required to split and secure the BOPs and LMRP in the Cellar Deck. On inspecting the BOPs it was found that a keyseat had developed in the flex joint housing that would require attention prior to being re run. Beyond this no other damage or excessive wear was noted.

Cut and Retrieve the Wellhead

The Weatherford MOST tool was made up and spaced out to cut 5m below the mudline. It was run in hole and the wellhead engaged. The cut was initiated with a set down weight of 6MT and a pump rate of 3240 lpm. After 1.5 hrs cutting an unsuccessful attempt was made to free the wellhead and PGB with a 140MT overpull. The wellhead was engaged a second time and the cut was re-initiated at the same depth. After a further 30 mins cutting the motor began to stall out giving indications that the cut was complete. However, a second attempt to pull the wellhead free with 140MT overpull also proved unsuccessful. The tool was pulled above the wellhead to expose the knife blades and a visual inspection with the ROV showed a wear

pattern that indicated full travel and suggested that the cut was complete. An attempt to re-initiate the cut a second time was unsuccessful with the motor stalling out and on this occasion the tool became stuck while attempting to pick up. It was freed with a 45MT overpull but inspection of the knife blades with the ROV showed them to be distorted in the open position and the tool was pulled. On surface the blades were swapped out and the space out altered to make a fresh cut 0.5m higher than the first.

With the tool back at the mudline and the wellhead engaged a second successful cut was made in 1.5 hrs with good indications of returns below the PGB seen on the ROV. An overpull of 158MT was still required to free the wellhead. The tool, wellhead and PGB were POOH with the running string of Drill Collars, HWDP and Drill Pipe all being laid out sideways.

In the moonpool, with the PGB on the spider beams, the MOST tool was released without problem. However, attempts to disengage the 30" LP Housing from the PGB as per Dril-Quip procedures were unsuccessful. Eventually the lock ring had to be cut with a welding torch to allow the LP & HP Housings, complete with 30" conductor stump, to be pulled with the 18.3/4" running tool. The rig next commenced to lay out the remaining drill pipe from the derrick.

Anchor Handling

Anchor handling had started while running in hole with the MOST tool. The "Havila Crown", "Northern Corona" and the "Normand Borg" were on location and had begun to remove excess chain from the four anchors (#1, #5, #6, #12) that required this due to chain locker capacity. Once complete these anchors were re-deployed on the seabed.

With the wellhead cut and pulled, de-ballasting commenced and the anchor handling started in earnest. Handling continued concurrently with the laying out of remaining drillpipe from the derrick and was complete with the last anchor being bolstered at 01:12 hrs on 19th August 2001. At this point the rig was off contract and handed over to Statoil. 22 stand of drill pipe remained in the derrick and were planned to be left there for the duration of the tow.

Delays

| | |
|---|-----------------|
| Trouble Shoot and Repair Drawworks Parking Brake | 1.5 hrs |
| Leaking Annular During Cement Plug Pressure Test | 0.5 hrs |
| Difficulties Cutting and Pulling Wellhead | 6.5 hrs |
| Cut Wellhead Housing 'Lock Ring' with Welding Torch | 2.0 hrs |
| <i>Section Total</i> | <i>10.5 hrs</i> |

4.2 SUMMARIES

4.2.1 Mooring Summary

See attached Initial Floater Report.

4.2.2 Drilling Fluid Summary

See attached Drilling Fluid Properties for Oil based Mud.
See Enclosure, Drilling Fluids Summary report from Anchor MI.

4.2.3 BHA Summary

See attached Bottom Hole Assembly Details reports.

4.2.4 Bit Summary

See attached Bit Record.

4.2.5 Survey Summary

Table 4.1.10 Survey Listing

| Seq # | Measured depth | TVD depth | Incl. angle | Azimuth angle | Course length | Vertical section | Displ. +N/S- | Displ. +E/W- | Total displ | At Azim | DLS (deg/10m) | Survey tool |
|-------|----------------|-----------|-------------|---------------|---------------|------------------|--------------|--------------|-------------|---------|---------------|-------------|
| - | (m) | (m) | (deg) | (deg) | (m) | (m) | (m) | (m) | (m) | (deg) | 10m) | type |
| 1 | 366.0 | 366.0 | 0.00 | 0.00 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.00 | TIP |
| 2 | 453.2 | 453.1 | 4.51 | 205.57 | 87.2 | -3.1 | -3.1 | -1.5 | 3.4 | 205.6 | 0.52 | MWD |
| 3 | 485.0 | 484.9 | 3.76 | 203.81 | 31.8 | -5.2 | -5.2 | -2.4 | 5.7 | 205.3 | 0.24 | MWD |
| 4 | 513.6 | 513.4 | 3.28 | 202.93 | 28.6 | -6.8 | -6.8 | -3.1 | 7.5 | 204.8 | 0.17 | MWD |
| 5 | 542.5 | 542.2 | 3.07 | 203.87 | 28.9 | -8.3 | -8.3 | -3.8 | 9.1 | 204.6 | 0.07 | MWD |
| 6 | 567.4 | 567.1 | 3.51 | 208.93 | 24.9 | -9.5 | -9.5 | -4.4 | 10.5 | 204.8 | 0.21 | MWD |
| 7 | 599.6 | 599.2 | 3.41 | 209.84 | 32.2 | -11.2 | -11.2 | -5.4 | 12.4 | 205.5 | 0.04 | MWD |
| 8 | 630.3 | 629.9 | 3.05 | 212.48 | 30.7 | -12.7 | -12.7 | -6.3 | 14.2 | 206.2 | 0.13 | MWD |
| 9 | 657.7 | 657.2 | 2.89 | 212.95 | 27.4 | -13.9 | -13.9 | -7.0 | 15.6 | 206.8 | 0.06 | MWD |
| 10 | 686.4 | 685.9 | 2.89 | 206.48 | 28.8 | -15.2 | -15.2 | -7.7 | 17.0 | 207.1 | 0.11 | MWD |
| 11 | 715.3 | 714.7 | 3.51 | 190.67 | 28.8 | -16.7 | -16.7 | -8.2 | 18.6 | 206.3 | 0.37 | MWD |
| 12 | 743.8 | 743.2 | 3.05 | 188.14 | 28.5 | -18.3 | -18.3 | -8.5 | 20.2 | 204.9 | 0.17 | MWD |
| 13 | 772.5 | 771.9 | 3.12 | 188.66 | 28.8 | -19.8 | -19.8 | -8.7 | 21.7 | 203.8 | 0.03 | MWD |
| 14 | 801.1 | 800.4 | 4.27 | 183.13 | 28.6 | -21.7 | -21.7 | -8.9 | 23.4 | 202.4 | 0.42 | MWD |

| Seq # | Measured depth | TVD depth | Incl. angle | Azimuth angle | Course length | Vertical section | Displ. +N/S- | Displ. +E/W- | Total displ | At Azim | DLS (deg/10m) | Survey tool |
|-------|----------------|-----------|-------------|---------------|---------------|------------------|--------------|--------------|-------------|---------|---------------|-------------|
| - | (m) | (m) | (deg) | (deg) | (m) | (m) | (m) | (m) | (m) | (deg) | 10m) | type |
| 15 | 829.8 | 829.0 | 4.32 | 182.28 | 28.7 | -23.8 | -23.8 | -9.0 | 25.4 | 200.7 | 0.03 | MWD |
| 16 | 858.6 | 857.8 | 4.34 | 182.48 | 28.8 | -26.0 | -26.0 | -9.1 | 27.5 | 199.3 | 0.01 | MWD |
| 17 | 885.7 | 884.8 | 4.24 | 189.42 | 27.1 | -28.0 | -28.0 | -9.3 | 29.5 | 198.4 | 0.19 | MWD |
| 18 | 915.1 | 914.1 | 4.27 | 192.66 | 29.4 | -30.1 | -30.1 | -9.7 | 31.7 | 197.9 | 0.08 | MWD |
| 19 | 943.8 | 942.8 | 4.15 | 189.73 | 28.8 | -32.2 | -32.2 | -10.1 | 33.7 | 197.5 | 0.09 | MWD |
| 20 | 972.4 | 971.3 | 3.99 | 186.97 | 28.6 | -34.2 | -34.2 | -10.4 | 35.8 | 197.0 | 0.09 | MWD |
| 21 | 1001.1 | 999.8 | 4.04 | 189.15 | 28.6 | -36.2 | -36.2 | -10.7 | 37.7 | 196.5 | 0.06 | MWD |
| 22 | 1029.3 | 1028.0 | 3.92 | 187.00 | 28.2 | -38.1 | -38.1 | -11.0 | 39.7 | 196.1 | 0.07 | MWD |
| 23 | 1058.1 | 1056.7 | 3.79 | 187.45 | 28.8 | -40.0 | -40.0 | -11.2 | 41.6 | 195.7 | 0.05 | MWD |
| 24 | 1086.6 | 1085.2 | 4.01 | 180.33 | 28.5 | -42.0 | -42.0 | -11.4 | 43.5 | 195.1 | 0.19 | MWD |
| 25 | 1114.6 | 1113.1 | 4.02 | 178.74 | 28.0 | -43.9 | -43.9 | -11.3 | 45.4 | 194.5 | 0.04 | MWD |
| 26 | 1144.1 | 1142.6 | 3.98 | 173.70 | 29.6 | -46.0 | -46.0 | -11.2 | 47.3 | 193.7 | 0.12 | MWD |
| 27 | 1173.4 | 1171.7 | 4.09 | 172.81 | 29.2 | -48.0 | -48.0 | -11.0 | 49.3 | 192.9 | 0.04 | MWD |
| 28 | 1202.5 | 1200.8 | 4.03 | 171.56 | 29.1 | -50.1 | -50.1 | -10.7 | 51.2 | 192.0 | 0.04 | MWD |
| 29 | 1231.1 | 1229.4 | 3.95 | 171.73 | 28.7 | -52.0 | -52.0 | -10.4 | 53.1 | 191.3 | 0.03 | MWD |
| 30 | 1259.9 | 1258.1 | 4.14 | 166.43 | 28.8 | -54.0 | -54.0 | -10.0 | 55.0 | 190.5 | 0.15 | MWD |
| 31 | 1289.0 | 1287.1 | 4.16 | 168.61 | 29.1 | -56.1 | -56.1 | -9.6 | 56.9 | 189.7 | 0.05 | MWD |
| 32 | 1317.3 | 1315.3 | 4.15 | 167.23 | 28.3 | -58.1 | -58.1 | -9.1 | 58.8 | 188.9 | 0.04 | MWD |
| 33 | 1346.1 | 1344.1 | 4.19 | 163.74 | 28.9 | -60.1 | -60.1 | -8.6 | 60.7 | 188.1 | 0.09 | MWD |
| 34 | 1362.4 | 1360.3 | 4.11 | 157.77 | 16.3 | -61.2 | -61.2 | -8.2 | 61.8 | 187.6 | 0.27 | MWD |
| 35 | 1383.1 | 1380.9 | 3.95 | 146.90 | 20.7 | -62.5 | -62.5 | -7.5 | 63.0 | 186.9 | 0.38 | MWD |
| 36 | 1411.4 | 1409.1 | 4.29 | 149.02 | 28.3 | -64.2 | -64.2 | -6.5 | 64.6 | 185.7 | 0.13 | MWD |
| 37 | 1441.8 | 1439.5 | 4.41 | 149.01 | 30.5 | -66.2 | -66.2 | -5.3 | 66.4 | 184.6 | 0.04 | MWD |
| 38 | 1469.7 | 1467.2 | 4.46 | 150.46 | 27.8 | -68.1 | -68.1 | -4.2 | 68.2 | 183.5 | 0.04 | MWD |
| 39 | 1498.2 | 1495.7 | 4.52 | 151.26 | 28.6 | -70.0 | -70.0 | -3.1 | 70.1 | 182.5 | 0.03 | MWD |
| 40 | 1527.1 | 1524.5 | 4.48 | 148.81 | 28.9 | -72.0 | -72.0 | -2.0 | 72.0 | 181.6 | 0.07 | MWD |
| 41 | 1555.6 | 1553.0 | 4.58 | 147.89 | 28.5 | -73.9 | -73.9 | -0.8 | 73.9 | 180.6 | 0.04 | MWD |
| 42 | 1584.6 | 1581.8 | 4.57 | 146.38 | 29.0 | -75.9 | -75.9 | 0.5 | 75.9 | 179.7 | 0.04 | MWD |
| 43 | 1613.1 | 1610.3 | 4.54 | 147.28 | 28.5 | -77.8 | -77.8 | 1.7 | 77.8 | 178.7 | 0.03 | MWD |
| 44 | 1641.8 | 1638.9 | 4.55 | 147.28 | 28.7 | -79.7 | -79.7 | 2.9 | 79.7 | 177.9 | 0.00 | MWD |
| 45 | 1670.7 | 1667.6 | 4.52 | 144.86 | 28.8 | -81.6 | -81.6 | 4.2 | 81.7 | 177.1 | 0.07 | MWD |
| 46 | 1699.3 | 1696.2 | 4.46 | 140.09 | 28.6 | -83.3 | -83.3 | 5.6 | 83.5 | 176.2 | 0.13 | MWD |
| 47 | 1728.4 | 1725.2 | 4.38 | 140.28 | 29.2 | -85.1 | -85.1 | 7.0 | 85.3 | 175.3 | 0.03 | MWD |
| 48 | 1757.7 | 1754.4 | 4.22 | 142.59 | 29.2 | -86.8 | -86.8 | 8.4 | 87.2 | 174.5 | 0.08 | MWD |
| 49 | 1786.9 | 1783.5 | 4.25 | 142.20 | 29.2 | -88.5 | -88.5 | 9.7 | 89.0 | 173.8 | 0.01 | MWD |
| 50 | 1815.4 | 1811.9 | 4.13 | 142.39 | 28.5 | -90.1 | -90.1 | 11.0 | 90.8 | 173.1 | 0.04 | MWD |
| 51 | 1843.9 | 1840.3 | 4.03 | 142.59 | 28.5 | -91.7 | -91.7 | 12.2 | 92.5 | 172.4 | 0.04 | MWD |
| 52 | 1872.5 | 1868.9 | 4.07 | 143.02 | 28.7 | -93.3 | -93.3 | 13.4 | 94.3 | 171.8 | 0.02 | MWD |
| 53 | 1901.1 | 1897.4 | 4.13 | 142.82 | 28.6 | -95.0 | -95.0 | 14.7 | 96.1 | 171.2 | 0.02 | MWD |
| 54 | 1930.1 | 1926.3 | 4.13 | 142.19 | 29.0 | -96.6 | -96.6 | 15.9 | 97.9 | 170.6 | 0.02 | MWD |
| 55 | 1958.2 | 1954.4 | 4.07 | 141.73 | 28.2 | -98.2 | -98.2 | 17.2 | 99.7 | 170.1 | 0.02 | MWD |
| 56 | 1986.7 | 1982.8 | 4.01 | 142.48 | 28.5 | -99.8 | -99.8 | 18.4 | 101.5 | 169.6 | 0.03 | MWD |
| 57 | 2015.4 | 2011.4 | 3.94 | 141.54 | 28.7 | -101.4 | -101.4 | 19.6 | 103.3 | 169.0 | 0.03 | MWD |
| 58 | 2043.8 | 2039.8 | 3.38 | 145.43 | 28.4 | -102.8 | -102.8 | 20.7 | 104.9 | 168.6 | 0.22 | MWD |
| 59 | 2072.5 | 2068.5 | 3.43 | 149.15 | 28.8 | -104.3 | -104.3 | 21.6 | 106.5 | 168.3 | 0.08 | MWD |
| 60 | 2100.8 | 2096.7 | 3.35 | 150.09 | 28.3 | -105.7 | -105.7 | 22.5 | 108.1 | 168.0 | 0.03 | MWD |
| 61 | 2129.8 | 2125.6 | 3.50 | 155.92 | 29.0 | -107.2 | -107.2 | 23.3 | 109.7 | 167.8 | 0.13 | MWD |
| 62 | 2158.9 | 2154.6 | 3.27 | 155.29 | 29.1 | -108.8 | -108.8 | 24.0 | 111.4 | 167.6 | 0.08 | MWD |
| 63 | 2188.0 | 2183.7 | 3.28 | 151.32 | 29.2 | -110.3 | -110.3 | 24.7 | 113.0 | 167.4 | 0.08 | MWD |

| Seq # | Measured depth | TVD depth | Incl. angle | Azimuth angle | Course length | Vertical section | Displ. +N/S- | Displ. +E/W- | Total displ | At Azim | DLS (deg/10m) | Survey tool |
|-------|----------------|-----------|-------------|---------------|---------------|------------------|--------------|--------------|-------------|---------|---------------|-------------|
| - | (m) | (m) | (deg) | (deg) | (m) | (m) | (m) | (m) | (m) | (deg) | 10m) | type |
| 64 | 2216.7 | 2212.4 | 2.96 | 150.43 | 28.7 | -111.7 | -111.7 | 25.5 | 114.5 | 167.2 | 0.11 | MWD |
| 65 | 2246.4 | 2242.0 | 2.60 | 151.00 | 29.7 | -112.9 | -112.9 | 26.2 | 115.9 | 167.0 | 0.12 | MWD |
| 66 | 2275.3 | 2270.9 | 2.22 | 147.44 | 28.9 | -114.0 | -114.0 | 26.8 | 117.1 | 166.8 | 0.14 | MWD |
| 67 | 2303.8 | 2299.4 | 2.21 | 154.14 | 28.5 | -114.9 | -114.9 | 27.3 | 118.1 | 166.6 | 0.09 | MWD |
| 68 | 2390.4 | 2385.9 | 2.08 | 152.82 | 86.6 | -117.8 | -117.8 | 28.8 | 121.3 | 166.3 | 0.02 | MWD |
| 69 | 2419.2 | 2414.8 | 1.92 | 146.45 | 28.9 | -118.7 | -118.7 | 29.3 | 122.2 | 166.1 | 0.09 | MWD |
| 70 | 2447.9 | 2443.4 | 1.98 | 149.21 | 28.7 | -119.5 | -119.5 | 29.8 | 123.2 | 166.0 | 0.04 | MWD |
| 71 | 2533.5 | 2529.0 | 1.60 | 161.93 | 85.6 | -121.9 | -121.9 | 30.9 | 125.8 | 165.8 | 0.06 | MWD |
| 72 | 2620.7 | 2616.1 | 1.26 | 178.57 | 87.2 | -124.0 | -124.0 | 31.3 | 127.9 | 165.8 | 0.06 | MWD |
| 73 | 2649.5 | 2644.9 | 1.22 | 185.29 | 28.8 | -124.7 | -124.7 | 31.3 | 128.5 | 165.9 | 0.05 | MWD |
| 74 | 2708.0 | 2703.4 | 1.07 | 190.81 | 58.5 | -125.8 | -125.8 | 31.2 | 129.6 | 166.1 | 0.03 | MWD |
| 75 | 2737.0 | 2732.4 | 0.94 | 206.76 | 29.0 | -126.3 | -126.3 | 31.0 | 130.0 | 166.2 | 0.11 | MWD |
| 76 | 2766.0 | 2761.4 | 0.99 | 218.17 | 29.0 | -126.7 | -126.7 | 30.7 | 130.4 | 166.4 | 0.07 | MWD |
| 77 | 2794.0 | 2789.4 | 1.06 | 225.85 | 28.0 | -127.1 | -127.1 | 30.4 | 130.7 | 166.6 | 0.06 | MWD |
| 78 | 2823.0 | 2818.4 | 1.06 | 219.22 | 29.0 | -127.5 | -127.5 | 30.0 | 131.0 | 166.7 | 0.04 | MWD |
| 79 | 2851.0 | 2846.4 | 1.06 | 217.50 | 28.1 | -127.9 | -127.9 | 29.7 | 131.3 | 166.9 | 0.01 | MWD |
| 80 | 2879.0 | 2874.4 | 1.23 | 227.59 | 28.0 | -128.3 | -128.3 | 29.3 | 131.6 | 167.1 | 0.09 | MWD |
| 81 | 2907.2 | 2902.6 | 1.44 | 228.04 | 28.2 | -128.7 | -128.7 | 28.9 | 131.9 | 167.4 | 0.07 | MWD |
| 82 | 2963.3 | 2958.6 | 1.46 | 230.04 | 56.1 | -129.7 | -129.7 | 27.8 | 132.6 | 167.9 | 0.01 | MWD |
| 83 | 2993.1 | 2988.4 | 1.66 | 227.26 | 29.8 | -130.2 | -130.2 | 27.2 | 133.0 | 168.2 | 0.07 | MWD |
| 84 | 3049.8 | 3045.2 | 1.75 | 232.80 | 56.8 | -131.3 | -131.3 | 25.9 | 133.8 | 168.9 | 0.03 | MWD |
| 85 | 3109.1 | 3104.4 | 1.78 | 237.55 | 59.2 | -132.3 | -132.3 | 24.4 | 134.5 | 169.6 | 0.03 | MWD |
| 86 | 3137.7 | 3133.0 | 1.80 | 238.89 | 28.7 | -132.8 | -132.8 | 23.6 | 134.9 | 169.9 | 0.02 | MWD |
| 87 | 3167.1 | 3162.4 | 1.83 | 240.49 | 29.4 | -133.3 | -133.3 | 22.8 | 135.2 | 170.3 | 0.02 | MWD |
| 88 | 3195.7 | 3191.0 | 1.76 | 241.98 | 28.6 | -133.7 | -133.7 | 22.0 | 135.5 | 170.6 | 0.03 | MWD |
| 89 | 3224.4 | 3219.7 | 1.73 | 239.58 | 28.7 | -134.1 | -134.1 | 21.3 | 135.8 | 171.0 | 0.03 | MWD |
| 90 | 3281.1 | 3276.3 | 2.04 | 238.38 | 56.7 | -135.1 | -135.1 | 19.7 | 136.5 | 171.7 | 0.06 | MWD |
| 91 | 3337.4 | 3332.6 | 2.12 | 243.07 | 56.3 | -136.1 | -136.1 | 17.9 | 137.2 | 172.5 | 0.03 | MWD |
| 92 | 3394.8 | 3390.0 | 1.82 | 240.73 | 57.4 | -137.0 | -137.0 | 16.1 | 137.9 | 173.3 | 0.05 | MWD |
| 93 | 3451.1 | 3446.2 | 1.76 | 239.93 | 56.2 | -137.9 | -137.9 | 14.6 | 138.6 | 174.0 | 0.01 | MWD |
| 94 | 3537.2 | 3532.3 | 1.83 | 235.40 | 86.1 | -139.3 | -139.3 | 12.3 | 139.9 | 174.9 | 0.02 | MWD |
| 95 | 3566.4 | 3561.5 | 1.77 | 238.98 | 29.3 | -139.8 | -139.8 | 11.6 | 140.3 | 175.3 | 0.04 | MWD |
| 96 | 3596.1 | 3591.2 | 1.81 | 239.38 | 29.7 | -140.3 | -140.3 | 10.8 | 140.7 | 175.6 | 0.01 | MWD |
| 97 | 3625.4 | 3620.4 | 1.82 | 236.08 | 29.3 | -140.8 | -140.8 | 10.0 | 141.1 | 175.9 | 0.04 | MWD |
| 98 | 3641.9 | 3636.9 | 1.90 | 232.64 | 16.5 | -141.1 | -141.1 | 9.6 | 141.4 | 176.1 | 0.08 | MWD |
| TD | 3667.0 | 3662.4 | 1.90 | 233.00 | 25.1 | -141.7 | -141.7 | 8.6 | 141.7 | 176.4 | 0.00 | Proj. |

Figure 4.1.10 A, Horizontal Projection





Figure 4.1.10 B, Vertical Profile



4.2.6 Casing Summary


See attached Casing Details records

4.2.7 Cementing Summary

See attached Casing Details records and Enclosure 1, End of Well Report from Halliburton

4.2.8 Casing Leak-off Test

| Time | Volume pumped | Rig floor choke line pressure | EMW shoe |
|------|---------------|-------------------------------|----------|
| min. | ltr | Bar | SG |
| 0 | 0 | 0.0 | 1.44 |
| 1 | 80 | 13.8 | 1.54 |
| 2 | 160 | 31.0 | 1.67 |
| 3 | 240 | 44.8 | 1.77 |
| 4 | 320 | 51.7 | 1.82 |
| 5 | 360 | 53.4 | 1.84 |
| 6 | | 51.7 | 1.82 |
| 7 | | 51.7 | 1.82 |
| 8 | | 51.7 | 1.82 |
| 9 | | 51.7 | 1.82 |
| 10 | | 51.4 | 1.82 |
| 11 | | 51.0 | 1.82 |
| 12 | | 50.7 | 1.82 |
| 13 | | 50.3 | 1.81 |
| 14 | | 50.0 | 1.81 |
| 15 | | 49.7 | 1.81 |
| 16 | | 49.3 | 1.81 |
| 17 | | 49.0 | 1.80 |
| 18 | | 48.6 | 1.80 |
| 19 | | 48.3 | 1.80 |
| 20 | | 48.3 | 1.80 |



4.3 ATTACHMENTS

- 4.3.6 Initial Floater Report
- 4.3.7 Daily Mud Properties for the 8 ½" Section
- 4.3.8 BHA Summary Records
- 4.3.9 Bit Record
- 4.3.11 Casing Details

Attachment 4.3.6 Initial Floater Report

| ***** Riser ***** | | ***** Mooring Configuration ***** | | | | | | | | | |
|--|---------------------------|---|--------------|--------------|-----------------|--------------|-----------------------|---------------|-------------------|--------------|--------------|
| Make: HUGHES - TYPE HMF 21" OD X 5/8" WALL X 50" | Vessel Heading: 315.0 DEG | | | | | | | | | | |
| Size O.D.: 533.0 | Line Number | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| Wall Thickness: 50.8 | Size (Chain) | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 | 76.2 |
| Steel Grade: | Length Deployed | 1019.0 | 1135.0 | 1126.0 | 1106.0 | 1024.0 | 1066.0 | 1054.0 | 1102.0 | 1083.0 | 1083.0 |
| Wt./M. In Air: | Size (Wire) | | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Wt./M. In Air W/Buoyancy: | Length Deployed | | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Wt./M. In Water: | Anchor, Type, Wt. | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT | VRIJHOF 15MT |
| Wt./M. In Water W/Buoyancy: | Pendent Size, Type | | | | | | | | | | |
| O.D. W/Buoyancy: | Pendent Length | | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Length Each Joint: | Piggy Back, Type-Wt | | | | | | | | | | |
| Length Of Pups: | Test Tension | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Riser Fill-Up Valve In System?: | Working Tension | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| RKB To Valve: | Anchor Az | 329.4 | 5.2 | 20.7 | 60.7 | 89.4 | 120.1 | 149.2 | 179.9 | 214.8 | 240.4 |
| ***** Tensioners ***** | | Dynamic Positioning System Description: | | | | | | | | | |
| Make: SHAFFER - AIR/HYD NL 69-00291 | Note: | | | | | | | | | | |
| Number: 8 | Mooring Schematic | | | | | | | | | | |
| Capacity, Each: 80000 | | | | | | | | | | | |
| ***** Slip Joint ***** | | | | | | | | | | | |
| Make: HUGHES - DOUBLE PACKER | | | | | | | | | | | |
| length: | | | | | | | | | | | |
| Stroke: 55 FEET | | | | | | | | | | | |
| Weight: | | | | | | | | | | | |
| Overall Stack Height: | | | | | | | | | | | |
| *****Measurements ***** | | | | | | | | | | | |
| RKB To Sea level: 25.00 | | | | | | | | | | | |
| Water Depth: 342.00 | | | | | | | | | | | |
| RKB To Wellhead: 367.00 | | | | | | | | | | | |
| Rig: BYFORD DOLPH | AFE No: KWENO-650631-001 | | | | Well ID: UB5908 | | | Project No: 0 | | Page: 1 Of 2 | |
| Drilling Rep: ELKINS/HOLLINSHEAD | Field: PL259 | | | Lease: PL259 | | | Well Number: 6506/3-1 | | Date: 17-JUL-2001 | | |

| ***** Riser ***** | | ***** Mooring Configuration ***** | | | | | | | | | |
|--|---------------------------|--|-----------------------|-------------------|--|--|--|--|--|--|--|
| Make: HUGHES - TYPE HMF 21" OD X 5/8" WALL X 50" | Vessel Heading: 315.0 DEG | | | | | | | | | | |
| Size O.D.: 533.0 | Line Number | 11 | 12 | | | | | | | | |
| Wall Thickness: 50.8 | Size (Chain) | 76.2 | 76.2 | | | | | | | | |
| Steel Grade: | Length Deployed | 1076.0 | 1011.0 | | | | | | | | |
| Wt./M. In Air: | Size (Wire) | 0.0 | 0.0 | | | | | | | | |
| Wt./M. In Air W/Buoyancy: | Length Deployed | 0.0 | 0.0 | | | | | | | | |
| Wt./M. In Water: | Anchor, Type, Wt. | VRIJHOF 15MT | VRIJHOF 15MT | | | | | | | | |
| Wt./M. In Water W/Buoyancy: | Pendent Size, Type | | | | | | | | | | |
| O.D. W/Buoyancy: | Pendent Length | 0.0 | 0.0 | | | | | | | | |
| Length Each Joint: | Piggy Back, Type-Wt | | | | | | | | | | |
| Length Of Pups: | Test Tension | 0 | 0 | | | | | | | | |
| Riser Fill-Up Valve In System?: | Working Tension | 0 | 0 | | | | | | | | |
| RKB To Valve: | Anchor Az | 270.0 | 300.8 | | | | | | | | |
| ***** Tensioners ***** | | Dynamic Positioning System Description: Note: <u>Mooring Schematic</u> | | | | | | | | | |
| Make: SHAFFER - AIR/HYD NL 69-00291 | | | | | | | | | | | |
| Number: 8 | | | | | | | | | | | |
| Capacity, Each: 80000 | | | | | | | | | | | |
| ***** Slip Joint ***** | | | | | | | | | | | |
| Make: HUGHES - DOUBLE PACKER | | | | | | | | | | | |
| length: | | | | | | | | | | | |
| Stroke: 55 FEET | | | | | | | | | | | |
| Weight: | | | | | | | | | | | |
| Overall Stack Height: | | | | | | | | | | | |
| *****Measurements ***** | | | | | | | | | | | |
| RKB To Sea level: 25.00 | | | | | | | | | | | |
| Water Depth: 342.00 | | | | | | | | | | | |
| RKB To Wellhead: 367.00 | | | | | | | | | | | |
| Rig: BYFORD DOLPH | AFE No: KWENO-650631-001 | Well ID: UB5908 | Project No: 0 | Page: 2 Of 2 | | | | | | | |
| Drilling Rep: ELKINS/HOLLINSHEAD | Field: PL259 | Lease: PL259 | Well Number: 6506/3-1 | Date: 17-JUL-2001 | | | | | | | |

Attachment 4.3.7

Daily Mud Properties

8-1/2" Section

Operator: **CHEVRON**

Well: 6506/3-1

Rig: Byford Dolphin

| FSR no. | Date | Depth | MW | T | FV | VG-meter readings @ 50C | | | | | | | | AV | PV | YP | Gel | Gel | HTHP | pH | Pf | Mf | Cl- | TH | Ca++ | KCl | Solids | MBT | HGS | LGS | Sand | Glycol | K+ |
|---------|------|-------|----|----|-------|-------------------------|-----|-----|-----|-----|-----|-----|-----|----|----|----|--------|--------|------|----|----|--------|-------|------|------|-------|--------|-------|-------|-------|------|--------|-------|
| | | | | | | 600 | 300 | 200 | 100 | 60 | 30 | 6 | 3 | | | | 10 sec | 10 min | | | | x 1000 | | | | | | | | | | | |
| • | • | m | sg | °C | s/qt. | rpm | rpm | rpm | rpm | rpm | rpm | rpm | rpm | cP | cP | Pa | Pa | Pa | ml | • | ml | ml | kg/m3 | mg/l | mg/l | kg/m3 | % | kg/m3 | kg/m3 | kg/m3 | % | % | kg/m3 |

36" Section: Seawater / Bentonite

| | | | | | |
|---|-------|-----|------|--|------|
| 1 | 21-07 | 367 | 1.03 | | 100+ |
| 2 | 22-07 | 456 | 1.03 | | 100+ |

17 1/2" Section: Seawater / Bentonite

| | | | | | |
|---|-------|------|------|--|------|
| 3 | 23-07 | 459 | 1.03 | | 100+ |
| 4 | 24-07 | 1382 | 1.05 | | 100+ |
| 5 | 25-07 | 1382 | 1.05 | | 100+ |
| 6 | 26-07 | 1382 | 1.05 | | 100+ |
| 7 | 27-07 | 1382 | 1.40 | | 100+ |
| 8 | 28-07 | 1382 | 1.40 | | 100+ |
| 9 | 29-07 | 1382 | 1.44 | | 100+ |

| | | | |
|---------|------|---------|---------|
| Minimum | 1.03 | 0.00 | 0.00 |
| Maximur | 1.44 | 0.00 | 0.00 |
| Average | 1.20 | #DIV/0! | #DIV/0! |

Daily drilling properties FSR 1-9

Mud Properties, daily record

Operator: **Chevron**

Well: 6506/3-1

Rig: Byford Dolphin

| FSR no. | Date | Depth m | MW sg | T oC | F.Vis s/qt. | VG-meter readings @ 50 C | | | | | | | | | | AV cP | PV cP | YP Pa | Gel 10 sec Pa | Gel 1 min Pa | ES volts | Mp ml | Excess Lime kg/m3 | HTHP 250°F ml | CaCl2 kg/m3 | WPS k Cl | Solids vol % | Oil vol % | Water vol % | O/W RATIO vol % | Sand vol % | HGS kg/m3 | LGS kg/m3 |
|---|-------|------------|----------|---------|----------------|--------------------------|------------|------------|------------|-----------|-----------|----------|----------|----|----|----------|----------|----------|---------------------|--------------------|-------------|----------|-------------------------|---------------------|----------------|-------------|-----------------|--------------|----------------|-----------------------|---------------|--------------|--------------|
| | | | | | | 600 rpm | 300 rpm | 200 rpm | 100 rpm | 60 rpm | 30 rpm | 6 rpm | 3 rpm | | | | | | | | | | | | | | | | | | | | |
| 8 1/2" Section: Versavert - Oil based system | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | 29-07 | 1382 | 1.44 | n/a | 100+ | 119 | 71 | 55 | 37 | n/a | n/a | 14 | 12 | 60 | 48 | 11.5 | 7 | 9 | 531 | 2.1 | 7.6 | 2.6 | 129 | 83 | 20 | 56 | 24.0 | 70/30 | Trace | 609 | 125 | | |
| 14 | 30-07 | 1382 | 1.44 | n/a | 100+ | 119 | 71 | 55 | 37 | n/a | n/a | 14 | 12 | 60 | 48 | 11.5 | 7 | 9 | 531 | 2.1 | 7.6 | 2.6 | 129 | 83 | 20 | 56 | 24.0 | 70/30 | Trace | 609 | 125 | | |
| 15 | 31-07 | 1409 | 1.44 | n/a | 100+ | 123 | 75 | 57 | 39 | n/a | n/a | 15 | 12 | 62 | 48 | 13.5 | 8 | 1 | 629 | 2.8 | 10.4 | 3.0 | 168 | 108 | 20 | 56 | 24.0 | 70/30 | 0.75 | 574 | 140 | | |
| 16 | 01-08 | 1699 | 1.51 | 27 | 100+ | 138 | 85 | 65 | 45 | n/a | n/a | 18 | 16 | 69 | 53 | 16.0 | 10 | 14 | 672 | 2.0 | 7.2 | 2.0 | 207 | 133 | 20 | 56 | 24.0 | 70/30 | Trace | 574 | 140 | | |
| 17 | 02-08 | 1695 | 1.57 | 22 | 92 | 76 | 44 | 33 | 21 | n/a | n/a | 8 | 7 | 38 | 32 | 6.0 | 5 | 7 | 672 | 2.0 | 7.2 | 3.0 | 147 | 94 | 23 | 59 | 18.0 | 77/23 | 0.25 | 830 | 68 | | |
| 18 | 03-08 | 1736 | 1.57 | 20 | 100+ | 107 | 67 | 50 | 34 | n/a | n/a | 13 | 11 | 54 | 40 | 13.5 | 7 | 10 | 704 | 2.5 | 9.3 | 2.2 | 172 | 110 | 23 | 57 | 20.0 | 74/26 | 0.20 | 798 | 82.4 | | |
| 19 | 04-08 | 2560 | 1.57 | 35 | 95 | 111 | 69 | 54 | 37 | n/a | n/a | 15 | 14 | 56 | 42 | 13.5 | 9 | 13 | 808 | 0.7 | 2.6 | 2.0 | 215 | 138 | 22.6 | 55.5 | 21.0 | 73/27 | 1.00 | 776 | 102 | | |
| 20 | 05-08 | 3101 | 1.57 | 33 | 95 | 104 | 66 | 50 | 33 | n/a | n/a | 13 | 12 | 52 | 38 | 14.0 | 8 | 11 | 854 | 3.4 | 12.6 | 2.2 | 253 | 162 | 24 | 55 | 21.0 | 72/28 | 1.25 | 744 | 129 | | |
| 21 | 06-08 | 3131 | 1.57 | 23 | 100+ | 116 | 71 | 55 | 38 | n/a | n/a | 14 | 13 | 58 | 45 | 13.0 | 8 | 12 | 746 | 3.2 | 11.8 | 3.1 | 217 | 139 | 24.0 | 53.0 | 23.0 | 70/30 | 1.25 | 721 | 146 | | |
| 22 | 07-08 | 3171 | 1.57 | 23 | 100+ | 117 | 71 | 53 | 37 | n/a | n/a | 14 | 13 | 59 | 46 | 12.5 | 8 | 12 | 790 | 3.2 | 11.8 | 2.0 | 220 | 141 | 22.8 | 53.0 | 23.0 | 70/30 | 1.25 | 733 | 137 | | |
| 23 | 08-08 | 3437 | 1.60 | 34 | 92 | 106 | 65 | 49 | 34 | n/a | n/a | 14 | 12 | 53 | 41 | 12.0 | 8 | 11 | 770 | 3.2 | 11.8 | 2.0 | 296 | 190 | 24.0 | 55.0 | 21.0 | 72/28 | 1.50 | 763 | 110 | | |
| 24 | 09-08 | 3667 | 1.60 | 35 | 80 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 876 | 3.2 | 11.8 | 2.0 | 226 | 145 | 25.5 | 55.5 | 20.0 | 74/26 | 1.50 | 797 | 114 | | |
| 25 | 10-08 | 3667 | 1.60 | n/a | 80 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 876 | 3.2 | 11.8 | 2.0 | 226 | 145 | 25.5 | 55.5 | 20.0 | 74/26 | 1.50 | 797 | 114 | | |
| 26 | 11-08 | 3667 | 1.60 | n/a | 83 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 815 | 3.5 | 13.0 | 2.0 | 234 | 150 | 24.5 | 55.5 | 20.0 | 74/26 | 1.50 | 796 | 114 | | |
| 27 | 12-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 | | |
| 28 | 13-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 | | |
| 29 | 14-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 | | |
| 30 | 15-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 | | |
| 31 | 16-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|------|----|----|-----|----|----|----|---------|---------|----|----|----|----|----|----|----|-----|---|----|---|-----|-----|----|----|----|-------|---|-----|-----|
| Minimum | 1.44 | 20 | 80 | 76 | 44 | 33 | 21 | 0 | 0 | 8 | 7 | 38 | 32 | 6 | 5 | 1 | 531 | 1 | 3 | 2 | 129 | 83 | 20 | 53 | 18 | 70/30 | 0 | 574 | 68 |
| Maximur | 1.60 | 35 | 95 | 138 | 85 | 65 | 45 | 0 | 0 | 18 | 16 | 69 | 53 | 16 | 10 | 14 | 876 | 4 | 13 | 3 | 296 | 190 | 26 | 59 | 24 | 74/26 | 2 | 830 | 146 |
| Average | 1.56 | 26 | 88 | 103 | 63 | 48 | 32 | #DIV/0! | #DIV/0! | 12 | 11 | 52 | 41 | 11 | 7 | 10 | 759 | 3 | 10 | 2 | 216 | 138 | 23 | 55 | 21 | 72/28 | 1 | 735 | 123 |
| Daily drilling properties FSR 13-31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Attachment 4.3.8 BHA Summary Records

Attachment 4.3.9 Bit Record

| Bit No. | Serial Number | Date Pulled | Size | Make | Type | IADC Code | Jets (mm) | | | | | TFA | Depth POCH | Meters Drilled | Total Bit Hours | Avg Rate/ Hour | Avg WOB | Avg RPM | Avg Pump PRS | Mud Wt. KG/M3 | Bit KW | Bit HHP SQIN | Mud M3PM | Bit Grading | | | | | | | | | | Trip Time Hrs | Angle | Cost/ Meter | Remarks |
|---------|---------------|-------------|-------|-------|--------------|-----------|-----------|------|------|-----|-----|------|------------|----------------|-----------------|----------------|---------|---------|--------------|---------------|--------|--------------|----------|-------------|---|----|----|---|-----|----|----|------|------|---------------|-------|-------------|---------|
| | | | | | | | 1 | 2 | 3 | 4 | 5 | | | | | | | | | | | | | I | O | D | L | E | O | R | R | o | w | | | | |
| 1 | 49335 | 22-JUL-2001 | 444.5 | SMITH | DGJ | 1-3-1 | 22.2 | | | | | 1161 | 456.0 | 90.0 | 5.5 | 0.000 | 4.5 | 80 | 140 | 1031 | 248.50 | 1.4 | 5.02 | 0 | 0 | NO | A7 | E | I | NO | TD | 1.0 | 3.50 | 9747.64 | | | |
| 2 | 39252 | 22-JUL-2001 | 914.4 | IPE | 26" X 36" HO | | 14.3 | | | | | 961 | 454.0 | 0.0 | 0.0 | 0.000 | 4.5 | 80 | 140 | 1031 | 362.20 | 0.5 | 5.02 | 0 | 0 | NO | A7 | E | I | NO | TD | 1.0 | 3.50 | 0.00 | | | |
| 3 | D92DM53 | 23-JUL-2001 | 660.4 | HUGHE | GTXCMG1 | 1-1-5 | 19.1 | 15.9 | | | | 877 | 456.0 | 0.0 | 0.0 | 0.000 | 11.0 | 50 | 122 | 1031 | 333.20 | 0.6 | 4.60 | 1 | 1 | WT | A7 | E | I | NO | TD | 1.0 | 3.50 | 0.00 | | | |
| 4 | W97ZS | 24-JUL-2001 | 215.9 | HUGHE | MXC-1 | 1-1-7 | 11.1 | 12.7 | | | | 445 | 1382.0 | 926.0 | 15.0 | 61.720 | 7.0 | 150 | 197 | 1031 | 413.20 | 7.3 | 3.15 | 8 | 5 | WT | A7 | E | 1/8 | ER | TD | 2.0 | 4.50 | 78.28 | | | |
| 5 | 1752012 | 26-JUL-2001 | 444.5 | IPE | 17.1/2" H/O | | 22.2 | 9.5 | 14.3 | | | 1561 | 1382.0 | 0.0 | 16.0 | 0.000 | 5.0 | 150 | 153 | 1031 | 74.60 | 0.3 | 4.10 | 8 | 8 | WT | A7 | 4 | 3/4 | ER | TD | 4.0 | 4.50 | 0.00 | | | |
| 6 | | 27-JUL-2001 | 444.5 | IPE | 17.1/2" H/O | | 22.2 | 14.3 | | | | 871 | 1382.0 | 0.0 | 0.0 | 0.000 | 5.0 | 150 | 152 | 1400 | 160.90 | 0.7 | 3.23 | 1 | 1 | WT | A7 | E | IN | NO | TD | 4.0 | 4.00 | 0.00 | | | |
| 7 | 1213767 | 05-AUG-2001 | 215.9 | HUGHE | AED536PH | | 14.3 | | | | | 639 | 3101.5 | 1719.5 | 54.5 | 31.550 | 6.0 | 180 | 286 | 1570 | 139.10 | 2.5 | 2.42 | 3 | 5 | CT | A7 | X | IN | BT | CP | 8.0 | 2.00 | 5300.72 | | | |
| 8 | | 07-AUG-2001 | 215.9 | S-DBS | FC274 | | | | | | | 0 | 3171.5 | 70.0 | 7.5 | 9.330 | 12.0 | 100 | 129 | 1570 | 0.00 | 0.0 | 1.05 | 7 | 3 | LT | XN | X | IN | JD | PR | 12.0 | 2.00 | 34821.2 | | | |
| 9 | 0323129 | 10-AUG-2001 | 215.9 | HUGHE | BD445HA | M333 | 15.9 | | | | | 794 | 3667.0 | 495.5 | 19.0 | 26.090 | 5.5 | 180 | 276 | 1600 | 84.40 | 1.5 | 2.34 | 1 | 1 | WT | XA | X | I | BT | TD | 14.0 | 1.90 | 8324.90 | | | |
| 9 R1 | 0323129 | 12-AUG-2001 | 215.9 | HUGHE | BD445HA | M333 | 15.9 | 0.0 | 0.0 | 0.0 | 0.0 | 794 | 3667.0 | 0.0 | 0.0 | 0.000 | 5.5 | 180 | 276 | 1600 | 84.40 | 1.5 | 2.34 | 1 | 1 | WT | XA | X | I | BT | TD | 14.0 | 1.90 | 0.00 | | | |

Attachment 4.3.11

Casing Details

| Qty | Description | Size(O.D.) | Weight | Grade | Threads | Length | Ref# | Cement Company: HALLIBURTON | | | | Yard Location: STAVANGER NORWAY | | | | | | | | | | | | | | | | | |
|---|----------------------------|--|---|------------|---|--------|---------------------------|--|-----------------------|--------------------------|------------------------------------|---|----------------------------|----------------------------|-----------------------------|------------------------------------|--------------|----------------------|-------------------------|-----------------------|--------------------|--------------------|--|--|--|-------------------|--|--|--|
| 1 | 30" SHOE | 762.0 | 312.00 | | | 0.50 | | First Stage | | | | Circulation Time & Rate prior to cementing: 1.00 Hrs @ 1.90M3PM | | Return(Full/Partial): FULL | | | | | | | | | | | | | | | |
| 1 | 30" SHOE JOINT | 762.0 | 312.00 | | SL-60 | 12.13 | | Cement | Type | No. Tonnes | Pump Time time @ temp | Yield cu. m./ton | Weight (KG/M3) est. actual | | Mix Water m3/tonne | Comp. Strength kPa @ hrs | WL cc | Free water % | | | | | | | | | | | |
| 1 | 30" INTERMEDIATE JOINT | 762.0 | 312.00 | | SL-60 | 12.18 | | Lead | LEAD SLURRY | 26.40 | 7.7Hrs @ 8 | 1.29 | 1560 | 1570 | 0.98 | 100 | 12.00 | | | | | | | | | | | | |
| 1 | 30" INTERMEDIATE JOINT | 762.0 | 312.00 | | SL-60 | 12.21 | | Tail | TAIL SLURRY | 24.50 | 3.9Hrs @ 80 | 0.78 | 1920 | 1920 | 0.47 | 100 | 5.03 | 0 | 0.00 | | | | | | | | | | |
| 1 | 30" INTERMEDIATE JOINT | 762.0 | 312.00 | | SL-60 | 12.19 | | Lead Cement Additives: 3.2 LT/100KG ECONOLITE, 0.1 LT/100KG HF-6, 95.07 LT/100KG SEAWATER. | | | | | | | | Additives liquid/blended: YES / NO | | | | | | | | | | | | | |
| 1 | 30" INTERMEDIATE JOINT | 762.0 | 312.00 | | SL-60 | 12.21 | | Tail Cement Additives: 4.35 LT/100KG CACL2, 0.1 LT/100KG HF-6, 42.07 LT/100KG SEAWATER. | | | | | | | | Additives liquid/blended: YES / NO | | | | | | | | | | | | | |
| 1 | 30" X/OVER JOINT - 1.5" WT | 762.0 | 456.00 | | HD-90 | 12.31 | | Spacer Type:SEAWATER | | | | Volume: 90.0 | Weight: 8.6 | PV: 0 | YP: 0 | Compatibility Test Run?: | | | | | | | | | | | | | |
| 1 | 30" LP HSG JOINT - 1.5" WT | 762.0 | 456.00 | | HD-90 | 13.12 | | Cement Displacement Rate: 1.40 M3PM | | | | Displaced With (Cement Unit/Pump): UNIT | | | | Estimated TOC: 366.00 | | | | | | | | | | | | | |
| Liner Hanger(If Applicable): | | | | | | | | Cement Returns?(Y/N):YES | | Early Returns?(Y/N): NO | | Est. Tonnes Circulated: 50.90 | | Number of Plugs Used: | | Plug Bumped?(Y/N): | | | | | | | | | | | | | |
| Total Pipe Installed: | | | | | | 86.85 | Second Stage | | DV Tool Located @: MD | | Circulation Time & Rate Hrs @ M3PM | | Return(Full/Partial): | | | | | | | | | | | | | | | | |
| Less Cutoff Piece(s) and Landing Joints: | | | | | | 0.00 | Cement | Type | No. Tonnes | Pump Time time @ temp | Yield cu. m./ton | Weight (KG/M3) est. actual | | Mix Water m3/tonne | Comp. Strength kPa @ hrs | WL cc | Free water % | | | | | | | | | | | | |
| DP To land Liner(If Applicable) TOL @: | | | | | | 364.15 | Lead | | | Hrs. @ | | | | | | | | | | | | | | | | | | | |
| Plus KBE (One Ft. Above Rotary To last CHF): | | | | | | | Tail | | | Hrs. @ | | | | | | | | | | | | | | | | | | | |
| Casing Set @: 451.00 TVD MD Total: 451.00 | | | | | | | Lead Cement Additives: | | | | | | | | Additives liquid/blended: / | | | | | | | | | | | | | | |
| Last Casing Size: @ MD Hole Size: 914.4 @ 454.00 MD | | | | | | | Tail Cement Additives: | | | | | | | | Additives liquid/blended: / | | | | | | | | | | | | | | |
| Hole Volume From Caliper Log: M3 | | | | | | | Spacer Type: | | | | Volume: | Weight: | PV: | YP: | Compatibility Test Run?: | | | | | | | | | | | | | | |
| Mud Properties Prior To Cementing: WT: 1031 Type: SEAWATER | | | | | | | Cement Displacement Rate: | | | | Displaced With (Cement Unit/Pump): | | | | Estimated TOC: | | | | | | | | | | | | | | |
| FV: 0 | PV: 0 | YP: 0.0 | Gels: 0.0 / 0.0 | WL: 0.0 | Cement Returns?(Y/N): | | | | | | | | | | | | | Early Returns?(Y/N): | Est. Tonnes Circulated: | Number of Plugs Used: | Plug Bumped?(Y/N): | | | | | | | | |
| HTHP WL: 0.0 | Solids: | % Oil: 0.00 | Sand: | pH: | Remarks: CIRC 97M3 OF SEAWATER W/ RIG PUMPS @ 1955 LPM PRIOR TO CEMENT JOB. BREAK CIRC W/ CEMENT UNIT & P/TEST LINES 200 BAR / 5 MIN. | | | | | | | | | | | | | | | | | | | | | | | | |
| PM: 0 | CL: | Ca: | XLime: | Elec Stab: | MIX & PUMP 34.1M3 OF 1.56SG LEAD SLURRY USING 26.4MT OF CLASS 'G' CEMENT & 25.9M3 OF MIXWATER. | | | | | | | | | | | | | | | | | | | | | | | | |
| Casing Reciprocation?: NO | | Length of Stroke: | | Time: Hrs | LEAD MIXWATER - 3.2 LT/100KG ECONOLITE, 0.1 LT/100KG NF-6 & 95.07 LT/100KG OF SEAWATER. PUMP @ 1.3M3/MIN, 36 BAR. | | | | | | | | | | | | | | | | | | | | | | | | |
| Casing Rotated?: NO | | MIX & PUMP 19.0M3 OF 1.93SG TAIL SLURRY USING 24.5MT OF CLASS 'G' CEMENT & 11.4M3 OF MIXWATER. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Number of Centralizers/Wipers: 0 / 0 | | Type: / | TAIL MIXWATER - 4.35 LT/100KG CACL2, 0.1 LT/100KG NF-6, & 42.07 LT/100KG OF SEAWATER. PUMP @ 0.8M3/MIN, 27 BAR. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Spacing: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CLEAR LINES W/ 0.2M3 OF SEAWATER FROM CEMENT UNIT, DROP DP WIPER DART & FOLLOW W/ 0.5M3 SEAWATER FROM RIG PUMPS. DISPLACE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| REMAINDER OF CEMENT TO LEAVE 5M ABOVE SHOE W/ 9.0M3 SEAWATER FROM CEMENT UNIT @ 1.4M3/MIN, 29 BAR. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL DISPLACEMENT PRESS @ 0.2M3/MIN = 10 BAR. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CEMENT IN PLACE @ 19:33 HRS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WAIT ON CEMENT FOR 5 HRS BEFORE SLACKING OFF & BACKING OUT RUNNING TOOL. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TIH WITH 26" CLEAN-OUT ASSY AND TAGGED CEMENT AT 446M (AS ESTIMATED) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | Field: PL259 | | | | Lease: PL259 | | | | Well No: 6506/3-1 | | | | Well ID: UB5908 -0 | | | | Date: 22-JUL-2001 | | | |
| Rig Name: | | | | | | | | | | AFE No: KWENO-650631-001 | | | | Page: 1 Of 1 | | | | | | | | | | | | | | | |

| Qty | Description | Size(O.D.) | Weight | Grade | Threads | Length | Ref# | Cement Company: HALLIBURTON | | | | Yard Location: | | | | | | | | |
|---|--------------------------------|--|---------------|---|--|---|--|--|--------------------|-------------------------|-----------------------|---|----------------------------|-------------------------|----------------------------|--------------------------|-------|------------------------------------|--|--|
| 1 | 13 3/8" SUPER SEAL FLOAT SHOE | 339.7 | 107.15 | L80 | BTC | 0.53 | | First Stage | | | | Circulation Time & Rate prior to cementing: 1.00 Hrs @ 3.00M3PM | | | Return(Full/Partial): FULL | | | | | |
| 1 | 13 3/8" CSG JNT W/ CENTRALISER | 339.7 | 107.15 | L80 | BTC | 12.13 | | Cement | Type | No. Tonnes | Pump Time time @ temp | Yield cu.m./ton | Weight (KG/M3) est. actual | | Mix Water m3/tonne | Comp. Strength kPa @ hrs | WL cc | Free water % | | |
| 1 | 13 3/8" SUPER SEAL II F/C | 339.7 | 107.15 | L80 | BTC | 0.37 | | Lead | LEAD - CLASS G CMT | 100.00 | 5.3Hrs @ 86 | 1.30 | 1560 | 1560 | 0.99 | 0 | | | | |
| 1 | 13 3/8" CSG JNT | 339.7 | 107.15 | L80 | BTC | 12.34 | | Tail | TAIL - CLASS G CMT | 21.00 | 3.7Hrs @ 86 | 0.75 | 1920 | 1920 | 0.44 | 630 12.00 | 0 | 0.00 | | |
| 5 | 13 3/8" CSG JNT W/ CENTRALISER | 339.7 | 107.15 | L80 | BTC | 60.10 | | Lead Cement Additives: ALL IN LTR/100KG; 3.2 ECOLONITE, 1 HR-4L, 0.1 NF-6, 94.36 S/W | | | | | | | | | | Additives liquid/blended: YES / NO | | |
| 75 | 13 3/8" CSG JNT | 339.7 | 107.15 | L80 | BTC | 895.60 | | Tail Cement Additives: 0.1 LTR/100KG NF-6, 43.78 LTR/100KG FRESH WATER | | | | | | | | | | Additives liquid/blended: YES / NO | | |
| 1 | 13 3/8" INTERMEDIATE JNT | 339.7 | 107.15 | L80 | BTC | 12.30 | | Spacer Type: | | | | Volume: | Weight: | PV: | YP: | Compatibility Test Run?: | | | | |
| 1 | 13 3/8" CSG PUP JNT | 339.7 | 107.15 | L80 | BTC | 3.10 | | Cement Displacement Rate: 3.20 M3PM | | | | Displaced With (Cement Unit/Pump): PUMP | | | | Estimated TOC: 366.00 | | | | |
| Liner Hanger(If Applicable):18 3/4", 15K DRILQUIP TYPE SS-15 HPWH | | | | | | | 13.07 | Cement Returns?(Y/N):YES | | Early Returns?(Y/N): NO | | Est. Tonnes Circulated: | | Number of Plugs Used: 1 | | Plug Bumped?(Y/N): NO | | | | |
| Total Pipe Installed: | | | | | | | 1009.54 | Second Stage | | DV Tool Located @: MD | | Circulation Time & Rate prior to cementing: Hrs @ M3PM | | | Return(Full/Partial): | | | | | |
| Less Cutoff Piece(s) and Landing Joints: | | | | | | | | Cement | Type | No. Tonnes | Pump Time time @ temp | Yield cu.m./ton | Weight (KG/M3) est. actual | | Mix Water m3/tonne | Comp. Strength kPa @ hrs | WL cc | Free water % | | |
| DP To land Liner(If Applicable) TOL @: | | | | | | | 364.77 | Lead | | | Hrs. @ | | | | | | | | | |
| Plus KEE (One Ft. Above Rotary To last CHF): | | | | | | | | Tail | | | Hrs. @ | | | | | | | | | |
| Casing Set @: 1372.10 TVD 1374.30 MD Total: 1,374.31 | | | | | | | | Lead Cement Additives: | | | | | | | | | | Additives liquid/blended: / | | |
| Last Casing Size: 762.0 @ 451.0 MD Hole Size: 444.5 @ 1379.00 MD | | | | | | | | Tail Cement Additives: | | | | | | | | | | Additives liquid/blended: / | | |
| Hole Volume From Caliper Log: M3 | | | | | | | | Spacer Type: | | | | Volume: | Weight: | PV: | YP: | Compatibility Test Run?: | | | | |
| Mud Properties Prior To Cementing: WT: 0 Type: | | | | | | | | Cement Displacement Rate: | | | | Displaced With (Cement Unit/Pump): | | | | Estimated TOC: | | | | |
| FV: 0 | PV: 0 | YP: 0.0 | Gels: 0.0/0.0 | WL: 0.0 | | | | Cement Returns?(Y/N): | | Early Returns?(Y/N): | | Est. Tonnes Circulated: | | Number of Plugs Used: | | Plug Bumped?(Y/N): | | | | |
| HTHP WL: 0.0 | Solids: | % Oil: 0.00 | Sand: | pH: | Remarks: 8 1/2" PILOT HOLE WAS DRILLED FROM 456 TO 1382M USING SEAWATER AND HI-VIS SWEEPS; THEN, THE HOLE WAS OPENED USING A 2-STAGE | | | | | | | | | | | | | | | |
| PM: 0 | CL: | Ca: | XLime: | Elec Stab: | 12 1/4" X 17 1/2" HOLE OPENER ASSY (TD 17 1/2" HOLE 1379M); HOLE WAS DISPLACED TO 1.2 SG MUD; POOH W/ +/- 10MT DRAG F/ | | | | | | | | | | | | | | | |
| Casing Reciprocation?: NO | | Length of Stroke: | | Time: Hrs | | 1382 TO 780M - NO WIPER TRIP WAS PERFORMED; BOTH THE 12 1/4" AND 17 1/2" HOLE OPENER WERE COMPLETELY WORN | | | | | | | | | | | | | | |
| Casing Rotated?: NO | | RAN 13 3/8" CASING TO 727M WHEN 15MT DRAG WAS NOTICED; CONT TO RUN CSG TO 810M | | | | | | | | | | | | | | | | | | |
| Number of Centralizers/Wipers: 6 / 1 | | Type: 17 1/2" BOWSPRING / SS RELEASABLE | | AT 810M, ROV OBSERVED CASING BEING BUCKLED AT 2 PLACES (FIRST ONE AT WELLHEAD) WITH CASING LAYING ON THE SEABED | | | | | | | | | | | | | | | | |
| Spacing: IN CENTRE OF SHOEJNT & 1ST FIVE JNTS ABOVE SHOETRACK | | | | | | | POOH & L/D CASING - 10 JOINTS REJECTED OF WHICH 2 JNTS CRIMPED; MOVED RIG OFF WELL CENTRE ONCE SHOE CLEAR OF WELLHEAD | | | | | | | | | | | | | |
| | | | | | | | TIH W/ 17 1/2" HOLE OPENER ASSY; AT 535M, HOLE TOOK WEIGHT; WASH & REAM F/ 535 TO 1382M W/ 150 RPM, 3234 LPM, 152 BAR | | | | | | | | | | | | | |
| | | | | | | | DISPLACED HOLE TO 1.4 SG KCL MUD | | | | | | | | | | | | | |
| | | | | | | | RAN 996M OF 13 3/8" 339.7MM L80 BTC CASING (NOT SUFFICIENT SEALS ON LOCATION FOR REPLACEMENT) - REMOVED DAMAGED CENTRALISERS | | | | | | | | | | | | | |
| | | | | | | | MONITORED CASING ENTERING WELLHEAD AND CASING MOVEMENT WITH ROV; FILL CASING EVERY 5 JOINTS | | | | | | | | | | | | | |
| | | | | | | | M/U 18 3/4" HPWH AND RAN CASING ON 5" DP; WASHED DOWN CASING F/ 1335 TO 1379M W/ 3000 LPM | | | | | | | | | | | | | |
| | | | | | | | CIRCULATED CASING VOLUME PRIOR TO R/U CMT LINES AND PRESSURE TESTING SAME TO 240 BAR | | | | | | | | | | | | | |
| | | | | | | | | | | Rig Name: | | | AFE No: KWENO-650631-001 | | | Page: 1 Of 2 | | | | |
| Drilling Rep: ELKINS/MOORE/DEJONGE | | | Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | Date: 28-JUL-2001 | | | | | |

This section contains:

| | | |
|-------|--|---|
| 5.1 | Deviations from Original Program and Procedures..... | 2 |
| 5.1.1 | NPD's Drilling Regulations | 2 |
| 5.1.2 | Deviations from Drilling Program | 2 |
| 5.2 | Summary and Conclusions – Top Ten Lessons Learned..... | 3 |

5.1 Deviations from Original Program and Procedures

5.1.1 Deviations from NPD's Drilling Regulations

The following deviations from the requirements in NPD's Drilling Regulations occurred:

| Deviation No. | Reference to Rules and Regulations | Description | Consequence | Compensating Measures | Deadline |
|---------------|--|---|-------------|--|---|
| Chevron 004 | NPD's guidelines to the drilling regulations, re. Sect. 50 | <p>The guidelines to the regulations states that: <i>"If the time interval since the last pressure test exceeds 14 days, the BOP, with the exception of the shear/blind ram, shall be pressure tested even if no new casing string has been installed."</i></p> <p>The BOP was tested at 11:00 hrs, 31/07/01 and a new test is due the 14/08/01. We are requesting that an extension to the BOP test through 21/08/01 based on the following information:</p> <ol style="list-style-type: none"> 1. The well TD has been reached 3667m MD and no further drilling is required. 2. The mud weight of 1.60 sg has proven to be adequate to maintain well control based on conditioning trips and verification of pore pressure via the MDT tool. Maximum 1.53 sg in Brygge formation and 1.42 sg in the Lysing formation. 3. The logging program is on-going at the present time and should be completed within the next 24 hours. 4. The well P & A program will be completed before the extension date requested 21/08/01. 5. Should any deviations to this planned P & A program occur then NPD will be notified immediately to discuss any complications which may require a BOP test to be completed. | None. | <ol style="list-style-type: none"> 1. The Annular or appropriate Pipe ram will be used to test the cement plug set across the 13 3/8" shoe and inside 13 3/8" casing during P & A operations. 2. The Blind / Shear rams will be used to pressure test the top cement plug during P & A operations. | The standpipe manifold and choke manifold will be pressure tested by 14/08/01 as per normal procedures. |

5.1.2 Deviations from Drilling Program

The following amendments to the Drilling Program were issued:

- Brygge Coring Strategy, issued 30.7.2001 (limited distribution)
- Plug and Abandonment Program, issued 9.8.2001

5.2 Summary and Conclusions – Key Lessons Learned

| # | Title | Summary | Conclusion |
|---|---|---|---|
| 1 | Establish Chevron Norway Contracts | Many of the contracts were assigned from Shell and Statoil, which may have contained T&C's Chevron would not normally agree to. However, more research was needed to identify those T&C's. We were not allowed to see a lot of the T&C's until the contract had been signed due to the confidentiality of the information contained within. The remaining contracts took time to put in place and were unsuitable for Norway. | Ensure that, the information is captured by Graham Duthie and the Aberdeen contracts group. when operating in Norway, more upfront time on T&C's is required, legal support will be required as well as good communications with San Ramon to ensure that contracts are acceptable to Chevron. Review the end result with San Ramon to ensure lessons learnt are captured for the future. Review commercial terms with contractor before signing contract. Each contract should have a sponsor. |
| 2 | Recognise the consequences of strategic well decisions vs technical maturity of total prospectivity | Rig contract when all drill options on the table. Decision on well and rig should be driven by economic and technical analysis. We decided to drill our primary and secondary targets and later matured a deeper prospect which had an offset discovery subsequent to decision to drill. | We drilled primary and secondary targets in alignment with our business drivers and license commitments. The subsequent data evaluation to date (4 Sep 01) would not have changed the decision to drill or well placement but likely would have increased the geologic risk. Weigh up the risks. If strategy is the driver, do the same thing. |
| 3 | Use risk analysis to give direction | Used good teamwork to develop risk justification for Oil Based Mud use in gas condensate exploration well. Without analysis may have been tempted to go for Water Based Mud based on driver of need to get good fluid sample (Condensate Gas Ratio, etc.). Oil Based Mud proved to be the best option for this well based on probabilistic analysis. | A risk analysis using probabilistic model showed Oil Based Mud to be best choice for well. Resulted in significant Capex savings. Apply risk/decision analysis when need to make critical decisions because it focused the discussion and the decision. Get team to provide inputs/probabilities to gain buy-in to results. |

| # | Title | Summary | Conclusion |
|---|---|--|---|
| 4 | Don't underestimate the need for adequate IT structure in a satellite office | The link between Stavanger and Oslo was inadequate and valuable time was lost during the planning phase until this was corrected. Getting the necessary computer hardware in place was an issue. Two computers offshore were not enough, we needed three computers. | Ensure that office communications are specified according to the level of data and email traffic expected. Consider that there may be a need for spare computers on occasion (i.e. people from GAPA). Plan for growth in the initial assessment of required office space, computer, phones. |
| 5 | Define and communicate goals, well objectives and key operational issues with team and partners | Clearly defining well objectives in terms of prospects and license made data acquisition plans value focused. Had a number of partner meetings which gained agreement on a number of technical areas. However, a few weeks prior to spud one technical area (coring and sidetracking Brygge) was found to be ambiguous with regard to partner agreement. This could have resulted in operational inefficiency if this had not been picked up prior to reaching target. | Soon after well location was chosen, we did focused the entire team through meetings to define well objectives and reach consensus on associated data needs to meet objectives. Make sure all goals, well objectives and key operational issues are formally agreed with partners prior to spud and clearly documented. Continue to document well objectives with Value of Information (VOI) matrix to ensure remembering how and why decisions are made and clear communication of value. Conduct a pre-spud type meeting with partners to finalise operational decisions. |
| 6 | Early initiation of interaction with NPD added value | Chevron took a proactive approach when dealing with the NPD. Using a proactive approach, meeting with and speaking to the NPD regularly was seen as beneficial for our first operation | Meeting with the NPD throughout the planning process helped with ensuring that the consent to drill and the drilling program were understood and obligations had been met. The same is true for communications with the SFT. Ensure a proactive approach is taken on future operations. |

| # | Title | Summary | Conclusion |
|---|--|---|--|
| 7 | Establishment and maintenance of "Management System" (In-country safety management system) | Built both systems (application for consent and management system) in parallel which resulted in delayed deliveries of processes and procedures as expected (although consent application was delivered on schedule). | We developed the Management System for Chevron Norway, in parallel to the consent application. We had communicated this approach to the NPD so they were aware we were developing in parallel (understood because of our "newness" to Norway.) Maintain the "safety culture" - especially after merger. Be aware that new 2002 regulations are focused on "continuous improvement". Make sure licensee requirements are met even if we are not the operator. |
| 8 | Consider contractor decision criteria weighting carefully in new operations | When picking key rig/operations for first well in high HSE awareness areas, consider weighing HSE record and systems higher than other factors. | Continue to apply a selection process that looks at reputation, availability, cost, risks, safety record and the business drivers with the appropriate criteria weighting for new country expectations - particularly in a new country/environment where HS&E is heavily weighted. |
| 9 | Staff early with right disciplines, on first well in new country; | Virtual support was provided from Aberdeen to get the well planning process started in 2000. By early 2001, . In early 2001, new project manager was assigned to the project | When entering into a new country, clearly define vision/mission/objectives and set high level boundaries to accomplish mission. Build appropriate resources to guarantee success. Make sure people are identified and located in the working location office by CPDEP phase 2 start. |

Enclosure 1

Daily Activity Reports

- 1.0 Daily Drilling Activity Reports
- 2.0 Wellsite Geological Reports

Daily Drilling Activity Reports

| | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------|---------------------|--|---|--------------------------|------------------------------|------------------------|-----------------------|----------------------------------|-------------------|-------|------------------------------|-----------|--------------|--|-------------|--|---------|--|------|--|-----|--|
| Measured Depth: | | TVD: | | PBSD: | | Proposed MD: 11,893' | | Proposed TVD: 11,893' | | | | | | | | | | | | | | | |
| DOL: | | DFS: | | Spud Date: | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 8 | | Seas: 3 / | | Bar: 30,12 | | POB: 78 | | | | | | | |
| Last Casing Size: | | | | Set At: | | | | MD | | TVD | | Shoe Test: | | EMW Leakoff? | | | | | | | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | |
| Liner Size: | | | | Set At: | | | | MD | | TVD | | Liner Top At: | | | | MD | | TVD | | | | | |
| Mud Co: | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | | | | | |
| WL | | API: | | HIHP: | | FC (1/32) | | API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | | | %DS/Bent: / | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | MD In | MD Out | TVD Out | | | | | | | | | |
| | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | |
| | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | |
| Type | Feet | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/Ft | | | | | | | | | |
| | | | / | / | | | | | | | | | | | | | | | | | | | |
| | | | / | / | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | | | | | | | |
| Bit Num | Liner | | Stroke | | SPM | | Press. | GPM | Jet Vel | DP Av | DC Av | Bit HHP | BHHP/SQIN | Pump HHP | | | | | | | | | |
| | / | / | / | / | / | / | | | | | | | | | | | | | | | | | |
| | / | / | / | / | / | / | | | | | | | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | | | Total Hours Reported: 1,0 | | | | | | | | | | | |
| 1,00 | 2300 | 08 - 41 | LAST ANCHOR BOLSTERED @ SHELL GARN WEST LOCATION & RIG ON CONTRACT TO NORSEK CHEVRON A.S. AS OF 23:00 HRS ON | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | 16TH JULY 2001. COMMENCE TOW TO DONNA WEST LOCATION UNDER VESSEL "FAR FOSNA". | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | DISTANCE FROM GARN WEST TO DONNA WEST LOCATION - 91.6 NAUTICAL MILES. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | BULKS ON BOARD @ HANDOVER: FUEL - 333 M3, LUB OIL - 3725 LITRS, POT WATER - 291 M3, DRILL WATER - 225 M3, | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | BENTONITE - 63 MT, BARITE - 196 MT, CLASS 'G' CEMENT - 146 MT, BASE OIL - 85 M3. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | WORK ONGOING DURING TOW: CLEAN ALL SUCTION & DISCHARGE STRAINERS. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | SERVICE TOP DRIVE & DOLLY, RIG DOWN PIPE HANDLER FOR SERVICE. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | SLIP & CUT 78 FT OF DRILL LINE. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | INSTALL PERMANENT GUIDE BASE IN MOONPOOL. | | | | | | | | | | | | | | | | | | | | |
| | | 08 - 41 | INSTALL GUIDE FRAME ONTO LMRP. | | | | | | | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | | | | | | | | |
| Safety: PRE-TOW MUSTER HELD ON SUNDAY 15TH JULY 2001. | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: TAKE HANDOVER OF RIG FROM SHELL @ GARN WEST LOCATION & COMMENCE TOW TO CHEVRON DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: COMPLETE TOW TO DONNA WEST LOCATION, BALLAST DOWN RIG & RUN ANCHORS. | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | | | | | | | | |
| NOTE: BULK LIQUIDS WILL BE REPORTED IN CUBIC METRES & DRY BULK IN METRIC TONS. | | | | | | | | | | | | | | | | | | | | | | | |
| SEA STATE WILL BE REPORTED IN METRES, WIND SPEED IN M/SEC, PRESSURE IN MM.HG & MUD WT IN KG/M3. | | | | | | | | | | | | | | | | | | | | | | | |
| DAILY & CUM. WELL COST WILL BE REPORTED IN NORWEGIAN KRONER. | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: RIG ON TOW TO DONNA WEST. 66 NAUTICAL MILES TO LOCATION, AVE SPEED - 4 KNTS. ETA @ DONNA WEST - 24:00 ON 17/07/01. | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR568 | | | Daily Tangible Cost: | | | Daily Well Cost: KR1,375,363 | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | |
| Cum Mud Cost: KR49,538 | | | Cum Tangible Cost: | | | Cum Well Cost: KR25,642,764 | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | |
| Drill Water: 1415 | | Potable Water: 1830 | | Fuel: 2095 | | Bulk Weight: 3726 | | Neat Cement: 3424 | | Blended: | | | | | | | | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | | | | | | | | |
| API No: 6506/3-1 | | | | | AFE No: KWENO-650631-001 | | | | | Date: 16-JUL-2001 | | Page: 1 Of 1 | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------------------|--|--|--|---|--|---|--|----------------------|--|------------------------|--|------------------------------|--|----------------------------|--|---------------------------|--|-------------|--|-----------|--|---------------|--|-------------|--|--------------------|--|--------------|--|--|--|
| Measured Depth: 0 | | TVD: 0 | | PBDT: 0 | | Proposed MD: 11,893 | | Proposed TVD: 11,893 | | | | | | | | | | | | | | | | | | | | | | | |
| DOL: 1 | | DFS: | | Spud Date: | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | | | | | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 17 | | Seas: 7 / 13 | | Bar: 30,08 | | POB: 78 | | | | | | | | | | | | | | | |
| Last Casing Size: | | | | Set At: MD | | | | TVD | | | | Shoe Test: ,0 EMW | | | | Leakoff? | | | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | | | | | | | | | | | | | |
| Mud Co: | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | | | | | | | | | | | | | |
| WL API: | | HIHP: | | FC (1/32) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | | | | | | | | | | | | | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | | | |
| Type | | Feet | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/Ft | | | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | | | Hours Since Last Inspection: | | | | | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | GPM | | Jet Vel | | DP Av | | DC Av | | Bit HHP | | BHHP/SQIN | | Pump HHP | | | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 24,0 | | | | | | | | | | | | | | | | | |
| 20,50 | | 0000 | | 08 - 41 | | CONTINUE W/ TOW TO CHEVRON DONNA WEST LOCATION UNDER VESSEL "FAR FOSNA". | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3,00T | | 2030 | | 08 - 42 | | WIND SPEED INCREASING 13 - 17 M/SEC & FORECAST UNFAVORABLE FOR RUNNING ANCHORS. DECISION TAKEN TO BALLAST DOWN TO SURVIVAL DRAFT - 60 FT. | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0,50T | | 2330 | | 08 - 42 | | RIG @ SURVIVAL DRAFT. WAIT ON WEATHER @ CURRENT LOCATION 5 NAUTICAL MILES F/ CHEVRON DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | WEATHER LOG: WIND (M/S) DIR WAVE H (M) PRES (MM.HG) PITCH (DEG) ROLL (DEG) HEAVE (M) | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | 20:30 HRS | | 16 | | 040 | | 3.0 | | 764 | | 0.3 | | 0.3 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | 22:00 HRS | | 16 | | 040 | | 3.5 | | 764 | | 0.3 | | 0.4 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | 00:00 HRS | | 17 | | 035 | | 4.0 | | 764 | | 0.2 | | 0.4 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | 02:00 HRS | | 17 | | 035 | | 4.0 | | 764 | | 0.3 | | 0.4 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | 04:00 HRS | | 17 | | 035 | | 4.0 | | 764 | | 0.5 | | 0.4 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | 06:00 HRS | | 18 | | 035 | | 4.0 | | 764 | | 0.5 | | 0.4 | | 0.2 | | | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | RIG WORK DURING TOW & WOW: PMP MUD PUMPS, RE-INSTALL PIPE HANDLER, SLIP & CUT RUCKER WIRES. | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | REPLACE OIL IN TOP DRIVE TORQUE ARRESTORS. PREP BOP FOR FINAL ASSY. | | | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: | | DAY & NIGHT SHIFT PRE-SPUD MEETING HELD DURING TOW. FIREWATCH RECEIVED FLASH BURNS FROM WELDING OPERATIONS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: | | CONTINUE TOW TO CHEVRON DONNA WEST LOCATION. BALLAST DOWN TO SURVIVAL DRAFT DUE TO DETERIORATING WEATHER. WOW. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: | | WAIT ON WEATHER. BALLAST UP, CONTINUE TOW TO CHEVRON DONNA WEST LOCATION & RUN ANCHORS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: | | WAIT ON WEATHER 5 NAUTICAL MILES F/ DONNA WEST LOCATION - 18 M/S WIND, 4 METRE SEAS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: | | KR15,262 | | Daily Tangible Cost: | | | | Daily Well Cost: | | | | KR2,848,578 | | | | Incidents: FIRST AID | | | | | | | | | | | | | | | |
| Cum Mud Cost: | | KR64,800 | | Cum Tangible Cost: | | | | Cum Well Cost: | | | | KR28,491,342 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | |
| Drill Water: | | 1384 | | Potable Water: | | 1824 | | Fuel: | | 2013 | | Bulk Weight: | | 3726 | | Neat Cement: | | 3424 | | Blended: | | | | | | | | | | | |
| Country: | | NORWAY | | | | Rig: | | | | BYFORD DOLPHIN | | | | Rig Phone: | | | | 52 88 03 35 | | | | Drilling Rep: | | | | ELKINS/HOLLINSHEAD | | | | | |
| Field: | | PL259 | | | | Lease: | | | | PL259 | | | | Well No: | | | | 6506/3-1 | | | | Well ID: | | | | UB5908 -0 | | | | | |
| | | | | API No: | | | | 6506/3-1 | | | | AFE No: | | | | KWENO-650631-001 | | | | Date: | | | | 17-JUL-2001 | | | | Page: 1 Of 1 | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------------------|--|---|--|---|--|--|--|----------------------|--|------------------------|--|------------------------------|--|----------------------------|--|---------------------------------|--|-------------|--|-------------|--|---------------|--|--------------|--|--------------------|--|---------|--|
| Measured Depth: 0 | | TVD: 0 | | PBSD: 0 | | Proposed MD: 11,893 | | Proposed TVD: 11,893 | | | | | | | | | | | | | | | | | | | | | |
| DOL: 2 | | DFS: | | Spud Date: | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | | | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 15 | | Seas: 7 / 13 | | Bar: 30,04 | | POB: 81 | | | | | | | | | | | | | |
| Last Casing Size: | | | | Set At: MD | | | | TVD | | | | Shoe Test: ,0 EMW | | | | Leakoff? | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | | | | | | | | | | | |
| Mud Co: | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | | | | | | | | | | | |
| WL API: | | HIHP: | | FC (1/32) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | |
| Type | | Feet | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/Ft | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | | | Hours Since Last Inspection: | | | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | GPM | | Jet Vel | | DP Av | | DC Av | | Bit HHP | | BHHP/SQIN | | Pump HHP | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 24,0 | | | | | | | | | | | | | | | |
| 24,00 | | T0000 | | 08 - 42 | | RIG @ SURVIVAL DRAFT. WAIT ON WEATHER @ CURRENT LOCATION 5 NAUTICAL MILES F/ CHEVRON DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | WEATHER LOG: WIND (M/S) | | DIR | | WAVE H (M) | | PRES (MM.HG) | | PITCH (DEG) | | ROLL (DEG) | | HEAVE (M) | | | | | | | | | | | |
| | | | | 08 - 42 | | 00:00 HRS | | 17 | | 035 | | 4.0 | | 764 | | 0.2 | | 0.4 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 04:00 HRS | | 17 | | 035 | | 4.0 | | 764 | | 0.5 | | 0.4 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 08:00 HRS | | 15 | | 025 | | 4.0 | | 764 | | 0.5 | | 0.5 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 12:00 HRS | | 12 | | 025 | | 4.0 | | 763 | | 0.4 | | 0.4 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 16:00 HRS | | 13 | | 030 | | 4.0 | | 763 | | 0.4 | | 0.4 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 20:00 HRS | | 13 | | 030 | | 3-4 | | 763 | | 0.4 | | 0.4 | | 0.1 | | | | | | | | | |
| | | | | 08 - 42 | | 24:00 HRS | | 15 | | 030 | | 3-4 | | 763 | | 0.3 | | 0.4 | | 0.1 | | | | | | | | | |
| | | | | 08 - 42 | | 06:00 HRS (AM) | | 17 | | 020 | | 6.0 | | 761 | | 0.5 | | 0.6 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | RIG WORK WHILE WOW: TEST LOWER ANNULAR TO 500/7500 PSI & UPPER ANNULAR TO 500/3500 PSI FOR 5/10 MINS - OK. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | TEST IBOP'S TO 500/5000 PSI FOR 5/10 MINS - OK. REPLACE WASH PIPE, CONT W/ ASSY OF BOP'S. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | RE-SPOOL LINES ON POD & GUIDEWIRE TUGGERS. INSTALL WEPKO ANCHORS ON GUIDEWIRES. | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: | | MUSTER DRILL & FIRE TEAM EXERCISE HELD. DAY SHIFT SAFETY MEETING HELD. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: | | WAIT ON WEATHER APPROX 5 NAUTICAL MILES FROM CHEVRON DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: | | WAIT ON WEATHER. CONTINUE TOW TO CHEVRON DONNA WEST LOCATION & RUN ANCHORS. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: | | WAIT ON WEATHER APPROX 5 NAUTICAL MILES F/ DONNA WEST LOCATION - 17 M/S WIND, 6 METRE SEAS. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: | | KR15,262 | | Daily Tangible Cost: | | | | Daily Well Cost: | | | | KR3,096,008 | | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | |
| Cum Mud Cost: | | KR80,062 | | Cum Tangible Cost: | | | | Cum Well Cost: | | | | KR31,587,350 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | |
| Drill Water: | | 1321 | | Potable Water: | | 1667 | | Fuel: | | 1956 | | Bulk Weight: | | 3726 | | Neat Cement: | | 3424 | | Blended: | | | | | | | | | |
| Country: | | NORWAY | | | | Rig: | | | | BYFORD DOLPHIN | | | | Rig Phone: | | | | 52 88 03 35 | | | | Drilling Rep: | | | | ELKINS/HOLLINSHEAD | | | |
| Field: | | PL259 | | | | Lease: | | | | PL259 | | | | Well No: | | | | 6506/3-1 | | | | Well ID: | | | | UB5908 -0 | | | |
| API No: | | | | 6506/3-1 | | | | AFE No: | | | | KWENO-650631-001 | | | | Date: | | | | 18-JUL-2001 | | | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------------------|--|---|--|---|--|---|--|----------------------|--|------------------------|--|------------------------------|--|---------------------------------|--|--------------|--|---------------|--|-----------|--|--------------------|--|------|--|-------|--|--------|--|
| Measured Depth: 0.0 | | TVD: 0.0 | | PBSD: 0.0 | | Proposed MD: 3625 m | | Proposed TVD: 3635 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 3 | | DFS: | | Spud Date: | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | | | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 18 | | Seas: 3.0 / 6.0 | | Bar: 757 | | POB: 81 | | | | | | | | | | | | | |
| Last Casing Size: | | | | Set At: MD | | | | TVD | | | | Shoe Test: 0 EMW | | | | Leakoff? | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | | | | | | | | | | | |
| Mud Co: | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | | | | | | | | | | | |
| WL API: | | HIHP: | | FC (mm) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | 0 | | | | | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | | | Hours Since Last Inspection: | | | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 24,0 | | | | | | | | | | | | | | | |
| 24,00 | | T0000 | | 08 - 42 | | RIG @ SURVIVAL DRAFT. WAIT ON WEATHER @ CURRENT LOCATION APPROX 5 NAUTICAL MILES F/ DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | WEATHER LOG: WIND (M/S) | | DIR | | WAVE H (M) | | PRES (MM.HG) | | PITCH (DEG) | | ROLL (DEG) | | HEAVE (M) | | | | | | | | | | | |
| | | | | 08 - 42 | | 00:00 HRS | | 15 | | 030 | | 3-4 | | 763 | | 0.3 | | 0.4 | | 0.1 | | | | | | | | | |
| | | | | 08 - 42 | | 04:00 HRS | | 16 | | 030 | | 4.0 | | 762 | | 0.4 | | 0.5 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 08:00 HRS | | 16 | | 030 | | 6.0 | | 761 | | 0.5 | | 0.7 | | 0.2 | | | | | | | | | |
| | | | | 08 - 42 | | 12:00 HRS | | 13 | | 030 | | 5.0 | | 761 | | 0.8 | | 0.8 | | 0.5 | | | | | | | | | |
| | | | | 08 - 42 | | 16:00 HRS | | 13 | | 310 | | 5.0 | | 761 | | 0.7 | | 0.8 | | 0.5 | | | | | | | | | |
| | | | | 08 - 42 | | 20:00 HRS | | 19 | | 350 | | 5-6 | | 760 | | 0.7 | | 0.7 | | 0.5 | | | | | | | | | |
| | | | | 08 - 42 | | 24:00 HRS | | 19 | | 015 | | 5-6 | | 758 | | 0.9 | | 0.9 | | 0.4 | | | | | | | | | |
| | | | | 08 - 42 | | 06:00 HRS (AM) | | 21 | | 005 | | 6.0 | | 758 | | 1.0 | | 1.1 | | 0.6 | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | RIG WORK WHILE WOW: REPLACE KELLY HOSE STORMLINE. SERVICE DEMCO V/V ON STANDPIPE & TEST SAME 500/5000 PSI - OK. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | CONTINUE ASSY. OF BOP'S W/ REPLACEMENT 5" RAM BLOCKS. INVESTIGATE LEAK IN LOWER KELLY HOSE | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | CONNECTION. CONTINUE W/ PM WORK IN PUMP ROOM. RE-TORQ BOLTS ON MANIPULATOR ARM. | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: | | EMPHASISE CARE OUTSIDE DURING PERIOD OF BAD WEATHER. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: | | WAIT ON WEATHER APPROX 5 NAUTICAL MILES FROM CHEVRON DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: | | WAIT ON WEATHER. BALLAST UP, CONTINUE TOW TO CHEVRON DONNA WEST LOCATION & RUN ANCHORS. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | POB: CHEVRON - 3, SERVICE - 18, DOLPHIN - 56, DOLPHIN SERVICE - 4 DAYS SINCE LAST LTI - 54 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: | | WAIT ON WEATHER APPROX 5 NAUTICAL MILES F/ DONNA WEST LOCATION - 21 M/S WIND, 6 METRE SEAS. | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: | | KR15,262 | | Daily Tangible Cost: | | | | Daily Well Cost: | | | | KR3,177,927 | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | | |
| Cum Mud Cost: | | KR95,324 | | Cum Tangible Cost: | | | | Cum Well Cost: | | | | KR34,765,277 | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | |
| Drill Water: | | 21000.0 | | Potable Water: | | 21000.0 | | Fuel: | | 303000. | | Bulk Weight: | | 196000 | | Neat Cement: | | 146000 | | Blended: | | | | | | | | | |
| Country: | | NORWAY | | | | Rig: | | | | BYFORD DOLPHIN | | | | Rig Phone: | | 52 88 03 35 | | Drilling Rep: | | | | ELKINS/HOLLINSHEAD | | | | | | | |
| Field: | | PL259 | | | | Lease: | | | | PL259 | | | | Well No: | | 6506/3-1 | | Well ID: | | UB5908 -0 | | | | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 19-JUL-2001 | | | | Page: 1 Of 1 | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------|--|---|--|--|--|------------------------------|--|------------------------|--|---------------------------------|--|------------------------------|--|----------------------------|--|----------------------------------|--|-----------|--|---------|--|------|--|-------|--|--------|--|
| Measured Depth: 0.0 | | TVD: 0.0 | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 4 | | DFS: | | Spud Date: | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | | | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 10 | | Seas: 4.0 / 6.0 | | Bar: 764 | | POB: 81 | | | | | | | | | | | | | |
| Last Casing Size: | | | | Set At: MD | | | | TVD | | | | Shoe Test: 0 EMW | | | | Leakoff? | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | | | | | | | | | | | |
| Mud Co: | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | | | | | | | | | | | |
| WL API: | | HIHP: | | FC (mm) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | Hrs On Jars: | | | | Hours Since Last Inspection: | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | | | | | |
| 16.50T | | 0000 | | 08 - 42 | | RIG @ SURVIVAL DRAFT. WAIT ON WEATHER @ CURRENT LOCATION APPROX 5 NAUTICAL MILES F/ DONNA WEST LOCATION. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | WEATHER LOG: WIND (M/S) | | DIR | | WAVE H (M) | | PRES (MM.HG) | | PITCH (DEG) | | ROLL (DEG) | | HEAVE (M) | | | | | | | | | | | |
| | | | | 08 - 42 | | 00:00 HRS | | 19 | | 015 | | 5-6 | | 758 | | 0.9 | | 0.9 | | 0.4 | | | | | | | | | |
| | | | | 08 - 42 | | 04:00 HRS | | 19 | | 010 | | 6.0 | | 758 | | 0.9 | | 1.0 | | 0.5 | | | | | | | | | |
| | | | | 08 - 42 | | 08:00 HRS | | 21 | | 000 | | 6.0 | | 758 | | 2.0 | | 3.0 | | 0.8 | | | | | | | | | |
| | | | | 08 - 42 | | 12:00 HRS | | 16 | | 010 | | 6.0 | | 758 | | 1.5 | | 2.5 | | 0.8 | | | | | | | | | |
| | | | | 08 - 42 | | 16:00 HRS | | 16 | | 000 | | 6.0 | | 761 | | 1.5 | | 2.0 | | 0.8 | | | | | | | | | |
| | | | | 08 - 42 | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.00T | | 1630 | | 08 - 42 | | WEATHER FORECASTS PREDICT AN IMPROVING SEA STATE. DECISION TAKEN TO DE-BALLAST RIG TO TOWING DRAFT. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50T | | 2130 | | 08 - 42 | | RIG AT TOWING DRAFT - CONTINUE TO WAIT ON SEA STATE TO ALLOW ANCHOR HANDLING TO COMMENCE. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 2300 | | 08 - 41 | | COMMENCE 'RUN IN ON LINE' TO DEPLOY ANCHOR #5. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 41 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | RIG WORK WHILE WOW: REPAIR & TEST KELLY HOSE CONNECTION TO 500/5000 PSI - OK. CARRY OUT WELDING REPAIR / | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 08 - 42 | | STRENGTHENING WORK TO CATWALK. CONTINUE W/ PM & GENERAL RIG MAINTIENANCE WORK. | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: PRE-SPUD MEETING HELD FOR NEW DRILL CREW. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: WAIT ON IMPROVEMENT IN WEATHER. DE-BALLAST TO TOWING DRAFT & COMMENCE DEPLOYMENT OF ANCHORS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: RUN & PRE-TENSION ANCHORS, BALLAST DOWN TO OPERATIONAL DRAFT, M/U 17.1/2" X 26" X 36" BHA & RIH TO SPUD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 2, SERVICE - 18, DOLPHIN - 53, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: CONTINUE TO RUN ANCHORS @ DONNA WEST LOCATION. ANCHORS #2, #5, #6, #8, #10 & #11 SET. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR33,762 | | | | Daily Tangible Cost: | | | | Daily Well Cost: KR3,127,627 | | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | | | | |
| Cum Mud Cost: KR129,086 | | | | Cum Tangible Cost: | | | | Cum Well Cost: KR37,892,904 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | | | |
| Drill Water: 200.0 | | | | Potable Water: 180.0 | | | | Fuel: 293.0 | | | | Bulk Weight: 196.0 | | | | Neat Cement: 146.0 | | | | Blended: | | | | | | | | | |
| Country: NORWAY | | | | | | Rig: BYFORD DOLPHIN | | | | | | Rig Phone: 52 88 03 35 | | | | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | | |
| Field: PL259 | | | | | | Lease: PL259 | | | | | | Well No: 6506/3-1 | | | | | | Well ID: UB5908 -0 | | | | | | | | | | | |
| API No: 6506/3-1 | | | | | | AFE No: KWENO-650631-001 | | | | | | Date: 20-JUL-2001 | | | | | | Page: 1 Of 1 | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | |
|--|-----------------|--|--|---|------------------------|------------------------------|-----------------|------------------------|----------------------------------|----------------------------|--------|------------------|---------|-------------|--|----------|--|--------|--|
| Measured Depth: 0.0 | | TVD: 0.0 | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | |
| DOL: 5 | | DFS: | | Spud Date: | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 20 | | Seas: 5.0 / 0.0 | | Bar: 764 | | POB: 81 | | | |
| Last Casing Size: | | | | Set At: MD | | | | TVD | | | | Shoe Test: 0 EMW | | | | Leakoff? | | | |
| Cum Rot Hrs On Casing: | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: SEAWATER | | | | Sample From: PIT | | Wt: 1031 | | FV: | | PV: | | YP: | | Gel: / | |
| WL API: | | HIHP: | | FC (mm) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | | TFA | MD In | MD Out | TVD Out | | | | | | | |
| 1 | 1-3-1 | 17.5 | SMITHS | 49335 | 3-22.2 / - / - / - / - | | | | 1163.9 | 366.0 m | | | | | | | | | |
| 2 | | 36.0 | IPE | 39252 | 6-14.3 / - / - / - / - | | | | 963.9 | 366.0 m | | | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | | | | | |
| DGJ | 0.0 | 0.0 | 0.0/0.0 | / | | | | | | | | | | 0.00 | | | | | |
| 26" X 36" HO | 0.0 | 0.0 | / | / | | | | | | | | | | 0.00 | | | | | |
| Total Length of BHA: 232.87 m | | BHA Description: 17.1/2" SMITH DGJ ROCK BIT - 26" X 36" H/OPENER - BIT SUB C/W FLOAT - | | | | | | | | | | | | | | | | | |
| ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | | | | | | | | | | |
| Hrs On Jars: | | | | | | Hours Since Last Inspection: | | | | | | | | | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | | | | |
| 1 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | / / | 0 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | | | | | | |
| 2 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | / / | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | |
| 1.00 | 0000 | 08 - 41 | CONT 'RUN IN ON LINE' UNDER THE TOW OF "FAR FOSNA" TO DEPLOY ANCHOR #5. | | | | | | | | | | | | | | | | |
| 3.00 | 0100 | 08 - 40 | COMMENCE ANCHOR HANDLING OPERATIONS W/ PENNANT #5 TO "NORMAND PROGRESS". DEPLOY ANCHORS #5, #11 & #2. | | | | | | | | | | | | | | | | |
| 9.50 | 0400 | 08 - 40 | RELEASED FROM TOW OF "FAR FOSNA". CONT TO RUN ANCHORS #8, #10, #6, #9, #7, #3, #4 & #12 WORKING 3 AHV. COMMENCE | | | | | | | | | | | | | | | | |
| | | 08 - 40 | BALLASTING RIG TO OPERATIONAL DRAFT @ 12:40 HRS. ANCHOR HANDLING COMPLETED BY 13:30 HRS. | | | | | | | | | | | | | | | | |
| 6.00 | 1330 | 08 - 40 | CONTINUE TO BALLAST RIG DOWN TO OPERATING DRAFT OF 21.3 M (AIR GAP OF 25 M). | | | | | | | | | | | | | | | | |
| 4.50 | 1930 | 08 - 40 | COMMENCE CROSS TENSIONING ANCHOR PAIRS #1 & #7, #2 & #8, #3 & #9, #4 & #10, #5 & #11, #6 & #12 ALL TO 150 MT FOR | | | | | | | | | | | | | | | | |
| | | 08 - 40 | 15 MINS - OK. CROSS TENSIONING COMPLETE BY 24:00 HRS. | | | | | | | | | | | | | | | | |
| | | 08 - 40 | | | | | | | | | | | | | | | | | |
| | | 08 - 40 | FINAL RIG POSITION OF BYFORD DOLPHIN: N 65 DEG 48 MIN 20.8 SEC - UTM 7300302.5 M N. | | | | | | | | | | | | | | | | |
| | | 08 - 40 | E 06 DEG 44 MIN 32.6 SEC - UTM 396765.5 M E. | | | | | | | | | | | | | | | | |
| | | 08 - 40 | | | | | | | | | | | | | | | | | |
| | | 08 - 40 | DURING TENSIONING - TAKE ON DRILLWATER & COMMENCE MIXING SPUD, KILL & DISPLACEMENT MUD AS PER PROGRAM. | | | | | | | | | | | | | | | | |
| | | 08 - 40 | M/U 17.1/2" BIT & 26" X 36" H/OPENER ASSY. SURFACE TEST ANDERDRIFT W/ 1940 LPM, 50 BAR - OK. | | | | | | | | | | | | | | | | |
| | | 08 - 40 | JUMP ROV. TIH W/ H/OPENER ASSY TO MUD LINE. | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: RUN ANCHORS, BALLAST RIG DOWN TO OPERATIONAL DRAFT & CROSS TENSION ANCHORS. M/U & TIH 36" BHA. | | | | | | | | | | | | | | | | | | | |
| Projected Operations: DRILL 36" HOLE TO 456 M. POOH, R/U & RUN 30" CONDUCTOR & PCB. CEMENT 30" CONDUCTOR. | | | | | | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 2, SERVICE - 18, DOLPHIN - 53, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 55 | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: DRILL 36" TO 456 M. DISPLACE HOLE TO 1.2 SG DISPLACEMENT MUD. | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | | Daily Tangible Cost: | | | Daily Well Cost: KR3,185,250 | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | |
| Cum Mud Cost: KR155,348 | | | Cum Tangible Cost: | | | Cum Well Cost: KR41,078,154 | | | Total Appr: KR134,000,000 | | | | | | | | | | |
| Drill Water: 530.0 | | Potable Water: 180.0 | | Fuel: 282.0 | | Bulk Weight: 296.0 | | Neat Cement: 146.0 | | Blended: | | | | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 21-JUL-2001 | | | Page: 1 Of 1 | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|--|--|----------------------|------------------------------|------------------------|--------------------|---------------------------------|----------------------------------|----------------------------|---------|----------------------------------|---------|-----------|
| Measured Depth: 456.0 m | | TVD: 456.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 6 | DFS: 1 | Spud Date: 22-JUL-2001 | | | Daily Footage: 90.0 | | Daily Rot Hrs: 5.5 | | Total Rot Hrs: 5.5 | | | | | |
| Torq: 11 | Drag: 0.0 | Rot Wgt: 160.0 | P/U Wgt: 160.0 | Slack Off Wgt: 160.0 | Wind: 11 | Seas: 4.0 / 0.0 | Bar: 758 | POB: 81 | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD | | 451.0m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: | | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| 85 | 1MT BARITE | 100 | 1KG SODA ASH | 24 | 1MT BENTONITE API 50 | 1KG CMC HV TECH | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 1 | 1-3-1 | 444.5 | SMITHS | 49335 | 3-22.2 / - / - / - / - | | | 1163.9 | 366.0 m | 456.0 m | 456.0 m | | | |
| 2 | | 914.4 | IPE | 39252 | 6-14.3 / - / - / - / - | | | 961.9 | 366.0 m | 454.0 m | 454.0 m | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| DGJ | 90.0 | 5.5 | 2.3/4.5 | 50 / 80 | | 0 | 0 | NO | A7 | E | I | NO | TD | K 9747.64 |
| 26" X 36" HO | 0.0 | 0.0 | 2.3/4.5 | 50 / 80 | | 0 | 0 | NO | A7 | E | I | NO | TD | 0.00 |
| Total Length of BHA: 232.87 m | | BHA Description: 17.1/2" SMITH DGJ ROCK BIT - 26" X 36" H/OPENER - BIT SUB C/W FLOAT - | | | | | | | | | | | | |
| ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | Hrs On Jars: 5.5 | | Hours Since Last Inspection: 5.5 | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 1 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 104/104/104 | 140 | 5.02 | 72.27 | 7.80 | 45.90 | 0.00 | 0.0 | 11.60 | |
| 2 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 104/104/104 | 140 | 5.01 | 87.08 | 7.80 | 8.20 | 0.00 | 0.0 | 11.60 | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 0.50 | 0000 | 01-06 | TAG MUDLINE @ 366M (ADJUSTED FOR TIDES). TAKE ANDERDRIFT SURVEY W/ 1950 LPM, 36 BAR = 0 DEG INC. | | | | | | | | | | | |
| 5.50 | 0030 | 01-02 | DRILL 36" HOLE F/ 366M - 456M W/ 5000 LPM, 142 BAR, 50 - 80 RPM, 8 - 14 KN.M TORQ. PUMP 10M3 HI-VIS SWEEPS EACH | | | | | | | | | | | |
| | | 01-02 | HALF STAND. ERATIC TORQ @ 390M, WORK THRU SAME. WORK STAND F/ 405M - 373M BEFORE DRILLING AHEAD TO SECTION TD @ | | | | | | | | | | | |
| | | 01-02 | 456M (36" CUTTER DEPTH = 454M). | | | | | | | | | | | |
| | | 01-02 | ANDERDRIFT SURVEYS: MUDLINE = 0 DEG, 374M = 0 DEG, 385M = 1 DEG, 397M = 2 DEG, 427M = 2.5 DEG & 449M = 3.5 DEG. | | | | | | | | | | | |
| 0.50 | 0600 | 01-01 | DISPLACE HOLE TO 1.2 SG DISPLACEMENT MUD @ 4625 LPM, 166 BAR. PUMP A TOTAL OF 80M3 (1.5 X HOLE VOLUME). | | | | | | | | | | | |
| 1.50 | 0630 | 01-05 | POOH TO MUDLINE W/ 36" H/OPENER ASSY - HOLE SLICK. CONT POOH & R/BACK 36" H/OPENER ASSY. | | | | | | | | | | | |
| 1.50 | 0800 | 01-08 | R/U TO RUN 30" CONDUCTOR USING FALSE ROTARY & HAND SLIPS. | | | | | | | | | | | |
| 2.50 | 0930 | 01-08 | P/U & RUN SHOE JNT & 4 JNTS OF 30" X 1" WT COND W/ SL-60 CONNECTORS AS PER TALLY. P/U & RUN 1.5" WT X/OVER JNT | | | | | | | | | | | |
| | | 01-08 | F/ SL-60 TO HD-90 CONNECTORS. P/U & RUN 30" X 1.5" WT LP HSG JOINT. | | | | | | | | | | | |
| 1.00 | 1200 | 01-08 | R/U FALSE ROTARY & TIH W/ 5" DP INNER STRING SPACED OUT 19M ABOVE FLOAT SHOE. INSTALL 28" BOW SPRING ON BIT JNT. | | | | | | | | | | | |
| 0.50 | 1300 | 01-08 | P/U & M/U LP HSG R/TOOL TO INNER STRING. ENGAGE R/TOOL & LOCK IN PLACE W/ 5 IH TURNS. INSTALL FILL UP VALVES. | | | | | | | | | | | |
| 2.00 | 1330 | 01-08 | TIH & LOCK 30" LP HSG INTO PGB IN MOONPOOL. CONT TIH TO MUDLINE. USE ROV VISUAL TO GUIDE 30" SHOE INTO 36" HOLE. | | | | | | | | | | | |
| 1.00 | 1530 | 01-08 | CONT TO TIH W/ 30" CONDUCTOR TO PROVIDE LP HSG W/ 1.5M STICK UP AT MUDLINE. 30" SHOE DEPTH = 451M. | | | | | | | | | | | |
| 0.50 | 1630 | 01-08 | OBSERVE FORWARD BULLSEYE ON PGB - 1.5 DEG TO STARBOARD. ADJUST GUIDEWIRE & ANCHOR TENSION TO REDUCE TO 1.25 DEG. | | | | | | | | | | | |
| Safety: HOLD TBT PRIOR TO 30" CEMENT JOB. | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 36" HOLE TO 454M, RUN & CEMENT 30" CONDUCTOR. WAIT ON CEMENT. | | | | | | | | | | | | | | |
| Projected Operations: BACK OUT 30" R/TOOL & POOH. M/U 26" CLEAN OUT ASSY, TIH & DRILL OUT CEMENT & SHOE. POOH & M/U PILOT HOLE | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 2, SERVICE - 18, DOLPHIN - 53, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 57 | | | | | | | | | | | | | | |
| 06:00 OPS: TIH W/ 26" CLEAN OUT ASSY. STAB 26" BIT INTO LP HSG. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,285,372 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR181,610 | | Cum Tangible Cost: | | | Cum Well Cost: KR44,363,526 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 350.0 | | Potable Water: 325.0 | | Fuel: 271.0 | | Bulk Weight: 166.0 | | Neat Cement: 185.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 22-JUL-2001 | | Page: 1 Of 2 | | | | | | |

| | | | | | | | | | | | | | | | | |
|--|--------------------|---|--|----------------------|------------------------------|------------------------|--------------------|----------------------------------|--------------------|----------------------------|--|------|-------|--------|----------------------------------|--|
| Measured Depth: 456.0 m | | TVD: 456.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | |
| DOL: 6 | DFS: 1 | Spud Date: 22-JUL-2001 | | | Daily Footage: 90.0 | | Daily Rot Hrs: 5.5 | | Total Rot Hrs: 5.5 | | | | | | | |
| Torq: 11 | Drag: 0.0 | Rot Wgt: 160.0 | P/U Wgt: 160.0 | Slack Off Wgt: 160.0 | Wind: 11 | Seas: 4.0 / 0.0 | Bar: 758 | POB: 81 | | | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD | | 451.0m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | | | |
| Cum Rot Hrs On Casing: | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | | | |
| WL | API: 0.0 | HIHP: 0.0 | FC (mm) | API: 0.0 | HIHP: 0.0 | Solids: | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: | / | %DS/Bent: | / | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | | |
| | | | / | / | | | | | | | | | | | | |
| | | | / | / | | | | | | | | | | | | |
| Total Length of BHA: 232.87 m | | | | | | | | | | | BHA Description: 17.1/2" SMITH DGJ ROCK BIT - 26" X 36" H/OPENER - BIT SUB C/W FLOAT - | | | | | |
| ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | | Hrs On Jars: 5.5 | | | | Hours Since Last Inspection: 5.5 | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | | | |
| | / / | / / | / / | | | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | | | |
| 1.00 | 1700 | 01 - 09 | BREAK CIRC W/ RIG PUMPS. PUMP 97M3 SEAWATER @ 1955 LPM, 50 BAR. HOLD TBT PRIOR TO CEMENTING CONDUCTOR. | | | | | | | | | | | | | |
| 1.00 | 1800 | 01 - 09 | BREAK CIRC W/ CMT UNIT. PRESS TEST LINES TO 200 BAR / 5 MINS - OK. MIX & PUMP 34.1M3 OF 1.56SG LEAD USING | | | | | | | | | | | | | |
| | | 01 - 09 | 26.4MT CLASS 'G' CEMENT W/ 3.2 LT/100KG ECNOLITE & 95.07 LTR/100KG SEAWATER. PUMP @ 1.3M3/MIN, 36 BAR. | | | | | | | | | | | | | |
| 0.50 | 1900 | 01 - 09 | MIX & PUMP 19.0M3 OF 1.92SG TAIL USING 24.5MT CLASS 'G' CEMENT W/ 4.35 LT/100KG CACL2 & 42.07 LT/100KG SEAWATER. | | | | | | | | | | | | | |
| | | 01 - 09 | PUMP @ 0.8M3/MIN, 27 BAR. CLEAR LINES W/ 0.2M3 SEAWATER, DROP DP WIPER DART & DISPLACE W/ 0.5M3 F/ RIG PUMPS & | | | | | | | | | | | | | |
| | | 01 - 09 | 9M3 F/ CMT UNIT @ 1.4M3/MIN. FINAL DISPLACEMENT PRESSURE @ 0.2M3/MIN = 10 BAR. CEMENT IN PLACE @ 19:33 HRS. | | | | | | | | | | | | | |
| | | 01 - 09 | NOTE: CEMENT RETURNS AT MUDLINE OBSERVED W/ ROV. | | | | | | | | | | | | | |
| 4.50 | 1930 | 01 - 43 | WAIT ON CEMENT. | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| Safety: HOLD TBT PRIOR TO 30" CEMENT JOB. | | | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 36" HOLE TO 454M, RUN & CEMENT 30" CONDUCTOR. WAIT ON CEMENT. | | | | | | | | | | | | | | | | |
| Projected Operations: BACK OUT 30" R/TOOL & POOH. M/U 26" CLEAN OUT ASSY, TIH & DRILL OUT CEMENT & SHOE. POOH & M/U PILOT HOLE | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,285,372 | | | Incidents: NO INCIDENT REPORTED | | | | | | | | |
| Cum Mud Cost: KR181,610 | | Cum Tangible Cost: | | | Cum Well Cost: KR44,363,526 | | | Total Appr: KR134,000,000 | | | | | | | | |
| Drill Water: 350.0 | | Potable Water: 325.0 | | Fuel: 271.0 | | Bulk Weight: 166.0 | | Neat Cement: 185.0 | | Blended: | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 22-JUL-2001 | | Page: 2 Of 2 | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|---|--------------------------|------------------------------|------------------------|---------------------------------|----------------------------------|--------------------|----------------------------|-----------|---------|-------|--------|
| Measured Depth: 456.0 m | | TVD: 456.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 7 | DFS: 2 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: 0.0 | | Total Rot Hrs: 5.5 | | | | | |
| Torq: 7200 | Drag: 0.0 | Rot Wgt: 66.0 | P/U Wgt: 66.0 | Slack Off Wgt: 66.0 | Wind: 11 | Seas: 3.0 / 0.0 | Bar: 761 | POB: 79 | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD | | 451.0m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| 75 1KG SODA ASH | | 10 1MT BENTONITE API | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 3 | 1-1-5 | 660.4 | HUGHES | D92DM53 | 1-19.1/3-15.9/ - / - / - | | | 878.7 | 456.0 m | 456.0 m | 456.0 m | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| GTXCMG1 | 0.0 | 0.0 | 10.0/11.0 | 50 / | | 1 | 1 | WT | A7 | E | I | NO | TD | 0.00 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 229.68 m | | BHA Description: 26" HUGHES GTXCMG1 ROCK BIT - BIT SUB C/W FLOAT - ANDERDRIFT - 3 X 9.1/2" DC | | | | | | | | | | | | |
| - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: 7.0 | | Hours Since Last Inspection: 7.0 | | | | | | |
| Bit Num | Liner | | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | |
| 3 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | 76 / 96 / 113 | 122 | 4.58 | 87.14 | 11.92 | 15.45 | 0.00 | 0.0 | 9.50 | | |
| | / / | | / / | / / | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 0.50 | 0000 | 01 - 43 | CONT TO WAIT ON CEMENT. SURFACE SAMPLES FIRM AFTER 5 HRS F/ CEMENT IN PLACE. | | | | | | | | | | | |
| 1.00 | 0030 | 01 - 09 | OBSERVE FORWARD BULLSEYE W/ ROV - 1.25 DEG. SLACK OFF L/STRING WT - NO MOVEMENT OF PCB SEEN. PICK BACK UP & | | | | | | | | | | | |
| | | 01 - 09 | BACK OUT R/TOOL W/ 5 RH TURNS. POOH TO MUDLINE & FLUSH 30" LP HSG W/ SEAWATER @ 4900 LPM, 41 BAR. | | | | | | | | | | | |
| 2.00 | 0130 | 01 - 09 | POOH W/ 30" RUNNING STRING. L/O 30" R/TOOL & R/BACK 5" DP INNER STRING. | | | | | | | | | | | |
| 0.50 | 0330 | 01 - 07 | B/O & L/O 17.1/2" BIT & 26" X 36" H/OPENER. | | | | | | | | | | | |
| 2.00 | 0400 | 01 - 05 | M/U & TIH W/ 26" CLEAN OUT ASSY. ATTACH BREAK OFF LINES TO FIRST JNT OF 9.1/2" DC. | | | | | | | | | | | |
| 1.50 | 0600 | 01 - 15 | WASH DN W/ 2000 LPM, 33 BAR & TAG CMT @ 446M. DRILL OUT CMT & SHOE W/ 4600 LPM, 122 BAR, 50 RPM, 7.2 KN.M TORQ, | | | | | | | | | | | |
| | | 01 - 15 | 10 - 11 MT WOB. PUMP 10M3 HI-VIS SWEEPS AS REQ'D. CLEAN OUT RATHOLE TO 456M. | | | | | | | | | | | |
| 2.00 | 0730 | 01 - 05 | POOH & R/BACK 26" CLEAN OUT ASSY. B/O & L/O 26" BIT. | | | | | | | | | | | |
| 13.00 | 0930 | 01 - 07 | P/U, M/U & R/BACK 47 STDS OF 5" DP. A TOTAL OF 2760M 5" DP R/BACK IN DERRICK. ALL DP DRIFTED TO 2.3/4". | | | | | | | | | | | |
| 1.50 | 2230 | 01 - 07 | M/U 8.1/2" PILOT HOLE ASSY & TIH. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH W/ 30" LANDING STRING, M/U 26" CLEAN OUT ASSY & DRILL OUT CEMENT & SHOE. POOH & P/U 5" DP. | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8.1/2" PILOT HOLE TO APPROX 1375M. POOH, M/U 17.1/2" H/OPENER ASSY & TIH. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| POB: CHEVRON - 2, SERVICE - 16, DOLPHIN - 53, DOLPHIN SERVICE - 8 | | | | | | | | | | DAYS SINCE LAST LTI - 58 | | | | |
| 06:00 OPS: DRILL AHEAD 8.1/2" PILOT HOLE AT 591M. LAST SURVEY - 542.45M, 3.07 INC, 203.9 AZ. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR91,613 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,234,555 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR273,223 | | Cum Tangible Cost: | | | Cum Well Cost: KR47,598,081 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 270.0 | | Potable Water: 300.0 | | Fuel: 252.0 | | Bulk Weight: 85.0 | | Neat Cement: 185.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 23-JUL-2001 | | Page: 1 Of 1 | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|--------------------|--|---|--|--|--|------------------------------|--|--------------------------|--|-----------------------------------|--|----------------------------|--|--------------------|--|----------------------------------|--|-----------|--|---------|--|------|--|-------|--|---------|--|
| Measured Depth: 1382.0 m | | TVD: 1382.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 8 | | DFS: 3 | | Spud Date: 22-JUL-2001 | | Daily Footage: 926.0 | | Daily Rot Hrs: 15.0 | | Total Rot Hrs: 20.5 | | | | | | | | | | | | | | | | | | | |
| Torq: 6100 | | Drag: 4.5 | | Rot Wgt: 78.0 | | P/U Wgt: 82.5 | | Slack Off Wgt: 78.0 | | Wind: 12 | | Seas: 3.0 / 0.0 | | Bar: 759 | | POB: 85 | | | | | | | | | | | | | |
| Last Casing Size: 762.0 mm | | | | Set At: 451.0m MD | | | | 451.0m TVD | | | | Shoe Test: 0 EMW | | | | Leakoff? | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: 16.5 | | | | Cum Rot Hrs On Casing Since Last Caliper: 16.5 | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: | | | | Set At: MD | | | | TVD | | | | Liner Top At: MD | | | | TVD | | | | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: SEAWATER | | | | Sample From: PIT | | Wt: 1031 | | FV: 0 | | PV: 0 | | YP: 0.0 | | Gel: 0 / 0 | | | | | | | | | | | |
| WL API: 0.0 | | HIHP: 0.0 | | FC (mm) API: 0.0 | | HIHP: 0.0 | | Solids: | | % Oil: 0.00 | | % Water: 0.00 | | % Sand: | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: 0.00 | | Pf/Mf: 0.00 / 0.00 | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | | | | | | | | | | | |
| 29 | | 1MT BARITE | | 375 | | 1KG SODA ASH | | 28 | | 1MT BENTONITE API 425 | | 1KG CMC HV TECH | | | | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | |
| 4 | | 1-1-7 | | 215.9 | | HUGHES | | W97ZS | | 2-11.1/2-12.7/ - / - / - | | | | 447.1 | | 456.0 m | | 1382.0 m | | 1380.0 m | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| MXC-1 | | 926.0 | | 15.0 | | 0.0/7.0 | | 60 / 150 | | | | 8 | | 5 | | WT | | A7 | | E | | 1/8 | | ER | | TD | | K 78.28 | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: 245.36 m | | | | BHA Description: 8.1/2" HUGHES MXC-1 ROCK BIT - 8.1/2" NB STAB C/W FLOAT - 2.6M X 6.1/2" PONY | | | | | | | | | | | | | | | | | | | | | | | | | |
| DC - 8.1/2" STRING STAB - CDR - 8.3/8" IN LINE STAB - MWD - 9.3M X 6.1/2" NMDC - 5 X 6.1/2" STEEL DC - 3 X 5" HWDP - 6.1/2" | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | Hrs On Jars: 23.5 | | Hours Since Last Inspection: 23.5 | | | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | | | | | |
| 4 | | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 86 / 72 / 38 | | 197 | | 3.15 | | 117.99 | | 131.86 | | 207.69 | | 0.00 | | 0.0 | | 10.50 | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| 1289.0 | | 4.16 | | 168.61 | | S11.39E | | 1286.8 | | 56.08 S | | 9.57 W | | -56.08 | | 0.17 | | | | | | | | | | | | | |
| 1317.3 | | 4.15 | | 167.23 | | S12.77E | | 1315.0 | | 58.09 S | | 9.14 W | | -58.09 | | 0.11 | | | | | | | | | | | | | |
| 1346.1 | | 4.19 | | 163.74 | | S16.26E | | 1343.7 | | 60.12 S | | 8.61 W | | -60.12 | | 0.27 | | | | | | | | | | | | | |
| 1362.4 | | 4.11 | | 157.77 | | S22.23E | | 1360.0 | | 61.23 S | | 8.22 W | | -61.23 | | 0.81 | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | | | | | | | |
| 3.00 | | 0000 | | 01 - 07 | | CONT TO M/U & TIH 8.1/2" PILOT HOLE ASSY TO 245.5M. SURFACE TEST MWD W/ 2100 LPM, 57 BAR - OK. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 0300 | | 01 - 05 | | TIH W/ 5" DP F/ 245.5 - 443M. WASH DN W/ 3150 LPM, 176 BAR & TAG BTM @ 456M. | | | | | | | | | | | | | | | | | | | | | | | |
| 15.00 | | 0400 | | 01 - 02 | | DRILL 8.1/2" PILOT HOLE F/ 456M - SECTION TD @ 1382M W/ 3150 LPM, 176 - 197 BAR, 0 - 7 T WOB, 60 - 150 RPM, | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 01 - 02 | | 2300 - 6100 N.M TQ. VARY PARAMS IN ATTEMPT TO CONTROL INCLINATION. PUMP 5 - 10M3 HI-VIS SWEEPS AS REQ'D. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50 | | 1900 | | 01 - 01 | | PUMP 20M3 HI-VIS SWEEP & DISPLACE W/ 75M3 OF SEAWATER @ 3150 LPM, 200 BAR. DISPLACE HOLE TO 1.2SG DISPLACEMENT | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 01 - 01 | | MUD @ 3300 LPM, 275 BAR. PUMP A TOTAL OF 98M3. SLUG PIPE W/ 4M3 OF 1.6SG KILL MUD. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 2030 | | 01 - 05 | | POOH W/ 5" DP F/ TD @ 1382M - 30" SHOE @ 451M. NO EXCESS DRAG - HOLE SLICK. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 2130 | | 01 - 01 | | M/U TOP DRIVE & CIRC 30" CONDUCTOR CLEAN W/ 80M3 OF SEAWATER @ 4500 LPM, 295 BAR. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 2200 | | 01 - 01 | | POOH W/ 5" DP F/ 451M - MUDLINE @ 366M. M/U TOP DRIVE FLUSH W/HEAD & PGB W/ 30M3 OF SEAWATER @ 4000 LPM, 221 BAR | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 2230 | | 01 - 05 | | POOH W/ 5" DP F/ MUDLINE @ 366M - BHA @ 245M. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 2300 | | 01 - 07 | | POOH & R/BACK 8.1/2" BHA. L/O MWD, ILS & CIR (TO BE RE-PROGRAMMED FOR ISOINIC TOOL). B/O & L/O 8.1/2" ROCK BIT. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: TIH W/ PILOT HOLE ASSY & DRILL 8.1/2" HOLE F/ 456 - 1382M. POOH W/ PILOT HOLE ASSY. L/O MWD/CDR TOOLS. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: M/U & RIH W/ 17.1/2" HOLE OPENER ASSY. OPEN HOLE TO 17.1/2", POOH & R/U TO RUN 13.3/8" CASING. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| POB: CHEVRON - 2, SERVICE - 23, DOLPHIN - 51, DOLPHIN SERVICE - 9 | | | | | | | | | | | | DAYS SINCE LAST LTI - 59 | | | | | | | | | | | | | | | | | |
| FINAL SURVEY PROJECTED TO SECTION TD @ 1382M - 1379.8M TVD, 62.52M SOUTH, 7.68M WEST. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 06:00 OPS: OPENING 8.1/2" PILOT HOLE TO 17.1/2" @ 615M. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | | | Daily Tangible Cost: | | | | Daily Well Cost: KR2,911,624 | | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | | | | |
| Cum Mud Cost: KR299,485 | | | | Cum Tangible Cost: KR442,845 | | | | Cum Well Cost: KR50,509,705 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | | | |
| Drill Water: 40.0 | | | | Potable Water: 40.0 | | | | Fuel: 494.0 | | | | Bulk Weight: 166.0 | | | | Neat Cement: 185.0 | | | | Blended: | | | | | | | | | |
| Country: NORWAY | | | | | | Rig: BYFORD DOLPHIN | | | | | | Rig Phone: 52 88 03 35 | | | | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | | |
| Field: PL259 | | | | | | Lease: PL259 | | | | | | Well No: 6506/3-1 | | | | | | Well ID: UB5908 -0 | | | | | | | | | | | |
| API No: 6506/3-1 | | | | | | AFE No: KWENO-650631-001 | | | | | | Date: 24-JUL-2001 | | | | | | Page: 1 Of 1 | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|--|--|--------------------------|------------------------------|------------------------|-------------------|-----------------------------------|---------------------|----------------------------|-----------|---------|-------|--------|
| Measured Depth: 1382.0 m | | TVD: 1382.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 9 | DFS: 4 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 20.5 | | | | | |
| Torq: 12000 | Drag: 0.0 | Rot Wgt: 93.0 | P/U Wgt: 93.0 | Slack Off Wgt: 93.0 | Wind: 11 | Seas: 3.0 / 0.0 | Bar: 761 | POB: 85 | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD 451.0m TVD | | | Shoe Test: 0 EMW | | Leakoff? | | | | | | | |
| Cum Rot Hrs On Casing: 35.0 | | Cum Rot Hrs On Casing Since Last Caliper: 35.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: | | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| 21 1MT BENTONITE API 5575 1KG CMC HV TECH 1225 1KG SODA ASH | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 5 | | 444.5 | IPE | 1752012 | 1-22.2/3-9.5/6-14.3/ - / - | | | 1563.2 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| 17.1/2" H/O | 0.0 | 0.0 | 3.0/5.0 | 120 / 140 | | | | | | | | | | 0.00 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 233.50 m BHA Description: BULLNOSE - 12.1/4" HOLE OPENER - 17.1/2" HOLE OPENER - BIT SUB C/W FLOAT - | | | | | | | | | | | | | | |
| ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: 42.0 | Hours Since Last Inspection: 42.0 | | | | | | |
| Bit Num | Liner | | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | |
| 5 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | 96 / 94 / 72 | 151 | 4.21 | 45.05 | 29.60 | 38.53 | 0.00 | 0.0 | 10.70 | | |
| | / / | | / / | / / | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 2.00 | 0000 | 01 - 07 | M/U & TIH W/ 12.1/4" X 17.1/2" HOLE OPENER ASSY TO 233M. | | | | | | | | | | | |
| 1.00 | 0200 | 01 - 05 | TIH W/ 5" DP F/ 233 - MUDLINE 366M. STAB INTO WELLHEAD & TEST ANDERDRIFT TOOL. | | | | | | | | | | | |
| 0.50 | 0300 | 01 - 05 | TIH & WASH DOWN W/ 2000 LPM, 47 BAR TO TAG 8.1/2" PILOT HOLE AT 456M. | | | | | | | | | | | |
| 16.00 | 0330 | 01 - 03 | OPEN 8.1/2" PILOT HOLE TO 17.1/2" F/ 456 - 1379M (17.1/2" CUTTER DEPTH) W/ 3200 - 4200 LPM, 66 - 150 BAR, | | | | | | | | | | | |
| | | 01 - 03 | 120 - 150 RPM, 5000 - 14300 N.M TORQ, 1 - 8 MT WOB. PUMP 10M3 HI-VIS SWEEPS EVERY STAND & TAKE ANDERDRIFT SURVEY | | | | | | | | | | | |
| | | 01 - 03 | EVERY OTHER STAND TO CONFIRM HOLE INCLINATION - OK. ERRATIC TORQUE & OCCASIONAL STRING STALLS. | | | | | | | | | | | |
| 2.00 | 1930 | 01 - 01 | PUMP 20M3 HI-VIS SWEEP & DISPLACE W/ 305M3 OF SEAWATER @ 4500 LPM, 176 BAR. WORK STRING & CONT TO PUMP SEAWATER | | | | | | | | | | | |
| | | 01 - 01 | WHILE CUT BACK 1.6SG KILL MUD TO 1.2SG DISPLACEMENT MUD. | | | | | | | | | | | |
| 0.50 | 2130 | 01 - 01 | PUMP REMAINING 25M3 HI-VIS & DISPLACE HOLE TO 1.2SG DISPLACEMENT MUD W/ 4500 LPM, 190 BAR. PUMP 157M3 IN TOTAL. | | | | | | | | | | | |
| | | 01 - 01 | P/U, S/O & ROT WT = 93 MT. DISPLACE DRILL STRING W/ 14M3 SEAWATER. | | | | | | | | | | | |
| 2.00 | 2200 | 01 - 05 | POOH W/ 5" DP F/ 1382M - MIDNIGHT DEPTH 635M. 9 - 13 MT DRAG F/ 1320 - 780M. HOLE SLICK F/ 780 - 635M. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: MUSTER DRILL & WEEKLY SAFETY MEETING HELD. | | | | | | | | | | | | | | |
| 24 Hr Summary: M/U 17.1/2" HOLE OPENER ASSY. TIH & OPEN 8.1/2" PILOT HOLE TO 1379M DEPTH. POOH TO 635M. | | | | | | | | | | | | | | |
| Projected Operations: POOH & R/BACK HOLE OPENER ASSY. R/U & RUN 13.3/8" CASING. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 2, SERVICE - 23, DOLPHIN - 51, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 60 | | | | | | | | | | | | | | |
| 06:00 OPS: P/U & RUN 13.3/8" TO 82M. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,665,050 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR325,747 | | Cum Tangible Cost: KR442,845 | | | Cum Well Cost: KR53,169,755 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 95.0 | | Potable Water: 75.0 | | Fuel: 475.0 | | Bulk Weight: 166.0 | | Neat Cement: 178.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 25-JUL-2001 | | Page: 1 Of 1 | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|--|---|--------------------|------------------------------|------------------------|---------------------------------|----------------------------------|---------------------|----------------------------|---|-----------|-----------------------------------|--------|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 10 | DFS: 5 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 9 | Seas: 3.0 / 0.0 | Bar: 764 | POB: 85 | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD | | 451.0m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: 35.0 | | Cum Rot Hrs On Casing Since Last Caliper: 35.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: | | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 5 | | 444.5 | IPE | 1752012 | 1-22.2/3-9.5/6-14.3/ - / - | | | 1563.9 | 1382.0 m | 1382.0 m | 1379.8 m | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| 17.1/2" H/O | 0.0 | 16.0 | 0.0/0.0 | / | | 8 | 8 | WT | A7 | 4 | 3/4 | ER | TD | 0.00 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 233.50 m | | | | | | | | | | | BHA Description: BULLNOSE - 12.1/4" HOLE OPENER - 17.1/2" HOLE OPENER - BIT SUB C/W FLOAT - | | | |
| ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" HWDP | | | | | | | | | | | Hrs On Jars: 42.0 | | Hours Since Last Inspection: 42.0 | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 5 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | / / | 0 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 0.50 | 0000 | 01 - 05 | CONT POOH W/ 5" DP F/ 635M - MUDLINE @ 366M W/OUT PROBLEM. | | | | | | | | | | | |
| 1.50 | 0030 | 01 - 05 | JET WELLHEAD W/ 30M3 SEAWATER @ 4500 LPM, 124 BAR. POOH & R/BACK BHA. B/O & L/O 17.1/2" HOLE OPENER. | | | | | | | | | | | |
| 2.00 | 0200 | 01 - 08 | R/U TO RUN 13.3/8", 72#, L-80, MOD BUTT CASING. | | | | | | | | | | | |
| 0.50 | 0400 | 01 - 08 | HOLD SAFETY MITG. P/U 13.3/8" SHOE JNT & INSTALL 2 X BOW SPRING CENT. PUMP THRU TO TEST FLOAT - OK. P/U 13.3/8" | | | | | | | | | | | |
| | | 01 - 08 | FLOAT COLLAR & BAKERLOCK TO SHOE JNT. INSTALL 1 X BOW SPRING CENT & GUIDEROPES. PUMP THRU TO TEST FLOATS - OK. | | | | | | | | | | | |
| 8.00 | 0430 | 01 - 08 | P/U & RUN 13.3/8", 72#, L-80, MOD BUTT CASING AS PER TALLY. INSTALL 1 X BOW SPRING CENT ON EACH OF FIRST 9 JNT | | | | | | | | | | | |
| | | 01 - 08 | ABOVE SHOE TRACK. COMPLETELY FILL CASING EVERY 5 JNTS. AVE RUN SPEED = 14 JNT/HR. | | | | | | | | | | | |
| 2.50T | 1230 | 01 - 08 | 15.4 MT DRAG SEEN @ 727M. CONT TO RUN CASING TO 810M. ROV OBSERVES ANOMALY ON SONAR & INVESTIGATES SAME. | | | | | | | | | | | |
| | | 01 - 08 | CASING SEEN TO HAVE BUCKLED IN TWO PLACES W/ SEVERAL JNTS LYING ON THE SEABED. SUSPEND OPERATIONS. | | | | | | | | | | | |
| 9.00T | 1500 | 01 - 08 | HOLD SAFETY MITG. POOH & L/O 13.3/8" CASING WHILE OBESERVING BUCKLED JNTS W/ ROV. STRAIGHTEN BUCKLED JNTS & | | | | | | | | | | | |
| | | 01 - 08 | TAKE FULL STRING WT. CONT POOH & L/O OUT 13.3/8" CSG F/734 - 270M. REJECT BUCKLED JNTS #53 TO #62. | | | | | | | | | | | |
| | | 01 - 08 | JNTS #57 & #62 CRIMPED. JUMP ROV WHEN SHOE CLEAR OF WELLHEAD & OBSERVE FORWARD BULLSEYS - 1.25 DEG. | | | | | | | | | | | |
| | | 01 - 08 | MOVE RIG OFF WELL CENTRE ONCE SHOE CLEAR OF WELLHEAD. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: TBT PRIOR TO COMMENCING CASING PULLING OPERATIONS. | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH W/ HOLE OPENER ASSY. JET W/HEAD. R/U & RUN 13.3/8" CASING. CASING BUCKLED @ W/HEAD, COMMENCE POOH W/ SAME. | | | | | | | | | | | | | | |
| Projected Operations: CONT POOH & L/O 13.3/8" CASING. R/BACK SHOE TRACK. M/U & TIH W/ 17.1/2" WIPER TRIP ASSY. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 2, SERVICE - 23, DOLPHIN - 51, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 61 | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| 06:00 OPS: M/U & RIH W/ 17.1/2" WIPER TRIP ASSY TO 40M. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR26,262 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,389,451 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR352,009 | | Cum Tangible Cost: KR442,845 | | | Cum Well Cost: KR55,559,206 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 290.0 | | Potable Water: 250.0 | | Fuel: 465.0 | | Bulk Weight: 384.0 | | Neat Cement: 253.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 26-JUL-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|--|--|--------------------|------------------------------|------------------------|----------------|------------------------------------|---------------------|--|----------|-----------|---------|--------|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 11 | DFS: 6 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 4 | Seas: 2.0 / 0.0 | Bar: 766 | POB: 88 | | | | | | |
| Last Casing Size: 762.0 mm | | Set At: 451.0m MD | | 451.0m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: 41.0 | | Cum Rot Hrs On Casing Since Last Caliper: 41.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: | | Set At: MD | | TVD | | Liner Top At: MD | | TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1031 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: | % Oil: 0.00 | % Water: 0.00 | % Sand: | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | %DS/Bent: / | | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 6 | | 444.5 | IPE | | 1-22.2/3-14.3/ - / - / - | | | 869.0 | 1382.0 m | 1382.0 m | 1380.0 m | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| 17.1/2" H/O | 0.0 | 0.0 | 0.0/5.0 | 150 / | | 1 | 1 | WT | A7 | E | IN | NO | TD | 0.00 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 234.36 m | | | | | | | | | | BHA Description: BULLNOSE - BIT SUB - PIN X PIN SUB - X/OVER - 17.1/2" HOLE OPENER - BIT SUB | | | | |
| (C/W FLOAT) - ANDERDRIFT - 3 X 9.1/2" DC - X/OVER - 3 X 8" DC - X/OVER - 3 X 5" HWDP - 6.1/2" WEIR HOUSTON JARS - 14 X 5" | | | | | | | | | | | | | | |
| HWDP | | | | | | Hrs On Jars: 48.0 | | Hours Since Last Inspection: 48.0 | | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 6 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 100/100/ | 152 | 3.22 | 61.94 | 22.62 | 29.44 | 0.00 | 0.0 | 8.10 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 2.50T | 0000 | 01 - 08 | CONT POOH & L/O OUT 13.3/8" CSG F/ 270M - RIG FLOOR. M/U SWEDGE & 5" DP PUP TO SHOETRACK & R/BACK. | | | | | | | | | | | |
| | | 01 - 08 | SOME CHIPPING DAMAGE TO CEMENT ON NOSE OF SHOE; 2 CENTRALISERS MISSING ON SHOEJOINT | | | | | | | | | | | |
| 1.50T | 0230 | 01 - 08 | CLEAR 13.3/8" CASING HANDLING EQUIPMENT F/ DRILL FLOOR & R/U TO RUN WIPER TRIP ASSY. | | | | | | | | | | | |
| 5.50T | 0400 | 01 - 08 | M/U 17.1/2" WIPER TRIP ASSY. STRAP WELD CONNECTIONS BELOW 17.1/2" HOLE OPENER. | | | | | | | | | | | |
| T | | 01 - 08 | TIH TO 364.5M & WASH WELLHEAD - PUMP HIVIS PILL; CONT TIH TO 535M | | | | | | | | | | | |
| 6.50T | 0930 | 01 - 08 | HOLE TOOK WEIGHT AT 535M; WASH & REAM F/ 535 TO 838M W/ 150 RPM, 3234 LPM, 152 BAR & SWEEP HOLE W/ HI-VIS PILL | | | | | | | | | | | |
| T | | 01 - 08 | CONT TO WASH & REAM F/ 838 TO 1382M (TD 17 1/2" HOLE @ 1379M) | | | | | | | | | | | |
| 2.50T | 1600 | 01 - 08 | CIRC 50M3 HI-VIS PILL & DISPLACE W/ SEAWATER; DISPLACE HOLE TO 1.4 SG KCL MUD | | | | | | | | | | | |
| 3.50T | 1830 | 01 - 08 | POOH F/ 1382M TO SURFACE - NO HOLE PROBLEMS; L/D HOLE OPENER | | | | | | | | | | | |
| 2.00T | 2200 | 01 - 08 | R/U TO RUN 13 3/8" CASING; | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: TBT PRIOR TO RUNNING 13 3/8" CASING | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH & L/D 13 3/8" CSG; MAKE CONDITIONING TRIP W/ 17 1/2" H/O TO 1382M; POOH; R/U TO RUN CSG | | | | | | | | | | | | | | |
| Projected Operations: RUN & CEMENT 13 3/8" CASING; PREPARE TO RUN BOP & RISER | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 22, DOLPHIN - 55, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 62 | | | | | | | | | | | | | | |
| 06:00 OPS: CONT TIH W/ 13 3/8" CASING @ 455M | | | | | | | | | | | | | | |
| Daily Mud Cost: KR62,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,564,232 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR414,471 | | Cum Tangible Cost: KR442,845 | | | Cum Well Cost: KR58,123,438 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 120.0 | | Potable Water: 220.0 | | Fuel: 457.0 | | Bulk Weight: 384.0 | | Neat Cement: 253.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/MOORE/DEJONGE | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 27-JUL-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | | | | | | |
|--|--------|----------------------|--|---|------------------------|------------------------------|-----------------|------------------------------|------------------------------------|------------------------------|--------|------------------|---|-------------|--|---------|--|--------|--|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | |
| DOL: 12 | | DFS: 7 | | Spud Date: 22-JUL-2001 | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | | | | | |
| Torq: | | Drag: | | Rot Wgt: | | P/U Wgt: | | Slack Off Wgt: | | Wind: 1 | | Seas: 2.0 / 3.0 | | Bar: 756 | | POB: 88 | | | |
| Last Casing Size: 339.7 mm | | | | Set At: 1374.3 m MD 1372.1 m TVD | | | | Shoe Test: 0 EMW | | | | Leakoff? | | | | | | | |
| Cum Rot Hrs On Casing: 0.0 | | | | Cum Rot Hrs On Casing Since Last Caliper: 0.0 | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | | | Set At: 0.0 MD 0.0 TVD | | | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: | | | | Sample From: FLOW | | Wt: | | FV: | | PV: | | YP: | | Gel: / | |
| WL API: | | HIHP: | | FC (mm) API: | | HIHP: | | Solids: | | % Oil: | | % Water: | | % Sand: | | MBT: | | Ph: | |
| Pm: | | Pf/Mf: / | | Carb: | | Cl: | | Ca: | | Bent: | | Solids %HG/LG: / | | %DS/Bent: / | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | | TFA | MD In | MD Out | TVD Out | | | | | | | |
| | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | |
| | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | | | | | |
| | | | / / | | | | | | | | | | | | | | | | |
| | | | / / | | | | | | | | | | | | | | | | |
| Total Length of BHA: | | | | BHA Description: | | | | | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | | | | |
| | / / | | / / | | / / | | | | | | | | | | | | | | |
| | / / | | / / | | / / | | | | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | |
| 0.50 | T0000 | 01 - 08 | CONT TO R/U TO RUN 13 3/8" CSG; HELD TBT | | | | | | | | | | | | | | | | |
| 7.50 | T0030 | 01 - 08 | RE-RUN 13 3/8" SHOETRACK & INSTALL GUIDELINES; RUN 13 3/8" 72# L-80 MOD BTC CASING AS PER TALLY TO 727M | | | | | | | | | | | | | | | | |
| T | | 01 - 08 | REMOVE ALL DAMAGED CENTRALISERS - CENTRALISERS INSTALLED ON SHOE JOINT, AND FIRST 5 JOINTS ABOVE SHOETRACK | | | | | | | | | | | | | | | | |
| 4.00 | T0800 | 01 - 08 | CONT TO TIH W/ 13 3/8" CSG - MONITOR CASING MOVEMENT W/ ROV AT WELLHEAD -FILL CSG EVERY 5 JNTS W/ 1.4 SG KCL MUD | | | | | | | | | | | | | | | | |
| | | 01 - 08 | FROM 450M TO 1379M; M/U 18 3/4" HP WELLHEAD | | | | | | | | | | | | | | | | |
| 2.50 | T1200 | 01 - 08 | RUN 13 3/8" CSG ON 5" DP; WASH DOWN CSG AT 1074, 1190 AND F/ 1335 TO 1379M W/ 3000 LPM | | | | | | | | | | | | | | | | |
| | | 01 - 01 | LAND AND LATCH WELLHEAD; TEST LATCH W/ 50K OVERPULL | | | | | | | | | | | | | | | | |
| 1.00 | T1430 | 01 - 01 | CIRCULATE CASING VOLUME W/ 3000 LPM, 103.5 BAR | | | | | | | | | | | | | | | | |
| 4.00 | T1530 | 01 - 09 | R/U CMT LINE & PRESSURE TEST TO 240 BAR; MIX AND PUMP 128M3 OF 1.56SG LEAD SLURRY USING 100MT CLASS 'G' CEMENT | | | | | | | | | | | | | | | | |
| | | 01 - 09 | W/ 3.2LTR/100KG ECOLONITE, 1LTR/100KG HR-4L, 0.1LTR/100KG NF-6, 94,36LTR/100KG SEAWATER AT 1.2M3/MIN, 25 BAR | | | | | | | | | | | | | | | | |
| | | 01 - 09 | MIX & PUMP 17M3 OF 1.92SG TAIL SLURRY USING 21MT CLASS 'G' CMT W/ 0.1 LTR/100KG NF-6 AND 43.78LTR/100KG DRILL | | | | | | | | | | | | | | | | |
| | | 01 - 09 | WATER AND PUMP AT 0.8 M3/MIN W/ 20 BAR; DISPLACE CMT W/ 3M3 SEAWATER & SHEAR DART W/ 154 BAR | | | | | | | | | | | | | | | | |
| | | 01 - 09 | DISPLACE WIPER W/ 76M3 SEAWATER AT 3200 LPM, 161 BAR USING RIG PUMPS; SLOW PUMPS TO 580 LPM, 61 BAR | | | | | | | | | | | | | | | | |
| | | 01 - 09 | MONITORED RETURNS @ SEABED DURING ENTIRE CEMENT OPERATION; S/D PUMPS - PLUG DID NOT BUMP; | | | | | | | | | | | | | | | | |
| | | 01 - 09 | FINAL PRESSURE 55 BAR (OBSERVED TOC-SEABED); BLED DOWN PRESSURE - FLOAT HOLDING | | | | | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | TBT PRIOR TO RUNNING 13 3/8" CASING AND CEMENT JOB | | | | | | |
| 24 Hr Summary: | | | | | | | | | | | | | RUN 13 3/8" CASING AND SET AT 1379M; CEMENT CASING W/ 1.56SG CEMENT; RETRIEVE R/TOOL & R/U TO RUN BOP'S | | | | | | |
| Projected Operations: | | | | | | | | | | | | | RUN BOP'S AND LAND SAME | | | | | | |
| Remarks: | | | | | | | | | | | | | POB: CHEVRON - 3, SERVICE - 22, DOLPHIN - 55, DOLPHIN SERVICE - 8 | | | | | | |
| | | | | | | | | | | | | | DAYS SINCE LAST LTI - 62 | | | | | | |
| STARBOARD BULLSEYE 1 1/2 DEG | | | | | | | | | | | | | | | | | | | |
| 06:30 OPS: FUNCTION TEST BOP'S BELOW ROTARY TABLE PRIOR TO LATCHING UP TO THE DOUBLE | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR118,862 | | | Daily Tangible Cost: KR1,305,106 | | | Daily Well Cost: KR4,310,584 | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | |
| Cum Mud Cost: KR533,333 | | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR62,434,022 | | | Total Appr: KR134,000,000 | | | | | | | | | | |
| Drill Water: 700.0 | | Potable Water: 195.0 | | Fuel: 441.0 | | Bulk Weight: 180.0 | | Neat Cement: 141.0 | | Blended: | | | | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/MOORE/DEJONGE | | | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 28-JUL-2001 | | | Page: 1 Of 2 | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|----------|---|---|------------------------------|------------------------|---------------------------------|------------------|------------------------------|------------------------------------|--------------|---------|------|-------|--------|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 12 | DFS: 7 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 1 | Seas: 2.0 / 3.0 | | Bar: 756 | POB: 88 | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: 0.0 | | Cum Rot Hrs On Casing Since Last Caliper: 0.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: | | | Sample From: FLOW | Wt: | FV: | PV: | YP: | Gel: / | | | | |
| WL API: HIHP: | | FC (mm) | API: | HIHP: | Solids: | % Oil: | % Water: | % Sand: | MBT: | Ph: | | | | |
| Pm: | Pf/Mf: / | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| Drlg Gas: | | Max Gas: | Conn Gas: | Trip Gas: | Trip Cl: | Remarks: | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | BHA Description: | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | | DLS | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| | | 01 - 09 | BLED DOWN PRES. - FLOAT HOLDING | | | | | | | | | | | |
| | | 01 - 09 | BACK OUT RUNNING TOOL W/ 5 RH TURNS AND PULL 3M ABOVE WELLHEAD USING COMPENSATOR | | | | | | | | | | | |
| 1.00T | 1930 | 01 - 20 | DURING MAINTENANCE, NOTICED SNAP RINGS ON 2 CALIPERS OF DRAWWORK BRAKES WERE BROKEN; ISOLATE THE 2 CALIPERS | | | | | | | | | | | |
| 2.00 | 2030 | 01 - 09 | FLUSH GUIDEBASE; POOH W/ RUNNING TOOL & L/D SAME WHILE MOVING RIG 20M STARBOARD | | | | | | | | | | | |
| 1.50 | 2230 | 01 - 13 | R/U TO RUN BOP'S; MEANWHILE OFFLOAD RISER F/ HIGHLAND STAR & BACKLOAD EQUIPMENT | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: TBT PRIOR TO RUNNING 13 3/8" CASING AND CEMENT JOB | | | | | | | | | | | | | | |
| 24 Hr Summary: RUN 13 3/8" CASING AND SET AT 1379M; CEMENT CASING W/ 1.56SG CEMENT; RETRIEVE R/TOOL & R/U TO RUN BOP'S | | | | | | | | | | | | | | |
| Projected Operations: RUN BOP'S AND LAND SAME | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Daily Mud Cost: KR118,862 | | Daily Tangible Cost: KR1,305,106 | | Daily Well Cost: KR4,310,584 | | Incidents: NO INCIDENT REPORTED | | | | | | | | |
| Cum Mud Cost: KR533,333 | | Cum Tangible Cost: KR1,747,951 | | Cum Well Cost: KR62,434,022 | | Total Appr: KR134,000,000 | | | | | | | | |
| Drill Water: 700.0 | | Potable Water: 195.0 | | Fuel: 441.0 | | Bulk Weight: 180.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/MOORE/DEJONGE | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 28-JUL-2001 | | Page: 2 Of 2 | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|----------------|------------------------------|------------------------|---------------------------------|------------------------------------|------------------------------|------------|---------|------|-------|--------|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 13 | DFS: 8 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 22 | Seas: 2.0 / 0.0 | | Bar: 743 | POB: 97 | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: 0.0 | | Cum Rot Hrs On Casing Since Last Caliper: 0.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1440 | FV: 100 | PV: 48 | YP: 11.5 | Gel: 7 / 9 | | | | |
| WL | API: 0.0 | HIHP: 2.6 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: | % Oil: 70.00 | % Water: 30.00 | % Sand: | MBT: | Ph: | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: 20,000 | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | |
| 50 | 1LTR OTHER | 4800 | 1KG CMC HV TECH | 186 | 1MT ASP-700 | 200 | 1KG SODA ASH | 16 | 1MT BENTONITE API | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 0.50 | 0000 | 01 - 13 | CONT TO R/U TO RUN BOP'S | | | | | | | | | | | |
| 6.50 | 0030 | 01 - 13 | P/U AND M/U DOUBLE OFF RISER; SKID BOP TO CENTRE IN MOONPOOL; INSTALL LMRP AND GUIDELINES; FUNCTION TEST BOP'S | | | | | | | | | | | |
| 3.50 | 0700 | 01 - 20 | DISCOVER IMPROPER INSTALLATION OF TARGET SLEEVE IN UPPER INNER CHOKE LINE CAUSING RESTRICTION IN FLOW AREA | | | | | | | | | | | |
| | | 01 - 13 | CHANGED OVER TARGET SLEEVE AND PRESSURE TESTED CHOKE LINE TO 35 BAR/5MIN, 690 BAR/10MIN | | | | | | | | | | | |
| 2.50 | 1030 | 01 - 13 | CONNECT RISER DOUBLE TO BOP; MOUNT BULLSEYE AND BEACON AND RUN BOP THRU SPLASH ZONE; TEST C&K LINE TO 35/414 BAR | | | | | | | | | | | |
| 11.00 | 1300 | 01 - 13 | CONT RUNNING BOP ON RISER TO +/- 250M, TESTING C&K LINES TO 35/414 BAR EVERY 5 JNFS | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| | | 01 - 13 | | | | | | | | | | | | |
| Safety: TBT PRIOR TO RUNNING RISER | | | | | | | | | | | | | | |
| 24 Hr Summary: R/U TO RUN BOP'S; M/U BOP TO RISER AND RUN SAME; TEST C&K LINES TO 35/414 BAR EVERY 5 JNFS | | | | | | | | | | | | | | |
| Projected Operations: WOW TO HOOK UP C&K LINES TO SLIPJNT; LAND & LATCH BOP & P/TEST CONNECTION & CASING; M/U 8 1/2" BHA | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 4, SERVICE - 30, DOLPHIN - 55, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 64 | | | | | | | | | | | | | | |
| 06:00 OPS: WOW TO P/U SLIP JNT SINCE 0530 HRS - 35 KNOTS WIND, 6M SEAS | | | | | | | | | | | | | | |
| Daily Mud Cost: KR1,066,8 | | Daily Tangible Cost: | | | Daily Well Cost: KR4,127,850 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR1,600,157 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR66,561,872 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 310.0 | | Potable Water: 360.0 | | Fuel: 431.0 | | Bulk Weight: 180.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/MOORE/DEJONGE | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 29-JUL-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|---|--|----------------|------------------------------|------------------------|---------------------------|------------------------------|----------------------------|------------|---------|------|-------|--------|
| Measured Depth: 1382.0 m | | TVD: 1379.8 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 14 | DFS: 9 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 36.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 12 | Seas: 4.0 / 0.0 | Bar: 750 | POB: 96 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 0 EMW | | Leakoff? | | | | | | |
| Cum Rot Hrs On Casing: 0.0 | | Cum Rot Hrs On Casing Since Last Caliper: 0.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1440 | FV: 100 | PV: 48 | YP: 11.5 | Gel: 7 / 9 | | | | |
| WL | API: 0.0 | HIHP: 2.6 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: | % Oil: 70.00 | % Water: 30.00 | % Sand: | MBT: | Ph: | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 20,000 | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| 5 1KG BENTONE 34 | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | |
| | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 5.50 | 0000 | 01 - 13 | CONT RUNNING BOP ON RISER, TESTING C&K LINES TO 35/414 BAR EVERY 5 JNTS | | | | | | | | | | | |
| 13.50 | 0530 | 01 - 42 | WOW TO P/U SLIP JOINT | | | | | | | | | | | |
| T | 01 - 42 | 0500 HRS: 36KNOT WIND, 6M SEAS, 2.5M HEAVE, 2.0DEG PITCH, 4.0DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 0600 HRS: 44KNOT WIND, 6M SEAS, 2.0M HEAVE, 1.5DEG PITCH, 3.0DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 0800 HRS: 36KNOT WIND, 5-8M SEAS, 2.0M HEAVE, 1.5DEG PITCH, 3.0DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 1000 HRS: 40KNOT WIND, 5-8M SEAS, 2.0M HEAVE, 1.5DEG PITCH, 3-4DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 1200 HRS: 36KNOT WIND, 5-8M SEAS, 1.8M HEAVE, 1.6DEG PITCH, 2.7DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 1400 HRS: 36KNOT WIND, 5-8M SEAS, 1.5M HEAVE, 1.7DEG PITCH, 2.5DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 1600 HRS: 32KNOT WIND, 4-7M SEAS, 1.5M HEAVE, 1.6DEG PITCH, 2.3DEG ROLL | | | | | | | | | | | | |
| T | 01 - 42 | 1800 HRS: 28KNOT WIND, 4-7M SEAS, 1.2M HEAVE, 1.5DEG PITCH, 2.0DEG ROLL | | | | | | | | | | | | |
| 3.00 | 1900 | 01 - 13 | P/U SLIPJOINT AND LANDING JOINT; INSTALL CHOKE, KILL & BOOSTER LINES; HOOK UP TENSION RING | | | | | | | | | | | |
| 2.00 | 2200 | 01 - 13 | MOVE RIG TO WELL CENTRE - CHECK BULLSEYES BOP=1/2DEG, LMRP=1/2DEG, FLEXJNT=3/4DEG | | | | | | | | | | | |
| | | 01 - 13 | LAND AND LATCH BOP'S 2355 HRS; TAKE 25MT OVERPULL - OK | | | | | | | | | | | |
| | | 01 - 13 | BULLSEYES: BOP 2DEG STB-FWD, LMRP 2DEG STB-FWD, FLEXJNT 1/2DEG STB; GUIDEBASE 1 3/4DEG STB-FWD | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: WHILE WASHING DOWN IN SACKSTORE, MAN GOT CHEMICALS IN HIS EYES; EYES WERE FLUSHED AND MAN COULD RETURN TO WORK | | | | | | | | | | | | | | |
| 24 Hr Summary: CONT RUN BOP'S ON RISER; WOW TO P/U SLIP JNT (13.5HRS);P/U SLIPJNT & LANDING JOINT; MOVE RIG; LAND & LATCH BOP'S | | | | | | | | | | | | | | |
| Projected Operations: TEST CASING TO 200 BAR; M/U 8 1/2" BHA & P/U 5" DP; DISPLACE TO 1.45SG LI-OBM | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 30, DOLPHIN - 54, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 65 | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 1,120,693 TOTAL FE COSTS: NOK 5,798,991 | | | | | | | | | | | | | | |
| 06:00 OPS: M/U BHA | | | | | | | | | | | | | | |
| Daily Mud Cost: KR127,162 | | Daily Tangible Cost: | | | Daily Well Cost: KR4,470,095 | | Incidents: FIRST AID | | | | | | | |
| Cum Mud Cost: KR1,727,319 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR71,031,967 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 280.0 | | Potable Water: 315.0 | | Fuel: 422.0 | | Bulk Weight: 180.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/DEJONGE | | | | | | |
| Field: PL259 | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 30-JUL-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|---|--------------------------|-------------------------------|------------------------------|--------------------|-----------------------------------|---------------------------------|----------------------------|-----------|---------|-------|-----------|
| Measured Depth: 1386.0 m | | TVD: 1384.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 15 | DFS: 10 | Spud Date: 22-JUL-2001 | | | Daily Footage: 4.0 | | Daily Rot Hrs: 0.5 | Total Rot Hrs: 37.0 | | | | | | |
| Torq: 10 | Drag: 0.0 | Rot Wgt: 180.0 | P/U Wgt: 180.0 | Slack Off Wgt: 180.0 | Wind: 15 | Seas: 4.0 / 0.0 | Bar: 755 | POB: 93 | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 7.0 | | Cum Rot Hrs On Casing Since Last Caliper: 7.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1440 | FV: 0 | PV: 48 | YP: 13.5 | Gel: 8 / 11 | | | | |
| WL API: 0.0 | HIHP: 3.0 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: | % Oil: 70.00 | % Water: 30.00 | % Sand: | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 26,000 | Ca: | Bent: | Solids %HG/LG: / | %DS/Bent: / | | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 4.0 | 0.5 | 0.0/2.0 | 120 / | | | | | | | | | | K 309975. |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | | | | | | | | | | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: 55.0 | | Hours Since Last Inspection: 55.0 | | | | | | |
| Bit Num | Liner | | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | |
| 7 | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | 45 / 45 / 40 | 168 | 0.00 | 0.09 | 0.00 | 0.27 | 0.00 | 0.0 | 0.00 | | |
| | / / | | / / | / / | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| 1383.1 | 3.95 | 149.02 | S30.98E | 1380.6 | 62.53 S | | 7.57 W | | -62.53 | | 0.92 | | | |
| 1411.4 | 4.29 | 149.02 | S30.98E | 1408.8 | 64.27 S | | 6.52 W | | -64.27 | | 0.36 | | | |
| 1441.8 | 4.41 | 149.01 | S30.99E | 1439.1 | 66.25 S | | 5.33 W | | -66.25 | | 0.12 | | | |
| 1469.6 | 4.46 | 150.46 | S29.54E | 1466.8 | 68.11 S | | 4.25 W | | -68.11 | | 0.13 | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 1.50 | 0000 | 01 - 16 | STROKE OUT SLIP JNT; CLOSE BSR USING ACOUSTIC SYSTEM; P/TEST WELLHEAD CONN & 13 3/8" CSG TO | | | | | | | | | | | |
| | 0000 | 01 - 13 | 30 BAR/5 MIN, 200 BAR/15MIN - OK; P/TEST C&K LINES TO 30/400 BAR - OK | | | | | | | | | | | |
| 3.00 | 0130 | 01 - 13 | L/D LANDING JNT; INSTALL DIVERTER HOUSING AND TEST DIVERTER SYSTEM - OK; R/D RISER HANDLING EQ. | | | | | | | | | | | |
| 4.00 | 0430 | 01 - 07 | R/U AND P/U 8 1/2" DRILLING BHA & TIH TO 262M; SURFACE TEST LWD/MWD W/ 2000 LPM, 55 BAR - OK | | | | | | | | | | | |
| 2.00 | 0830 | 01 - 07 | P/U 21 JNIS OF 5" DP FROM DECK AND TIH TO 463M | | | | | | | | | | | |
| 0.50 | 1030 | 01 - 05 | CONT TIH W/ 5" DP FROM DERRICK FROM 463M TO 838M | | | | | | | | | | | |
| 2.00 | 1100 | 01 - 14 | P/TEST LMRP CONNECTOR TO 30 BAR/5MIN, 200 BAR/10MIN - OK; FUNCTION TEST BOP'S USING BLUE POD F/ MAIN PANEL | | | | | | | | | | | |
| | | 01 - 14 | PERFORM ACCUMULATOR DRILL; FUNCTION TEST BOP'S FROM REMOTE PANEL USING YELLOW POD | | | | | | | | | | | |
| 1.00 | 1300 | 01 - 07 | M/U EMERGENCY DP HANG OFF TOOL AND RACK BACK IN DERRICK | | | | | | | | | | | |
| 2.00 | 1400 | 01 - 05 | CONT TIH ON 5" DP F/ 838M TO 1150M; WASH DOWN F/ 1150M TO TOC AT 1341M; PERFORM KICK DRILL & SHUT IN WELL | | | | | | | | | | | |
| 1.00 | 1600 | 01 - 15 | DRILL CMT/PLUG F/ 1341 TO 1371M W/ 2000 LPM, 70 RPM, 0-2T WOB; CIRC W/ S/W & HELD TBT | | | | | | | | | | | |
| 2.50 | 1700 | 01 - 01 | PUMP 15M3 HIVIS LT-OBM PILL & DISPLACE HOLE WITH 1.44 SG LT-OBM; DISPLACE C&K LINES AND CHOKE MANIFOLD TO LT-OBM | | | | | | | | | | | |
| 1.00 | 1930 | 01 - 15 | DRILL SHOE @ 1374M & CLEAN RATHOLE TO 1382M W/ 2150 LPM, 176 BAR, 70 RPM, 0-3MT WOB; WORK THRU SHOE SEVERAL TIMES | | | | | | | | | | | |
| 0.50 | 2030 | 01 - 02 | DRILL NEW FORMATION F/ 1382 TO 1386M W/ 2100 LPM, 168 BAR, 120 RPM, 4-10K NM, 0-1MT WOB | | | | | | | | | | | |
| 1.50 | 2100 | 01 - 01 | CIRCULATE BOTTOMS UP AND CONDITION MUD | | | | | | | | | | | |
| Safety: MAN HAD TO BE SENT TO TOWN (MEDIEVAC) DUE TO ILLNES (ILLNESS BEING UNRELATED TO WORK) | | | | | | | | | | | | | | |
| 24 Hr Summary: TEST CSG TO 200BAR; M/U BHA & TIH; DRILL OUT CMT F/ 1341 TO 1374M; CLEAN RATHOLE; DRILL TO 1386M; LOT TO 1.84SG | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8 1/2" HOLE. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 30, DOLPHIN - 54, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 66 | | | | | | | | | | | | | | |
| HEAVE: 1.2M, PITCH 1.0DEG, ROLL 1.7DEG; CUTTING SKIPS ON BOARD: 18 , 0FULL , 18EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 410,840 | | | | | TOTAL FE COSTS: NOK 6,209,831 | | | | | | | | | |
| 05:30 OPS: CONT TO DRILL @ 1512M (+/- 25M/HR INCL. CONN.) | | | | | | | | | | | | | | |
| Daily Mud Cost: KR76,074 | | | Daily Tangible Cost: | | | Daily Well Cost: KR2,812,192 | | | Incidents: NO INCIDENT REPORTED | | | | | |
| Cum Mud Cost: KR1,803,393 | | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR73,844,159 | | | Total Appr: KR134,000,000 | | | | | |
| Drill Water: 260.0 | | Potable Water: 280.0 | | Fuel: 412.0 | | Bulk Weight: 180.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 31-JUL-2001 | | Page: 1 Of 2 | | | | |

| | | | | | | | | | | | | | | |
|---|----------------------|---|---|----------------------|------------------------------|-----------------------|--------------------|---------------------------------|----------------------------|-------------|---|-----------------------------------|-------|--------|
| Measured Depth: 1386.0 m | | TVD: 1384.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 15 | DFS: 10 | Spud Date: 22-JUL-2001 | | | Daily Footage: 4.0 | | Daily Rot Hrs: 0.5 | Total Rot Hrs: 37.0 | | | | | | |
| Torq: 10 | Drag: 0.0 | Rot Wgt: 180.0 | P/U Wgt: 180.0 | Slack Off Wgt: 180.0 | Wind: 15 | Seas: 4.0 / 0.0 | Bar: 755 | POB: 93 | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 7.0 | | Cum Rot Hrs On Casing Since Last Caliper: 7.0 | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1440 | FV: 0 | PV: 48 | YP: 13.5 | Gel: 8 / 11 | | | | |
| WL | API: 0.0 | HIHP: 3.0 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: | % Oil: 70.00 | % Water: 30.00 | % Sand: | MBT: | Ph: | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 26,000 | Ca: | Bent: | Solids %HG/LG: | / | %DS/Bent: | / | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: | | Max Gas: | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | | | | | | | | | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | Hrs On Jars: 55.0 | Hours Since Last Inspection: 55.0 | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 1.50 | 2230 | 01 - 17 | R/U CMT LINES & P/TEST TO 80BAR; PERFORM LOT USING 1.44 SG LT-OEM; LOT PRES 1.84 SG EMW | | | | | | | | | | | |
| | | 01 - 17 | 5MIN BLEED DOWN PRESSURE 1.82 SG EMW, 15MIN BLEED DOWN PRESSURE 1.80 SG EMW | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: MAN HAD TO BE SENT TO TOWN (MEDIEVAC) DUE TO ILLNES (ILLNESS BEING UNRELATED TO WORK) | | | | | | | | | | | | | | |
| 24 Hr Summary: TEST CSG TO 200BAR; M/U BHA & TIH; DRILL OUT CMT F/ 1341TO 1374M; CLEAN RATHOLE; DRILL TO 1386M; LOT TO 1.84SG | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8 1/2" HOLE. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Daily Mud Cost: KR76,074 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,812,192 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR1,803,393 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR73,844,159 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 260.0 | Potable Water: 280.0 | Fuel: 412.0 | Bulk Weight: 180.0 | Neat Cement: 141.0 | Blended: | | | | | | | | | |
| Country: NORWAY | Rig: BYFORD DOLPHIN | Rig Phone: 52 88 03 35 | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | | | | | | |
| Field: PL259 | Lease: PL259 | Well No: 6506/3-1 | Well ID: UB5908 -0 | | | | | | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 31-JUL-2001 | | Page: 2 Of 2 | | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|---|--|----------------------|------------------------------|------------------------|---|----------------------------------|--------------------|----------------------------|---|-----------|-----------------------------------|-----------|
| Measured Depth: 1698.0 m | | TVD: 1695.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 16 | DFS: 11 | Spud Date: 22-JUL-2001 | | | Daily Footage: 312.0 | Daily Rot Hrs: 11.5 | Total Rot Hrs: 48.5 | | | | | | | |
| Torq: 8 | Drag: 0.0 | Rot Wgt: 180.0 | P/U Wgt: 180.0 | Slack Off Wgt: 180.0 | Wind: 7 | Seas: 4.0 / 0.0 | Bar: 763 | POB: 93 | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 21.7 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1505 | FV: 100 | PV: 53 | YP: 16.0 | Gel: 9 / 14 | | | | |
| WL API: 0.0 | HIHP: 1.6 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: | % Oil: 67.00 | % Water: 33.00 | % Sand: | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 34,500 | Ca: | Bent: | Solids %HG/LG: / | %DS/Bent: / | | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: 35 | | Max Gas: 153 | | Conn Gas: | Trip Gas: | Trip Cl: | Remarks: MAX GAS 4.73% WHILE CIRC BTM'S UP @1698M | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 316.0 | 12.0 | 0.0/7.0 | 120 / 180 | | | | | | | | | | K 9229.92 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | | | | | | | | | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | Hrs On Jars: 69.7 | | Hours Since Last Inspection: 69.7 | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 7 | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | 80 / 80 / | 248 | 0.00 | 0.09 | 0.00 | 0.24 | 0.00 | 0.0 | 0.00 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| 1555.6 | 4.58 | 147.89 | S32.11E | 1552.5 | 73.94 S | | 0.85 W | | -73.94 | | 0.13 | | | |
| 1584.6 | 4.57 | 146.38 | S33.62E | 1581.4 | 75.88 S | | 0.41 E | | -75.88 | | 0.13 | | | |
| 1613.1 | 4.54 | 149.28 | S30.72E | 1609.8 | 77.79 S | | 1.62 E | | -77.79 | | 0.25 | | | |
| 1641.8 | 4.55 | 147.28 | S32.72E | 1638.4 | 79.72 S | | 2.82 E | | -79.72 | | 0.17 | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 11.50 | 0000 | 01 - 02 | DRILL 8 1/2" HOLE SECTION F/ 1386 TO 1698M TAKING A SURVEY EVERY CONNECTION | | | | | | | | | | | |
| | | 01 - 02 | F/ 1386 TO 1530M, DRILL W/ 120-180 RPM, 2570 LPM, 0-3MT WOB, 5-8K NM T/Q; AT 1530M INCREASE TO 2750 LPM, 5-7MT WOB | | | | | | | | | | | |
| | | 01 - 02 | CONTROL ROP TO 30M/HR AVG F/ 1615M; AT 1675M, COMMENCED TO INCREASE MUDWEIGHT F/ 1.45 TO 1.5 SG | | | | | | | | | | | |
| 1.00T | 1130 | 01 - 60 | DURING CONNECTION, WELL FLOWED - SHUT IN WELL ON UPPER ANNULAR (1145HR); OBSERVE SICP=200 PSI, TOTAL GAIN = 4M3 | | | | | | | | | | | |
| T | | 01 - 60 | BLED OFF 0.55M3 TO T/T THRU CHOKE - SHUT IN CHOKE, SICP=200 PSI; FILL PIPE AND BUMP FLOAT, SIDP=300 PSI | | | | | | | | | | | |
| 3.50T | 1230 | 01 - 60 | CIRC BTM'S UP BY DRILLERS METHOD USING 1.50SG MUD; MAX GAS WAS 4.6% AT BTM'S UP; FINAL GAS = 2.0%; | | | | | | | | | | | |
| 1.00T | 1600 | 01 - 60 | FLOWCHECK WELL ON TRIP TANK - SLIGHT FLOW, 0.15M3 RETURNS; CLOSE CHOKE; SICP=150 PSI, SIDP= +/- 200 PSI | | | | | | | | | | | |
| 2.00T | 1700 | 01 - 60 | BLED DOWN CSG PRES. TO 0 PSI TO TRIP TANK WITH 0 PSI SICP AND SIDP RECORDED OVER 45MINUTES | | | | | | | | | | | |
| T | | 01 - 60 | DISPLACE RISER TO 1.5SG MUD USING BOOSTER PUMP; CLOSE LOWER ANNULAR; WHILE RELAXING UPPER ANNULAR, GAINED 2.7 M3 | | | | | | | | | | | |
| T | | 01 - 60 | AT 1730 HRS, CLOSE LOWER ANNULAR - SICP=150 PSI; ATTEMPT TO BUMP FLOAT - DP PRES>420 PSI; CONFIRMED DP WAS FREE | | | | | | | | | | | |
| 3.50T | 1900 | 01 - 60 | ISOLATE THE WELL BY CLOSING CHOKE LINE VALVES; CIRC THRU CHOKE MANIFOLD - NO OBSTRUCTIONS | | | | | | | | | | | |
| T | | 01 - 60 | CLOSE MPR; CIRC ACROSS KILL & CHOKE LINE W/ 1.5SG MUD - OBSTRUCTION IN CHOKE LINE; CONT CIRC THRU C&K LINE AND | | | | | | | | | | | |
| T | | 01 - 60 | CLEAR SAME; OPEN L-A; CIRC DOWN CHOKE LINE UP RISER; CLOSED L-A & CHOKE LINE; OPENED MPR & CHOKE LINE - | | | | | | | | | | | |
| T | | 01 - 60 | SICP=100 PSI IN 5MIN; OPEN CHOKE TO T/T, PRES = 0; F/C F/ 10MIN - STATIC; OPEN ANNULAR - NO FLOW; ESTABLISH | | | | | | | | | | | |
| T | | 01 - 60 | ROTATION - INCREASE TO 120 RPM, 5.5K NM; ATTEMPT TO CIRC W/ 260LPM, 34.5 BAR - WELL BEGAIN FLOWING | | | | | | | | | | | |
| Safety: TBT PRIOR TO CIRCULATE OUT INFLUX | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 8 1/2" HOLE F/ 1386 TO 1698M; WELL FLOWED @ 1698M - 4M3 GAIN, SICP=200 PSI; CIRC OUT INFLUX | | | | | | | | | | | | | | |
| Projected Operations: CIRC OUT INFLUX; DISPLACE HOLE TO KILL MUD; DRILL 8 1/2" HOLE | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 30, DOLPHIN - 54, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 67 | | | | | | | | | | | | | | |
| HEAVE: 0.8M, PITCH 0.7DEG, ROLL 1.6DEG; CUTTING SKIPS ON BOARD: 37, 0 FULL, 37EMPTY (ON HIGHLAND STAR - 6 FULL, 59 EMPTY) | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 416,405 TOTAL FE COSTS: NOK 6,626,236 | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Daily Mud Cost: KR156,198 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,797,881 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR1,959,591 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR76,642,040 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 200.0 | | Potable Water: 230.0 | | Fuel: 400.0 | | Bulk Weight: 285.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 01-AUG-2001 | | Page: 1 Of 2 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|----------------------|------------------------------|------------------------------|---------------------|----------------------------------|---------------------|---|---|-----------|-----------------------------------|--------|
| Measured Depth: 1698.0 m | | TVD: 1695.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 16 | DFS: 11 | Spud Date: 22-JUL-2001 | | | Daily Footage: 312.0 | | Daily Rot Hrs: 11.5 | | Total Rot Hrs: 48.5 | | | | | |
| Torq: 8 | Drag: 0.0 | Rot Wgt: 180.0 | P/U Wgt: 180.0 | Slack Off Wgt: 180.0 | Wind: 7 | Seas: 4.0 / 0.0 | | Bar: 763 | POB: 93 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 21.7 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1505 | FV: 100 | PV: 53 | YP: 16.0 | Gel: 9 / 14 | | | | |
| WL API: 0.0 HIHP: 1.6 | | FC (mm) | API: 0.0 HIHP: 1.0 | | Solids: | % Oil: 67.00 | % Water: 33.00 | % Sand: | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 34,500 | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: 35 | | Max Gas: 153 | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: MAX GAS 4.73% WHILE CIRC BTM'S UP @1698M | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | | | | | | | | | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | Hrs On Jars: 69.7 | | Hours Since Last Inspection: 69.7 | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| | / / | | / / | | / / | | | | | | | | | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| T | 01 - 60 | | SHUT IN WELL ON L-A; ISICP=250 PSI, 7.4M3 GAIN | | | | | | | | | | | |
| 1.50T | 2230 | 01 - 60 | MONITOR WELL WHILE BUILDING 1.52 MUD IN PITS - SICP INCREASED F/ 250 TO 290 PSI | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | PRES. OPS: CIRC 1.52SG MUD; MAX GAS 8.9% - MW CUT TO 1.32SG (SALT WATER CONTAMINATION) | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| T | 01 - 60 | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: TBT PRIOR TO CIRCULATE OUT INFLUX | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 8 1/2" HOLE F/ 1386 TO 1698M; WELL FLOWED @ 1698M - 4M3 GAIN, SICP=200 PSI; CIRC OUT INFLUX | | | | | | | | | | | | | | |
| Projected Operations: CIRC OUT INFLUX; DISPLACE HOLE TO KILL MUD; DRILL 8 1/2" HOLE | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Daily Mud Cost: KR156,198 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,797,881 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR1,959,591 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR76,642,040 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 200.0 | | Potable Water: 230.0 | | Fuel: 400.0 | | Bulk Weight: 285.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 01-AUG-2001 | | Page: 2 Of 2 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|-------------------------------|------------------------------|---------------------------------|-----------------------------------|---------------------|---|---------|------|-------|-----------|
| Measured Depth: 1698.0 m | | TVD: 1695.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 17 | DFS: 12 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 48.5 | | | | | |
| Torq: 0 | Drag: 90.0 | Rot Wgt: 0.0 | P/U Wgt: 90.0 | Slack Off Wgt: 0.0 | Wind: 5 | Seas: 2.0 / 0.0 | | Bar: 762 | POB: 93 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 21.7 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1575 | FV: 92 | PV: 32 | YP: 6.0 | Gel: 5 / 7 | | | | |
| WL API: 0.0 | HIHP: 3.0 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 23.00 | % Oil: 77.00 | % Water: 23.00 | % Sand: 0.25 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 17,000 | Ca: | Bent: | Solids %HG/LG: 19.80 / 2.60 | | %DS/Bent: / | | | | | | |
| 2115 1KG VERSAVERT 83 | | 1MT BARITE 60 | | 1m3 BASE FLUID 1050 | | 1KG CA CHLOR 88% 650 | | 1KG VERSATROL | | | | | | |
| 1425 1KG LIME | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: | | Trip Cl: | | Remarks: MAX. GAS 8.9% W/ 1.32SG MUD AT SHAKERS | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 316.0 | 12.0 | 0.0/0.0 | / | | | | | | | | | | K 9229.92 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | | | | | | | | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: 69.7 | | Hours Since Last Inspection: 69.7 | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| 7 | 6 / 6 / 6 | 304.8 / 304.8 / 304.8 | / / | 0 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 1.50T | 0000 | 01 - 60 | MONITOR WELL WHILE BUILDING 1.52SG MUD IN PITS - SICP INCREASED F/ 250 TO 290 PSI | | | | | | | | | | | |
| 6.00T | 0130 | 01 - 60 | CIRC BIT'S UP BY DRILLERS METHOD USING 1.52SG MUD; STAGED UP FLOW RATES TO FINAL RATE OF 30 SPM/485 LPM, 600 PSI | | | | | | | | | | | |
| T | | 01 - 60 | MAX. GAS OF 8.9% WITH 1.32SG MAX. MUD WEIGHT REDUCTION - SALT WATER CONTAMINATION IDENTIFIED IN THE MUD | | | | | | | | | | | |
| 4.50T | 0730 | 01 - 60 | CONT TO CIRC & COND MUD WITH 530 LPM, 600 PSI; MAX. GAS 1.6% WHILE CIRCULATING | | | | | | | | | | | |
| 0.50T | 1200 | 01 - 60 | SHUT IN WELL - SICP=SIDP=150 PSI; OPEN CHOKE AND BLED OFF 0.9 BELS TO TRIP TANK - CP=0 PSI, DP=90 PSI | | | | | | | | | | | |
| T | | 01 - 60 | SLIGHT FLOW FROM WELL NOTED AT TRIP TANK; SHUT IN WELL - SICP=0PSI, SIDP=90 PSI | | | | | | | | | | | |
| 2.00T | 1230 | 01 - 60 | CONT TO CIRC W/ 1.52SG MUD W/ 520 LPM, 600 PSI WHILE MIX 1.57SG MUD IN PITS; WORK PIPE W/ 100MT UP WEIGHT | | | | | | | | | | | |
| T | | 01 - 60 | PRIOR TO 2ND CIRCULATION DRILLERS METHOD, INCREASE CSG PRES. FROM 0 TO 80 PSI BY CLOSING CHOKE | | | | | | | | | | | |
| 4.50T | 1430 | 01 - 60 | BEGIN 2ND CIRCULATION DRILLERS METHOD W/ 1.57SG MUD; HOLD 80 PSI ON CSG, INITIAL DP PRES 600 PSI @ 500 LPM | | | | | | | | | | | |
| T | | 01 - 60 | WITH 1.57SG MUD AT BIT, HELD DP PRES CONSTANT AT 500 PSI W/ 500 LPM UNTIL 1.57SG MUD RETURNS; MAX GAS 0.7% | | | | | | | | | | | |
| 1.00T | 1900 | 01 - 60 | SHUT IN WELL 1900HRS; SICP=SIDP=120PSI; OPEN CHOKE & BLED OFF 3.4 BELS IN 5MIN TO T/T - DP PRES=CSG PRES=0 PSI | | | | | | | | | | | |
| 1.00T | 2000 | 01 - 60 | DISPLACE RISER TO 1.57SG MUD WHILE MONITORING WELL ON TRIP TANK - STATIC | | | | | | | | | | | |
| 2.50T | 2100 | 01 - 60 | CLOSE MPR; CIRC 0.89SG PRE-MIX DOWN KILL & UP CHOKE; F/C - STATIC; DISPLACE C&K TO 1.57SG MUD; ISOLATE C&K F/ WELL | | | | | | | | | | | |
| 0.50T | 2330 | 01 - 60 | RELAX L-A - NO SIGNS OF GAS; CLOSE L-A, OPEN CHOKE - NO PRES.; OPEN MPR, OPEN L-A; F/C ON T/T - STATIC | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: 1 AUG 01 - SAFETY MEETING AND DRILL | | | | | | | | | | | | | | |
| 24 Hr Summary: DISPLACE WELL TO 1.52SG MUD (MAX. GAS 8.9%) - SIDP=90PSI, SICP=0PSI; DISPLACE WELL & RISER TO 1.57SG - F/C STATIC | | | | | | | | | | | | | | |
| Projected Operations: CIRC BIT'S UP; CIRC & COND MUD; PERFORM WIPER TRIP TO 1374M; DRILL 8 1/2" HOLE SECTION | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 27, DOLPHIN - 53, DOLPHIN SERVICE - 8 DAYS SINCE LAST LTI - 68 | | | | | | | | | | | | | | |
| HEAVE: 1.1M, PITCH 0.8DEG, ROLL 1.1DEG; CUTTING SKIPS ON BOARD: 40, 0 FULL, 40EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 416,405 | | | | | TOTAL FE COSTS: NOK 7,042,641 | | | | | | | | | |
| 0600HRS: POOH TO CASING SHOE | | | | | | | | | | | | | | |
| Daily Mud Cost: KR69,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,716,345 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR2,029,053 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR79,358,385 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 200.0 | | Potable Water: 230.0 | | Fuel: 400.0 | | Bulk Weight: 285.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 02-AUG-2001 | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|---|--|--------------------------|-------------------------------|------------------------------|---------------------------------|----------------------------------|-----------------------------------|----------------------------|---------|-----------|---------|-----------|
| Measured Depth: 1736.0 m | | TVD: 1733.0 m | | PBDT: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 18 | DFS: 13 | Spud Date: 22-JUL-2001 | | | Daily Footage: 38.0 | | Daily Rot Hrs: 1.0 | | Total Rot Hrs: 49.5 | | | | | |
| Torq: 5 | Drag: 0.0 | Rot Wgt: 195.0 | P/U Wgt: 195.0 | Slack Off Wgt: 195.0 | Wind: 6 | Seas: 2.0 / 0.0 | | Bar: 754 | POB: 92 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 34.5 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1570 | FV: 100 | PV: 40 | YP: 13.5 | Gel: 7 / 10 | | | | |
| WL | API: 0.0 | HIHP: 2.2 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 23.00 | % Oil: 74.00 | % Water: 26.00 | % Sand: 0.20 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 19.00 / 3.20 | | %DS/Bent: / | | | | | | |
| 5 1MT BARITE 2100 1KG CA CHLOR 88% | | | | | | | | | | | | | | |
| Drlg Gas: 12 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 20 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 354.0 | 13.0 | 0.0/1.0 | 180 / | | | | | | | | | | K 8651.12 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | | | | | | | | | | | | |
| - CDR - 8 3/8" ILS - ISONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: 82.5 | | Hours Since Last Inspection: 82.5 | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 7 | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | 76 / 84 / | 255 | 0.00 | 0.09 | 0.00 | 0.27 | 0.00 | 0.0 | 0.00 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| 1728.4 | 4.38 | 140.28 | S39.72E | 1724.7 | 85.08 S | 6.95 E | | -85.08 | | 0.09 | | | | |
| 1757.7 | 4.22 | 142.59 | S37.41E | 1753.9 | 86.8 S | 8.32 E | | -86.80 | | 0.25 | | | | |
| 1786.9 | 4.25 | 142.20 | S37.80E | 1783.1 | 88.51 S | 9.64 E | | -88.51 | | 0.04 | | | | |
| 1815.4 | 4.13 | 142.39 | S37.61E | 1811.5 | 90.16 S | 10.91 E | | -90.16 | | 0.13 | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 2.50T | 0000 | 01 - 60 | PIPE FREE (14MT O/P); ROTATE-120 RPM, 5.5K NM; INC. PUMP TO 1620 LPM, 134 BAR & CIRC BIT'S UP - MAX GAS 3.3% | | | | | | | | | | | |
| 0.50T | 0230 | 01 - 60 | FLOWCHECK - STATIC; RACK BACK SIND | | | | | | | | | | | |
| 3.00T | 0300 | 01 - 60 | CIRC & COND MUD W/ 2600 LPM, 150 REM - 1.2% GAS AT 1ST BOTTOMS UP | | | | | | | | | | | |
| 1.50T | 0600 | 01 - 60 | F/C-STATIC; POOH; AT 1420M, TOOK 5MT OVERPULL - WORK 3X F/ 1410 TO 1439M - OK; CONT POOH; TOOK 10MT OVERPULL | | | | | | | | | | | |
| T | | 01 - 60 | AT 1395M; WASH & REAM F/ 1410-1380M W/ 100 RPM, 323 LPM, 14 BAR; ERRATIC TORQUE F/ 1385-1381M; POOH TO +/- 1326M | | | | | | | | | | | |
| 2.00T | 0730 | 01 - 60 | CIRC. W/ 2580 LPM, 265 BAR - OBSERVE CEMENT PIECES IN RETURNS OVER SHAKERS | | | | | | | | | | | |
| 1.00 | 0930 | 01 - 21 | SLIP & CUT DRILL LINE | | | | | | | | | | | |
| 2.50T | 1030 | 01 - 20 | REPAIR CALIPERS ON DRAWWORKS DISC BRAKES; MONITOR WELL ON T/T - 0.65M3 LOST OVER 4HRS | | | | | | | | | | | |
| 2.50 | 1300 | 01 - 21 | PERFORM MAINTENANCE ON COMPENSATOR, TOP DRIVE AND KEMS; CALIBRATE BOOSTER LINE OUTPUT USING T/T | | | | | | | | | | | |
| 1.00T | 1530 | 01 - 60 | TIH TO 1371M; BREAK CIRC W/ 485 LPM, 22 BAR, 100 RPM - CONT TIH TO 1525M | | | | | | | | | | | |
| 2.00T | 1630 | 01 - 20 | PROBLEM WT INDICATOR; R/U CMT LINES & CIRC W/ 840 LPM, 55 BAR WHILE REPAIR MD WEIGHT INDICATOR | | | | | | | | | | | |
| 1.50T | 1830 | 01 - 60 | CONT TIH TO 1611M; WASH F/ 1611 TO 1698M STAGING UP PUMP TO 2550 LPM | | | | | | | | | | | |
| 1.50T | 2000 | 01 - 60 | CIRC BIT'S UP W/ 2580 LPM - GAS AT BIT'S UP 0.5% | | | | | | | | | | | |
| 1.00 | 2130 | 01 - 02 | DRILL 8 1/2" HOLE F/ 1698 TO 1736M W/ 2580 LPM, 255 BAR, 0-1MT WOB, 180 RPM, 5.5K NM T/Q - ADD 2SXS CACO3/HR | | | | | | | | | | | |
| 1.50T | 2230 | 02 - 25 | BACKREAM F/ 1736 TO 1670M; RE-LOG F/ 1670 TO 1698M TO CHECK RESISTIVITY RESPONSE | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH INTO SHOE; PERFORM RIG MAINTENANCE & REPAIRS; TIH, CIRC BIT'S UP AND DRILL 8 1/2" HOLE F/ 1698 TO 1736M | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8 1/2" HOLE SECTION | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| POB: CHEVRON - 5, SERVICE - 27, DOLPHIN - 53, DOLPHIN SERVICE - 7 | | | | | | | DAYS SINCE LAST LTI - 69 | | | | | | | |
| HEAVE: 1.3M, PITCH 0.5DEG, ROLL 0.8DEG; CUTTING SKIPS ON BOARD: 40, 3 FULL, 37EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 416,405+150140 | | | | | TOTAL FE COSTS: NOK 7,609,186 | | | | | | | | | |
| 0500HRS: DRILL 8 1/2" HOLE @ 1878M | | | | | | | | | | | | | | |
| Daily Mud Cost: KR76,962 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,818,645 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR2,106,015 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR82,177,030 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 380.0 | | Potable Water: 380.0 | | Fuel: 369.0 | | Bulk Weight: 288.0 | | Neat Cement: 141.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 03-AUG-2001 | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|---|--|-------------------------------|------------------------------|------------------------------|---------------------|------------------------------------|----------------------------------|--|---------|-----------|---------|-----------|
| Measured Depth: 2561.0 m | | TVD: 2556.5 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 19 | DFS: 14 | Spud Date: 22-JUL-2001 | | | Daily Footage: 825.0 | | Daily Rot Hrs: 22.5 | | Total Rot Hrs: 72.0 | | | | | |
| Torq: 8 | Drag: -10.0 | Rot Wgt: 235.0 | P/U Wgt: 225.0 | Slack Off Wgt: 225.0 | Wind: 6 | Seas: 1.0 / 2.0 | | Bar: 756 | POB: 92 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 56.2 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1576 | FV: 95 | PV: 42 | YP: 13.5 | Gel: 9 / 13 | | | | |
| WL | API: 0.0 | HIHP: 2.0 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 23.50 | % Oil: 73.00 | % Water: 27.00 | % Sand: 1.00 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 18.50 / 3.90 | | %DS/Bent: / | | | | | | |
| 1200 1KG LIME | | 2100 1KG CA CHLOR 88% 5 | | 1m3 BASE FLUID | | 34 1MT BARITE | | 200 1KG VERSATROL | | | | | | |
| 1135 1KG VERSAVERT | | | | | | | | | | | | | | |
| Drlg Gas: 30 | | Max Gas: 80 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: 0.7% GAS AT BTM'S UP AFTER 5 BBL GAIN | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 1179.0 | 35.5 | 0.0/3.0 | 180 / | | | | | | | | | | K 5380.61 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | | | | | | | | | | |
| - CDR - 8 3/8" ILS - ISONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: 104.2 | Hours Since Last Inspection: 104.2 | | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 7 | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | 76 / 84 / | 286 | 0.00 | 0.09 | 0.00 | 0.24 | 0.00 | 0.0 | 0.00 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| 2390.4 | 2.08 | 152.82 | S27.18E | 2385.3 | 117.83 S | | 28.55 E | | -117.83 | | 0.18 | | | |
| 2419.2 | 1.92 | 146.45 | S33.55E | 2414.0 | 118.7 S | | 29.05 E | | -118.70 | | 0.29 | | | |
| 2447.9 | 1.98 | 149.21 | S30.79E | 2442.7 | 119.52 S | | 29.57 E | | -119.52 | | 0.12 | | | |
| 2533.5 | 1.60 | 161.93 | S18.07E | 2528.3 | 121.93 S | | 30.7 E | | -121.93 | | 0.19 | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 17.00 | 0000 | 01 - 02 | DRILL 8 1/2" HOLE SECTION F/ 1736 TO 2304M W/ 2580 LPM, 286 BAR, 180 RPM, 4-8K NM T/Q, 0-3MT WOB | | | | | | | | | | | |
| 1.50T | 1700 | 01 - 60 | NOTICE 5 BBL GAIN IN ACTIVE; FLOWCHECK - STATIC; CIRC BTM'S UP W/ 2580 PSI, 286 BAR - MAX GAS 0.7% | | | | | | | | | | | |
| 5.50 | 1830 | 01 - 02 | CONT TO DRILL 8 1/2" HOLE F/ 2304 TO 2561M | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | TAKE SCR'S AND BOOST RISER EVERY 200 METERS; FLUSH C&K LINES EVERY TOUR | | | | | | | | | | | |
| | | 01 - 02 | ADDING 2 SXS/HR CAC03 | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | BULLSEYES: RISER 1DEG STBD-FWD, BOP 2DEG STBD-FWD, IMPR 2.5DEG STBD-FWD; GUIDE BASE 1.5 DEG STBD-FWD | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| Safety: CRANE OPERATIONS MOVING SKIPS - NO INJURIES REPORTED | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 8 1/2" HOLE F/ 1726M TO 2304M; 5 BBL GAIN - F/C - STATIC; CIRC BTM'S UP - OK, DRILL 8 1/2" HOLE TO 2561M | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8 1/2" TO LYSING CORING POINT; CIRC HOLE CLEAN & POOH; P/U CORE BARRELS | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 27, DOLPHIN - 53, DOLPHIN SERVICE - 7 DAYS SINCE LAST LTI - 70 | | | | | | | | | | | | | | |
| HEAVE: 0.3M, PITCH 0.5DEG, ROLL 0.8DEG; CUTTING SKIPS ON BOARD: 27, 6 FULL, 21EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 416,405 | | | | TOTAL FE COSTS: NOK 8,025,591 | | | | | | | | | | |
| 0500HRS: DRILL 8 1/2" HOLE @ | | | | | | | | | | | | | | |
| Daily Mud Cost: KR303,538 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,936,038 | | | Incidents: NEAR MISS | | | | | | |
| Cum Mud Cost: KR2,409,553 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR85,113,068 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 320.0 | | Potable Water: 360.0 | | Fuel: 359.0 | | Bulk Weight: 254.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 04-AUG-2001 | | Page: 1 Of 1 | | | | |

| | | | | | | | | | | | | | | |
|---|--------------------|---|---|--------------------------|-------------------------------|------------------------------|---------------------------------|------------------------------------|---------------------|---|----------|------|-------|-----------|
| Measured Depth: 3101.5 m | | TVD: 3096.9 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 20 | DFS: 15 | Spud Date: 22-JUL-2001 | | | Daily Footage: 540.5 | | Daily Rot Hrs: 19.0 | | Total Rot Hrs: 91.0 | | | | | |
| Torq: 12 | Drag: 10.0 | Rot Wgt: 260.0 | P/U Wgt: 270.0 | Slack Off Wgt: 260.0 | Wind: 12 | Seas: 2.0 / 0.0 | | Bar: 755 | POB: 92 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 76.7 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1575 | FV: 95 | PV: 38 | YP: 14.0 | Gel: 8 / 11 | | | | |
| WL API: 0.0 | HIHP: 2.2 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 24.00 | % Oil: 72.00 | % Water: 28.00 | % Sand: 1.25 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 34,000 | Ca: | Bent: | Solids %HG/LG: 17.70 / 5.00 | | %DS/Bent: / | | | | | | |
| 2450 1KG CA CHLOR 88% 28 | | 1MT BARITE 1600 | | 1KG LIME 12 | | 1m3 BASE FLUID 50 | | 1KG OTHER | | | | | | |
| 400 1KG VERSAVERT 300 | | 1KG CAL CARB 0 | | | | | | | | | | | | |
| Drlg Gas: 30 | | Max Gas: 130 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: 1.1% AT BTM'S UP F/ TOP LYSING | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 7 | | 215.9 | HUGHES | 1213767 | 4-14.3 / - / - / - / - | | | 641.3 | 1382.0 m | 3101.5 m | 3096.9 m | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| ABD536PH | 1719.5 | 54.5 | 3.0/6.0 | 180 / | | 3 | 5 | CT | A7 | X | IN | BT | CP | K 5300.72 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.12 m | | BHA Description: 8 1/2" ABD536PH PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB | | | | | | | | | | | | |
| - CDR - 8 3/8" ILS - IOSONIC MWD SUB - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: 124.7 | | Hours Since Last Inspection: 124.7 | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| 7 | 6 / 6 / 6 | 304.8 / 304.8 / 304.8 | 76 / 74 / | 286 | 0.00 | 0.09 | 0.00 | 0.24 | 0.00 | 0.0 | 0.00 | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | | DLS | | | | | |
| 2907.2 | 1.44 | 228.04 | S48.04W | 2902.0 | 128.73 S | 28.62 E | -128.73 | | 0.23 | | | | | |
| 2963.3 | 1.46 | 230.04 | S50.04W | 2958.1 | 129.66 S | 27.55 E | -129.66 | | 0.03 | | | | | |
| 2993.0 | 1.66 | 227.26 | S47.26W | 2987.8 | 130.2 S | 26.94 E | -130.20 | | 0.22 | | | | | |
| 3049.8 | 1.75 | 232.80 | S52.80W | 3044.6 | 131.28 S | 25.65 E | -131.28 | | 0.10 | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 12.00 | 0000 | 01 - 02 | DRILL 8 1/2" HOLE F/ 2561M TO 2915M W/ 2425 LPM, 286 BAR, 180 RPM, 3-6MT WOB, 4-12K NM T/Q | | | | | | | | | | | |
| | | 01 - 02 | TAKE SCR'S AND BOOST RISER EVERY 200M; FLUSH C&K LINES EVERY TOUR; ADD 2 SXS/HR CACO3 | | | | | | | | | | | |
| | | 01 - 05 | AT 2839M - GAIN IN ACTIVE - FLOWCHECK - STATIC; CONT DRILL AHEAD | | | | | | | | | | | |
| 0.50T | 1200 | 01 - 20 | AT 2915M, LOST 400 PSI - FLOWCHECK, STATIC; CHECK SURFACE EQ. - PUMP #1 LEAKING, CHANGE TO PUMPS #2 & #3 | | | | | | | | | | | |
| 7.00 | 1230 | 01 - 02 | DRILL 8 1/2" HOLE F/ 2915 TO 3101.5M; AT 3011M - GAIN IN ACTIVE; FLOWCHECK - STATIC; CONT DRILL AHEAD | | | | | | | | | | | |
| 1.50 | 1930 | 02 - 01 | CIRCULATE BTM'S UP W/ 2425 LPM, 286 BAR, 120 RPM, 4K NM - MAX GAS 1.1% - ANALYSE CUTTING SAMPLES - 30% SAND | | | | | | | | | | | |
| 2.00 | 2100 | 01 - 01 | CONT TO CIRC HOLE CLEAN - BOOST RISER; TAKE SCR'S AND FLUSH C&K LINES | | | | | | | | | | | |
| 1.00 | 2300 | 01 - 05 | F/C - STATIC; POOH 5 STDS WET TO 2934M, F/C - STATIC; PUMP SLUG | | | | | | | | | | | |
| | | 01 - 05 | | | | | | | | | | | | |
| | | 01 - 05 | 0000-0600 HRS: POOH - HOLE WAS SLICK; 7MT DRAG TO PULL INTO CASING SHOE | | | | | | | | | | | |
| | | 01 - 05 | | | | | | | | | | | | |
| | | 01 - 05 | | | | | | | | | | | | |
| | | 01 - 05 | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 8 1/2" HOLE F/ 2561 TO 3101.5M; CIRC BTM'S UP & POOH | | | | | | | | | | | | | | |
| Projected Operations: POOH W/ 8 1/2" BHA; P/U 76.4M CORE BARRELS & TIH; CORE LYSING FORMATION | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 27, DOLPHIN - 53, DOLPHIN SERVICE - 7 DAYS SINCE LAST LTI - 71 | | | | | | | | | | | | | | |
| HEAVE: 0.3M, PITCH 0.3DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 24, 0 FULL, 24EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 416,405 + 152693 | | | | | TOTAL FE COSTS: NOK 8,594,689 | | | | | | | | | |
| 0600HRS: M/U CORE BIT & CORE BARRELS | | | | | | | | | | | | | | |
| Daily Mud Cost: KR225,559 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,859,489 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR2,635,112 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR87,972,557 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 405.0 | | Potable Water: 360.0 | | Fuel: 372.0 | | Bulk Weight: 226.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 05-AUG-2001 | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|------------------------|--------------------------------|--------------------|--------------------------|----------------------------------|---|---------|------------------------------------|---------|-----------|
| Measured Depth: 3130.0 m | | TVD: 3125.5 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 21 | DFS: 16 | Spud Date: 22-JUL-2001 | | | Daily Footage: 28.5 | | Daily Rot Hrs: 3.0 | | Total Rot Hrs: 94.0 | | | | | |
| Torq: 10 | Drag: 0.0 | Rot Wgt: 270.0 | P/U Wgt: 270.0 | Slack Off Wgt: 270.0 | Wind: 4 | Seas: 1.0 / 2.0 | | Bar: 749 | POB: 96 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 84.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1575 | FV: 100 | PV: 45 | YP: 13.0 | Gel: 8 / 12 | | | | |
| WL API: 0.0 | HIHP: 2.1 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 24.00 | % Oil: 70.00 | % Water: 30.00 | % Sand: 1.25 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 32,000 | Ca: | Bent: | Solids %HG/LG: 17.20 / 5.60 | | %DS/Bent: / | | | | | | |
| 3100 1KG CAL CARB 0 | | | | | | | | | | | | | | |
| Drlg Gas: 35 | | Max Gas: 85 | | Conn Gas: | | Trip Gas: 340 | | Trip Cl: | | Remarks: 6.8% F/ +/- 2450M WHILE CIRC BTM'S UP | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 8 | | 215.9 | S-DBS | | - / - / - / - / - | | | 0 | 3101.5 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| FC274 | 28.5 | 3.0 | 2.0/4.0 | 100 / | | | | | | | | | | K 65792.2 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 298.23 m | | | | | | | | | | BHA Description: 8 1/2"-4" FC274 DBS CORE HEAD - 76M OUTER COREBARRELS (73M RECOVERABLE CORE) | | | | |
| - 6*6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | Hrs On Jars: 132.6 | | Hours Since Last Inspection: 132.6 | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 8 | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | 65 / / | 129 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 3.50 | 0000 | 02 - 05 | CONT POOH F/ 2934M; FLOW CHECK AT 1371M & AT BOP'S - STATIC | | | | | | | | | | | |
| 2.00 | 0330 | 02 - 07 | POOH W/ BHA; L/D MWD ASSY, NMDC & BIT - BIT GRADING 3-5-CT-A-X-IN-BT-CP | | | | | | | | | | | |
| 3.50 | 0530 | 02 - 07 | P/U CORE BIT & TIH W/ CORE BARRELS TO 76M; RUN INNER CORE BARRELS & M/U HEAD (73M RECOVERABLE CORE LENGTH) | | | | | | | | | | | |
| 3.50 | 0900 | 02 - 05 | TIH W/ BHA & 5" DP; AT 1303M, BREAK CIRCULATION, FLUSH C&K LINES AND SPACE OUT | | | | | | | | | | | |
| 2.00 | 1230 | 02 - 05 | CONT TIH W/ CORE BHA ON 5" DP F/ 1303 TO 1405M; AT 1405M, SAT DOWN W/ 7MT WT - WASH AND REAM W/ 485 LPM, 27.5BAR | | | | | | | | | | | |
| | | 02 - 05 | 40 RPM, 6K NM F/1405 TO 1417M; CONT TIH F/ 1417 TO 2140M; AT 2140M, SAT DOWN W/ 4.5MT WT | | | | | | | | | | | |
| 0.50 | 1430 | 02 - 05 | AT 2140M, STAGE UP PUMPS TO 1130 LPM, 72 BAR, 30 RPM, 6K NM AND WASH & WORK F/ 2150 TO 2125M | | | | | | | | | | | |
| 2.50 | 1500 | 02 - 05 | WASH & REAM W/ 1130 LPM, 72 BAR, 30 RPM, 6K NM F/ 2150 TO 2319M AS REQUIRED; TIH F/ 2319 TO 3040M | | | | | | | | | | | |
| 1.50 | 1730 | 02 - 05 | BREAK CIRC W/ 1535 LPM; WASH AND REAM F/ 3040 TO 3101M W/ 1294 LPM, 103 BAR, 50 RPM, 6K NM T/Q | | | | | | | | | | | |
| 1.50 | 1900 | 02 - 01 | CIRC BTM'S UP W/ 1294 LPM, 103.5 BAR - MAX. GAS 6.8% FROM +/- 2450M WHILE CIRC BTM'S UP | | | | | | | | | | | |
| 0.50 | 2030 | 02 - 01 | DROP 1 1/4" BALL & PUMP DOWN W/ 970 LPM, 67.5 BAR - BALL SEATED W/ 130 BAR; TAKE SCR'S | | | | | | | | | | | |
| 3.00 | 2100 | 02 - 22 | CORE 8 1/2" HOLE F/ 3101 TO 3130M W/ 1050 LPM, 129 BAR, 100 RPM, 5-10K NM - ADD 2 SXS CaCO3/HR | | | | | | | | | | | |
| | | 02 - 05 | | | | | | | | | | | | |
| | | 02 - 05 | BULLSEYES: RISER 0DEG, BOP 2DEG STBD-FWD, IMRP 2.5DEG STBD-FWD; GUIDEbase 1.5 DEG STBD-FWD | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH W/ 8 1/2" BHA; M/U & TIH W/ 76M OF CORE BARRELS; CORE F/ 3101.5M TO 3130M | | | | | | | | | | | | | | |
| Projected Operations: CONT TO CORE 8 1/2" HOLE; CIRC BTM'S UP; POOH & L/D CORE; M/U & TIH W/ BHA | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| POB: CHEVRON - 6, SERVICE - 29, DOLPHIN - 55, DOLPHIN SERVICE - 6 | | | | | | | | DAYS SINCE LAST LTI - 72 | | | | | | |
| HEAVE: 0.3M, PITCH 0.4DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 30, 6 FULL, 24EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 2,986,554 + (305386 LEFT F/ 5AUG01) | | | | | | TOTAL FE COSTS: NOK 11,886,629 | | | | | | | | |
| 0600HRS: CIRC & BOOST RISER @ 3070M (CUT CORE F/ 3101.5 TO 3171.5M) | | | | | | | | | | | | | | |
| Daily Mud Cost: KR77,524 | | | Daily Tangible Cost: | | | Daily Well Cost: KR2,986,554 | | | Incidents: NO INCIDENT REPORTED | | | | | |
| Cum Mud Cost: KR2,712,636 | | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR90,959,111 | | | Total Appr: KR134,000,000 | | | | | |
| Drill Water: 300.0 | | Potable Water: 350.0 | | Fuel: 352.0 | | Bulk Weight: 246.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 06-AUG-2001 | | Page: 1 Of 1 | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|--------------------|--|--|--|---|--|------------------------------|--|------------------------|--|------------------------------------|--|------------------|--|----------------------------|--|-------------|--|-----------|--|---------|--|------|--|-------|--|-----------|--|
| Measured Depth: 3171.5 m | | TVD: 3167.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 22 | | DFS: 17 | | Spud Date: 22-JUL-2001 | | Daily Footage: 41.5 | | Daily Rot Hrs: 4.5 | | Total Rot Hrs: 98.5 | | | | | | | | | | | | | | | | | | | |
| Torq: 0 | | Drag: 0.0 | | Rot Wgt: 0.0 | | P/U Wgt: 0.0 | | Slack Off Wgt: 0.0 | | Wind: 4 | | Seas: 1.0 / 2.0 | | Bar: 749 | | POB: 99 | | | | | | | | | | | | | |
| Last Casing Size: 339.7 mm | | | | Set At: 1374.3m MD | | | | 1372.1m TVD | | | | Shoe Test: 1841 EMW | | | | Leakoff? y | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: 90.4 | | | | Cum Rot Hrs On Casing Since Last Caliper: 90.4 | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: 0.0 | | | | Set At: 0.0 MD | | | | 0.0 TVD | | | | Liner Top At: 0.0 MD | | | | 0.0 TVD | | | | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: MINERAL OIL BASED | | | | Sample From: PIT | | Wt: 1575 | | FV: 100 | | PV: 46 | | YP: 12.5 | | Gel: 8 / 12 | | | | | | | | | | | |
| WL API: 0.0 | | HIHP: 2.0 | | FC (mm) API: 0.0 | | HIHP: 1.0 | | Solids: 24.00 | | % Oil: 70.00 | | % Water: 30.00 | | % Sand: 1.25 | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: 0.00 | | Pf/Mf: 0.00 / 0.00 | | Carb: | | Cl: 32,500 | | Ca: | | Bent: | | Solids %HG/LG: 17.50 / 5.30 | | %DS/Bent: / | | | | | | | | | | | | | | | |
| Drlg Gas: 35 | | Max Gas: 85 | | Conn Gas: | | Trip Gas: 340 | | Trip Cl: | | Remarks: | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | |
| 8 | | | | 215.9 | | S-DBS | | | | - / - / - / - / - | | | | 0 | | 3101.5 m | | 3171.5 m | | 3167.0 m | | | | | | | | | |
| 9 RR-9 | | | | 215.9 | | HUGHES | | | | 4-15.9 / - / - / - / - | | | | 794.2 | | 3171.5 m | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| FC274 | | 70.0 | | 7.5 | | 6.0/120.0 | | 100 / | | | | 7 | | 3 | | LT | | XN | | X | | IN | | JD | | PR | | K 34821.2 | |
| BD445HA | | 0.0 | | 0.0 | | / | | / | | | | | | | | | | | | | | | | | | | | 0.00 | |
| Total Length of BHA: 254.65 m | | | | BHA Description: 8 1/2" BD445HA PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB - | | | | | | | | | | | | | | | | | | | | | | | | | |
| CDR - 8 3/8" ILS - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | Hrs On Jars: 130.5 | | Hours Since Last Inspection: 130.5 | | | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | | | | | |
| 8 | | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | 65 / / | | 129 | | 0.00 | | 0.00 | | 0.00 | | 0.00 | | 0.00 | | 0.0 | | 0.00 | | | | | | | |
| 9 RR-9 | | 6 / 6 / 6 | | 304.8 / 304.8 / 304.8 | | / / | | | | 0.00 | | 0.00 | | 0.00 | | 0.00 | | 0.00 | | 0.0 | | 0.00 | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | | | | | |
| 4.50 | | 0000 | | 02 - 22 | | CONT CUT CORE F/ 3130M TO 3171.5M W/ 1050 LPM, 129 BAR, 6-12MT WOB, 100 RPM, 6-14K NM T/Q | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 22 | | AT 3171.5M, CORE JAMMED OFF - SLIGHT PRESSURE DROP & TORQUE DROPPED TO 6K NM; TOTAL CORED F/ 3101.5-3171.5M (70M) | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 0430 | | 02 - 05 | | PUMP COH TO 3069M | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 0530 | | 02 - 01 | | CIRCULATE WHILE BOOSTING RISER | | | | | | | | | | | | | | | | | | | | | | | |
| 3.50 | | 0600 | | 02 - 05 | | F/C - STATIC; POOH 5 STDS WET TO 2926M; F/C - STATIC; PUMP SLUG & CONT POOH TO 1583M - HOLE SLICK | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 0930 | | 02 - 05 | | AT 1583M, TOOK 10MT PULL; WORK PIPE F/ 1583 TO 1430M W/ MAX. OF 7-9MT OVERPULL | | | | | | | | | | | | | | | | | | | | | | | |
| 4.50 | | 1030 | | 02 - 05 | | CONT TO POOH TO SHOE; L/D SPACE OUT PUPS, F/C - STATIC; CONT POOH, F/C AT 500M - STATIC | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 05 | | POOH AT 3 MIN/STD FROM 500 TO 100M BELOW RKB; POOH AT 5 MIN/STD FROM 100M BELOW RKB TO SURFACE | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 1500 | | 02 - 62 | | HELD PRE-JOB SAFETY MEETING ABOUT PULLING INNER & OUTER CORE BARRELS | | | | | | | | | | | | | | | | | | | | | | | |
| 3.50 | | 1530 | | 02 - 07 | | POOH & L/D INNER CORE BARRELS - 67.7M CORE RECOVERED (96.7%); POOH & L/D OUTER CORE BARRELS | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 21 | | CORE BIT GRADING 7-3-LT-XN-X-IN-JD-PR (14 CUTTERS MISSING FROM NOSE AREA) | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 1900 | | 02 - 21 | | SERVICE TDS AND CLEAR RIG FLOOR | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50 | | 1930 | | 02 - 07 | | PREPARE CDR/MWD - LOST COMMUNICATIONS FROM UNIT TO TOOL ON DECK - TROUBLE SHOOT SAME | | | | | | | | | | | | | | | | | | | | | | | |
| 2.00 | | 2100 | | 02 - 07 | | M/U 8 1/2" BHA & TIH TO 255M; TEST MWD W/ 2100 LPM, 83 BAR - OK | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 2300 | | 02 - 07 | | P/U 5" DP F/ DECK & TIH | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: HELD PRE-JOB SAFETY MEETING PRIOR TO PULLING INNER CORE BARRELS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: CUT CORE TO F/ 3130 TO 3171.5M; CIRC, POOH & L/D CORE (67.7M = 96.7% CORE RECOVERED); M/U & TIH W/ 8 1/2" BHA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: TIH W/ 8 1/2" BHA; DRILL 8 1/2" HOLE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 30, DOLPHIN - 55, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 73 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAVE: 0.3M, PITCH 0.5DEG, ROLL 0.7DEG; CUTTING SKIPS ON BOARD: 23, 1 FULL, 22EMPTY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 3,114,304 TOTAL FE COSTS: NOK 15,000,933 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0530HRS: CONT TIH W/ 8 1/2" BHA @ 2700M | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR80,999 | | | | Daily Tangible Cost: | | | | Daily Well Cost: KR3,114,304 | | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | | | | |
| Cum Mud Cost: KR2,793,635 | | | | Cum Tangible Cost: KR1,747,951 | | | | Cum Well Cost: KR94,073,415 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | | | |
| Drill Water: 420.0 | | | | Potable Water: 345.0 | | | | Fuel: 342.0 | | | | Bulk Weight: 246.0 | | | | Neat Cement: 227.0 | | | | Blended: | | | | | | | | | |
| Country: NORWAY | | | | Rig: BYFORD DOLPHIN | | | | Rig Phone: 52 88 03 35 | | | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | | | | | | | | | | | | |
| Field: PL259 | | | | Lease: PL259 | | | | Well No: 6506/3-1 | | | | Well ID: UB5908 -0 | | | | | | | | | | | | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 07-AUG-2001 | | | | Page: 1 Of 1 | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|--|--|----------------------|------------------------------|------------------------------|---------------------------|------------------------------------|----------------------|--|---------|------|-------|-----------|
| Measured Depth: 3437.0 m | | TVD: 3432.0 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 23 | DFS: 18 | Spud Date: 22-JUL-2001 | | | Daily Footage: 265.5 | | Daily Rot Hrs: 10.0 | | Total Rot Hrs: 108.5 | | | | | |
| Torq: 16 | Drag: 0.0 | Rot Wgt: 280.0 | P/U Wgt: 280.0 | Slack Off Wgt: 275.0 | Wind: 6 | Seas: 1.0 / 2.0 | Bar: 752 | POB: 99 | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 108.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: FLOW | Wt: 1600 | FV: 92 | PV: 41 | YP: 12.0 | Gel: 8 / 11 | | | | |
| WL API: 0.0 | HIHP: 2.0 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 24.00 | % Oil: 72.00 | % Water: 28.00 | % Sand: 1.50 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 40,000 | Ca: | Bent: | Solids %HG/LG: 18.20 / 4.20 | | %DS/Bent: / | | | | | | |
| 1700 1KG LIME 11 | | 1MT BARITE 25 | | 1m3 BASE FLUID 175 | | 1KG OTHER 1500 | | 1KG VERSAVERT | | | | | | |
| 700 1KG CA CHLOR 88% | | | | | | | | | | | | | | |
| Drlg Gas: 38 | | Max Gas: 40 | | Conn Gas: | | Trip Gas: 150 | | Trip Cl: | | Remarks: MAX GAS AT BTM'S UP W/ 1.57 SG MUD 3% | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 9 | | 215.9 | HUGHES | | 4 - 15.9 / - / - / - / - | | | 792.3 | 3171.5 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| BD445HA | 265.5 | 10.0 | 1.0/5.0 | 180 / | | | | | | | | | | K 11299.4 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 254.65 m | | BHA Description: 8 1/2" BD445HA PDC BIT - NB STAB C/W FLOAT - 6 1/2" PONY DC, 8 1/2" NM-STAB - | | | | | | | | | | | | |
| CDR - 8 3/8" ILS - MWD - 7* 6 1/2" DC - 9X 5" HWDP - 6 1/2" JARS - 8X 5" HWDP | | | | | | | | | | | | | | |
| | | | | | | Hrs On Jars: 148.2 | | Hours Since Last Inspection: 148.2 | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| 9 | 6 / 6 / 6 | 304.8 / 304.8 / 304.8 | 75 / 75 / | 285 | 0.00 | 0.09 | 0.15 | 0.27 | 0.00 | 0.0 | 0.00 | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | | DLS | | | | | |
| 3281.1 | 2.04 | 238.38 | S58.38W | 3275.9 | 135.08 S | 19.45 E | -135.08 | | 0.17 | | | | | |
| 3337.4 | 2.12 | 243.07 | S63.07W | 3332.2 | 136.08 S | 17.67 E | -136.08 | | 0.10 | | | | | |
| 3394.8 | 1.82 | 240.73 | S60.73W | 3389.6 | 137.01 S | 15.93 E | -137.01 | | 0.16 | | | | | |
| 3451.1 | 1.76 | 239.93 | S59.93W | 3445.9 | 137.88 S | 14.4 E | -137.88 | | 0.04 | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 1.00 | 0000 | 02 - 07 | CONT P/U 5" DP & TIH - TOTAL OF 51JNTS | | | | | | | | | | | |
| 2.00 | 0100 | 02 - 05 | TIH W/ 5" DP F/ DERRICK TO 1920M - FILL PIPE EVERY 20 STDS; AT 1350M, BREAK CIRC & FLUSH C&K LINES | | | | | | | | | | | |
| 0.50 | 0300 | 02 - 20 | CIRC W/ 550 LPM, 33 BAR, 10 RPM WHILEST TROUBLESHOOT PROBLEM WITH TRIPTANK PUMP | | | | | | | | | | | |
| 1.50 | 0330 | 02 - 05 | CONT TIH F/ 1920 TO 2640M | | | | | | | | | | | |
| 0.50 | 0500 | 02 - 01 | BREAK CIRC W/ 400 LPM, 69 BAR; CIRC & STAGE UP PUMPS TO 1000 LPM, 82 BAR, 100 RPM | | | | | | | | | | | |
| 0.50 | 0530 | 02 - 05 | CONT TIH F/ 2640 TO 3043M | | | | | | | | | | | |
| 2.50 | 0600 | 02 - 01 | BREAK CIRC; WASH F/ 3043 TO 3100M, STAGE UP PUMPS TO 2264 LPM, 265 BAR - CIRC BTM'S UP; MAX GAS 3.0% | | | | | | | | | | | |
| | | 02 - 01 | OBSERVED LARGE AMOUNT OF CUTTINGS/CAVINGS AT SURFACE | | | | | | | | | | | |
| 3.00 | 0830 | 02 - 25 | WASH-REAM AND LOG F/ 3100 TO 3169M WHILST INCREASING MW F/ 1.57 TO 1.60 SG | | | | | | | | | | | |
| 1.50 | 1130 | 02 - 01 | POOH TO 3157M; CIRC & COND MUD TO 1.60SG - BOOST RISER; BACKGROUND GAS = 0.2% | | | | | | | | | | | |
| 0.50 | 1300 | 02 - 01 | FLUSH C&K LINES AND TAKE SCR'S | | | | | | | | | | | |
| 0.50 | 1330 | 02 - 04 | WASH & REAM F/ 3157 TO 3171M - FANN OFF BTM & BED IN BIT | | | | | | | | | | | |
| 10.00 | 1400 | 01 - 02 | DRILL 8 1/2" HOLE F/ 3171.5 TO 3437M W/ 2425 LPM, 285 BAR, 1-5MT WOB, 8-16K NM TORQUE | | | | | | | | | | | |
| | | 01 - 02 | TAKE SCR'S AND BOOST RISER EVERY 200M; ADD 2 SXS/HR CAC03 | | | | | | | | | | | |
| | | 01 - 02 | | | | | | | | | | | | |
| Safety: MUD LOGGER CUT RIGHT FOREARM WITH KNIFE; WEEKLY SAFETY MEETING AND DRILL | | | | | | | | | | | | | | |
| 24 Hr Summary: TIH W/ 5" DP; CIRC & INC. MW F/ 1.57 TO 1.60 SG; DRILL 8 1/2" HOLE F/ 3171.5 TO 3437M | | | | | | | | | | | | | | |
| Projected Operations: DRILL 8 1/2" HOLE TO TD; CIRC HOLE CLEAN - POOH; R/U TO RUN WL | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 30, DOLPHIN - 55, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 74 | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.5DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 23, 17 FULL, 6EMPTY | | | | | | | | | | | | | | |
| DAILY FE COST: NOK 761544 + 1621413 TOTAL FE COSTS: NOK 17,383,890 | | | | | | | | | | | | | | |
| 0600HRS: DRILL 8 1/2" HOLE @ 3585M | | | | | | | | | | | | | | |
| Daily Mud Cost: KR143,271 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,541,109 | | Incidents: FIRST AID | | | | | | | |
| Cum Mud Cost: KR2,936,906 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR97,614,524 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 360.0 | | Potable Water: 325.0 | | Fuel: 331.0 | | Bulk Weight: 215.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/SMJ | | | | | | |
| Field: PL259 | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 08-AUG-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|--------------------|--|---|--|---|--|------------------------------|--|---|--|---------------------------------|--|------------------------------------|--|---------------------------------|--|------------|--|-----------|--|---------|--|------|--|-------|--|-----------|--|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 24 | | DFS: 19 | | Spud Date: 22-JUL-2001 | | Daily Footage: 230.0 | | Daily Rot Hrs: 9.0 | | Total Rot Hrs: 117.5 | | | | | | | | | | | | | | | | | | | |
| Torq: 16000 | | Drag: 0.0 | | Rot Wgt: 127.0 | | P/U Wgt: 127.0 | | Slack Off Wgt: 125.0 | | Wind: 12 | | Seas: 1.0 / 2.0 | | Bar: 752 | | POB: 93 | | | | | | | | | | | | | |
| Last Casing Size: 339.7 mm | | | | Set At: 1374.3m MD 1372.1m TVD | | | | Shoe Test: 1841 EMW | | | | Leakoff? y | | | | | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: 125.6 | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: 0.0 | | | | Set At: 0.0 MD 0.0 TVD | | | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | | | | | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: MINERAL OIL BASED | | | | Sample From: PIT | | Wt: 1600 | | FV: 80 | | PV: 37 | | YP: 8.0 | | Gel: 7 / 9 | | | | | | | | | | | |
| WL API: 0.0 | | HIHP: 2.1 | | FC (mm) API: 0.0 | | HIHP: 1.0 | | Solids: 24.00 | | % Oil: 74.00 | | % Water: 26.00 | | % Sand: 1.50 | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: 0.00 | | Pf/Mf: 0.00 / 0.00 | | Carb: | | Cl: 29,000 | | Ca: | | Bent: | | Solids %HG/LG: 19.00 / 4.40 | | %DS/Bent: / | | | | | | | | | | | | | | | |
| 1275 1KG CA CARB CRSE 800 1KG CA CARB MED | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Drlg Gas: 50 | | Max Gas: 119 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: MAX GAS WHILE DRILLING @ 3472M - 2.37% | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | |
| 9 | | M333 | | 215.9 | | HUGHES | | 0323129 | | 4 - 15.9 / - / - / - / - | | | | 794.2 | | 3171.5 m | | | | | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| ED445HA | | 495.5 | | 19.0 | | 4.0/5.5 | | 180 / | | | | | | | | | | | | | | | | | | | | K 8324.90 | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: 254.65 m | | | | BHA Description: 8.1/2" ED445HA PDC BIT - NB STAB C/W FLOAT - 6.1/2" PONY DC - 8.1/2" NM STAB | | | | | | | | | | | | | | | | | | | | | | | | | |
| - CDR - 8.3/8" ILS - MWD - 7 X 6.1/2" DC - 9 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | Hrs On Jars: 148.2 | | | | Hours Since Last Inspection: 148.2 | | | | | | | | | | | | | | | |
| Bit Num | | Liner | | Stroke | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | | | | | |
| 9 | | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 74 / 75 / | | 285 | | 2.39 | | 50.38 | | 100.10 | | 157.64 | | 0.00 | | 0.0 | | 11.30 | | | | | | | |
| | | / / | | / / | | / / | | | | | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | | | | | | | | | | |
| 3566.4 | | 1.77 | | 238.98 | | S58.98W | | 3561.8 | | 134.17 S | | 12.99 E | | -134.17 | | 0.13 | | | | | | | | | | | | | |
| 3596.1 | | 1.81 | | 239.38 | | S59.38W | | 3591.5 | | 134.65 S | | 12.19 E | | -134.65 | | 0.04 | | | | | | | | | | | | | |
| 3625.4 | | 1.82 | | 236.08 | | S56.08W | | 3620.8 | | 135.15 S | | 11.41 E | | -135.15 | | 0.11 | | | | | | | | | | | | | |
| 3641.9 | | 1.90 | | 232.64 | | S52.64W | | 3637.3 | | 135.46 S | | 10.98 E | | -135.46 | | 0.25 | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | | | | | |
| 0.50 | | 0000 | | 01 - 01 | | CIRC & BOOST RISER; TAKE SCR'S. | | | | | | | | | | | | | | | | | | | | | | | |
| 5.50 | | 0030 | | 01 - 02 | | DRILL 8.1/2" HOLE F/ 3437 - 3587M W/ 2345 LPM, 276 BAR, 180 RPM, 8 - 16K NM TQ, 4 - 5.5MT WOB. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 0600 | | 01 - 01 | | CIRC & BOOST RISER; TAKE SCR'S & FLUSH C & K LINES. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 0630 | | 01 - 02 | | DRILL 8.1/2" HOLE F/ 3587 - 3600M. | | | | | | | | | | | | | | | | | | | | | | | |
| 2.00 | | 0700 | | 01 - 01 | | CIRCULATE HOLE CLEAN W/ 2345 LPM, 276 BAR - MAX GAS 1.3%. | | | | | | | | | | | | | | | | | | | | | | | |
| 2.00 | | 0900 | | 01 - 01 | | SIMULATE CONN. F/CHECK - STATIC; CIRCULATE BTM'S UP - MAX. GAS 0.33%. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50 | | 1100 | | 01 - 01 | | CIRC & BOOST RISER; TAKE SCR'S @ 3600M. | | | | | | | | | | | | | | | | | | | | | | | |
| 3.00 | | 1130 | | 01 - 02 | | DRILL 8.1/2" HOLE F/ 3600 TO 3667M (WELL TD) W/ 2381 LPM, 283 BAR, 180 RPM, 7 - 10K NM TQ, 4 - 5.5MT WOB. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50 | | 1430 | | 01 - 01 | | CIRCULATE BTM'S UP & CONDITION MUD. GAS DROPPED TO LESS THAN 0.2% AFTER BTM'S UP. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50 | | 1600 | | 01 - 01 | | SIMULATE CONN. TAKE SURVEY - 3641.9M, 1.90DEG, 232.64 AZ, CIRC BTM'S UP & BOOST RISER - MAX GAS 0.2%. HOLE CLEAN. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00 | | 1730 | | 01 - 05 | | F/CHECK WELL - STATIC. PULL 6 STDS WET - HOLE TAKING CORRECT FLUID. | | | | | | | | | | | | | | | | | | | | | | | |
| 5.50 | | 1830 | | 01 - 05 | | F/CHECK WELL - STATIC. PUMP 3.3M3, 1.86SG SLUG & POOH TO SHOE. F/CHECK @ SHOE - STATIC. CONT POOH. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: DRILL 8.1/2" HOLE TO WELL TD @ 3667M. CIRC HOLE CLEAN & POOH. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: R/U & RUN WIRELINE LOGS AS PER PROGRAM. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| POB: CHEVRON - 5, SERVICE - 25, DOLPHIN - 54, DOLPHIN SERVICE - 9 | | | | | | | | | | | | DAYS SINCE LAST LTI - 75 | | | | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.4DEG; CUTTING SKIPS ON BOARD: 17 (3 FULL & 14 EMPTY) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAILY FE COST: 583,005 NOK | | | | | | TOTAL FE COSTS: NOK 17,966,895 | | | | | | | | | | | | | | | | | | | | | | | |
| 05:30 HRS: RECORD REPEAT SECTION W/ SCHLUMBERGER PEX LOGGING STRING @ 3140M. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR133,402 | | | | Daily Tangible Cost: | | | | Daily Well Cost: KR3,045,002 | | | | Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | | | | |
| Cum Mud Cost: KR3,070,308 | | | | Cum Tangible Cost: KR1,747,951 | | | | Cum Well Cost: KR100,659,526 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | | | |
| Drill Water: 330.0 | | | | Potable Water: 298.0 | | | | Fuel: 305.0 | | | | Bulk Weight: 159.0 | | | | Neat Cement: 227.0 | | | | Blended: | | | | | | | | | |
| Country: NORWAY | | | | | | Rig: BYFORD DOLPHIN | | | | | | Rig Phone: 52 88 03 35 | | | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | | | | | | | | |
| Field: PL259 | | | | | | Lease: PL259 | | | | | | Well No: 6506/3-1 | | | | Well ID: UB5908 -0 | | | | | | | | | | | | | |
| API No: 6506/3-1 | | | | | | AFE No: KWENO-650631-001 | | | | | | Date: 09-AUG-2001 | | | | Page: 1 Of 1 | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|--------------------------------|------------------------------|---------------------------------|------------------------------------|----------------------|---|-----------|---------|-------|-----------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 25 | DFS: 20 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 12 | Seas: 1.0 / 2.0 | | Bar: 757 | POB: 92 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 125.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1600 | FV: 82 | PV: 37 | YP: 8.0 | Gel: 7 / 9 | | | | |
| WL API: 0.0 | HIHP: 2.0 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 24.50 | % Oil: 74.00 | % Water: 26.00 | % Sand: 1.50 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 19.00 / 4.40 | | %DS/Bent: / | | | | | | |
| 56 1MT BARITE | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 9 | M333 | 215.9 | HUGHES | 0323129 | 4 - 15.9 / - / - / - / - | | | 794.2 | 3171.5 m | 3667.0 m | 3662.4 m | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| BD445HA | 495.5 | 19.0 | 0.0/0.0 | / | | 1 | 1 | WT | XA | X | I | BT | TD | K 8324.90 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 254.65 m | | | | | | | | | | BHA Description: 8.1/2" BD445HA PDC BIT - NB STAB C/W FLOAT - 6.1/2" PONY DC - 8.1/2" NM STAB | | | | |
| | | | | | | | | | | - CDR - 8.3/8" ILS - MWD - 7 X 6.1/2" DC - 9 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | |
| | | | | | | Hrs On Jars: 165.7 | | Hours Since Last Inspection: 165.7 | | | | | | |
| Bit Num | Liner | | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | |
| 9 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | / / | 0 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.0 | 0.00 | | |
| | / / | | / / | / / | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 1.00 | 0000 | 01 - 05 | CONT POOH W/ 8.1/2" BHA. L/O MWD & CDR TOOLS. B/O HUGHES BIT (NOTE: PIECE OF MATRIX BROKEN FROM ONE OF BLADES). | | | | | | | | | | | |
| 1.00 | 0100 | 02 - 25 | CLEAR RIG FLOOR & R/U TO RUN SCHLUM WIRELINE LOGS. | | | | | | | | | | | |
| 1.50 | 0200 | 02 - 25 | HOLD TBT. P/U & M/U SCHLUM AIT-PEX-HNGS TOOLSTRING - RUN #1. | | | | | | | | | | | |
| 2.00 | 0330 | 02 - 25 | RIH W/ SCHLUM AIT-PEX-HNGS TOOLSTRING - RUN #1 TO 3180M. | | | | | | | | | | | |
| 0.50 | 0530 | 02 - 25 | RECORD REPEAT SECTION THRU LYSING FORMATION F/ 3180 - 3060M. RIH TO TD. | | | | | | | | | | | |
| 1.00 | 0600 | 02 - 25 | TAG TD @ 3665.7M (WIRELINE DEPTH - TIDE CORRECTED) & RECORD MAIN LOG F/ 3663 - 3100M. | | | | | | | | | | | |
| 0.50 | 0700 | 02 - 25 | COMPENSATOR PIN SHEARED, SUSPEND MAIN LOG BUT CONTINUE MOVING TOOLSTRING WHILE REPAIR SAME. RIH TO 3170M. | | | | | | | | | | | |
| 1.00 | 0730 | 02 - 25 | RE-RECORD MAIN LOG F/ 3150 - 2690M. SHALLOW RESISTIVITY READING HIGH & NOT REPEATING OVER SECTION. | | | | | | | | | | | |
| 0.50 | 0830 | 02 - 25 | SHALLOW RESISTIVITY READING CORRECTLY. DECISION TAKEN TO RE-LOG SECTION. RIH F/ 2690 - 3150M. | | | | | | | | | | | |
| 1.00 | 0900 | 02 - 25 | RE-LOG SECTION W/ BAD SHALLOW RESISTIVITY F/ 3150 - 2690M. | | | | | | | | | | | |
| 2.00 | 1000 | 02 - 25 | CONTINUE TO RECORD MAIN LOG F/ 2690M - CSG SHOE @ 1374M (W/LINE DEPTH). NO EXCESS DRAG OR O/PULLS WHILE LOGGING. | | | | | | | | | | | |
| 2.00 | 1200 | 02 - 25 | POOH & L/O SCHLUM AIT-PEX-HNGS TOOLSTRING - RUN #1. | | | | | | | | | | | |
| 2.50 | 1400 | 02 - 25 | P/U & M/U SCHLUM DSI-GR-AMS-OBDT TOOLSTRING - RUN #2. RIH TO 3188M. | | | | | | | | | | | |
| 1.00 | 1630 | 02 - 25 | RECORD REPEAT SECTION THRU LYSING FORMATION F/ 3188 - 2980M. RIH TO TD. | | | | | | | | | | | |
| 4.00 | 1730 | 02 - 25 | TAG TD @ 3666M & RECORD MAIN LOG F/ 3664M - CSG SHOE @ 1374M. NO EXCESS DRAG OR O/PULLS WHILE LOGGING. | | | | | | | | | | | |
| Safety: HOLD TBT PRIOR TO M/U SCHLUM PEX TOOLSTRING. ALL BARRIERS IN PLACE & DRILL FLOOR CLEARED BEFORE HANDLING SOURCES. | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH W/ 8.1/2" BHA. R/U WIRELINE & MAKE TWO LOGGING RUNS (AIT-PEX-HNGS & DSI-GR-AMS-OBDT). | | | | | | | | | | | | | | |
| Projected Operations: RE-RUN PEX TOOLSTRING. RUN VSP, MDT & SIDEWALL CORES. P/U CMT STINGER & SET CMT PLUGS TO ABANDON WELL. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 25, DOLPHIN - 53, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 76 | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 17 (6 FULL & 11 EMPTY) | | | | | | | | | | | | | | |
| DAILY FE COST: 2,754,760 NOK | | | | | TOTAL FE COSTS: 20,721,654 NOK | | | | | | | | | |
| 05:30 HRS: RIH W/ REED 8-LEVEL DELTA TOOL. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,854,334 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR3,128,770 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR103,513,860 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 280.0 | | Potable Water: 475.0 | | Fuel: 0.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 10-AUG-2001 | | Page: 1 Of 2 | | | | | |

| | | | | | | | | | | | | | | | | |
|--|--------------------|---|---|--------------------------|------------------------------|-----------------------------|----------------|---------------------------------|----------------------|----------------------------|---|-----------|---------|--------|------------------------------------|--|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | |
| DOL: 25 | DFS: 20 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 12 | Seas: 1.0 / 2.0 | Bar: 757 | POB: 92 | | | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | | | |
| Cum Rot Hrs On Casing: 125.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1600 | FV: 82 | PV: 37 | YP: 8.0 | Gel: 7 / 9 | | | | | | |
| WL API: 0.0 | HIHP: 2.0 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 24.50 | % Oil: 74.00 | % Water: 26.00 | % Sand: 1.50 | MBT: | Ph: | | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 19.00 / 4.40 | | %DS/Bent: / | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | | |
| | | | / | / | | | | | | | | | | | | |
| | | | / | / | | | | | | | | | | | | |
| Total Length of BHA: 254.65 m | | | | | | | | | | | BHA Description: 8.1/2" BD445HA PDC BIT - NB STAB C/W FLOAT - 6.1/2" PONY DC - 8.1/2" NM STAB | | | | | |
| - CDR - 8.3/8" ILS - MWD - 7 X 6.1/2" DC - 9 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | | | | | | | | Hrs On Jars: 165.7 | | | | Hours Since Last Inspection: 165.7 | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | | / / | | / / | | | | | | | | | | | |
| | / / | | / / | | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | | | |
| 1.50 | 2130 | 02 - 25 | POOH & L/O SCHLUM DIS-GR-AMS-OBDT TOOLSTRING - RUN #2. | | | | | | | | | | | | | |
| 1.00T | 2300 | 02 - 25 | P/U & M/U BACK UP SCHLUM PEX TOOLSTRING - RUN #3 (RE-RUN DUE TO ANOMALOUS DENSITY DATA 1828 - 1624M). | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| Safety: HOLD TBT PRIOR TO M/U SCHLUM PEX TOOLSTRING. ALL BARRIERS IN PLACE & DRILL FLOOR CLEARED BEFORE HANDLING SOURCES. | | | | | | | | | | | | | | | | |
| 24 Hr Summary: POOH W/ 8.1/2" BHA. R/U WIRELINE & MAKE TWO LOGGING RUNS (AIT-PEX-HNGS & DSI-GR-AMS-OBDT). | | | | | | | | | | | | | | | | |
| Projected Operations: RE-RUN PEX TOOLSTRING. RUN VSP, MDT & SIDEWALL CORES. P/U CMT STINGER & SET CMT PLUGS TO ABANDON WELL. | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,854,334 | | | Incidents: NO INCIDENT REPORTED | | | | | | | | |
| Cum Mud Cost: KR3,128,770 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR103,513,860 | | | Total Appr: KR134,000,000 | | | | | | | | |
| Drill Water: 280.0 | | Potable Water: 475.0 | | Fuel: 0.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 10-AUG-2001 | | Page: 2 Of 2 | | | | | | |

| | | | | | | | | | | | | | | |
|---|-----------------|---|--|--------------------------|--|------------------------------|---------------------------|---------------------------------|----------------------|--|---------|------------------------------------|---------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 26 | DFS: 21 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 4 | Seas: 1.0 / 2.0 | | Bar: 758 | POB: 92 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 126.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: | | Type: | | Sample From: FLOW | Wt: | FV: | PV: | YP: | Gel: / | | | | | |
| WL API: | HIHP: | FC (mm) | API: | HIHP: | Solids: | % Oil: | % Water: | % Sand: | MBT: | Ph: | | | | |
| Pm: | Pf/Mf: / | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: / | | %DS/Bent: / | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: MAX GAS WHILE CIRC @ SHOE - 0.2%. | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| 9 RR-1 | M333 | 215.9 | HUGHES | 0323129 | 4 - 15.9 / - 0.0 / - 0.0 / - 0.0 / - 0.0 | | | 792.3 | 3667.0 m | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| BD445HA | 0.0 | 0.0 | / | 120 / | | | | | | | | | | 0.00 |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 253.66 m | | | | | | | | | | BHA Description: 8.1/2" BD445HA PDC BIT - NB STAB (C/W FLOAT) - 6.1/2" PONY DC - 8.1/2" STRING | | | | |
| STAB - 5 X 6.1/2" DC - 12 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | | | | | | | Hrs On Jars: 166.2 | | Hours Since Last Inspection: 166.2 | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| 9 RR-1 | 152 / 152 / 152 | | 304.8 / 304.8 / 304.8 | | 20 / / | 21 | 0.32 | 6.80 | 13.44 | 21.18 | 0.00 | 0.0 | 0.10 | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 2.00 | 0000 | 02 - 25 | RIH W/ BACK UP SCHLUM PEX TOOLSTRING - RUN #3 & RECORD MAIN LOG F/ 2000 - 1590M. RESPONSE AS PER PREVIOUS RUN. | | | | | | | | | | | |
| 1.00 | 0200 | 02 - 25 | POOH & L/O BACK UP SCHLUM PEX TOOLSTRING & CHANGE CABLE HEAD FOR READ VSP RUN. | | | | | | | | | | | |
| 1.50 | 0300 | 02 - 25 | P/U & M/U READ 8-LEVEL DELTA VSP TOOLSTRING. | | | | | | | | | | | |
| 3.00 | 0430 | 02 - 25 | RIH W/ READ VSP TOOLSTRING TAKING CHECKSHOTS @ 2400M & 3200M. TOOL STOOD UP @ 2060M - FREED W/ 2000LB O/PULL. | | | | | | | | | | | |
| 0.50 | 0730 | 02 - 25 | ATTEMPT TO RECORD GR CORRELATION X 2 F/ 3450 - 3390M - NO GO. TOOL STICKING W/ 1500 - 3000LB O/PULLS TO FREE. | | | | | | | | | | | |
| 1.00T | 0800 | 02 - 25 | TOOLSTRING STUCK @ 3403M. WORK STRING W/ MAX LINE PULL OF 7000LBS (NORMAL LOGGING TENSION - 3400LBS). | | | | | | | | | | | |
| 0.50T | 0900 | 02 - 25 | TOOLSTRING FREE. CONT TO POOH @ 4000 FT/HR. TOOK 2000LB & 2600LB O/PULLS @ 3346M & 3107M RESPECTIVELY. | | | | | | | | | | | |
| 3.50T | 0930 | 02 - 25 | TOOLSTRING CABLEHEAD STUCK @ +/-3077M, TOP GEOPHONE +/-3090M (BOTH W/LINE DEPTHS). WORK STRING W/ MAX LINE PULL | | | | | | | | | | | |
| | | 02 - 25 | OF 7000LBS. FIRE AIR GUN & MONITOR SIGNAL IN ATTEMPT TO DETERMINE STUCK POINT. | | | | | | | | | | | |
| 2.50T | 1300 | 02 - 25 | TOOLSTRING FREED WHILE HOLDING 7000LBS LINE PULL. COMMUNICATION W/ TOOLSTRING CONFIRMED. POOH TO SURFACE. | | | | | | | | | | | |
| 1.50T | 1530 | 02 - 25 | L/O READ 8-LEVEL DELTA VSP TOOLSTRING. NO OBVIOUS SIGNS OF DAMAGE. R/D W/LINE. | | | | | | | | | | | |
| 4.50T | 1700 | 02 - 05 | M/U & TIH W/ 8.1/2" WIPER TRIP BHA TO CSG SHOE @ 1343M. FILL PIPE & BREAK CIRC W/ 120 RPM, 323 LPM EVERY 20 STD. | | | | | | | | | | | |
| 1.00 | 2130 | 02 - 21 | SLIP & CUT DRILL LINE. | | | | | | | | | | | |
| 0.50T | 2230 | 02 - 01 | CIRC & COND MUD @ SHOE W/ UP TO 2010 LPM, 151 BAR, 112 RPM, 8000 N.M TORQ. | | | | | | | | | | | |
| 1.00T | 2300 | 02 - 05 | TIH W/ 8.1/2" WIPER TRIP BHA F/ 1343 - 1900M. FILL PIPE & BREAK CIRC W/ 120 RPM, 323 LPM EVERY 20 STD. | | | | | | | | | | | |
| Safety: PAINTER RECEIVED HOT WATER BURN TO NECK FROM WASH DOWN GUN. | | | | | | | | | | | | | | |
| 24 Hr Summary: P/U & RIH VSP TOOLSTRING. TOOL STUCK WHILE ATTEMPTING TO CORRELATE. POOH W/ VSP STRING & TIH W/ WIPER TRIP ASSY. | | | | | | | | | | | | | | |
| Projected Operations: TIH TO TD. CIRC & COND MUD & POOH. R/U & RUN VSP & REMAINING WIRELINE LOGS. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 25, DOLPHIN - 53, DOLPHIN SERVICE - 9 | | | | | | | | | | DAYS SINCE LAST LTI - 77 | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 12 (3 FULL & 9 EMPTY). | | | | | | | | | | | | | | |
| DAILY FE COST: 2,717,083 NOK | | | | | TOTAL FE COSTS: 22,537,269 NOK | | | | | | | | | |
| 05:30 HRS: CIRC & COND MUD @ 3660M. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,717,083 | | Incidents: FIRST AID | | | | | | | |
| Cum Mud Cost: KR3,187,232 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR106,230,943 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 210.0 | | Potable Water: 450.0 | | Fuel: 280.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 - 0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 11-AUG-2001 | | Page: 1 Of 1 | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------------------|--|--|--|--|--|------------------------------|--|--|--|-----------------------------|--|-----------------|--|----------------------------|--|---------------------------------|--|----------|--|------------------------------------|--|-----------|--|---------|--|--------|--|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | | | | | | | | | | | | | | |
| DOL: 27 | | DFS: 22 | | Spud Date: 22-JUL-2001 | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | | | | | | | | | | | | | | | |
| Torq: 8000 | | Drag: 4.0 | | Rot Wgt: 134.0 | | P/U Wgt: 138.0 | | Slack Off Wgt: 134.0 | | Wind: 4 | | Seas: 1.0 / 2.0 | | Bar: 748 | | POB: 92 | | | | | | | | | | | | | |
| Last Casing Size: 339.7 mm | | | | Set At: 1374.3m MD 1372.1m TVD | | | | Shoe Test: 1841 EMW | | | | Leakoff? y | | | | | | | | | | | | | | | | | |
| Cum Rot Hrs On Casing: 134.6 | | | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | | | % Remaining: | | | | | | | | | | | | | | | | | |
| Liner Size: 0.0 | | | | Set At: 0.0 MD 0.0 TVD | | | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | | | | | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | | | Type: MINERAL OIL BASED | | | | Sample From: PIT | | Wt: 1600 | | FV: 100 | | PV: 36 | | YP: 9.5 | | Gel: 7 / 9 | | | | | | | | | | | |
| WL API: 0.0 | | HIHP: 2.5 | | FC (mm) API: 0.0 | | HIHP: 1.0 | | Solids: 23.80 | | % Oil: 73.00 | | % Water: 27.00 | | % Sand: 1.50 | | MBT: | | Ph: | | | | | | | | | | | |
| Pm: 0.00 | | Pf/Mf: 0.00 / 0.00 | | Carb: | | Cl: 32,500 | | Ca: | | Bent: | | Solids %HG/LG: 18.40 / 5.40 | | %DS/Bent: / | | | | | | | | | | | | | | | |
| 50 1KG OTHER | | 350 1KG CA CARB CRSE | | 125 1KG CA CARB FINE | | 300 1KG CA CARB MED | | 2100 1KG CA CHLOR | | 88% | | | | | | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: MAX GAS DURING B/U - 6.4% FROM 2100M. | | | | | | | | | | | | | | | | | | | |
| Bit Number | | IADC | | Size | | Manufacturer | | Serial number | | Jets (Quantity - Size) | | | | TFA | | MD In | | MD Out | | TVD Out | | | | | | | | | |
| 9 RR-1 | | M333 | | 215.9 | | HUGHES | | 0323129 | | 4 - 15.9 / - 0.0 / - 0.0 / - 0.0 / - 0.0 | | | | 792.3 | | 3667.0 m | | 3667.0 m | | 3662.4 m | | | | | | | | | |
| | | | | | | | | | | - / - / - / - / - | | | | 0 | | | | | | | | | | | | | | | |
| Type | | Meters | | Hours | | WOB | | RPM | | Motor RPM | | I-Row | | O-Row | | DC | | Loc | | B | | G | | Char | | ?Pull | | Cost/m | |
| BD445HA | | 0.0 | | 0.0 | | 0.0/0.0 | | 120 / | | | | 1 | | 1 | | WT | | XA | | X | | I | | BT | | TD | | 0.00 | |
| | | | | | | / | | / | | | | | | | | | | | | | | | | | | | | | |
| Total Length of BHA: 253.66 m | | | | BHA Description: 8.1/2" BD445HA PDC BIT - NB STAB (C/W FLOAT) - 6.1/2" DC - 8.1/2" STRING STAB | | | | | | | | | | | | | | | | | | | | | | | | | |
| - 5 X 6.1/2" DC - 12 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | | | | | | | | | | | | | | | Hrs On Jars: 174.7 | | | | Hours Since Last Inspection: 174.7 | | | | | | | |
| Bit Num | | Liner | | | | Stroke | | | | SPM | | Press. | | M3/Min | | Jet Vel | | DP Av | | DC Av | | Bit kW | | BHHP/SQIN | | Pump kW | | | |
| 9 RR-1 | | 152 / 152 / 152 | | | | 304.8 / 304.8 / 304.8 | | | | 74 / 75 / | | 280 | | 2.40 | | 50.47 | | 100.25 | | 157.89 | | 0.00 | | 0.0 | | 11.30 | | | |
| | | / / / | | | | / / / | | | | / / / | | | | | | | | | | | | | | | | | | | |
| Survey MD | | Angle | | Azimuth | | Direction | | TVD | | N/S Coordinates | | | | E/W Coordinates | | | | Vertical Section | | | | DLS | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Hours | | From | | Act-Cat | | Operations Covering 24 Hours Ending at Midnight | | | | | | | | | | Total Hours Reported: 24.0 | | | | | | | | | | | | | |
| 3.00T | | 0000 | | 02 - 05 | | CONT TIH W/ 8.1/2" WIPER TRIP BHA F/ 1900 - 3600M. FILL PIPE & BREAK CIRC W/ 120 RPM, 323 LPM EVERY 20 STD. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 05 | | CIRC PRESS W/ 20 SPM, 232 LPM @ 2466M - 22.4 BAR, 3040M - 24.8 BAR, 3560M - 27.6 BAR. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00T | | 0300 | | 02 - 04 | | WASH & REAM IN HOLE F/ 3600 - 3660M W/ 120 RPM, 7000 - 8000 N.M TORQ. STAGE PUMPS TO 130 SPM, 2100 LPM, 211 BAR. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 04 | | WASH IN HOLE W/ 650 LPM & TAG TD W/ 2.3MT @ 3667M (TIDE CORRECTED) - NO FILL. P/U - 138MT, S/O & FRWT - 134MT. | | | | | | | | | | | | | | | | | | | | | | | |
| 3.00T | | 0400 | | 02 - 01 | | CIRC 2.5 X BTMS UP WHILE WORKING SIND F/ 3665 - 3648M W/ 2400 LPM, 280 BAR, 120 RPM, 6000 - 7000 N.M TORQ. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 01 | | MAX GAS PEAK OF 6.4% SEEN FROM +/- 2100M. MAX GAS PEAK @ BTMS UP - 5%. BOOST RISER AFTER BTMS UP. | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 01 | | TOTAL OF 1.4MT OF CUTTINGS RECOVERED F/ HOLE DURING CIRCULATING PERIOD. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00T | | 0700 | | 02 - 05 | | TAKE SCR'S & FLUSH CHOKE & KILL LINES. F/CHECK - STATIC. PULL 2 STDS WET TO 3616M W/OUT PROBLEM. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00T | | 0800 | | 02 - 20 | | MAIN HYD HOSE BURST ON UPPER FINGERBOARD RACKING ARM. CIRC W/ 2350 LPM, 266 BAR, 120 RPM WHILE REPLACE SAME. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50T | | 0900 | | 02 - 01 | | TRIP BACK IN HOLE 2 STDS & TAG TD @ 3667M - NO FILL. CONT TO CIRC W/ 2350 LPM, 166 BAR, 120 RPM WHILE WORKING | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 01 | | PIPE F/ 3647 - 3666M. INCREASE IN CAVINGS NOTED WHEN JETTING HEADER BOX. BOOST RISER & JET HEADER BOX AGAIN - OK | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50T | | 1030 | | 02 - 05 | | F/CHECK - STATIC. PULL 5 STDS WET - OK. | | | | | | | | | | | | | | | | | | | | | | | |
| 1.50T | | 1100 | | 02 - 05 | | F/CHECK - STATIC. PUMP 4.2M3, 1.85SG SLUG & POOH F/ 3530 - 2902M. NO EXCESS DRAG OR OVERFULLS. | | | | | | | | | | | | | | | | | | | | | | | |
| 0.50T | | 1230 | | 02 - 20 | | BOLT & WASHER F/ TOP DRIVE BELL GUIDE WORKED LOOSE & FELL. BOLT LANDED ON UPPER ARM & WASHER HIT DOG HOUSE ROOF | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | 02 - 20 | | WINDOW CAUSING IT TO CRACK. SHUT DOWN OPERATIONS & INVESTIGATE SAME. | | | | | | | | | | | | | | | | | | | | | | | |
| Safety: BOLT & WASHER FROM TOP DRIVE BELL GUIDE WORKED LOOSE & FELL. BOLT LANDED ON UPPER ARM, WASHER HIT DOG ROOF WINDOW. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 Hr Summary: TIH TO TD. CIRC HOLE CLEAN & COND MUD. POOH, R/U SCHLUM W/LINE & RIH W/ MDT. COMMENCE TAKING PRE-TEST PRESSURES. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Projected Operations: TAKE MDT FLUID SAMPLES & POOH. RIH W/ VSP & TAKE CHECKSHOTS & PERFORM WALKAWAY. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 25, DOLPHIN - 53, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 78 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.5DEG, ROLL 0.6DEG; CUTTING SKIPS ON BOARD: 24 (4 FULL & 20 EMPTY). | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAILY FE COST: 2,705,018 NOK TOTAL FE COSTS: 25,242,287 NOK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 05:30 HRS: TAKING MDT FLUID SAMPLE @ 3091.2M. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | | | Daily Tangible Cost: | | | | Daily Well Cost: KR2,705,018 | | | | Incidents: NEAR MISS | | | | | | | | | | | | | | | | | |
| Cum Mud Cost: KR3,245,694 | | | | Cum Tangible Cost: KR1,747,951 | | | | Cum Well Cost: KR108,935,961 | | | | Total Appr: KR134,000,000 | | | | | | | | | | | | | | | | | |
| Drill Water: 190.0 | | | | Potable Water: 435.0 | | | | Fuel: 266.0 | | | | Bulk Weight: 159.0 | | | | Neat Cement: 227.0 | | | | Blended: | | | | | | | | | |
| Country: NORWAY | | | | | | Rig: BYFORD DOLPHIN | | | | | | Rig Phone: 52 88 03 35 | | | | | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | | | | | | |
| Field: PL259 | | | | | | Lease: PL259 | | | | | | Well No: 6506/3-1 | | | | | | Well ID: UB5908 -0 | | | | | | | | | | | |
| API No: 6506/3-1 | | | | | | AFE No: KWENO-650631-001 | | | | | | Date: 12-AUG-2001 | | | | | | Page: 1 Of 2 | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | |
|---|--------------------|---|--|--------------------------|------------------------------|------------------------------|----------------|---------------------------------|----------------------|--|--|-----------|---------|--------|------------------------------------|--|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | | |
| DOL: 27 | DFS: 22 | Spud Date: 22-JUL-2001 | | | Daily Footage: 0.0 | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | | | |
| Torq: 8000 | Drag: 4.0 | Rot Wgt: 134.0 | P/U Wgt: 138.0 | Slack Off Wgt: 134.0 | Wind: 4 | Seas: 1.0 / 2.0 | Bar: 748 | POB: 92 | | | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | | | |
| Cum Rot Hrs On Casing: 134.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1600 | FV: 100 | PV: 36 | YP: 9.5 | Gel: 7 / 9 | | | | | | |
| WL | API: 0.0 | HIHP: 2.5 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 23.80 | % Oil: 73.00 | % Water: 27.00 | % Sand: 1.50 | MBT: Ph: | | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 32,500 | Ca: | Bent: | Solids %HG/LG: 18.40 / 5.40 | | %DS/Bent: / | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: MAX GAS DURING B/U - 6.4% FROM 2100M. | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | | |
| | | | / | / | | | | | | | | | | | | |
| | | | / | / | | | | | | | | | | | | |
| Total Length of BHA: 253.66 m | | | | | | | | | | | BHA Description: 8.1/2" BD445HA PDC BIT - NB STAB (C/W FLOAT) - 6.1/2" DC - 8.1/2" STRING STAB | | | | | |
| - 5 X 6.1/2" DC - 12 X 5" HWDP - 6.1/2" JARS - 8 X 5" HWDP | | | | | | | | | | | Hrs On Jars: 174.7 | | | | Hours Since Last Inspection: 174.7 | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | | / / | | / / | | | | | | | | | | | |
| | / / | | / / | | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | | | |
| 4.50 | 1300 | 02 - 05 | CONT TO POOH F/ 2902M TO SURFACE. F/CHECK @ SHOE & BOP - BOTH STATIC. | | | | | | | | | | | | | |
| 2.00 | 1730 | 02 - 25 | R/U TO RUN W/LINE. P/U & M/U SCHLUM MDT TOOL STRING (NOTE: SEA STATE TOO HIGH FOR WALKAWAY VSP W/ HIGHLAND STAR) | | | | | | | | | | | | | |
| 1.50 | 1930 | 02 - 25 | RIH W/ SCHLUM MDT TOOL STRING & CORRELATE ON DEPTH @ +/- 1600M (REF LOG IS AIT-PEX-HNGS OF 10TH AUG 2001). | | | | | | | | | | | | | |
| 2.50 | 2100 | 02 - 25 | TAKE PRE-TEST W/ MDT F/ 1655 - 1732.5M (W/LINE DEPTH). 10 GOOD TESTS F/ 10 TOOL OPENINGS - NO LOST SEALS. | | | | | | | | | | | | | |
| 0.50 | 2330 | 02 - 25 | RE-CORRELATE & ATTEMPT TO TAKE FLUID SAMPLE @ 1673M & 1673.5M (W/LINE DEPTH) - NO GO (SLOW PRESS BUILD UP). | | | | | | | | | | | | | |
| | | 02 - 25 | | | | | | | | | | | | | | |
| | | 02 - 25 | NOTE: BLUE POD PILOT HOSE CONTROLLING CLOSE FUNCTION ON LOWER INNER CHOKE LEAKING. | | | | | | | | | | | | | |
| | | 02 - 25 | FUNCTION PLACED IN BLOCK POSITION. | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | | |
| Safety: BOLT & WASHER FROM TOP DRIVE BELL GUIDE WORKED LOOSE & FELL. BOLT LANDED ON UPPER ARM, WASHER HIT DOG ROOF WINDOW. | | | | | | | | | | | | | | | | |
| 24 Hr Summary: TIH TO ID. CIRC HOLE CLEAN & COND MUD. POOH, R/U SCHLUM W/LINE & RIH W/ MDT. COMMENCE TAKING PRE-TEST PRESSURES. | | | | | | | | | | | | | | | | |
| Projected Operations: TAKE MDT FLUID SAMPLES & POOH. RIH W/ VSP & TAKE CHECKSHOTS & PERFORM WALKAWAY. | | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,705,018 | | | Incidents: NEAR MISS | | | | | | | | |
| Cum Mud Cost: KR3,245,694 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR108,935,961 | | | Total Appr: KR134,000,000 | | | | | | | | |
| Drill Water: 190.0 | | Potable Water: 435.0 | | Fuel: 266.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: MOORE/BJORHEIM/MH | | | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 12-AUG-2001 | | Page: 2 Of 2 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|------------------------------|------------------------------|---------------------------------|----------------------------------|----------------------------|------------------------------|---------|------|-------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBDT: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 28 | DFS: 23 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 6 | Seas: 1.0 / 2.0 | | Bar: 747 | POB: 92 | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 134.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | % Remaining: | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1600 | FV: 100 | PV: 36 | YP: 9.5 | Gel: 7 / 9 | | | | |
| WL | API: 0.0 | HIHP: 2.5 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 25.00 | % Oil: 73.00 | % Water: 27.00 | % Sand: 1.50 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: 32,000 | Ca: | Bent: | Solids %HG/LG: 18.40 / 5.40 | | %DS/Bent: / | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 0.50 | 0000 | 02 - 25 | RESET MDT TOOL X 2 @ 1674M & 1674.5M IN ATTEMPT TO TAKE BRYGGE FLUID SAMPLE - NO GO (HIGH DRAWDOWN & PUMP STALL) | | | | | | | | | | | |
| 2.00 | 0030 | 02 - 25 | RIH W/ SCHLUM MDT TOOL STRING & CORRELATE ON DEPTH @ +/- 3100M (REF LOG IS AIT-PEX-HNGS OF 10TH AUG 2001). | | | | | | | | | | | |
| | | 02 - 25 | TAKE LYSING PRE-TESTS W/ MDT F/ 3091.2 - 3107.2M (W/L). 5 GOOD TESTS F/ 5 TOOL OPENINGS - NO LOST SEAL. | | | | | | | | | | | |
| | | 02 - 25 | MAX FORMATION PRESS IN BRYGGE - 1.535 SG & IN LYSING - 1.423 SG. | | | | | | | | | | | |
| 1.00 | 0230 | 02 - 25 | SET MDT TOOL @ 3091.9M (W/L) & ATTEMPT TO TAKE LYSING FLUID SAMPLE - NO GO (HIGH DRAWDOWN & PUMP STALLING). | | | | | | | | | | | |
| 1.00 | 0330 | 02 - 25 | SET MDT TOOL @ 3091.4M (W/L) & ATTEMPT TO TAKE LYSING FLUID SAMPLE - NO GO (LOSS OF TELEMETRY W/ MDT TOOL). | | | | | | | | | | | |
| 5.50 | 0430 | 02 - 25 | SET MDT TOOL @ 3091.2M (W/L) & TAKE LYSING FLUID SAMPLE - OK. FILL 3 X 450CC SAMPLE BOTTLES W/ WATER SAMPLES. | | | | | | | | | | | |
| 1.50 | 1000 | 02 - 25 | CLOSE TOOL & COMMENCE POOH W/ SCHLUM MDT TOOLSTRING. NO O/PULL SEEN WHEN PULLING FREE FROM FORMATION. | | | | | | | | | | | |
| 1.00 | 1130 | 02 - 25 | EXTRACT SAMPLE BOTTLES @ SURFACE & R/D SCHLUM MDT TOOLSTRING. | | | | | | | | | | | |
| 1.50 | 1230 | 02 - 25 | CHANGE CABLE HEAD FOR READ VSP RUN. P/U & M/U READ 8-LEVEL DELTA VSP TOOLSTRING. | | | | | | | | | | | |
| 2.00 | 1400 | 02 - 25 | RIH W/ READ VSP TOOLSTRING TAKING CHECKSHOTS @ 1280M, 2400M & 3200M (W/L). NO HOLE PROBLEMS ENCOUNTERED. | | | | | | | | | | | |
| 0.50 | 1600 | 02 - 25 | CORRELATE TOOLSTRING ON DEPTH OVER LYSING FORMATION (REF LOG IS AIT-PEX-HNGS OF 10TH AUG 2001). | | | | | | | | | | | |
| 1.50 | 1630 | 02 - 25 | START RECORDING VSP SURVEY F/ 3523M (W/L) TAKING SHOTS @ 10M INTERVALS. NO HOLE PROBLEMS ENCOUNTERED. | | | | | | | | | | | |
| 4.00 | 1800 | 02 - 25 | START RECORDING VSP WALKAWAY SURVEY @ 2898M (W/L TOP GEOPHONE DEPTH) UTILISING THE 'HIGHLAND STAR'. | | | | | | | | | | | |
| 2.00 | 2200 | 02 - 25 | CONT RECORDING VSP SURVEY F/ 2898 - 2240M (W/L) TAKING SHOTS @ 10M INTERVALS. NO HOLE PROBLEMS ENCOUNTERED. | | | | | | | | | | | |
| Safety: TBT PRIOR TO EXTRACTING PVT SAMPLE BOTTLES FROM MDT TOOL. | | | | | | | | | | | | | | |
| 24 Hr Summary: COMPLETE MDT PRE-TESTS & TAKE LYSING FLUID SAMPLE. R/U & RIH VSP TOOLSTRING. PERFORM VSP SURVEY & WALKAWAY. | | | | | | | | | | | | | | |
| Projected Operations: COMPLETE VSP SURVEY. R/U & RUN SIDEWALL CORES. R/D WIRELINE. P/U & M/U 3.1/2" CMT STINGER. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 5, SERVICE - 25, DOLPHIN - 53, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 79 | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.7DEG; CUTTING SKIPS ON BOARD: 24 (4 FULL & 20 EMPTY). | | | | | | | | | | | | | | |
| DAILY FE COST: 2,802,288 NOK TOTAL FE COSTS: 28,044,575 NOK | | | | | | | | | | | | | | |
| 05:30 HRS: RIH W/ SIDEWALL CORE GUNS. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR58,462 | | Daily Tangible Cost: | | | Daily Well Cost: KR2,802,288 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR3,304,156 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR111,738,249 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 160.0 | | Potable Water: 410.0 | | Fuel: 261.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/BJORHEIM/MH | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 13-AUG-2001 | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|---|--------------------|------------------------------|------------------------------|---------------------------------|----------------------------------|----------------------------|---|---------|------|-------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 0.0 | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 29 | DFS: 24 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 0.0 | P/U Wgt: 0.0 | Slack Off Wgt: 0.0 | Wind: 6 | Seas: 1.0 / 2.0 | | Bar: 756 | POB: 89 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 134.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1600 | FV: 100 | PV: 36 | YP: 9.5 | Gel: 7 / 9 | | | | |
| WL API: 0.0 | HIHP: 2.5 | FC (mm) API: 0.0 | HIHP: 1.0 | Solids: 25.00 | % Oil: 73.00 | % Water: 27.00 | % Sand: 1.50 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: 32,000 | Ca: | Bent: | Solids %HG/LG: 18.40 / 5.40 | | %DS/Bent: / | | | | | | |
| Drlg Gas: 0 Max Gas: 0 Conn Gas: Trip Gas: 0 Trip Cl: Remarks: | | | | | | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 444.04 m | | | | | | | | | | BHA Description: MULE SHOE - 47 X JNTS 3.1/2" PH-6 TUBING - X/OVER TO 4.1/2" IF | | | | |
| Hrs On Jars: | | | | | | | Hours Since Last Inspection: | | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 4.00 | 0000 | 02 - 25 | CONT RECORDING VSP SURVEY F/ 2240 - 790M (W/L) TAKING SHOTS @ 10M INTERVALS. NO HOLE PROBLEMS ENCOUNTERED. | | | | | | | | | | | |
| 2.00 | 0400 | 02 - 25 | POOH & L/O READ 8 LEVEL VSP TOOLSTRING. | | | | | | | | | | | |
| 0.50 | 0600 | 02 - 26 | POOR INSULATION ON SCHLUM CABLEHEAD. RE-BUILD SAME PRIOR TO P/U SIDEWALL COREGUNS. | | | | | | | | | | | |
| 1.50 | 0630 | 02 - 26 | HOLD TBT. ENTER RADIO SILENCE, P/U & RIH TO BELOW BOP W/ 2 X SCHLUM SIDEWALL COREGUNS. 60 SHOTS IN TOTAL. | | | | | | | | | | | |
| 2.00 | 0800 | 02 - 26 | RIG OUT OF RADIO SILENCE. CONT RIH W/ COREGUNS. CORRELATE @ +/-3450M TO REF LOG AIT-PEX-HNGS OF 10TH AUG 2001. | | | | | | | | | | | |
| 5.50 | 1000 | 02 - 26 | SHOOT SIDEWALL CORES & CORRELATE AS REQ'D F/ 3659 - 1447M. 53 SHOTS FIRED IN TOTAL. | | | | | | | | | | | |
| 1.00 | 1530 | 02 - 26 | POOH W/ SIDEWALL COREGUNS TO BELOW BOPS. ENTER RADIO SILENCE. | | | | | | | | | | | |
| 0.50 | 1630 | 02 - 26 | POOH, REMOVE MISFIRED IGNITERS, DISCONNECT CABLEHEAD & COME OUT OF RADIO SILENCE. L/O COREGUNS. | | | | | | | | | | | |
| | | 02 - 26 | 53 SHOTS ATTEMPTED, 29 CORES RECOVERED, 2 EMPTY BARRELS, 8 MISFIRES & 14 LOST BARRELS - 55% RECOVERY. | | | | | | | | | | | |
| 1.00 | 1700 | 02 - 26 | R/D SCHLUM W/LINE & CLEAR RIG FLOOR FOR RUNNING CEMENT STINGER. | | | | | | | | | | | |
| 5.00 | 1800 | 01 - 19 | R/U HANDLING GEAR TO RUN CEMENT STINGER. P/U & M/U MULE SHOE & 47 JNTS OF 3.1/2", PH-6 TUBING (AVE. 20 JNT/HR). | | | | | | | | | | | |
| 1.00 | 2300 | 01 - 19 | C/O HANDLING GEAR & TIH W/ 5" DP F/ 444M TO INSIDE SHOE @ 1333M. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: RADIO SILENCE IN PLACE & TBT HELD PRIOR TO ARMING & RIH WITH COREGUNS. | | | | | | | | | | | | | | |
| 24 Hr Summary: COMPLETE VSP SURVEY. M/U & RIH HOLE SIDEWALL COREGUNS. ATTEMPT 53 CORES - 19 RECOVERED. M/U CEMENT STINGER. | | | | | | | | | | | | | | |
| Projected Operations: RIH W/ CEMENT STINGER. CIRC & COND MUD. SET CEMENT PLUGS AS PER ABANDONMENT PROGRAM. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 4, SERVICE - 24, DOLPHIN - 52, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 80 | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.7DEG; CUTTING SKIPS ON BOARD: 19 (6 FULL & 13 EMPTY). | | | | | | | | | | | | | | |
| DAILY FE COST: 4,193,846 NOK TOTAL FE COSTS: 32,238,421 NOK | | | | | | | | | | | | | | |
| 05:30 HRS: SET CEMENT PLUG #1 F/ 3190 - 3025M. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR65,962 | | Daily Tangible Cost: | | | Daily Well Cost: KR4,885,842 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR3,370,118 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR118,179,219 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 100.0 | | Potable Water: 385.0 | | Fuel: 396.0 | | Bulk Weight: 159.0 | | Neat Cement: 227.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 14-AUG-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|--------------------------------|------------------------------|---------------------------------|----------------------------------|------------------------------|----------------------------|---------|-----------|---------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 1274.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 30 | DFS: 25 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 6000 | Drag: 1.0 | Rot Wgt: 113.0 | P/U Wgt: 114.0 | Slack Off Wgt: 113.0 | Wind: 5 | Seas: 1.0 / 2.0 | | Bar: 758 | POB: 89 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 136.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1610 | FV: 100 | PV: 41 | YP: 10.5 | Gel: 7 / 10 | | | | |
| WL | API: 0.0 | HIHP: 2.4 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 25.00 | % Oil: 72.00 | % Water: 28.00 | % Sand: 1.50 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 18.30 / 5.60 | | %DS/Bent: / | | | | | |
| 26 1MT BARITE | | 500 1KG OTHER | | 2400 1LTR OTHER | | 125 1KG CA CARB FINE | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 444.04 m | | BHA Description: MULE SHOE - 47 X JNTS 3.1/2" PH-6 TUBING - X/OVER TO 4.1/2" IF | | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| | / / | | / / | | / / | | | | | | | | | |
| | / / | | / / | | / / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 0.50 | 0000 | 01 - 19 | BREAK CIRC INSIDE SHOE @ 1333M & STAGE PUMPS UP TO 1020 LPM, 47 BAR. | | | | | | | | | | | |
| 2.50 | 0030 | 01 - 19 | CONT TO TIH W/ 5" DP F/ 1333 - 3200M. | | | | | | | | | | | |
| 2.00 | 0300 | 01 - 19 | BREAK CIRC & STAGE PUMPS TO 2280 LPM, 276 BAR, 150 RPM, 6000 N.M TORQ. CIRC 1 X B/U. MAX GAS 1.58% SEEN @ B/U. | | | | | | | | | | | |
| 0.50 | 0500 | 01 - 19 | M/U CMT STAND & BREAK CIRC THRU SAME W/ CMT UNIT. PRESS TEST LINES TO 250 BAR / 5 MINS - OK. | | | | | | | | | | | |
| 0.50 | 0530 | 01 - 19 | PUMP 5M3 TUNED SPACER @ 0.8M3/MIN W/ CMT UNIT. MIX & PUMP 6.64M3, 1.9SG SLURRY USING 4.0M3 MIXWATER @ 0.8M3/MIN. | | | | | | | | | | | |
| | | 01 - 19 | PUMP 0.63M3 (+0.20M3 TO CLEAR LINES) OF TUNED SPACER. | | | | | | | | | | | |
| 0.50 | 0600 | 01 - 19 | DISPLACE SPACER & CMT W/ 24.2M3 MUD USING RIG PUMPS @ 1800 LPM, 200 BAR. UNDERDISPLACE PLUG BY 0.75M3. | | | | | | | | | | | |
| | | 01 - 19 | PLUG #1 SET F/ 3190 - 3025M. | | | | | | | | | | | |
| 2.50 | 0630 | 01 - 19 | POOH W/ 5" DP F/ 3190 - 1791M. | | | | | | | | | | | |
| 1.50 | 0900 | 01 - 20 | UNABLE TO RELEASE DRAWWORKS PARKING BRAKE. TROUBLE SHOOT & REPAIR SAME. | | | | | | | | | | | |
| 1.00 | 1030 | 01 - 19 | DROP DP WIPER DART, M/U CMT STAND, DISPLACE DART & CIRC B/U W/ 2725 LPM, 284 BAR. | | | | | | | | | | | |
| 1.00 | 1130 | 01 - 19 | PRESS TEST LINES TO 175 BAR / 5 MINS - OK. MIX & PUMP 10.98M3, 1.9SG SLURRY USING 6.55M3 MIXWATER @ 1M3/MIN. | | | | | | | | | | | |
| | | 01 - 19 | PUMP 0.20M3 DRILLWATER TO CLEAR LINES. DISPLACE CMT W/ 11.8M3 MUD USING RIG PUMPS @ 2325 LPM, 192 BAR. | | | | | | | | | | | |
| | | 01 - 19 | UNDERDISPLACE PLUG BY 0.75M3. | | | | | | | | | | | |
| | | 01 - 19 | PLUG #2 SET F/ 1791 - 1491M. | | | | | | | | | | | |
| Safety: WEEKLY MUSTER DRILL & SAFETY MEETING HELD. | | | | | | | | | | | | | | |
| 24 Hr Summary: RIH TO 3200M. CIRC & COND MUD. SET 3 X CMT PLUG, 3190 - 3025M, 1791 - 1491M & 1491 - 1274M. POOH & L/O DP. | | | | | | | | | | | | | | |
| Projected Operations: TIH, WEIGHT & P/TEST CMT PLUG #3. SET PLUG #4 F/ 661 - 411M. DISPLACE WELL TO SEAWATER, POOH & TEST PLUG #4. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 24, DOLPHIN - 52, DOLPHIN SERVICE - 10 DAYS SINCE LAST LTI - 81 | | | | | | | | | | | | | | |
| HEAVE: 0.2M, PITCH 0.4DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 19 (7 FULL & 12 EMPTY). | | | | | | | | | | | | | | |
| DAILY FE COST: 2,189,024 NOK | | | | | TOTAL FE COSTS: 34,427,445 NOK | | | | | | | | | |
| 05:30 HRS: POOH W/ 5" DP TO 411M. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR65,962 | | Daily Tangible Cost: | | | Daily Well Cost: KR4,505,305 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR3,436,080 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR122,674,174 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 440.0 | | Potable Water: 490.0 | | Fuel: 386.0 | | Bulk Weight: 133.0 | | Neat Cement: 187.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 15-AUG-2001 | | Page: 1 Of 2 | | | | |

| | | | | | | | | | | | | | | |
|--|----------------------|---|---|----------------------|------------------------------|-----------------------|------------------------------|---------------------------|----------------------------|-------------|---------|------|-------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 1274.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 30 | DFS: 25 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 6000 | Drag: 1.0 | Rot Wgt: 113.0 | P/U Wgt: 114.0 | Slack Off Wgt: 113.0 | Wind: 5 | Seas: 1.0 / 2.0 | | Bar: 758 | POB: 89 | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 136.6 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: MINERAL OIL BASED | | | Sample From: PIT | Wt: 1610 | FV: 100 | PV: 41 | YP: 10.5 | Gel: 7 / 10 | | | | |
| WL | API: 0.0 | HIHP: 2.4 | FC (mm) | API: 0.0 | HIHP: 1.0 | Solids: 25.00 | % Oil: 72.00 | % Water: 28.00 | % Sand: 1.50 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: 29,000 | Ca: | Bent: | Solids %HG/LG: 18.30 / 5.60 | | %DS/Bent: / | | | | | |
| Drlg Gas: 0 Max Gas: 0 Conn Gas: Trip Gas: 0 Trip Cl: Remarks: | | | | | | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 444.04 m BHA Description: MULE SHOE - 47 X JNTS 3.1/2" PH-6 TUBING - X/OVER TO 4.1/2" IF | | | | | | | | | | | | | | |
| Hrs On Jars: | | | | | | | Hours Since Last Inspection: | | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 0.50 | 1230 | 01 - 19 | POOH W/ 5" DP F/ 1791 - 1491M. | | | | | | | | | | | |
| 1.00 | 1300 | 01 - 19 | DROP DP WIPER DART, M/U CMT STAND, DISPLACE DART & CIRC B/U W/ 2940 LPM, 290 BAR. | | | | | | | | | | | |
| 1.00 | 1400 | 01 - 19 | PRESS TEST LINES TO 175 BAR / 5 MINS - OK. PUMP 5M3 TUNED SPACER @ 1M3/MIN W/ CMT UNIT. | | | | | | | | | | | |
| | | 01 - 19 | MIX & PUMP 13.3M3, 1.9SG SLURRY USING 7.9M3 MIXWATER @ 1M3/MIN. PUMP 0.27M3 (+0.20M3 TO CLEAR LINES) OF TUNED | | | | | | | | | | | |
| | | 01 - 19 | SPACER. DISPLACE SPACER & CMT W/ 9.2M3 MUD USING RIG PUMPS @ 2816 LPM, 241 BAR. UNDERDISPLACE PLUG BY 0.75M3. | | | | | | | | | | | |
| | | 01 - 19 | PLUG #3 SET F/ 1491 - 1274M. | | | | | | | | | | | |
| 1.00 | 1500 | 01 - 19 | POOH W/ 5" DP F/ 1491 - 1095M. | | | | | | | | | | | |
| 1.00 | 1600 | 01 - 19 | DROP DP WIPER DART, M/U TOP DRIVE, DISPLACE DART & CIRC B/U W/ 3000 LPM, 280 BAR. | | | | | | | | | | | |
| 3.50 | 1700 | 01 - 19 | PUMP SLUG & POOH LAYING OUT 5" DP F/ 1096 - 444M. | | | | | | | | | | | |
| 2.50 | 2030 | 01 - 19 | C/O HANDLING GEAR & POOH LAYING OUT 3.1/2" PH-6 CEMENT STINGER F/ 444M TO SURFACE. | | | | | | | | | | | |
| 1.00 | 2300 | 01 - 19 | C/O HANDLING GEAR. P/U & M/U 5" MULESHOE & TIH W/ 5" DP TO 374M. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: WEEKLY MUSTER DRILL & SAFETY MEETING HELD. | | | | | | | | | | | | | | |
| 24 Hr Summary: RIH TO 3200M. CIRC & COND MUD. SET 3 X CMT PLUG, 3190 - 3025M, 1791 - 1491M & 1491 - 1274M. POOH & L/O DP. | | | | | | | | | | | | | | |
| Projected Operations: TIH, WEIGHT & P/TEST CMT PLUG #3. SET PLUG #4 F/ 661 - 411M. DISPLACE WELL TO SEAWATER, POOH & TEST PLUG #4. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| Daily Mud Cost: KR65,962 Daily Tangible Cost: Daily Well Cost: KR4,505,305 Incidents: NO INCIDENT REPORTED | | | | | | | | | | | | | | |
| Cum Mud Cost: KR3,436,080 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR122,674,174 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 440.0 | Potable Water: 490.0 | Fuel: 386.0 | Bulk Weight: 133.0 | Neat Cement: 187.0 | Blended: | | | | | | | | | |
| Country: NORWAY | Rig: BYFORD DOLPHIN | Rig Phone: 52 88 03 35 | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | | | | | | |
| Field: PL259 | Lease: PL259 | Well No: 6506/3-1 | Well ID: UB5908 -0 | | | | | | | | | | | |
| API No: 6506/3-1 | | AFE No: KWENO-650631-001 | | | Date: 15-AUG-2001 | Page: 2 Of 2 | | | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|--------------------------------|------------------------------|----------------------------|------------------------|----------------------------------|------------------------------|----------------------------|-----------|---------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBD: 411.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 31 | DFS: 26 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 15 | Seas: 1.0 / 2.0 | | Bar: 752 | POB: 89 | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 138.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | % Remaining: | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | | | | 0.0 TVD | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1001 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL | API: 0.0 | HIHP: 0.0 | FC (mm) | API: 0.0 | HIHP: 0.0 | Solids: 0.00 | % Oil: 0.00 | % Water: 0.00 | % Sand: 0.00 | MBT: | Ph: | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: 0.00 / 0.00 | | %DS/Bent: / | | | | | |
| 400 1LITROHER 8 1m3 BASE FLUID | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | |
| | | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| | / | / | / | / | / | / | | | | | | | | |
| | / | / | / | / | / | / | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | | DLS | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 24.0 | | | |
| 1.50 | 0000 | 01 - 19 | CONT TIH W/ 5" DP F/ 374 - 1267M. WASH DOWN W/ 300 LPM, 3 BAR & TAG TOP OF CMT W/ 5 MT @ 1281M. | | | | | | | | | | | |
| 1.00 | 0130 | 01 - 19 | PUMP SLUG & POOH W/ 5" DP F/ 1281 - 661M. | | | | | | | | | | | |
| 0.50 | 0230 | 01 - 19 | L/O 2 X SINGLE & M/U TOP DRIVE. PROVE UP FLOW PATH. | | | | | | | | | | | |
| 0.50 | 0300 | 01 - 19 | CLOSE UPPER ANNULAR & ATTEMPT TO PRESS TEST CMT PLUG #3 USING RIG PUMPS - NO GO. ANNULAR LEAKING. | | | | | | | | | | | |
| 0.50 | 0330 | 01 - 19 | CLOSE MPR & PRESS TEST CMT PLUG #3 USING SEAWATER F/ CMT UNIT TO 110 BAR / 5 MINS - OK. 0.6M3 PUMPED & RTND. | | | | | | | | | | | |
| 1.00 | 0400 | 01 - 19 | M/U CMT STAND & BREAK CIRC THRU SAME W/ CMT UNIT. PRESS TEST LINES TO 210 BAR / 5 MINS - OK. | | | | | | | | | | | |
| | | 01 - 19 | MIX & PUMP 19.3M3, 1.95SG SLURRY USING 11.2M3 MIXWATER @ 0.8M3/MIN. PUMP 0.20M3 DRILLWATER TO CLEAR LINES. | | | | | | | | | | | |
| | | 01 - 19 | DISPLACE CMT W/ 3.1M3 MUD USING RIG PUMPS @ 1200 LPM, 46 BAR. UNDERDISPLACE PLUG BY 0.75M3. | | | | | | | | | | | |
| | | 01 - 19 | PLUG #4 SET F/ 661 - 411M. | | | | | | | | | | | |
| 0.50 | 0500 | 01 - 19 | POOH W/ 5" DP F/ 661 - 411M. | | | | | | | | | | | |
| 0.50 | 0530 | 01 - 19 | CIRC B/U W/ 4500 LPM, 102 BAR. | | | | | | | | | | | |
| 1.00 | 0600 | 01 - 19 | DISPLACE CHOKE, KILL & RISER BOOSTER LINES TO SEAWATER W/ CMT UNIT. | | | | | | | | | | | |
| 2.50 | 0700 | 01 - 19 | PUMP CLEAN UP PILLS - 8M3 BASE OIL, 30M3 WEIGHTED HI-VIS PILL, 30M3 HI-VIS WASH PILL, 30M3 SOLVENT PILL & | | | | | | | | | | | |
| | | 01 - 19 | 10M3 HI-VIS CLEAN UP PILL AS PER PROGRAM. DISPLACE W/ SEAWATER @ 2265 LPM, 12 BAR, 170 RPM. 142M3 SLOPS RTN'D. | | | | | | | | | | | |
| 2.50 | 0930 | 01 - 19 | POOH LAYING OUT 5" DP F/ 411M TO SURFACE. | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: TAG & P/TEST CMT PLUG #3. POOH & SET CMT PLUG #4. CLEAN UP & DISPLACE RISER TO SEAWATER. R/U TO PULL RISER. | | | | | | | | | | | | | | |
| Projected Operations: PULL & L/O RISER. TIH WITH MOST TOOL. CUT & RETRIEVE WELLHEAD. L/O DRILL PIPE. PULL ANCHORS. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| POB: CHEVRON - 4, SERVICE - 24, DOLPHIN - 52, DOLPHIN SERVICE - 9 | | | | | | | | | | DAYS SINCE LAST LTI - 82 | | | | |
| HEAVE: 0.3M, PITCH 0.3DEG, ROLL 0.5DEG; CUTTING SKIPS ON BOARD: 19 (10 FULL & 9 EMPTY). | | | | | | | | | | | | | | |
| DAILY FE COST: 386,144 NOK | | | | | TOTAL FE COSTS: 34,813,589 NOK | | | | | | | | | |
| 05:30 HRS: POOH & L/O RISER JNT 10 OF 23. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR2,057,5 | | | Daily Tangible Cost: | | | Daily Well Cost: KR5,018,845 | | | Incidents: NO INCIDENT REPORTED | | | | | |
| Cum Mud Cost: KR5,493,640 | | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR127,683,019 | | | Total Appr: KR134,000,000 | | | | | |
| Drill Water: 420.0 | | Potable Water: 470.0 | | Fuel: 369.0 | | Bulk Weight: 133.0 | | Neat Cement: 168.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 16-AUG-2001 | | Page: 1 Of 2 | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|--------------------------|------------------------------|------------------------|----------------------------|----------------------------------|------------------------------|----------------------------|---------|-----------|---------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBDT: 411.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 31 | DFS: 26 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: 15 | Seas: 1.0 / 2.0 | | Bar: 752 | POB: 89 | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 138.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | % Remaining: | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1001 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | | HIHP: 0.0 | FC (mm) | API: 0.0 | HIHP: 0.0 | Solids: 0.00 | % Oil: 0.00 | % Water: 0.00 | % Sand: 0.00 | MBT: Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: 0.00 / 0.00 | | %DS/Bent: / | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | |
| | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | |
| | / | / | / | / | / | | | | | | | | | |
| | / | / | / | / | / | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 0.50 | 1200 | 01 - 19 | P/U & M/U UNIVERSAL TOOL C/W W/BUSHING RETRIEVAL ADAPTER. TIH, WASH DOWN, ENGAGE & PULL W/BUSH W/ 30K O/PULL. | | | | | | | | | | | |
| 2.00 | 1230 | 01 - 19 | POOH LAYING OUT 5" DP F/ 342M TO SURFACE. MEANWHILE CLOSE BSR & PRESS TEST CMT PLUG #4 W/ SEAWATER F/ CMT UNIT | | | | | | | | | | | |
| | | 01 - 19 | TO 125 BAR / 5 MINS - OK. 0.3M3 PUMPED & RTND. | | | | | | | | | | | |
| 0.50 | 1430 | 01 - 19 | L/O EMERGENCY HANG OFF TOOL F/ DERRICK. | | | | | | | | | | | |
| 2.00 | 1500 | 01 - 19 | TIH W/ 5" DP TO 364M. POOH LAYING OUT 5" DP F/ 364M TO SURFACE. | | | | | | | | | | | |
| 1.50 | 1700 | 01 - 19 | CLEAN ALL OBM F/ DRILL FLOOR & HANDLING EQUIPMENT. | | | | | | | | | | | |
| 2.00 | 1830 | 01 - 53 | R/U TO PULL DIVERTER, RISER & BOP. | | | | | | | | | | | |
| 2.00 | 2030 | 01 - 53 | PULL & L/O DIVERTER. P/U & M/U RISER HANDLING JOINT. COLLAPSE INNER BARREL & PREPARE SLIP JNT FOR PULLING. | | | | | | | | | | | |
| 1.00 | 2230 | 01 - 53 | UNLATCH BOP & PULL CLEAR OF GUIDE POSTS. SKID RIG 20M TO STARBOARD. | | | | | | | | | | | |
| 0.50 | 2330 | 01 - 53 | PULL W/ HANDLING JOINT & L/O SAME. PARK RUCKER RING. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: TAG & P/TEST CMT PLUG #3. POOH & SET CMT PLUG #4. CLEAN UP & DISPLACE RISER TO SEAWATER. R/U TO PULL RISER. | | | | | | | | | | | | | | |
| Projected Operations: PULL & L/O RISER. TIH WITH MOST TOOL. CUT & RETRIEVE WELLHEAD. L/O DRILL PIPE. PULL ANCHORS. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Daily Mud Cost: KR2,057,5 | | Daily Tangible Cost: | | | Daily Well Cost: KR5,018,845 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR5,493,640 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR127,683,019 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 420.0 | | Potable Water: 470.0 | | Fuel: 369.0 | | Bulk Weight: 133.0 | | Neat Cement: 168.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | | Date: 16-AUG-2001 | | Page: 2 Of 2 | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|--|---------------------|------------------------------|------------------------------|---------------------------------|----------------------------------|----------------------------|------------|---------|------|-------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBDT: 411.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 32 | DFS: 27 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 68.0 | P/U Wgt: 68.0 | Slack Off Wgt: 68.0 | Wind: 9 | Seas: 1.0 / 2.0 | Bar: 755 | POB: 86 | | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 138.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1001 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: 0.00 | % Oil: 0.00 | % Water: 0.00 | % Sand: 0.00 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: 0.00 / 0.00 | | %DS/Bent: / | | | | | | |
| Drlg Gas: 0 Max Gas: 0 Conn Gas: Trip Gas: 0 Trip Cl: Remarks: | | | | | | | | | | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.45 m BHA Description: BULLNOSE - CASING CUTTER ASSY - DRILLEX MOTOR & MOST TOOL ASSY - 3 X 8" DRILL COLLARS - X/OVER - 6.1/2" DRILL COLLAR - 8.1/2" STRING STAB - 5 X 6.1/2" DRILL COLLARS - 18 X 5" HWDP | | | | | | | | | | | | | | |
| Hrs On Jars: | | | | | | Hours Since Last Inspection: | | | | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | Total Hours Reported: 24.0 | | | | | |
| 12.00 | 0000 | 01 - 53 | L/O SLIP JOINT. POOH LAYING OUT 23 JOINTS OF RISER. | | | | | | | | | | | |
| 1.50 | 1200 | 01 - 53 | PULL BOPS THRU SPLASH ZONE & LAND OUT ON SPIDER BEAMS. REMOVE BEACONS & SLOPE INDICATOR. DISCONNECT & L/O RISER. | | | | | | | | | | | |
| 3.00 | 1330 | 01 - 53 | L/O RISER HANDLING EQUIP F/ DRILL FLOOR. SELIT LMRP & BOPS IN CELLAR DECK. SECURE EACH IN SET BACK AREA. | | | | | | | | | | | |
| 1.00 | 1630 | 01 - 19 | P/U & M/U WEATHERFORD MOST TOOL (WELLHEAD RETRIEVAL TOOL). INSPECT KNIVES & TIGHTEN STOP COLLAR. | | | | | | | | | | | |
| 2.00 | 1730 | 01 - 19 | TIH W/ MOST TOOL. INSTALL LOCKING ASSEMBLIES & ATTACH GUIDE ROPES TO GUIDE WIRES #1 & #3 IN MOONPOOL. | | | | | | | | | | | |
| 2.00 | 1930 | 01 - 19 | ENGAGE WELLHEAD W/ MOST TOOL & S/O 6 MT WT. MAKE CUT @ 371M BY PUMPING SEAWATER @ 3240 LPM, 104 BAR. | | | | | | | | | | | |
| | | 01 - 19 | NOTE: RKB - MUD LINE = 366M, 30" CUT @ 371M (5M BELOW MUD LINE). | | | | | | | | | | | |
| 0.50 | 2130 | 01 - 19 | LATCH WELLHEAD & LOCK MOST TOOL IN PLACE W/ ROV. ATTEMPT TO PULL WELLHEAD & PGB W/ 140 MT O/PULL - NO GO. | | | | | | | | | | | |
| 1.00 | 2200 | 01 - 19 | S/O, UNLOCK MOST TOOL W/ ROV. FUNCTION TOOL W/ 3240 LPM, 145 BAR. MOTOR STALLING. P/U & INSPECT KNIVES - OK. | | | | | | | | | | | |
| 1.00 | 2300 | 01 - 19 | S/O & ATTEMPT TO FUNCTION TOOL AGAIN W/ 3240 LPM, 145 BAR. MOTOR STALLING. ATTEMPT TO P/U - TOOL STUCK. | | | | | | | | | | | |
| | | 01 - 19 | TOOL FREE W/ 45 MT O/PULL. KNIFE BLADES BENT BUT WORN TO TOP OF TRAVEL INDICATING FULL CUT. UNABLE TO S/O DUE TO | | | | | | | | | | | |
| | | 01 - 19 | BENT BLADES - POOH TO C/O BLADES & SPACE OUT FOR SECOND CUT 0.5M HIGHER THAN FIRST. | | | | | | | | | | | |
| | | 01 - 19 | NOTE: WHILE RUNNING MOST TOOL "HAVILA CROWN", "NORTHERN CORONA" & "NORMAND BORG" ON LOCATION. ANCHORS #1 & #12 | | | | | | | | | | | |
| | | 01 - 19 | PULLED, CHAINS SHORTENED & RE-RUN. | | | | | | | | | | | |
| | | 01 - 19 | NOTE: HIGHLAND STAR RELEASED FROM LOCATION @ 10:50 HRS. | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: PULL RISER & BOPS. M/U & TIH W/ WEATHERFORD MOST TOOL. CUT & ATTEMPT TO PULL WELLHEAD. | | | | | | | | | | | | | | |
| Projected Operations: COMPLETE P & A OF WELLHEAD, DE-BALLAST RIG TO SURVIVAL DRAFT. WORK ANCHORS WHILE L/O DRILL PIPE. | | | | | | | | | | | | | | |
| Remarks: POB: CHEVRON - 3, SERVICE - 20 DOLPHIN - 54, DOLPHIN SERVICE - 9 DAYS SINCE LAST LTI - 83 | | | | | | | | | | | | | | |
| HEAVE: 0.3M, PITCH 0.3DEG, ROLL 0.4DEG; CUTTING SKIPS ON BOARD: 3 EMPTY. | | | | | | | | | | | | | | |
| DAILY FE COST: 183,734 NOK TOTAL FE COSTS: 34,997,323 NOK | | | | | | | | | | | | | | |
| 05:30 HRS: POOH W/ WELLHEAD & MOST TOOL. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR37,472 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,754,531 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR5,531,112 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR131,437,550 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 420.0 | | Potable Water: 450.0 | | Fuel: 356.0 | | Bulk Weight: 133.0 | | Neat Cement: 168.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | | |
| API No: 6506/3-1 | | | AFE No: KWENO-650631-001 | | | Date: 17-AUG-2001 | | Page: 1 Of 1 | | | | | | |

| | | | | | | | | | | | | | | |
|--|--------------------|---|---|--------------------------|--------------------------------|------------------------------|---------------------------------|----------------------------------|------------------------------|----------------------------|--|------|-------|--------|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBDT: 411.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | |
| DOL: 33 | DFS: 28 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | |
| Torq: 0 | Drag: 0.0 | Rot Wgt: 68.0 | P/U Wgt: 68.0 | Slack Off Wgt: 68.0 | Wind: | Seas: 0.0 / 0.0 | | Bar: 0 | POB: | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3m MD | | 1372.1m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | |
| Cum Rot Hrs On Casing: 138.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD 0.0 TVD | | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1001 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | |
| WL API: 0.0 | HIHP: 0.0 | FC (mm) API: 0.0 | HIHP: 0.0 | Solids: 0.00 | % Oil: 0.00 | % Water: 0.00 | % Sand: 0.00 | MBT: | Ph: | | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: 0.00 / 0.00 | | %DS/Bent: / | | | | | | |
| | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m |
| | | | / | / | | | | | | | | | | |
| | | | / | / | | | | | | | | | | |
| Total Length of BHA: 262.45 m | | | | | | | | | | | BHA Description: BULLNOSE - CASING CUTTER ASSY - DRILLEX MOTOR & MOST TOOL ASSY - 3 X 8" DRILL COLLARS - X/OVER - 6.1/2" DRILL COLLAR - 8.1/2" STRING STAB - 5 X 6.1/2" DRILL COLLARS - 18 X 5" HWDP | | | |
| | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | | | | |
| Bit Num | Liner | Stroke | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | | |
| | / / | / / | / / | | | | | | | | | | | |
| | / / | / / | / / | | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | E/W Coordinates | Vertical Section | DLS | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | Total Hours Reported: 24.0 | | | | |
| 1.50T | 0000 | 01 - 19 | POOH W/ MOST TOOL ASSY F/ 342M TO SURFACE. | | | | | | | | | | | |
| 0.50T | 0130 | 01 - 19 | C/O KNIFE BLADES & CLEAN SWARF PORTS ON MOST TOOL. RE-ATTACH GUIDE LINES TO GUIDE WIRE #1 & #3 IN MOONPOOL. | | | | | | | | | | | |
| 1.50T | 0200 | 01 - 19 | TIH W/ MOST TOOL ASSY & RE-LATCH WELLHEAD. | | | | | | | | | | | |
| 0.50T | 0330 | 01 - 19 | ATTEMPT TO PULL WELLHEAD FREE W/ 158 MT O/PULL - NO GO. | | | | | | | | | | | |
| 1.50T | 0400 | 01 - 19 | S/O & SET DOWN 7 MT. INITIATE SECOND CUT 0.5M HIGHER THAN FIRST BY PUMPING SEAWATER @ 3240 LPM, 145 BAR. | | | | | | | | | | | |
| | | 01 - 19 | DEPTH OF SEABED - 366M (BRT). DEPTH OF SECOND CUT - 370.5M (BRT). | | | | | | | | | | | |
| 0.50 | 0530 | 01 - 19 | LATCH WELLHEAD & PULL FREE W/ 158 MT O/PULL. COMMENCE DE-BALLASTING RIG TO SURVIVAL DRAFT. | | | | | | | | | | | |
| 3.50 | 0600 | 01 - 19 | POOH W/ MOST TOOL ASSY C/W 30" WELLHEAD, 18.3/4" HP HOUSING & PGB F/ 342M. L/O 5" DP, 5" HWDP & DC SIDWAYS. | | | | | | | | | | | |
| 1.00 | 0930 | 01 - 19 | L/O PGB & WELLHEAD ASSY ON SPIDER BEAMS. SECURE SAME. | | | | | | | | | | | |
| 0.50 | 1030 | 01 - 19 | RELEASE MOST TOOL F/ WELLHEAD, PULL & L/O ASSY COMPLETE. | | | | | | | | | | | |
| 1.00 | 1100 | 01 - 19 | P/U & M/U 18.3/4" HOUSING R/TOOL. TIH, ENGAGE HP HOUSING, UNLOCK & ATTEMPT TO PULL 30" WELLHEAD F/ PGB - NO GO. | | | | | | | | | | | |
| 2.00T | 1200 | 01 - 19 | CUT "LOCK RING" W/ WELDING TORCH. PULL & L/O WELLHEAD HOUSING ASSY. | | | | | | | | | | | |
| 10.00 | 1400 | 01 - 40 | COMMENCE L/O REMAING DRILL PIPE, DRILL COLLARS & JARS F/ DERRICK WHILE CONTINUE TO WORK ANCHORS. | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | |
| 24 Hr Summary: CUT & PULL WELLHEAD, L/O SAME. COMMENCE LAYING OUT DRILL PIPE FROM DERRICK WHILE WORKING ANCHORS. | | | | | | | | | | | | | | |
| Projected Operations: COMPLETE L/O OF DRILL PIPE & ANCHOR HANDLING. HAND WELL OVER TO STATOIL. | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | |
| POB: CHEVRON - ?, SERVICE - ??, DOLPHIN - ??, DOLPHIN SERVICE - ? | | | | | | | | DAYS SINCE LAST LTI - 84 | | | | | | |
| HEAVE: 0.?M, PITCH 0.?DEG, ROLL 0.?DEG; CUTTING SKIPS ON BOARD: 3 EMPTY. | | | | | | | | | | | | | | |
| DAILY FE COST: 183,734 NOK | | | | | TOTAL FE COSTS: 35,181,057 NOK | | | | | | | | | |
| 06:00 HRS: LAST ANCHOR BOLSTERD & RIG HANDED OVER TO STATOIL AT 01:12 HRS 19TH AUGUST 2001. | | | | | | | | | | | | | | |
| Daily Mud Cost: KR37,472 | | Daily Tangible Cost: | | | Daily Well Cost: KR3,685,843 | | Incidents: NO INCIDENT REPORTED | | | | | | | |
| Cum Mud Cost: KR5,568,584 | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR135,123,393 | | Total Appr: KR134,000,000 | | | | | | | |
| Drill Water: 420.0 | | Potable Water: 0.0 | | Fuel: 0.0 | | Bulk Weight: 133.0 | | Neat Cement: 168.0 | | Blended: | | | | |
| Country: NORWAY | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | AFE No: KWENO-650631-001 | | | Date: 18-AUG-2001 | | Page: 1 Of 1 | | | | | |

| | | | | | | | | | | | | | | | |
|---|--------------------|---|---|---------------------|--------------------------------|------------------------------|----------------------------|------------------------|---------------------------------|----------------------------------|---------------------------|--------------|------------------------------|--------|--|
| Measured Depth: 3667.0 m | | TVD: 3662.4 m | | PBSD: 411.0 m | | Proposed MD: 3625.0 m | | Proposed TVD: 3625.0 m | | | | | | | |
| DOL: 34 | DFS: 29 | Spud Date: 22-JUL-2001 | | | Daily Footage: | | Daily Rot Hrs: | | Total Rot Hrs: 117.5 | | | | | | |
| Torq: | Drag: | Rot Wgt: | P/U Wgt: | Slack Off Wgt: | | Wind: | Seas: 0.0 / 0.0 | | Bar: 0 | POB: | | | | | |
| Last Casing Size: 339.7 mm | | Set At: 1374.3 m MD | | 1372.1 m TVD | | Shoe Test: 1841 EMW | | Leakoff? y | | | | | | | |
| Cum Rot Hrs On Casing: 138.1 | | Cum Rot Hrs On Casing Since Last Caliper: | | | | Depth Worst Wear: | | % Remaining: | | | | | | | |
| Liner Size: 0.0 | | Set At: 0.0 MD | | 0.0 TVD | | Liner Top At: 0.0 MD | | 0.0 TVD | | | | | | | |
| Mud Co: M-I NORGE A.S. | | Type: SEAWATER | | | Sample From: PIT | Wt: 1001 | FV: 0 | PV: 0 | YP: 0.0 | Gel: 0 / 0 | | | | | |
| WL | API: 0.0 | HIHP: 0.0 | FC (mm) | API: 0.0 | HIHP: 0.0 | Solids: 0.00 | % Oil: 0.00 | % Water: 0.00 | % Sand: 0.00 | MBT: | Ph: | | | | |
| Pm: 0.00 | Pf/Mf: 0.00 / 0.00 | | Carb: | Cl: | Ca: | Bent: | Solids %HG/LG: 0.00 / 0.00 | | %DS/Bent: / | | | | | | |
| | | | | | | | | | | | | | | | |
| Drlg Gas: 0 | | Max Gas: 0 | | Conn Gas: | | Trip Gas: 0 | | Trip Cl: | | Remarks: | | | | | |
| Bit Number | IADC | Size | Manufacturer | Serial number | Jets (Quantity - Size) | | | TFA | MD In | MD Out | TVD Out | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | |
| | | | | | - / - / - / - / - | | | 0 | | | | | | | |
| Type | Meters | Hours | WOB | RPM | Motor RPM | I-Row | O-Row | DC | Loc | B | G | Char | ?Pull | Cost/m | |
| | | | / | / | | | | | | | | | | | |
| | | | / | / | | | | | | | | | | | |
| Total Length of BHA: | | | BHA Description: | | | | | | | | | | | | |
| | | | | | | | | | | | Hrs On Jars: | | Hours Since Last Inspection: | | |
| Bit Num | Liner | | Stroke | | SPM | Press. | M3/Min | Jet Vel | DP Av | DC Av | Bit kW | BHHP/SQIN | Pump kW | | |
| | / | / | / | / | / | | | | | | | | | | |
| | / | / | / | / | / | | | | | | | | | | |
| Survey MD | Angle | Azimuth | Direction | TVD | N/S Coordinates | | E/W Coordinates | | Vertical Section | | DLS | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| Hours | From | Act-Cat | Operations Covering 24 Hours Ending at Midnight | | | | | | | | Total Hours Reported: 1.5 | | | | |
| 1.50 | T0000 | 01 - 19 | COMPLETE L/O REMAING DRILL PIPE, DRILL COLLARS & JARS F/ DERRICK & CONCLUDE ANCHOR HANDLING WORK. | | | | | | | | | | | | |
| T | | 01 - 19 | LAST ANCHOR BOLSTERED & BYFORD DOLPHIN HANDED OVER TO STATOIL @ 01:12AM 19TH AUGUST 2001. | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| | | - | | | | | | | | | | | | | |
| Safety: | | | | | | | | | | | | | | | |
| 24 Hr Summary: | | | | | | | | | | | | | | | |
| Projected Operations: | | | | | | | | | | | | | | | |
| Remarks: | | | | | | | | | | | | | | | |
| POB: CHEVRON - ?, SERVICE - ??, DOLPHIN - ??, DOLPHIN SERVICE - ? | | | | | | | | | | | DAYS SINCE LAST LTI - 84 | | | | |
| HEAVE: 0.?M, PITCH 0.?DEG, ROLL 0.?DEG; CUTTING SKIPS ON BOARD: 3 EMPTY. | | | | | | | | | | | | | | | |
| DAILY FE COST: 183,734 NOK | | | | | TOTAL FE COSTS: 35,181,057 NOK | | | | | | | | | | |
| 06:00 HRS: BYFORD DOLPHIN ONCONTRACT TO STATOIL AS OF 01:12 HRS - 19TH AUGUST 2001. | | | | | | | | | | | | | | | |
| Daily Mud Cost: KR37,472 | | | Daily Tangible Cost: | | | Daily Well Cost: KR1,385,337 | | | Incidents: NO INCIDENT REPORTED | | | | | | |
| Cum Mud Cost: KR5,606,056 | | | Cum Tangible Cost: KR1,747,951 | | | Cum Well Cost: KR136,508,730 | | | Total Appr: KR134,000,000 | | | | | | |
| Drill Water: 420.0 | | Potable Water: 0.0 | | Fuel: 0.0 | | Bulk Weight: 133.0 | | Neat Cement: 168.0 | | Blended: | | | | | |
| Country: NORWAY | | | | Rig: BYFORD DOLPHIN | | | Rig Phone: 52 88 03 35 | | | Drilling Rep: ELKINS/HOLLINSHEAD | | | | | |
| Field: PL259 | | | Lease: PL259 | | | Well No: 6506/3-1 | | | Well ID: UB5908 -0 | | | | | | |
| API No: 6506/3-1 | | | | | AFE No: KWENO-650631-001 | | | | | Date: 19-AUG-2001 | | Page: 1 Of 1 | | | |

Wellsite Geological Reports



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 31.07.01 | Days since spud: 10 |
| Depth (mMD): 1386 | Depth (mTVD): 1383.6 | Current Operation: Washing to bottom. | |
| ROP(m/hr): 30 | Progress (m): 4 | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. | |
| Last Survey: | 1362.4 mMD | 1360.0 mTVD | Inc: 4.11° Azim. 157.77° |
| MW (sg): 1.43 | PP (sg): 1.03 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight):
 Pressure tested casing. Installed diverter and function tested. Started picking up 8 1/2" BHA Continue to pickup BHA. Function test LWD. Start to pick up 22 joints of drillpipe, when drillpipe below BOP's function test pods and pressure test annular preventer. Continue to RIH. Tag cement and displace to OB mud. Drillout shoe track and clean rathole. Drill 4m new formation and perform LOT (1.84 sgl EMW). Riggged down.

6 o'clock update:
 Washed to bottom. Continued to drill ahead from 1386m MD to 1529m MD. through the Naust formation (Claystone with minor Sandstone intervals).

Operations next 24 hours:
 Continued to drill ahead looking for first core point and either POOH to pick up core barrel or continue to drill on to the Lysing formation

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 1382-1386m | CLAYSTONE : greyish green, occasionally dark yellowish green, occasionally medium to dark grey, firm, subblocky, non calcareous, good trace carbonaceous material, micromicaceous in plaves, occasionally silty. |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 1382-1386 | 0.22 | 2000 | tr | tr | tr | - | - | - |
| Gas Peaks | | | | | | | | | |
| Conn. Gas | | | | | | | | | |
| Trip Gas | | | | | | | | | |
| Wiper Trip Gas | | | | | | | | | |

PORE PRESSURE

| | | |
|---------------------|-----------------|-----------------|
| Interval: 1382-1386 | Min. (sg): 1.03 | Max. (sg): 1.03 |
| Comments: | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDBRT | Prognosed mTVDBRT | Difference m +/- | Basis of Pick |
|-----------|--------------|---------------|-------------------|------------------|---------------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|---------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 01.08.01 | Days since spud: 11 |
| Depth (mMD): 1698 | Depth (mTVD): 1695.6 | Current Operation: Weight up mud in pits to 1.52sg | |
| ROP(m/hr): 36.7 | Progress (m): 312 | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. | |
| Last Survey: | | 1641.84 mMD | 1638.89 mTVD Inc: 4.55° Azim. 147.28° |
| MW (sg): 1.50 | PP (sg): >1.50 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Washed to bottom. Continued to drill ahead from 1386m MD to 1698m MD. At +/- 1660m MD began weighting mud up to 1.55sg while drilling. After beginning to circulate 1.5sg mud round hole. Observed a gain in the active while making a connection at 1698m MD. Shut well in. Suspected "U" tubing with uneven mud, but after bleeding off 3.5bbls, the casing pressure returned to 200psi. Circulated 1.5sg mud using driller's method. Shut well in. Opened well and monitored on trip tank 2 bbls bleed back over 45mins, meanwhile circulating riser volume with 1.5sg mud. Problem with choke line (plugged), reverse circulated choke line to clear. Open choke to trip tank - static, Open lower annular, no flow. Start circulating bottoms up - pit gain 45bbls, shut well in. Weight up pits to 1.52sg.

6 o'clock update: Continued to weight up pits to 1.52sg. Circulated 1.52sg mud into hole using driller's method.

Operations next 24 hours:

Continue to circulate out gas/water influx. Monitor well. Continue to weight up to 1.55sg, make short trip to shoe. Drill ahead from 1698m MD to next target, the Lysing Formation.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|---|
| 1386-1552m | <p>Naust Formation - Predominantly Claystone with occasional Sandy intervals CLAYSTONE : medium to medium dark grey to greyish green, occasionally dark yellowish green, soft to moderately firm, subblocky to amorphous, sticky in places, trace carbonaceous material, occasionally micromicaceous, rare trace pyrite, non to occasionally moderately calcareous. SANDSTONE : colourless, pale yellow brown, rare pale pink, translucent to clear, fine to silt grained, predominantly very fine grained, subangular to subrounded, moderately sorted, trace carbonaceous material.</p> |
| 1552-1604m | <p>KaI Formation - Predominantly Claystone with occasional Sandstone stringers CLAYSTONE : greenish black to olive black, firm, subblocky, brittle, silty in places, non calcareous. SANDSTONE : colourless, off white, pale yellow brown, opaque to translucent, very fine grained to silty, grading to SILTSTONE in places, subangular to sunrounded, moderately sorted.</p> |
| 1604-1654m | <p>Brygge Formation - Massive Claystone giving way to interbedded Sandstone and Claystone below 1631m MD CLAYSTONE : medium grey to greyish green, commonly pale blue green, occasionally moderate green, soft to firm, subblocky to amorphous, non to slightly calcareous, silty in places, occasionally tuffaceous, trace carbonaceous specks. SANDSTONE : colourless to pale yellow brown, very fine to silt grained, grading to SILTSTONE in places, subangular to subrounded, moderately sorted.</p> |
| 1654-1698m | <p>Top Flooding Surface (Brygge Sandstone) - Massive Sandstone with occasional Claystone beds and Limestone stringers. CLAYSTONE : a/a SANDSTONE : colourless, pale yellow brown, rare pale pink, clear to translucent, commonly opaque, predominantly very fine grained, occasionally fine to medium grained, subangular to subrounded, moderately sorted, loose, trace glauconite, abundant ?carbonaceous material. LIMESTONE : pale yellow brown to pale orange brown, occasionally pale pink, soft to moderately hard, subblocky to crumbly, cryptocrystalline to microcrystalline.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|------------------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 1386-1552 | 0.26 | 3176 | - | 2 | - | 2 | 1 | 5 |
| Drill Gas | 1552-1604 | 0.42 | 4642 | 1 | 4 | 9 | 1 | 2 | 1 |
| Drill Gas | 1604-1654 | 0.61 | 6170 | - | 3 | 10 | - | - | - |
| Drill Gas | 1654-1698 | 0.67 | 6784 | - | 3 | 11 | 1 | - | - |
| Gas Peak | 1629 | 0.7 | 7166 | - | 2 | 10 | 1 | 1 | - |
| ? Conn. Gas Peak | 1671 | 3.06 | 30791 | - | 1 | 3 | 11 | 1 | 1 |
| Circ thru Choke | 1689 | 4.73 | 46623 | - | 9 | 10 | 2 | 3 | 1 |

PORE PRESSURE



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

Interval: 1386-1698

Min. (sg): 1.03

Max. (sg): >1.50

Comments: Probable connection gas at 1671m MD.

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|------------------------|-----------------|-----------------|---------------------|---------------------|-----------------------|
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan \ Ed Linaker

| | | | |
|---------------------|----------------|----------------|---------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 02.08.01 | Days since spud: 12 |
|---------------------|----------------|----------------|---------------------|

| | | |
|-------------------|----------------------|------------------------------------|
| Depth (mMD): 1698 | Depth (mTVD): 1695.6 | Current Operation: Opening up well |
|-------------------|----------------------|------------------------------------|

| | | |
|--------------|-----------------|---|
| ROP(m/hr): - | Progress (m): - | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. |
|--------------|-----------------|---|

| | | | | |
|--------------|-------------|--------------|------------|---------------|
| Last Survey: | 1641.84 mMD | 1638.89 mTVD | Inc: 4.55° | Azim. 147.28° |
|--------------|-------------|--------------|------------|---------------|

| | | | | |
|---------------|----------------|-------------------------|----------------------|----------------|
| MW (sg): 1.57 | PP (sg): >1.52 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 | LOT (sg): 1.84 |
|---------------|----------------|-------------------------|----------------------|----------------|

Operations last 24 hours (midnight to midnight): Continued to wieght up pits to 1.52sg. Circulated 1.52sg mud into hole using driller's method. Open up well still flowing. Kill well and displace to 1.57sg mud. Open up well

6 o'clock update: Well static. Circulated and conditioned mud

Operations next 24 hours:
Continue to circulate and condition mud. Wiper trip to shoe. Drill ahead to next target in the Lysing formation.

GEOLOGICAL DESCRIPTION

| | |
|--------------|-------------|
| Interval (m) | Description |
|--------------|-------------|

SHOWS DATA

| | |
|--------------|-------------|
| Interval (m) | Description |
|--------------|-------------|

No Shows.

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------|----------|----------|--------|--------|--------|---------|--------|---------|--------|
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

PORE PRESSURE

| | | |
|----------------|------------------|------------------|
| Interval: 1698 | Min. (sg): >1.52 | Max. (sg): >1.52 |
|----------------|------------------|------------------|

Comments:

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|----------------------|--------------|--------------|------------------|------------------|-----------------------|
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 03.08.01 | Days since spud: 13 |
| Depth (mMD): 1736 | Depth (mTVD): 1732.9 | Current Operation: RIH | |
| ROP(m/hr): 30 | Progress (m): 38 | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. | |
| Last Survey: 1699.28 mMD | | 1696.15 mTVD | Inc: 4.46° Azim. 140.09° |
| MW (sg): 1.57 | PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Well static. Circulated and conditioned mud. POOH to shoe. Perform rig maintenance. RIH and tag bottom Circulate bottoms up. Take SCR's and drill ahead from 1698m MD to 1736m MD. POOH to do repeat section with LWD due to suspected problem with resistivity - tool OK RIH | | | |
| 6 o'clock update: Continued to RIH. Drilled ahead from 1736m MD to 1905m MD - Provisional Tare Formation 1741m MD, Provisional Top Springar Formation 1797m MD | | | |
| Operations next 24 hours: Drill ahead to next target in the Lysing formation. | | | |

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 1698-1736 | <p>(Brygge Formation) - Dominantly Sandstone with minor Claystone interbeds and rare Limestone stringers.</p> <p>CLAYSTONE : medium to dark grey, occasionally dark greyish blue, occasionally pale greyish green, mottled, firm, subblocky, micromicaceous in places, occasionally tuffaceous, trace micropyrrite, occasional carbonaceous material.</p> <p>SANDSTONE : colourless, pale yellow brown, rare pale pink, clear to translucent, commonly opaque, predominantly very fine grained, occasionally fine to medium grained, predominatly subangular to angular, occasionally subrounded, moderately sorted, loose, trace pyrite, trace glauconite, abundant ?carbonaceous material..</p> <p>LIMESTONE : white to off white, firm to moderately hard, subblocky to splintery, microcrystalline.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 1698-1736 | 0.2 | 1993 | - | 1 | 14 | 1 | 1 | 1 |

PORE PRESSURE

| | | |
|--|-----------------|-----------------|
| Interval: 1698-1736 | Min. (sg): 1.54 | Max. (sg): 1.54 |
| Comments: Gas levels stable/slightly declining, no connection gas. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|----------------------|--------------|--------------|------------------|------------------|-----------------------|
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan \ Ed Linaker

| | | | |
|--|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 04.08.01 | Days since spud: 14 |
| Depth (mMD): 2560 | Depth (mTVD): 2555.5 | Current Operation: Drilling ahead 8 1/2" hole. | |
| ROP(m/hr): 54.2 | Progress (m): 824 | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. | |
| Last Survey: 2533.5 mMD | | 2528.97 mTVD | Inc: 1.60° Azim. 161.93° |
| MW (sg): 1.57 | PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Continued to RIH. Drilled ahead from 1736m MD to 2304m MD. 5bbl gain detected in active. Flow checked - static. Circulated Bottoms up. Drilled ahead 8 1/2" hole from 2304m MD to 2560m MD | | | |
| 6 o'clock update: Continued to drill ahead from 2560m MD to 2764m MD in the Nise Formation. | | | |
| Operations next 24 hours: Drill ahead to next target in the Lysing formation. POOH to pick up coring assembly. | | | |

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|---|
| 1741-1797 | <p>(Tare Formation) - Interbedded Claystone and Sandstone with minor Limestone stringers becoming Claystone dominated below 1770m with occasional Sandstone beds. CLAYSTONE : pale to medium blue green, occasionally greyish blue green, predominantly firm, soft in places, subblocky to crumbly, very rarely tuffaceous, micromicaceous, occasionally silty. SANDSTONE : predominantly clear, colourless, commonly translucent pale yellow brown, predominantly very fine to fine grained, occasionally medium grained, subangular, occasionally subrounded, moderately sorted, abundant carbonaceous? material/?altered biotite mica, trace fine mica flakes, rare trace pyrite. LIMESTONE : off white to white, moderately hard, subblocky to splintery, slightly argillaceous, microcrystalline.</p> |
| 1797-2420 | <p>(Springar Formation) - Massive Claystone sequence with Siltstone interbeds towards the base and occasional Limestone stringers CLAYSTONE : predominantly medium to medium dark grey, medium grey brown, occasionally olive grey, subblocky to blocky, crumbly in places, slightly sticky in places, micromicaceous, trace glauconite, trace micropyrrite, silty in places grading to SILTSTONE in places, occasional carbonaceous material, slightly calcareous in places. SILTSTONE : medium grey to medium grey brown, firm, subblocky to blocky, slightly crumbly, grading to CLAYSTONE in places, trace sand, rarely grading to very fine SANDSTONE in places with weak calcite cement. trace glauconite, trace carbonaceous material. LIMESTONE : very pale orange brown to dark yellow orange, firm to moderately hard, subblocky to blocky occasionally splintery, dolomitic, occasionally grading to DOLOMITE, slightly argillaceous in places, cryptocrystalline to microcrystalline.</p> |
| 2420-2560 | <p>(Nise Formation) - Massive Claystone sequence with Siltstone interbeds in places and occasional Limestone and Dolomite stringers CLAYSTONE : medium to medium dark grey, olive grey, medium dark brown, firm, occasionally soft, subblocky to blocky, slightly sticky in places, micromicaceous, silty in places, grading SILTSTONE, non to locally very calcareous. SILTSTONE : a/a LIMESTONE : a/a DOLOMITE : greyish orange to dark yellowish orange, very hard, blocky to subblocky, microcrystalline.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 1736-1797 | 0.3 | 3022 | - | 1 | 15 | 3 | 1 | - |
| Drill Gas | 1797-2420 | 0.5 | 5889 | 28 | 5 | 22 | 2 | 1 | 1 |
| Drill Gas | 2420-2560 | 0.7 | 7102 | 51 | 9 | 23 | 1 | 1 | - |
| Gas Peak | 2180 | 0.6 | 6136 | 37 | 4 | 15 | 1 | 1 | - |
| Conn. Gas Peak? | 2216 | 1.1 | 11800 | 40 | 6 | 17 | 1 | 1 | 1 |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | | | | | | | |
|----------|------|-----|-------|----|----|----|---|----|---|
| Gas Peak | 2245 | 0.7 | 7681 | 36 | 5 | 19 | 4 | 11 | 1 |
| Gas Peak | 2322 | 1.3 | 13489 | 65 | 9 | 21 | 1 | 1 | - |
| Gas Peak | 2354 | 1.5 | 11366 | 69 | 10 | 22 | 1 | 1 | - |
| Gas Peak | 2400 | 1.6 | 13515 | 78 | 12 | 22 | 1 | 1 | - |
| Gas Peak | 2435 | 1.2 | 11313 | 79 | 13 | 23 | 1 | 1 | - |

PORE PRESSURE

| | | |
|---------------------|----------------|-----------------|
| Interval: 1736-2560 | Min. (sg): 1.4 | Max. (sg): 1.54 |
|---------------------|----------------|-----------------|

Comments: One possible connection gas at 2216m, but this peak was also coincident with some faster drilling no other connection gas peaks where observed. The Gas in readings taken from the active pit show 50 to 60% of gas is being recycle in the system. The resistivity trend in the Springar and Nise Claystones suggests a stable or decreasing pore pressure. The Isonic is giving erratic values and is currently of no use for pore pressure evaluation.

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|-------------------------|-----------------|-----------------|---------------------|---------------------|--------------------------|
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 05.08.01 | Days since spud: 15 |
| Depth (mMD): 3101 | Depth (mTVD): 3096.9 | Current Operation: POOH to pick up Coring assembly | |
| ROP(m/hr): 39.4 | Progress (m): 541 | MWD offset: CDR GR : 11.52m, RES : 8.17m, SONIC : 19.27m, MWD GR : 25.81m, D&I : 26.42m. | |
| Last Survey: | 3049.8 mMD | 3045.2 mTVD | Inc: 1.75° Azim. 232.8° |
| MW (sg): 1.57 | PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Continued to drill ahead from 2560m MD to 3101m MD. Circulate bottoms and circulate hole clean. POOH. | | | |
| 6 o'clock update: Continued to POOH. Lay down bit and LWD tools. Start picking up 76m core barrel and corehead. (73m maximum length cut) | | | |
| Operations next 24 hours: Continue picking up coring assembly. RIH and cut core no.1 | | | |

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 2560-3088 | <p>(Nise Formation) - Massive Claystone sequence with Siltstone interbeds in places and occasional Limestone and Dolomite stringers</p> <p>CLAYSTONE : medium to medium dark grey, olive grey, medium dark brown, firm, occasionally soft, subblocky to blocky, slightly sticky in places, micromicaceous, silty in places, grading SILTSTONE, non to locally very calcareous.</p> <p>SILTSTONE : medium grey to medium grey brown, firm, subblocky to blocky, slightly crumbly, grading to CLAYSTONE in places, trace sand, rarely grading to very fine SANDSTONE in places with weak calcite cement. trace glauconite, trace carbonaceous material.</p> <p>LIMESTONE : very pale orange brown to dark yellow orange, firm to moderately hard, subblocky to blocky occasionally splintery, dolomitic, occasionally grading to DOLOMITE, slightly argillaceous in places, cryptocrystalline to microcrystalline.</p> <p>DOLOMITE : greyish orange to dark yellowish orange, very hard, blocky to subblocky, microcrystalline.</p> |
| 3088-3101 | <p>(Lysing Formation) - A Sandstone dominated interbedded Sandstone Claystone sequence, the upper 3m of which well cement with calcite.</p> <p>CLAYSTONE : medium to medium dark grey, medium grey brown, olive grey, subblocky to blocky, crumbly in places, silty, commonly grading to SILTSTONE, trace glauconite, micromicaceous in places, trace carbonaceous material, non to slightly calcareous.</p> <p>SANDSTONE : predominantly loose, colourless to off white, very pale yellow brown, clear to translucent, predominantly fine to medium grained, rare coarse grained, rounded to subrounded, occasionally angular, subspherical, poor to moderately sorted, occasionally consolidated with moderate to strong calcite cement,, occasional light to medium grey argillaceous matrix, trace very fine disseminated microcopyrite, trace glauconite, non to poor visible porosity, NO SHOWS.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 2560-3088 | 0.5 | 4659 | 59 | 15 | 33 | 2 | 2 | - |
| Drill Gas | 3088-3101 | 0.7 | 6450 | 118 | 28 | 26 | 3 | 2 | - |
| Gas Peak | 2638 | 1.7 | 13232 | 115 | 23 | 22 | 2 | 1 | 1 |
| Gas Peak | 2730 | 1.2 | 11748 | 106 | 20 | 23 | 2 | 1 | - |
| Gas Peak | 2759 | 1.3 | 13471 | 106 | 20 | 22 | 2 | 1 | - |
| Gas Peak | 2828 | 2.6 | 23725 | 317 | 70 | 29 | 6 | 2 | 1 |
| Gas Peak | 3062 | 1.6 | 11119 | 189 | 43 | 21 | 4 | 2 | - |
| Gas Peak | 3095 | 1.1 | 10316 | 29 | 92 | 24 | 9 | 2 | 1 |
| | | | | | | | | | |
| | | | | | | | | | |

PORE PRESSURE

| | | |
|---------------------|----------------|-----------------|
| Interval: 1736-2560 | Min. (sg): 1.4 | Max. (sg): 1.54 |
| Comments: | | |

FORMATION PICKS LAST 24 HOURS



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|------------------------|-----------------|-----------------|---------------------|---------------------|-----------------------------|
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | | | | | | |
|--|--|----------------------|--|------------------------------------|--|----------------------|--|----------------|
| Rig: Byford Dolphin | | Well: 6506/3-1 | | Date: 06.08.01 | | Days since spud: 16 | | |
| Depth (mMD): 3128 | | Depth (mTVD): 3123.4 | | Current Operation: Cutting core #1 | | | | |
| ROP(m/hr): 13 | | Progress (m): 27 | | MWD offset: - | | | | |
| Last Survey: | | 3049.8 mMD | | 3045.2 mTVD | | Inc: 1.75° | | Azim. 232.8° |
| MW (sg): 1.57 | | PP (sg): 1.54 | | Csg Size (ins): 13 3/8" | | Csg Depth(m): 1374.3 | | LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Continue POOH. Lay down LWD tools and bit. Pick up coring assembly. RIH and circulate bottoms up. Drop ball and cut core #1 from 3101.5m MD to 3128m MD. | | | | | | | | |
| 6 o'clock update: Continued to cut core #1 from 3128 m MD to 3171.5m MD (70m Cut). Pump out of reservoir, continue to circulate boosting the riser | | | | | | | | |
| Operations next 24 hours: POOH with and recover core #1. Pick up bit and LWD tools and RIH. Drill ahead to TD. | | | | | | | | |

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 3101-3128 | <p>(Lysing Formation) – An interbedded Sandstone, Claystone sequence, the upper 3m of which well cement with calcite.</p> <p>80-90% CLAYSTONE : medium to medium dark grey, medium grey brown, olive grey, subblocky to blocky, crumbly in places, silty, commonly grading to SILTSTONE, trace glauconite, micromicaceous in places, trace carbonaceous material, non to slightly calcareous.</p> <p>10-20% SANDSTONE : predominantly loose, colourless to off white, very pale yellow brown, clear to translucent, predominantly fine to medium grained, rare coarse grained, rounded to subrounded, occasionally angular, subspherical, poor to moderately sorted, occasionally consolidated with moderate to strong calcite cement,, occasional light to medium grey argillaceous matrix, trace very fine disseminated microphyrite, trace glauconite, no to poor visible porosity, NO SHOWS.</p> <p>(Cuttings descriptions) Detailed Core description report to follow.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 3101-3128 | 0.9 | 8610 | 59 | 20 | 30 | 3 | 1 | - |
| Gas Peak | 3107.5 | 1.5 | 15646 | 84 | 48 | 12 | 5 | 1 | - |

PORE PRESSURE

| | | |
|---------------------|-----------------|-----------------|
| Interval: 1382-3128 | Min. (sg): 1.11 | Max. (sg): 1.54 |
| Comments: | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|---------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 07.08.01 | Days since spud: 17 |
| Depth (mMD): 3171.5 | Depth (mTVD): 3166.9 | Current Operation: Cutting core #1 | |
| ROP(m/hr): 9.2 | Progress (m): 43.5 | MWD offset: GR - 11.56m, Res - 8.21m , D&I - 18.95m | |
| Last Survey: | 3049.8 mMD | 3045.2 mTVD | Inc: 1.75° Azim. 232.8° |
| MW (sg): 1.57 | PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Continued to cut core #1 from 3128 m MD to 3171.5m MD (70m Cut). Pump out of reservoir, continue to circulate boosting the riser. Flowcheck, POOH with and recovered core #1 (67.69m recovered - 96.7% recovery). Laid down core barrel. Picked up new bit and LWD tools, surface tested same and RIH picking up singles from the deck

6 o'clock update: Continued to RIH picking up singles from deck. Continued RIH.

Operations next 24 hours:

Continue to RIH ream cored section for LWD data. Drill ahead to TD.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 3128-3171.5 | <p>(Lysing Formation) - A Sandstone dominated interbedded Sandstone Claystone sequence, the upper 3m of which well cement with calcite.</p> <p>80-90% CLAYSTONE : medium to medium dark grey, medium grey brown, olive grey, subblocky to blocky, crumbly in places, silty, commonly grading to SILTSTONE, trace glauconite, micromicaceous in places, trace carbonaceous material, non to slightly calcareous.</p> <p>10-20% SANDSTONE : predominantly loose, colourless to off white, very pale yellow brown, clear to translucent, predominantly fine to medium grained, rare coarse grained, rounded to subrounded, occasionally angular, subspherical, poor to moderately sorted, occasionally consolidated with moderate to strong calcite cement,, occasional light to medium grey argillaceous matrix, trace very fine disseminated micropyrrite, trace glauconite, no to poor visible porosity, NO SHOWS.</p> <p>(Cuttings descriptions)</p> <p style="text-align: center;">Detailed Core Description report to follow.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-------------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 3128-3171.5 | 0.9 | 8610 | 59 | 20 | 30 | 3 | 1 | - |

PORE PRESSURE

| | | |
|---------------------|-----------------|-----------------|
| Interval: 1382-3171 | Min. (sg): 1.11 | Max. (sg): 1.54 |
| Comments: | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|---------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 08.08.01 | Days since spud: 18 |
| Depth (mMD): 3437 | Depth (mTVD): 3432.1 | Current Operation: Drilling ahead 8 1/2" hole. | |
| ROP(m/hr): | Progress (m): | MWD offset: GR - 11.56m, Res - 8.21m , D&I - 18.95m | |
| Last Survey: | 3394.8 mMD | 3390 mTVD | Inc: 1.8° Azim. 240.7° |
| MW (sg): 1.60 | Max PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Continued to RIH picking up singles from deck. Continued RIH. Reamed cored section for LWD data. Drill ahead from 3171.5m MD to 3437m MD. | | | |
| 6 o'clock update: Continued to drill ahead from 3437m MD tp 3587m MD | | | |
| Operations next 24 hours: Continue to Drill ahead to TD. Circulate bottoms up, pull out of hole. Rig up to run Schlumberger wireline. | | | |

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|--|
| 3171.5-3437 | <p>(Lange Formation) - Predominantly Claystone with occasional Limestone and Sandstone stringers, and rare Dolomite stringer</p> <p>CLAYSTONE : medium to medium dark grey, olive grey, firm, blocky, micromicaceous, occasional very fine carbonaceous material, occasionally silty, occasionally grading to SILTSTONE, non calcareous.</p> <p>SANDSTONE : (often present as rock flour) very pale grey to white, firm, friable in places, blocky, very fine grained, clear to translucent, colourless to very pale grey, subrounded, subangular, subspherical, moderately sorted, good trace glauconite, trace calcite cement, silty, grading to SILTSTONE, no visible porosity, NO SHOWS.</p> <p>LIMESTONE : pale yellowish orange to dark yellowish orange, firm to moderately hard, blocky, crumbly in places, argillaceous, locally very argillaceous, dolomitic, grading to DOLOMITE in places, cryptocrystalline to occasionally microcrystalline.</p> <p>DOLOMITE : light brown to moderate yellowish brown, very hard, blocky to angular, microcrystalline.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 3171-3220 | 1.0 | 9500 | 130 | 20 | 5 | 10 | 1 | - |
| Drill Gas | 3220-3437 | 0.75 | 7000 | 100 | 13 | - | 5 | - | - |
| Gas Peak | 3258 | 1.35 | 10853 | 141 | 32 | 15 | 3 | 1 | - |
| Gas Peak | 3400 | 1.37 | 11323 | 218 | 48 | 15 | 5 | 1 | - |

PORE PRESSURE

| | | |
|--|----------------|----------------|
| Interval: 3171-3437 | Min. (sg): 1.3 | Max. (sg): 1.3 |
| Comments: -The completed core description report for core one is with this report. -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|---------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 09.08.01 | Days since spud: 19 |
| Depth (mMD): 3667 | Depth (mTVD): 3662.0 | Current Operation: POOH | |
| ROP(m/hr): 25.6 | Progress (m): 230 | MWD offset: GR - 11.56m, Res - 8.21m , D&I - 18.95m | |
| Last Survey: | 3641.9 mMD | 3636.9 mTVD | Inc: 1.9° Azim. 232.6° |
| MW (sg): 1.60 | Max PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Continued to drill ahead from 3437m MD to 3600m MD. Circulated while waiting on boat for more cuttings skips. Continued drill at 11:30 from 3600m MD to 3667m MD TD for well 6506/3-1. (approx 14:30). Circulated bottoms up and continued circulating until hole clean. flowcheck and POOH.

6 o'clock update: Continued to POOH. Laid down bit and LWD, clear rigfloor. Rig up Schlumberger wireline. Pick up first toolstring and RIH with run 1 PEX.

Operations next 24 hours:

POOH with Run 1 PEX. Rig down Run 1. Rig up Run 2 OBT/DSI and RIH.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|---|
| 3437-3667 | <p>(Lange Formation) - Predominantly Claystone with occasional Limestone and Sandstone stringers, and rare Dolomite stringers</p> <p>CLAYSTONE : medium to medium dark grey, olive grey, firm, blocky, micromicaceous, occasional very fine carbonaceous material, occasionally silty, occasionally grading to SILTSTONE, non calcareous.</p> <p>SANDSTONE : (often present as rock flour) very pale grey to white, firm, friable in places, blocky, very fine grained, clear to translucent, colourless to very pale grey, subrounded, subangular, subspherical, moderately sorted, good trace glauconite, trace calcite cement, silty, grading to SILTSTONE, no visible porosity, NO SHOWS.</p> <p>LIMESTONE : pale yellowish orange to dark yellowish orange, firm to moderately hard, blocky, crumbly in places, argillaceous, locally very argillaceous, dolomitic, grading to DOLOMITE in places, cryptocrystalline to occasionally microcrystalline.</p> <p>DOLOMITE : light brown to moderate yellowish brown, very hard, blocky to angular, microcrystalline.</p> |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|-----------|-----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Drill Gas | 3437-3502 | 1.5 | 14000 | 200 | 35 | 15 | 5 | 2 | - |
| Drill Gas | 3502-3667 | 0.8 | 7000 | 150 | 30 | 12 | 5 | 3 | 1 |
| Gas Peak | 3440 | 2.19 | 20530 | 338 | 71 | 17 | 7 | 1 | - |
| Gas Peak | 3472 | 2.37 | 22865 | 380 | 72 | 17 | 6 | 2 | - |
| Gas Peak | 3526 | 1.36 | 10816 | 241 | 51 | 19 | 6 | 1 | - |
| Gas Peak | 3596 | 1.27 | 9003 | 210 | 49 | 20 | 7 | 2 | 1 |
| Gas Peak | 3618 | 1.65 | 13101 | 240 | 52 | 17 | 6 | 1 | 1 |

PORE PRESSURE

| | | |
|--|----------------|----------------|
| Interval: 3437-3667 | Min. (sg): 1.3 | Max. (sg): 1.4 |
| Comments: -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|----------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | | | | | | | |
|---|--------------|----------------------|------------------|---|-----------------------------|----------------------|----------------|----------------|--------|
| Rig: Byford Dolphin | | Well: 6506/3-1 | | Date: 10.08.01 | | Days since spud: 20 | | | |
| Depth (mMD): 3667 | | Depth (mTVD): 3662.0 | | Current Operation: RIH with Wireline Run 3 -PEX | | | | | |
| ROP(m/hr): - | | Progress (m): - | | MWD offset: - | | | | | |
| Last Survey: | | 3641.9 mMD | | 3636.9 mTVD | | Inc: 1.9° | | Azim. 232.6° | |
| MW (sg): 1.60 | | Max PP (sg): 1.54 | | Csg Size (ins): 13 3/8" | | Csg Depth(m): 1374.3 | | LOT (sg): 1.84 | |
| <p>Operations last 24 hours (midnight to midnight): Continued to POOH. Laid down bit and LWD, clear rigfloor. Rig up Schlumberger wireline. Pick up first toolstring and RIH with Run 1 AIT-PEX-HNGS. Do repeat section at 3180-3060m on way in tag bottom and POOH with and Rig down Run 1. Rig up Run 2 DSI-GR-AMS-OBDT and RIH. Do repeat section from 3188-2998m on the way in, tag bottom and POOH. Rig down Run 2 DSI-GR-AMS-OBDT. Rig up Run 3 PEX and RIH.</p> | | | | | | | | | |
| <p>6 o'clock update: Continued to RIH with Run 3 and relog anomalous density data in Brygge formation. POOH and rig down Run 3. Rig up Run 4 VSP-GR and RIH</p> | | | | | | | | | |
| <p>Operations next 24 hours: Continue to RIH with Run 4 and shoot VSP survey and walk away survey, POOH and rig down run 4 VSP-GR. Rig up Run 5 MDT-GR and RIH to take pressures and samples.</p> | | | | | | | | | |
| GEOLOGICAL DESCRIPTION | | | | | | | | | |
| Interval (m) | | Description | | | | | | | |
| | | | | | | | | | |
| SHOWS DATA | | | | | | | | | |
| Interval (m) | | Description | | | | | | | |
| No Shows. | | | | | | | | | |
| GAS DATA | | | | | | | | | |
| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
| Drill Gas | | | | | | | | | |
| Gas Peak | | | | | | | | | |
| PORE PRESSURE | | | | | | | | | |
| Interval: - | | | | Min. (sg): 1.4 | | | Max. (sg): 1.4 | | |
| Comments: -Top Lange based on correlation with 6506/6-1. | | | | | | | | | |
| FORMATION PICKS LAST 24 HOURS | | | | | | | | | |
| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick | | | | |
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity | | | | |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity | | | | |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic | | | | |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic | | | | |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings | | | | |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings | | | | |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR | | | | |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings | | | | |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity | | | | |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 11.08.01 | Days since spud: 21 |
| Depth (mMD): 3667 | Depth (mTVD): 3662.0 | Current Operation: RIH with cleanout assembly | |
| ROP(m/hr): - | Progress (m): - | MWD offset: - | |
| Last Survey: | 3641.9 mMD | 3636.9 mTVD | Inc: 1.9° Azim. 232.6° |
| MW (sg): 1.60 | Max PP (sg): 1.54 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Continued to RIH with Run 3 and relog anomalous density data in Brygge formation. POOH and rig down Run 3. Rig up Run 4 VSP-GR and RIH taking checkshots at 2400m and 3200m. RIH to 3450m and started GR correlation pass. Hole sticky, overpull up to 3500lbs at 3440 and 3410m, GR correlation no good. RIH to 3475m and began 2nd attempt at GR correlation pass. Again sticky about 1500lbs overpull. Then 3500lbs overpull at 3402m - tool stuck for about an hour before it came free. POOH, Overpull at 3346m (2000lbs) and 3107m (2500lbs). Overpull of 3500lbs at 3086m and tool stuck came free after nearly 4 hours. POOH and rigged down VSP-GR and Schlumberger wireline. Picked up cleanout assembly and RIH. Cut and slipped drilling line at the shoe. Circulate and conditioned mud at shoe.

6 o'clock update: Continued to circulate and condition mud at the shoe. Continued to RIH breaking circulation every 20 stands. Tag bottom and circulated bottoms up. Circulated hole clean and boosted riser.

Operations next 24 hours: Continue to circulate and condition mud and boost riser. POOH with conditioning assembly. Clear rig floor. Rig up Schlumberger wireline, pick up wireline Run 5 VSP-GR and RIH.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|-------------|
|--------------|-------------|

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------------|----------|----------|--------|--------|--------|---------|--------|---------|--------|
| Gas Peak Circ. | 2100 | 6.6 | 64391 | 241 | 42 | 10 | 5 | - | - |
| Trip Gas | 3667 | 5.0 | 46285 | 303 | 53 | 9 | 5 | 1 | - |

PORE PRESSURE

| | | |
|--|----------------|----------------|
| Interval: - | Min. (sg): 1.4 | Max. (sg): 1.4 |
| Comments: -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|---------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|--|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 12.08.01 | Days since spud: 22 |
| Depth (mMD): 3667 | Depth (mTVD): 3662.0 | Current Operation: Attempting to sample with MDT | |
| ROP(m/hr): - | Progress (m): - | MWD offset: - | |
| Last Survey: | 3641.9 mMD | 3636.9 mTVD | Inc: 1.9° Azim. 232.6° |
| MW (sg): 1.60 | Max PP (sg): 1.53 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Continued to circulate and condition mud at the shoe. Continued to RIH breaking circulation every 20 stands. Tag bottom and circulated bottoms up. Circulated hole clean and boosted riser. Start POOH. Hydraulic hose burst on the upper racking arm. Circulated while repairing. Tagged bottom and circulated bottoms up. POOH 5 stands wet and flowchecked, slugged pipe and POOH. At surface it was decided due to weather considerations to run the MDT before the VSP. Rigged up Schlumberger wireline and rigged up Run 5 - MDT-GR and RIH. Took pretests (10 prior to sample 6 good, 2 supercharged, 2 tight, further 4 while attempting to sample) in the Brygge.

6 o'clock update: Continued to attempt a sample in the Brygge - no go. RIH to Lysing take 6 pretests and attempt sample

Operations next 24 hours: Continue sampling in the Lysing Formation. POOH attempt sample in th Brygge. POOH and rig down Run 5 MDT-GR. Rig up Run 6 VSP-GR and RIH.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|-------------|
| | |

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------|----------|----------|--------|--------|--------|---------|--------|---------|--------|
| | | | | | | | | | |

PORE PRESSURE

| | | |
|--|----------------|----------------|
| Interval: - | Min. (sg): 1.4 | Max. (sg): 1.4 |
| Comments: -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|---------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Tp Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan\Ed Linaker

| | | | |
|---------------------|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 13.08.01 | Days since spud: 23 |
| Depth (mMD): 3667 | Depth (mTVD): 3662.0 | Current Operation: Continuing with VSP survey | |
| ROP(m/hr): - | Progress (m): - | MWD offset: - | |
| Last Survey: | 3641.9 mMD | 3636.9 mTVD | Inc: 1.9° Azim. 232.6° |
| MW (sg): 1.60 | Max PP (sg): 1.53 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |

Operations last 24 hours (midnight to midnight): Continued to attempt a sample in the Brygge - no go. RIH to Lysing take 8 pretests and sampled (3xMPSR) at 3091.2m. POOH and rigged Run 5 MDT-GR. Picked up Run 6 VSP-GR and RIH taking checkshots at 1280, 2400 and 3200m. Correlated GR over Lysing, RIH and tag bottom. Begin shooting VSP survey at 10m levels Pull up to 2898m and start (18:10-22:45) Walkaway VSP survey. Continued with VSP survey at 10m levels.

6 o'clock update: Continued VSP survey at 10m levels, POOH and rigged down Run 6 VSP-GR. Picked up Run 7 CST-GR Problem with cablehead troubleshoot.

Operations next 24 hours: Continue to repair cablehead. RIH with Run 6 CST-GR to TD and shot sidewall cores. POOH with Run 7 and rigdown Schlumberger wireline. Commence P&A programme.

GEOLOGICAL DESCRIPTION

| Interval (m) | Description |
|--------------|-------------|
|--------------|-------------|

SHOWS DATA

| Interval (m) | Description |
|--------------|-------------|
| | No Shows. |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------|----------|----------|--------|--------|--------|---------|--------|---------|--------|
| | | | | | | | | | |

PORE PRESSURE

| | | |
|--|-----------------|-----------------|
| Interval: - | Min. (sg): 1.45 | Max. (sg): 1.45 |
| Comments: -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|----------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |



WELLSITE GEOLOGICAL REPORT

Wellsite Geologist: Mike Donovan \ Ed Linaker

| | | | |
|---|----------------------|---|-------------------------------------|
| Rig: Byford Dolphin | Well: 6506/3-1 | Date: 14.08.01 | Days since spud: 24 |
| Depth (mMD): 3667 | Depth (mTVD): 3662.0 | Current Operation: Continuing with P&A Programme. | |
| ROP(m/hr): - | Progress (m): - | MWD offset: - | |
| Last Survey: | 3641.9 mMD | 3636.9 mTVD | Inc: 1.9° Azim. 232.6° |
| MW (sg): 1.60 | Max PP (sg): 1.53 | Csg Size (ins): 13 3/8" | Csg Depth(m): 1374.3 LOT (sg): 1.84 |
| Operations last 24 hours (midnight to midnight): Continued VSP survey at 10m levels, POOH and rigged down Run 6 VSP-GR. Picked up Run 7 CST-GR Problem with cablehead troubleshoot. Continue to repair cablehead. RIH with Run 6 CST-GR to TD and shot sidewall cores. (Shot 53, Recovered 29, Empty 2, Misfire 8, Lost 14, Recovery 55%) POOH with Run 7 and rigdown Schlumberger wireline. Commence P&A programme. | | | |
| 6 o'clock update: Continued P&A programme. | | | |
| Operations next 24 hours: Continue P&A programme. | | | |

GEOLOGICAL DESCRIPTION

| | |
|--------------|-------------|
| Interval (m) | Description |
|--------------|-------------|

SHOWS DATA

| | |
|--------------|-------------|
| Interval (m) | Description |
| No Shows. | |

GAS DATA

| Gas Type | Int. (m) | Total(%) | C1 ppm | C2 ppm | C3 ppm | iC4 ppm | nC4ppm | iC5 ppm | nC5 pm |
|----------|----------|----------|--------|--------|--------|---------|--------|---------|--------|
| | | | | | | | | | |

PORE PRESSURE

| | | |
|--|-----------------|-----------------|
| Interval: - | Min. (sg): 1.45 | Max. (sg): 1.45 |
| Comments: -Top Lange based on correlation with 6506/6-1. | | |

FORMATION PICKS LAST 24 HOURS

| Formation | Depth mMDBRT | Depth mTVDSS | Prognosed mTVDSS | Difference m +/- | Basis of Pick |
|----------------------|--------------|--------------|------------------|------------------|-----------------------------|
| Naust | 502 | 477 | 464 | +13 | LWD GR/Resistivity |
| Kai | 1552 | 1524.3 | 1515 | +9.3 | LWD Resistivity |
| Brygge | 1604 | 1576.2 | 1552 | +24.2 | LWD Sonic |
| Top Flooding Surface | 1654 | 1626 | 1606 | +20 | LWD Resistivity/Sonic |
| Tare | 1741 | 1712.8 | 1690 | +22.8 | LWD Resistivity/Cuttings |
| Springar | 1797 | 1768.6 | 1756 | +12.6 | LWD GR/Sonic/Cuttings |
| Nise | 2420 | 2390.2 | 2342 | +47.8 | LWD GR |
| Lysing | 3088 | 3058.3 | 3043 | +15.3 | LWD GR/Resistivity/Cuttings |
| Lange | 3137.5 | 3107.8 | 3117 | -9.2 | LWD GR/Resistivity |

Enclosure 2

Contractors' End of Well Summaries and Reports

MI Norge AS Drilling Fluids Summary

CHEVRON

Drilling Fluids Summary

Well: 6506/3-1

| | | |
|--------------------------|--------------|--------------------------------|
| Prepared by: Tom Rapp | Verified by: | Approved by: Henning Balzer |
| Date: | Date: | Date: |
| Revision: 0 | Date: | |

CONTENT

General

| | |
|----------------------------|---|
| General Information: | 2 |
|----------------------------|---|

Summary

| | |
|-----------------------------|---|
| Summary of Objectives:..... | 3 |
|-----------------------------|---|

36" Section

| | |
|----------------------------------|---|
| Details 36" Hole Section: | 4 |
| Summary of Drilling Events:..... | 4 |
| Drilling Fluid Performance:..... | 4 |
| Hole Problems: | 4 |
| Cost Comment:..... | 5 |
| Other Problems:..... | 5 |
| Recommendations:..... | 5 |
| Volume Breakdown:..... | 6 |
| Mud Loss Summary:..... | 6 |

17 1/2" Section

| | |
|--|----|
| Details 17 1/2" Hole Section: | 7 |
| Summary of Drilling Events:..... | 7 |
| Drilling Fluid Performance:..... | 8 |
| Solids Control Equipment Performance:..... | 8 |
| Hole Problems: | 8 |
| Cost Comment:..... | 9 |
| Other Problems:..... | 9 |
| Recommendations:..... | 9 |
| Volume Breakdown:..... | 10 |
| Mud Loss Summary:..... | 10 |

8 1/2" Section

| | |
|--|----|
| Details 8 1/2" Hole Section: | 11 |
| Summary of Drilling Events:..... | 11 |
| Drilling Fluid Performance:..... | 13 |
| Typical Drilling Properties: | 14 |
| Cost Comment:..... | 14 |
| Solids Control Equipment Performance:..... | 14 |
| Hole Problems: | 15 |
| Other Problems:..... | 15 |
| Recommendations:..... | 15 |
| Volume Breakdown:..... | 16 |
| Mud Loss Summary:..... | 16 |

Clean Up

| | |
|---------------------------------|----|
| Riser and Surface Cleanup:..... | 17 |
| Recommendations:..... | 17 |

Appendix

| | |
|--|--|
| Volumes, consumption and cost breakdown: | |
| Environmental information: | |
| Shaker screen usage: | |
| Daily Mud properties | |

GENERAL

OPERATOR: Chevron

WELL: 6506 / 3-1

AREA: Haltenbanken

CHEVRON SUPERVISORS: M. Elkins, R. Moore

DRILLING CONTRACTOR: Dolphin

RIG: Byford Dolphin

M-I NORGE ENGINEERS: K. Low, R. Campbell,
D. Fraser-Wilson, P. Hammond

| Hole section | Mud system | Drilled to, mMD/TVD | Casing, in. / Shoe depth |
|--------------|---------------|---------------------|--------------------------|
| 36" | SW/Bentonite | 456/456 | 30/451 |
| 17 1/2" | SW/Bentonite | 1382/1382 | 13 3/8 /1374 |
| 8 1/2" | Versavert OBM | 3667/3662 | N/A |

Summary of objectives

Three sections were drilled, where two were riserless. Two sections were drilled with water-based mud and one with oil based mud.

The well was successfully drilled to a total depth of 3667 meters.

A suite of logs successfully completed.

The well was abandoned by setting cement plugs from 3109 – 3025m, from 1791 – 1491m and from 1491 – 1274m across the 13 3/8" casing shoe. The final top plug was set from 661 – 451m.

The wellhead was then cut and retrieved after displacing to seawater above the top plug.

Details of 36" hole section

| | |
|-------------------------|--------------------|
| 36" hole drilled from: | 366 m |
| 36" hole drilled to: | 456 m |
| Hole length: | 90 m |
| Drilling fluid: | Seawater/Bentonite |
| Total Cost for section: | 176,442.28 NOK |
| Cost per meter: | 1,960.47 NOK |
| Cost per cubic meter: | 1,208.51 NOK |
| Max. Inclination: | 4.0° |

Summary of drilling events

The well was spudded at 0030 hrs on 22nd of July. After running the BHA and testing the Anderdrift tool, the seabed was tagged at 366 metres. Drilling was rapid, the open hole being cleaned with seawater and pumping 8 m³ pre-hydrated sweeps as required. At TD 15 m³ of hi-viscosity sweep was pumped to finally clean the hole. A check revealed no gas present and the well was displaced to 1.2 sg Gel mud. The casing was run and cemented without problems.

Drilling fluid performance

Prehydrated gel mud at 70 kg/m³ was mixed, with a yielded viscosity in excess of 150 sec/qt, this was used to sweep the hole while drilling. The hole was displaced to 1.20 sg Gel mud (concentration of 55kg/m³ bentonite) at TD. Kill mud at 1.60 sg was prepared as a contingency.

Hole problems

There were no hole problems experienced in this section.

Cost comments

Third party costs for CMC were justified because the time schedule for drilling was inadequate to allow sufficient period for full hydration, thus the requirement for CMC. Additional costs were also incurred because an extra volume of spud mud had to be built using CMC, this was due to the drill water supply becoming exhausted. Further costs were incurred after additional mud had to be made up to ream and fill the hole and casing.

| | |
|-----------------|----------------|
| Estimated cost: | 79,096.00 NOK |
| Actual cost: | 176,442.28 NOK |
| Difference: | +123.1 % |

Other problems

None.

Recommendations

The mud system used and the properties achieved were satisfactory for this section. They are to be recommended for future intervals of this type. However problems with logistics could be significantly simplified through the use of Guar Gum to make sweep volumes.

36" Section Volumes Breakdown

| Breakdown Category | Volume m³ | Cost/m³ Mud | Cost NOK |
|------------------------------------|---------------------------------|-----------------------------------|---------------------|
| Mud volume built | 432 | | |
| Mud transferred to 8.5" pilot hole | 301 | | |
| Total Utilised | 146 | 1,208.51 | 176,442.28 |

36" Section Mud Loss Summary

| Loss Category | Volume m³ |
|-----------------------|-----------------------------|
| Shakers | N/A |
| Dumped | 146 |
| Total Utilised | 146 |

Details of 17 ½" hole section

| | |
|--------------------------|--------|
| 30" conductor set at: | 451 m |
| 17 ½" hole drilled from: | 456 m |
| 17 ½" hole drilled to: | 1382 m |
| Hole length: | 926 m |

Drilling fluid: Seawater/Bentonite/CMC

| | |
|-------------------------|----------------|
| Total Cost for section: | 796,670.56 NOK |
| Cost per meter: | 860.33 NOK |
| Cost per cubic meter: | 623.37 NOK |

Max. Inclination: 4.5°

Summary of drilling events

The 30" casing, shoe and 3 metres of new formation were cleaned out, by pumping seawater and a hi-viscosity sweep with a 26" bit. An 8 ½" pilot hole was drilled to 1382 metres to enable easier handling of any shallow gas in this riserless section. No gas was observed, and the hole was cleaned, by pumping seawater and hi-viscosity sweeps on each half stand drilled. The hole was swept with 30 m³ of hi-viscosity sweep at TD and then displaced to 1.20 sg Gel mud. The trip out showed the hole to be in good condition and at the 30" shoe the hole was circulated clean.

A 12 ¼" x 17 ½" hole opener assembly was picked up and the hole was reamed out to a depth of 1379 metres without problems. Remaining hi-viscosity mud left on surface was swept round at TD and the open hole displaced to 1.20 sg Gel/CMC mud. On the trip out slight over pull was experienced but easily worked through. The kill mud density was reduced from 1.60 sg to 1.20 sg and used to displace the hole prior to running casing.

A restriction that was encountered while running the 13 3/8" casing caused the string to fold over at seabed, and buckled in two places. The string was then retrieved and any tight spots were reamed using conventional gel sweeps. The hole was displaced using 200 m³ of KCl mud at 1.40 sg. The concentration of KCl at 93 kg/m³ provided adequate inhibition with respect to the active clay formation. The casing string was then re-run and cemented without problems.

Drilling fluid performance

The 8 ½" pilot hole section was drilled with prehydrated gel mud at 70 kg/m³ with the addition of 1 kg/m³ of CMC to allow rapid mixing and to keep up with the drilling rate. The displacement mud for the pilot hole was also built from prehydrated gel using a concentration of 55 kg/m³ bentonite.

For the 17 ½" hole opening assembly the mud system required a change from pre-hydrated gel / CMC to seawater / CMC used due to lack of drill water for the pre-hydration of the bentonite. The seawater CMC was mixed at 15 kg/m³ to allow the mixing to keep pace with the rate at which it was being pumped. The displacement mud for the section was built by reducing the density of the kill mud from 1.60 to 1.20 sg. The gel mud had been retained from the start of the section to give the displacement mud additional rheology.

During the wiper trip, after the problematic casing run, the sweep mud used was pre-hydrated gel. The displacement mud was built from 1.13 sg KCl brine cut back with seawater and CMC and then weighted to 1.40 sg. A total of 90 m³ brine was used, less would have resulted in a volume being lost to dead volume in the brine tank. Programmed concentration was 50 kg/m³ but this was increased to 93 kg/m³ when the mud was built.

Solid control equipment performance

Not used.

Hole problems

There was no evidence of boulders or fill after tripping, however an in hole restriction was experienced when the first string of 13 3/8" casing run, the string was later found to be bent on bottom. Due to the damage sustained, the damaged part of the string was laid out, and the same string was re-run.

There may have been some partial hydration of clay stone in the interval between 700 – 900 metres as a result of displacing to uninhibited Gel mud. This may have resulted in hydration and subsequent swelling of the clays, which could have caused the casing to stand up. The wiper trip showed very little, if any, signs of tight hole. After the wiper trip had been made with the KCl mud in the hole no signs of hydration were observed. The casing was run and cemented without further problem.

Cost comments

The plan was to drill the section with pre-hydrated gel mud but due to problems with delivery of drill water from the supply vessel it was necessary to use seawater and CMC. To give as much volume as possible the gel mud was prehydrated to 1.5 time's normal and cut back with seawater. This however was only done with the last of the drill water since the extent of the shortfall was not known until the vessel arrived on location. Further costs were then incurred after additional mud had to be made up to ream the hole with. A further volume had to then be made up in order to fill the casing.

The costs do not include the price of the 90m³ of KCl brine since this was purchased directly from another Mud Company.

| | |
|-----------------|----------------|
| Estimated cost: | 427,790.00 NOK |
| Actual cost: | 796,670.56 NOK |
| Difference: | +86.2 % |

Other problems

None.

Recommendations

Ensure adequate supply of drill water to allow for the use of the cheaper pre-hydrated gel for sweep during the section.

(Note: The short fall in drill water was a result of using a shared vessel during the early stages of the well. For the latter stages a dedicated vessel was sourced).

The use of KCl for the displacement mud provided an enhanced level of inhibition and although it is not certain that this alone was responsible for the smooth running of the 13.3/8" casing, it can only have helped.

17 ½" Section Volumes Breakdown

| Volume Category | Volume M ³ | Cost/m ³ Mud | Cost NOK |
|-----------------------|-----------------------|-------------------------|-------------------|
| Mud volume imported | 301 | | |
| Mud volume built | 977 | | |
| Mud volume exported | 0 | | |
| Total Utilised | 1278 | 623.37 | 796,670.56 |

17 ½" Section Mud Loss Summary

| Loss Category | Volume m ³ |
|-----------------------|-----------------------|
| Dumped | 1278 |
| Total Utilised | 1278 |

Details of 8 ½" Hole Section

| | |
|--------------------------------|------------------|
| 8 ½ " hole drilled from: | 1382 m |
| 8 ½ " hole drilled to: | 3667 m |
| 13 3/8" casing set at | 1374 m |
| Hole length: | 2285 m |
| Drilling fluid | VERSAVERT OBM |
| Total Cost for section: | 1,918,333.17 NOK |
| Cost per meter drilled: | 839.33 NOK |
| Cost per cubic meter utilised: | 8,060.22 NOK |
| Max. Inclination: | 4.5 ° |

Summary of drilling events

It was evident that the initial load out of oil based mud was contaminated with 18 m³ (a figure derived from calculating the volume of water addition required to change the Oil/Water ratio from that notified to the rig) of water from the boat's tanks. Consequently the Oil/Water ratio started of at 68/32. It was therefore necessary to make up 50 m³ of base oil premix to correct this, in addition it was also necessary to substantially increase the water phase salinity with powdered calcium chloride.

While drilling at a depth of 1675 metres the mud weight was being increased from 1.45 sg to 1.50 sg (with a plan to later raise it to 1.55 sg). At 1698 metres with the active and half of the annulus at a density of 1.50 sg an influx of 4 m³ into the well bore was experienced. The equivalent mud weight required to circulate out the influx was also 1.50 sg.

The system was maintained at this weight for a full circulation. Influx returns at surface were routed to an empty pit and the system weight was maintained at 1.50 sg. At this time additional mud volume was weighted up to 1.50 sg to replace the diverted volume and to provide a buffer against any losses. It was then observed that there still remained 80 to 90 psi on the drill pipe. The mud weight was raised to 1.57 sg, which was deemed sufficient to kill the well.

The 13 3/8" casing contents were treated with an enhanced premix plus calcium chloride whilst weighting up. A total of 10 –12 m³ formation brine was incorporated into the mud. The riser was displaced using the booster pump to mud that had been previously treated with emulsifiers, calcium chloride and then weighted up. This created mud, which was in good enough condition to run back into the hole. The hole was circulated bottoms-up and a problem-free wiper trip was conducted to the shoe.

Static seepage losses of 1 m³ per hour were observed on running back to bottom. These losses were attributed to the Brygge sand. Similar dynamic losses were observed whilst drilling ahead but they were cured using an initial treatment of 0.6kg/m³ of Coarse and Medium Calcium Carbonate. The concentration was

thereafter maintained by mixing 25 kg of each material over a 30 minutes period. Later the rate of addition was reduced to one sack of medium and coarse over each hour.

The well was then drilled to coring point at 3101metres, during this time the hole remained in good condition and the mud properties were run at optimum specification. A core was cut from 3101 metres to 3171.5 metres through the Lysing sand. Over-pulls were experienced at 2400 metres and 1520 metres. Approximately 67 metres of core, which represented a 97% recovery were recovered to surface. The hole appeared to be in good condition.

On running back in the hole to drill it was necessary to wash and ream from 3050 metres to 3171 metres. Substantial quantities of cavings and a quantity of old cuttings were seen at the shakers. In response the mud weight was raised to 1.60 sg. This tactic was partially successful. Drilling continued to 3667 metres TD and on circulating bottoms-up more cavings were again seen but not in such large quantities as before increasing the weight to 1.60 sg. The hole was circulated clean and the string pulled to surface without problems.

The logging programme comprised 5 runs. During the 4th run (VSP), the tool became stuck at the top of the Lysing sands but was eventually pulled free. A wiper trip was made. The bottoms up sample of mud that was tested showed virtually no deviation in its properties from the programmed values. The MDT run was then successfully completed. Following that the VSP and SWC runs were also successfully completed. The Logging equipment was rigged down and the hole was plugged back by setting 4 balanced cement plugs.

A clean-up programme was run as per M-I recommended procedure and the hole and riser were successfully displaced to seawater. The mud, base oil and slops were back-loaded to the boat.

Drilling fluid performance

The mud delivered on the boat for this section was undoubtedly contaminated by water. However the precise source of this water could not be ascertained. The pit volume available on the rig was not sufficient to make any substantial treatment prior to displacing the hole, so this treatment was done during drilling out the shoe and new formation.

The Oil/Water ratio was the first property to be addressed and this was increased gradually to 72/28 with adequate additions of other chemicals being made to raise and maintain the programmed Chloride and Alkalinity levels. For the most part treatment was made by premix additions but some direct additions were necessary as well. Just prior to reaching TD, the O/W ratio was raised to 74/26 with premix and this had the effect of reducing the rheology to a more compatible value for Logging and cementing operations.

Reference to the table below will provide information about the average properties maintained but particular notice is drawn to the weight increases at 1698 metres and

3171 metres in response to hole conditions. The first to a water influx, and the second to cavings seen after washing through the cored section. In the latter case the Oil/Water ratio was gradually increased to counter the viscosity increase (mainly PV) from barite additions.

Care was taken to ensure that adequate concentrations of emulsifiers were run to offset any tendency towards solids water-wetting due to cuttings and barite incorporation into the mud.

The Rheology was deliberately maintained on the high side of the programmed range to promote good hole cleaning at relatively low pump rates. However there were minor problems associated with these higher viscosities due to the long riser the mud returning from the well was quite cool and particularly cold after tripping. Therefore it was necessary to run coarse screens on the shakers until the mud had warmed and the viscosity had dropped sufficiently to re-fit 165 or finer screens.

Despite this the Low Gravity Solids (LGS) content was maintained ($< 200 \text{ kg/m}^3$) with relatively light premix additions. Similarly there was little or no tendency towards progressiveness of the Gels indicating no fines accumulation in the mud. Just prior to reaching TD the rheology was reduced with premix for logging and cementing operations.

The HTHP value remained steady throughout the section ranging from 1.8 – 2.2 cc. The Electrical stability climbed steadily with increasing shear to a value of 800+ volts.

The mud weight ranged from the planned 1.45 sg, at the start of the section to, 1.57 sg following the kick and finally to 1.60 sg in response to the tight hole and cavings seen at the shakers. The kick was taken while the mud weight was being raised from 1.45 sg to the programmed 1.55 sg.

The solids removal efficiency was calculated to be approximately 75%.

The cuttings were firm and discrete throughout, their quality increasing as the WPS reached and exceeded 130 k mg/l.

Minor seepage losses were observed at different depths during this section and so Calcium Carbonate of coarse and medium grade was added more or less continually at very light concentrations to mitigate these losses.

Typical drilling properties

| Properties | Planned | Actual |
|--------------------------------------|-------------|-------------|
| MW (sg) | 1.45 – 1.58 | 1.45– 1.60 |
| YP (lbs/100ft ²) | NA | 8.0 – 16.0 |
| PV (cP) | NA | 36 - 53 |
| Gel 10 sec (lbs/100ft ²) | 7 – 12 | 7 – 10 |
| Gel 10 min (lbs/100ft ²) | < 25 | 9 - 14 |
| 3 rpm (lbs/100ft ²) | 8 – 13 | 7 - 14 |
| Excess lime (kg/m ³) | 8 – 10 | 1.8 – 7.2 |
| HTHP fluid loss (cc/30min) | < 2 | 2 – 3.1 |
| Chlorides (mg/l) | 150,000 | 83K – 142K |
| Activity of water | 0.85 – 0.89 | 0.78 – 0.91 |
| O/W ratio | 75/25-85/15 | 68/32–75/25 |
| Electric stability (Volts) | > 600 | 531 - 876 |
| LGS (kg/m ³) | < 200 | 68 - 146 |

Cost comments

| | |
|-----------------|------------------|
| Estimated cost: | 1,614,268.00 NOK |
| Actual cost: | 1,595,117.55 NOK |
| Difference: | -1.2 % |

Solid control equipment performance

The solids control equipment comprised 3 Thule VSM 100 shakers and one Swaco variable high-speed centrifuge. The latter was tried but did not work. In addition, if run alone it would have stripped too much Barite from the mud.

The shakers performed well but with the high rheologies run to ensure good hole cleaning and the low surface temperature due to the long riser, it was not possible to run finer than 180 mesh screens for most of the section. Consequently the sand content rose to over 1% and for the most part ran around 1.5% peaking at 2% for a short time in the Brygge section.

Generally however, despite the paucity of equipment, the removal efficiency over the section was calculated to be 75%.

The addition of a fourth and possible a fifth shaker would substantially improve the efficiency of solids removal and allow finer screens to be run which in turn would result in lower sand content, reduced pump parts' wear and lower mud cost through reduced dilution.

Hole problems

There were no significant hole problems. An influx of water was taken at 1698 metres. The well was successfully killed. There were a few tight spots observed on tripping but these were easily washed. Some cavings were encountered after 1700 metres but these all but disappeared when the weight was raised. Finally there were minor seepage losses from 1700 metres but these were eliminated by light additions of Calcium Carbonate (coarse and medium) whilst drilling ahead. A subsequent wireline caliper log indicated a large washed out section from 2117 metres to 2400 metres and it was from here that the cavings were generated.

Other problems

Due to the water influx, the stock of Calcium Chloride was low at one point but a new shipment was received before drilling ahead.

Recommendations

On locations where the riser length is such that it causes significant cooling of the mud, close consideration should be given to the ability of the solids removal equipment. In particular the shale shakers, to handle the relatively high pump rates required for hole cleaning alongside the high funnel viscosity's induced by this cooling effect.

One solution to this problem is to increase the Oil/Water ratio but this passes the cost onto the Client when it ought to be the Contractor who provides adequate equipment to handle these depth associated mud flow handling problems.

8 ½” Section Volumes Breakdown

| Volume Category | Volume M ³ | Cost/m ³ Mud | Cost NOK |
|------------------------|-----------------------|-------------------------|---------------------|
| Mud volume imported | 300 | | |
| Mud volume built | 260 | | |
| Mud volume back loaded | 322 | | |
| Total Utilised | 238 | 6,702.18 | 1,595,117.55 |

8 ½” Section Mud Loss Summary

| Loss Category | Volume m ³ |
|---------------------------------|-----------------------|
| Lost To Skips | 10 |
| Lost On Cuttings | 90 |
| Left In Hole | 82 |
| Lost In Hole | 10 |
| Evaporation | 0 |
| Lost to Slop | 35 |
| Lost as fluid transfers to boat | 11 |
| Total Utilised | 238 |

Riser and Surface Cleanup

A clean-up programme was run as per M-I recommended procedure and the riser was successfully displaced to seawater. The mud, base oil and slops were back-loaded to the boat.

The following Clean Up Pills were pumped -

8 m³ Base Oil.
30 m³ Water Based hi-viscosity Pill weighted to 1.30 sg.
30 m³ Hi-viscosity Safesurf OE Wash Pill.
30 m³ Safesolve OE Solvent Pill.
10 m³ Hi-viscosity Safesurf OE Clean Up Pill.

Pills were pumped at a rate to give a minimum of 10 minutes contact time and excellent results were achieved.

After flushing the choke and kill lines with a solvent pill the returned pills used for the riser clean up were utilised to clean surface lines, pits and equipment.

Cost comments

| | |
|-----------------|----------------|
| Estimated cost: | n/a NOK |
| Actual cost: | 323,215.62 NOK |
| Difference: | n/a % |

Recommendations

For a future clean up it is recommended that 5 kg/m³ Nutplug course be added to the initial weighted pill to give a scouring effect, not only will this aid removal of mud adhering to the riser bore but will increase the efficiency of the remaining pills.

Need to look carefully at the logistics of the riser clean up and in particular interface and slops generation issues.



REPORT FOR CHEMICAL CONSUMPTION AND VOLUME DISTRIBUTION

OPERATOR: **Norsk Chevron AS**
 WELL: **6506/3-1**
 AREA :
 DRILLING FLUID: **Spud mud**
 RIG: **Byford Dolphin**
 SECTION: **36**
 OPERATION: **Drilling**

| | | | |
|-----------------------|----------------|-----------------------|---------------|
| START VOLUME: | 0 m3 | SECTION FACTOR: | 0.5 SF |
| START DEPTH: | 367 m | ACT. DAYS - SECTION: | 2.0 days |
| SECTION LENGTH: | 89 m | EST. DAYS - SECTION: | 3.0 days |
| SECTION RATE: | 5 310.63 Nok | AVER. DENSITY -D1: | 1.268 SG |
| SECTION FLUID COST: | 165 848.20 Nok | UNWT. DENSITY -D0: | 1.05 SG |
| METERS/DAY | 44.50 m/day | FLUID SPEC. No.: | 1 # |
| MUD USAGE/M: | 1.640 m3/m | FLUID RATE - \$FR: | 161.28 Nok/m3 |
| MUD USAGE/M3 DRILLED: | 2.50 m3/m3 | WT. FLUID RATE-\$FRW: | 371.03 Nok/m3 |
| RECAP COST/M | 668.32 Nok/m | RECAP COST: | 59 480.29 Nok |

| DATE | 2001 | 21.jul | 22.jul | 23.jul | 24.jul | 25.jul | 26.jul | 27.jul | 28.jul | 29.jul | 30.jul | 31.jul | 01.aug | TOTAL |
|----------------------------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|
| FSR | No: | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | |
| DEPTH | m | 367 | 456 | | | | | | | | | | | |
| VOLUME BUILT | m3 | 162 | 285 | | | | | | | | | | | 447 |
| VOLUME RECEIVED FROM SHORE | m3 | | | | | | | | | | | | | 0 |
| VOLUME RECEIVED FROM FIELD | m3 | | | | | | | | | | | | | 0 |
| VOLUME LOST ON BOAT | m3 | | | | | | | | | | | | | 0 |
| CENTRIFUGE | m3 | | | | | | | | | | | | | 0 |
| SHAKERS | m3 | | | | | | | | | | | | | 0 |
| EVAPORATION | m3 | | | | | | | | | | | | | 0 |
| DOWN HOLE LOSS | m3 | | | | | | | | | | | | | 0 |
| LOST TO SLOP | m3 | | | | | | | | | | | | | 0 |
| LEFT IN HOLE | m3 | | | | | | | | | | | | | 0 |
| LOST TO SEA | m3 | | 146 | | | | | | | | | | | 146 |
| BACK LOADED | m3 | | | | | | | | | | | | | 0 |
| TRANSFERRED | m3 | | 301 | | | | | | | | | | | 301 |
| FINAL VOLUME | m3 | 162 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Daily section length | m | 0 | 89 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 89 |
| HOLE VOL. MADE | m3 | 0.0 | 58.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 58.4 |
| DAILY DILUTION FAC. | m3/m3 | N/A | 2.5 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 2.5 |

Cost/unit

| CHEMICALS: | Unit | Price/unit | | | | | | | | | | | | TOTAL | Third party | Total consumption | |
|-------------------|------|------------|-----------|------------|------|------|------|------|------|------|------|------|------|-------|-------------|-------------------|-------|
| Barite | mt | 862.00 | 45 | 85 | | | | | | | | | | | 130 | | 130.0 |
| Bentonite Wyoming | mt | 1797.00 | 9 | 24 | | | | | | | | | | | 33 | | 33.0 |
| Soda Ash | kg | 2.34 | 100 | 100 | | | | | | | | | | | 200 | | 200.0 |
| CMC EHV | kg | 10.00 | | | | | | | | | | | | | 0 | 125 | 125.0 |
| Lime | kg | 1.85 | | | | | | | | | | | | | 0 | | 0.0 |
| Daily fluid cost: | | | 60 106.06 | 105 742.14 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 165 848.20 | | |

Sign M-I Norge

Sign Chevron:



REPORT FOR CHEMICAL CONSUMPTION AND VOLUME DISTRIBUTION

OPERATOR: **Norske Chevron AS**
 WELL: **6506/3-1**
 AREA :
 DRILLING FLUID: **Spud mud**
 RIG: **Byford Dolphin**
 SECTION: **17 1/2 "**
 OPERATION: **Drilling**

| | | | |
|-----------------------|----------------|-----------------------|----------------|
| START VOLUME: | 301 m3 | SECTION FACTOR: | 0.5 SF |
| START DEPTH: | 456 m | ACT. DAYS - SECTION: | 6.0 days |
| SECTION LENGTH: | 926 m | EST. DAYS - SECTION: | 4.0 days |
| SECTION RATE: | 38 253.06 Nok | AVER. DENSITY -D1: | 1.180 SG |
| SECTION FLUID COST: | 279 771.11 Nok | UNWT. DENSITY -D0: | 1.05 SG |
| METERS/DAY | 154.33 m/day | FLUID SPEC. No.: | 1 # |
| MUD USAGE/M: | 1.380 m3/m | FLUID RATE -SFR: | 161.28 Nok/m3 |
| MUD USAGE/M3 DRILLED: | 8.89 m3/m3 | WT. FLUID RATE-\$FRW: | 286.36 Nok/m3 |
| RECAP COST/M | 436.52 Nok/m | RECAP COST: | 404 217.73 Nok |

| DATE | 2001 | 23.jul | 24.jul | 25.jul | 26.jul | 27.jul | 28.jul | 29.jul | 30.jul | 31.jul | 01.aug | 02.aug | 03.aug | TOTAL |
|----------------------------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|
| FSR | No: | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
| DEPTH | m | 459 | 1382 | 1382 | 1382 | 1382 | 1382 | | | | | | | |
| VOLUME BUILT | m3 | 88 | 383 | 136 | | 205 | 165 | | | | | | | 977 |
| VOLUME RECEIVED FROM SHORE | m3 | | | | | | | | | | | | | 0 |
| VOLUME RECEIVED FROM FIELD | m3 | | | | | | | | | | | | | 0 |
| VOLUME LOST ON BOAT | m3 | | | | | | | | | | | | | 0 |
| CENTRIFUGE | m3 | | | | | | | | | | | | | 0 |
| SHAKERS | m3 | | | | | | | | | | | | | 0 |
| EVAPORATION | m3 | | | | | | | | | | | | | 0 |
| DOWN HOLE LOSS | m3 | | | | | | | | | | | | | 0 |
| LOST TO SLOP | m3 | | | | | | | | | | | | | 0 |
| LEFT IN HOLE | m3 | | | | | | | | | | | | | 0 |
| LOST TO SEA | m3 | 81 | 505 | 322 | | 205 | 165 | | | | | | | 1278 |
| BACK LOADED | m3 | | | | | | | | | | | | | 0 |
| TRANSFERRED | m3 | | | | | | | | | | | | | 0 |
| FINAL VOLUME | m3 | 308 | 186 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Daily section length | m | 3 | 923 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 926 |
| HOLE VOL. MADE | m3 | 0.5 | 143.2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 143.7 |
| DAILY DILUTION FAC. | m3/m3 | 174.0 | 3.5 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 8.9 |

Cost/unit

| CHEMICALS: | Unit | Price/unit | | | | | | | | | | | | Third party | Total consumption | | |
|-------------------|------|------------|----|-----|------|--|--|--|------|----|--|--|--|-------------|-------------------|-------|---------|
| Barite | mt | 862.00 | | 29 | | | | | 186 | | | | | | 113 | 102 | 215.0 |
| Bentonite Wyoming | mt | 1797.00 | 10 | 28 | 21 | | | | 2 | 14 | | | | | 75 | | 75.0 |
| Soda Ash | kg | 2.34 | 75 | 375 | 1225 | | | | 200 | | | | | | 650 | 1225 | 1875.0 |
| CMC EHV | kg | | | 425 | 5575 | | | | 2550 | | | | | | 0 | 8550 | 8550.0 |
| Lime | kg | 1.85 | | | | | | | | | | | | | 0 | | 0.0 |
| Defoam NS | kg | | | | | | | | 50 | | | | | | 0 | 50 | 50.0 |
| KCI | kg | | | | | | | | | | | | | | 0 | 20070 | 20070.0 |

Daily fluid cost: 25 199.45 109 674.86 38 944.60 0.00 58 703.25 47 248.96 0.00 0.00 0.00 0.00 0.00 0.00 0.00 279 771.11

Sign M-I Norge

Sign Chevron:

KCI from Baker Hughes Inteq



OPERATOR: Norsk Chevron AS
 WELL: 6506/G-1
 AREA:
 DRILLING FLUID: Versavert
 RIG: Byford Dolphin
 SECTION: 8 1/2 ''
 OPERATION: Drilling

| | | | |
|-----------------------|------------------|-----------------------|------------------|
| START VOLUME: | 0 m3 | SECTION FACTOR: | 1.1 SF |
| START DEPTH: | 1382 m | ACT. DAYS - SECTION: | 15.6 days |
| SECTION LENGTH: | 2285 m | EST. DAYS - SECTION: | 18.2 days |
| SECTION RATE: | 269 368.52 Nok | AVER. DENSITY -D1: | 1.583 SG |
| SECTION FLUID COST: | 1 242 002.24 Nok | UNWT. DENSITY -D0: | 0.92 SG |
| METERS/DAY: | 146.57 m/day | FLUID SPEC. No.: | 41 # |
| MUD USAGE/M: | 0.099 m3/m | FLUID RATE- SFR: | 4 346.02 Nok/m3 |
| MUD USAGE/M3 DRILLED: | 2.71 m3/m3 | WT. FLUID RATE-\$FRW: | 4 119.92 Nok/m3 |
| RECAP COST/M | 661.43 Nok/m | RECAP COST: | 1 511 370.77 Nok |

| DATE | 2001 | 29.jul | 30.jul | 31.jul | 01.aug | 02.aug | 03.aug | 04.aug | 05.aug | 06.aug | 07.aug | 08.aug | 09.aug | 10.aug | 11.aug | 12.aug | 13.aug | 14.aug | 15.aug | 16.aug | TOTAL | Cost/Unit |
|----------------------------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|-----------|
| FSR | No: | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | | |
| DEPTH | m | 1382 | 1382 | 1409 | 1698 | 1698 | 1736 | 2560 | 3101 | 3131 | 3171 | 3437 | 3667 | 3667 | 3667 | 3667 | 3667 | 3667 | 3667 | 3667 | | |
| VOLUME BUILT | m3 | | | 18 | 68 | 84 | 7 | 15 | 21 | 1 | | 31 | 1 | 13 | | 1 | | | | | | 260 |
| VOLUME RECEIVED FROM SHORE | m3 | | | | | | | | | | | | | | | | | | | | | 300 |
| VOLUME RECEIVED FROM FIELD | m3 | 164 | | 156 | | | | | | | | | | | | | | | | | | 0 |
| VOLUME LOST ON BOAT | m3 | | | | | | | | | | | | | | | | | | | | 11 | 11 |
| CENTRIFUGE | m3 | | | | | | | | | | | | | | | | | | | | | 0 |
| SHAKERS | m3 | | | 5 | | 3 | | 8 | 13 | 4 | 9 | 8 | 12 | 13 | | 15 | | | | | | 90 |
| EVAPORATION | m3 | | | | | | | | | | | | | | | | | | | | | 0 |
| DOWN HOLE LOSS | m3 | | | | | | | | 9 | | | | | 1 | | | | | | | | 10 |
| LOST TO SLOP | m3 | | | | | | | | | | | | | | 40 | | | | | | | 45 |
| LEFT IN HOLE | m3 | | | | | | | | | | | | | | | | | | | | | 82 |
| LOST TO SEA | m3 | | | | | | | | | | | | | | | | | | | | | 0 |
| BACK LOADED | m3 | | | | | | | | | | | | | 96 | | | | | | 38 | 50 | 138 |
| TRANSFERRED | m3 | | | | | | | | | | | | | | | | | | | | | 0 |
| FNAL VOLUME | m3 | 164 | 164 | 313 | 381 | 462 | 469 | 476 | 475 | 472 | 463 | 485 | 474 | 338 | 338 | 324 | 324 | 286 | 236 | 0 | 0 | 0 |
| Daily section length | m | 0 | 0 | 27 | 289 | 0 | 38 | 824 | 641 | 30 | 40 | 266 | 230 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2285 |
| HOLE VOL. MADE | m3 | 0.0 | 0.0 | 1.0 | 10.6 | 0.0 | 1.4 | 30.2 | 19.8 | 1.1 | 1.5 | 9.7 | 8.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 83.7 |
| DAILY DILUTION FAC. | m3/m3 | N/A | N/A | 5.1 | 0.0 | N/A | 0.0 | 0.3 | 1.1 | 3.6 | 6.1 | 0.8 | 1.5 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 2.7 |

| CHEMICALS: | Unit | Price/unit | | | | | | | | | | | | | | | | | | | | Third party | Total consumption |
|--------------------|------|------------|------------|------|------------|------------|------------|-----------|-----------|-----------|----------|------|------------|----------|-------------|------|----------|------|-------------|-------------|-------------|--------------|-------------------|
| Barite | mt | 862.00 | | | | | 83 | 5 | 34 | 28 | | | | | 11 | | | | | | | 217 | 243.0 |
| EDC 95/11 base oil | m3 | 3688.80 | | | | 50 | 60 | | 5 | 12 | | | | 25 | | | | | | | | 152 | 160.0 |
| Versavert PE | kg | 11.32 | | | | 1300 | 1440 | | 260 | 200 | | | | 1000 | | | | | | | | 4200 | 4200.0 |
| Versavert SE | kg | 11.08 | | | | 600 | 600 | | 200 | 100 | | | | 300 | | | | | | | | 1800 | 1800.0 |
| Lime | kg | 1.85 | | | | 1375 | 1425 | | 1200 | 1600 | | | | 1700 | | | | | | | | 7300 | 7300.0 |
| VG-Plus | kg | 14.98 | | | | 850 | | | 50 | | | | | 175 | | 50 | | | | | | 1125 | 1125.0 |
| Calcium Chloride | kg | 2.30 | | | | 4200 | 1050 | 2100 | 2100 | 2450 | | | | 700 | | 2100 | | | | | | 14700 | 14700.0 |
| Versattrol | kg | 5.18 | | | | 750 | 650 | | 200 | | | | | 200 | | | | | | | | 1600 | 1600.0 |
| Versavert F | kg | 18.00 | | | | 400 | 75 | | 675 | 100 | | | | | | | | | | | | 1450 | 1450.0 |
| Water | m3 | | | | | | | | | | | | | | | | | | | | | 0 | 0.0 |
| Bentone 128 | kg | 24.28 | | | 125 | | | | | | | | | | | | | | | | | 125 | 125.0 |
| CaCo3 Coarse | kg | 1.36 | | | | | | | | | | | | | | | | | | | | 0 | 3325.0 |
| CaCo3 Medium | kg | 1.24 | | | | | | | | | | | | | | | | | | | | 0 | 2800.0 |
| CaCo3 Fine | kg | 1.43 | | | | | | | | | | | | | | | | | | | | 0 | 125.0 |
| SafeSolve OE | kg | 25.54 | | | | | | | | | | | | | | | | | | | | 0 | 2200.0 |
| SafeSolve DE | kg | 16.94 | | | | | | | | | | | | | | | | | | | | 0 | 1600.0 |
| Duplex NS | kg | 57.01 | | | | | | | | | | | | | | | | | | | | 0 | 500.0 |
| Daily fluid cost: | | | 675 666.80 | 0.00 | 634 467.60 | 280 154.52 | 346 073.24 | 28 839.44 | 61 798.79 | 86 518.31 | 4 119.92 | 0.00 | 127 717.50 | 4 119.92 | -264 002.09 | 0.00 | 4 119.92 | 0.00 | -125 701.25 | -165 396.38 | -456 494.00 | 1 242 002.24 | |

Sign Anchor/MI:

Sign Chevron:



ENVIRONMENTAL INFORMATION



Chevron

Norsk Chevron AS

Platform: **Byford Dolphin**
 Month: **July**
 Year: **2001**
 Well: **6506/3-1**
 Section: **36**
 Section date to/from: **21.07-22.07-2001**

-(1)- Mixed total = Rcvd as Mixed in fluid + Added on rig - To-shore as Mixed in fluid. -(2)- Discrepancy = Mixed total (total usage) - Total discharge = 0 (as control on massbalance) Demands in discharge permit shall be covered by the mud program. If the real discharge overrides planned discharge, then this should be documented and explained.

| Group | Product name | Unit (kg/l) | Parcom class | Planned usage according to mud-programme | Rcvd as mixed in fluid | To-shore as mixed in fluid | Added on rig | -(1)- Mixed total in section | Discharge in whole mud | Retention on cuttings | Left in well | Injection | To destruction | Transferred to next well/section | -(2)- Discrepancy |
|-------|--------------------------|-------------|--------------|--|------------------------|----------------------------|---------------|------------------------------|------------------------|-----------------------|--------------|-----------|----------------|----------------------------------|-------------------|
| | Spud mud mud: | | | | | | 447 m3 | 447 m3 | 146 m3 | | | | | 301 m3 | |
| | Barite | mt | | | | | 130 | 130 | 42 | | | | | 88 | |
| | Bentonite Wyoming | mt | | | | | 33 | 33 | 11 | | | | | 22 | |
| | Soda Ash | kg | | | | | 200 | 200 | 65 | | | | | 135 | |
| | CMC EHV | kg | | | | | | | | | | | | | |
| | Lime | kg | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

Discharge exceeding planned discharge:

For more documentation and explanations, refer to Chevron og MI reports.

Signatur MI Norge A/S

Signatur Chevron drilling supervisor



MUD VOLUME DISTRIBUTION



Chevron

Norsk Chevron AS

| | |
|----------|----------------|
| PLATFORM | Byford Dolphin |
| MONTH: | July |
| YEAR: | 2001 |
| WELL: | 6506/3-1 |
| SECTION: | 36 |

| HOLE SIZE | HOLE TO | HOLE LENGTH | CUTTINGS VOLUME | CUTTINGS MASS | MUD MIXED | MUD RECEIVED FROM SHORE/ FIELD | MUD FROM LAST SECTION | MUD RETURNED | MUD LEFT IN WELL | SURFACE LOSS (by cuttings retention) | MUD TO SEA | MUD TO DEST-RUCTION | MUD INJECTED | EVAPORATED WATER PHASE | TRANSFERRED TO NEXT SECTION | MUD TYPE USED IN INTERVAL |
|-----------|---------|-------------|-----------------|---------------|-----------|--------------------------------|-----------------------|--------------|------------------|--------------------------------------|------------|---------------------|--------------|------------------------|-----------------------------|---------------------------|
| | m | m | m3 | kg | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | |
| 36 | 456 | 89 | 58.4 | | 447 | | | | | | 146 | | | | 301 | Spud mud |
| TOTALT: | | 89 | 58.4 | | 447 | | | | | | 146 | | | | 301 | |

TOTAL

| | |
|--------------------------------------|--------|
| MUD FROM LAST WELL/SECTION | |
| MUD TRANSFERRED TO NEXT WELL/SECTION | 301 m3 |

RETENTION ON OILY CUTTINGS - RETORTE ANALYSIS

| | |
|-----------------------|------|
| Gravity baseoil: | sg |
| Cuttings gravity: | sg |
| Average for section : | g/kg |



ENVIRONMENTAL INFORMATION



Chevron

Norsk Chevron AS

Platform: **Byford Dolphin**
Month: **July**
Year: **2001**
Well: **6506/3-1**
Section: **17.5" pilot hole**
Section date to/from: **23.07-28.07-2001**

-(1)- Mixed total = Rcvd as Mixed in fluid + Added on rig - To-shore as Mixed in fluid. -(2)- Descrpancy = Mixed total (total usage) - Total discharge = 0 (as control on massbalance) Demands in dischargepermit shall be covered by the mudprogram. If the real discharge overrides planned discharge, then this should be documented and explained.

| Group | Product name | Unit (kg/l) | Parcom class | Planned usage according to mud-programe | Rcvd as mixed in fluid | To-shore as mixed in fluid | Added on rig | -(1)- Mixed total in section | Discharge in whole mud | Retention on cuttings | Left in well | Injection | To destruction | Transferre to next well/ section | -(2)- Discrep-ancy |
|-------|--------------------------|-------------|--------------|---|------------------------|----------------------------|---------------|------------------------------|------------------------|-----------------------|--------------|-----------|----------------|----------------------------------|--------------------|
| | Spud mud mud: | | | | 301 m3 | | 977 m3 | 1278 m3 | 1278 m3 | | | | | | |
| | Barite | mt | | | 88 | | 215 | 303 | 303 | | | | | | |
| | Bentonite Wyoming | mt | | | 22 | | 75 | 97 | 97 | | | | | | |
| | Soda Ash | kg | | | 135 | | 1 875 | 2 010 | 2 010 | | | | | | |
| | CMC EHV | kg | | | 84 | | 8 550 | 8 634 | 8 634 | | | | | | |
| | Lime | kg | | | | | | | | | | | | | |
| | Defoam NS | kg | | | | | 50 | 50 | 50 | | | | | | |
| | KCI | kg | | | | | 20 070 | 20 070 | 20 070 | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |

Discharge exceeding planned discharge: The KCI used was needed due to hole problems.

For more documentation and explanations, refer to Chevron og MI reports.

Signatur MI Norge A/S

Signatur Chevron drilling supervisor



MUD VOLUME DISTRIBUTION



Chevron

Norsk Chevron AS

| | |
|----------|------------------|
| PLATFORM | Byford Dolphin |
| MONTH: | July |
| YEAR: | 2001 |
| WELL: | 6506/3-1 |
| SECTION: | 17.5" pilot hole |

| HOLE SIZE | HOLE TO | HOLE LENGTH | CUTTINGS VOLUME | CUTTINGS MASS | MUD MIXED | MUD RECEIVED FROM SHOT FIELD | MUD FROM LAST SECTION | MUD RETURNED | MUD LEFT IN WELL | SURFACE LOSS (by cuttings retention) | MUD TO SEA | MUD TO DEST-RUCTION | MUD INJECTED | EVAPORATED WATER PHASE | TRANSFERRED TO NEXT SECTION | MUD TYPE USED IN INTERVAL |
|------------------|---------|-------------|-----------------|---------------|-----------|------------------------------|-----------------------|--------------|------------------|--------------------------------------|------------|---------------------|--------------|------------------------|-----------------------------|---------------------------|
| | m | m | m3 | kg | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | |
| 17.5" pilot hole | 1382 | 926 | 143.7 | | 977 | | 301 | | | | 1278 | | | | | Spud mud |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| TOTAL: | | 926 | 143.7 | | 977 | | 301 | | | | 1278 | | | | | |

TOTAL

| | |
|--------------------------------------|--------|
| MUD FROM LAST WELL/SECTION | 301 m3 |
| MUD TRANSFERRED TO NEXT WELL/SECTION | |

RETENTION ON OILY CUTTINGS - RETORTE ANALYSIS

| | |
|-----------------------|------|
| Gravity baseoil: | sg |
| Cuttings gravity: | sg |
| Average for section : | g/kg |



ENVIRONMENTAL INFORMATION



Chevron
Norsk Chevron AS

Platform: **Byford Dolphin**
 Month: **July/August**
 Year: **2001**
 Well: **6506/3-1**
 Section: **8.5**
 Section date to/from: **29/07 - 16/08-2001**

-(1)- Mixed total = Rcvd as Mixed in fluid + Added on rig - To-shore
 as Mixed in fluid. -(2)- Discrepancy = Mixed total (total usage) - Total discharge
 = 0 (as control on massbalance) Demands in discharge permit shall be covered
 by the mud program. If the real discharge overrides planned discharge, then this should
 be documented and explained.

| Group | Product name | Unit (kg/l) | Parcom class | Planned usage according to mud-programme | Rcvd as mixed in fluid | To-shore as mixed in fluid | Added on rig | -(1)- Mixed total in section | Discharge in whole mud | Retention on cuttings | Left in well | Injection | To destruction | Transferred to next well/section | -(2)- Discrepancy |
|-------|-----------------------|-------------|--------------|--|------------------------|----------------------------|---------------|------------------------------|------------------------|-----------------------|--------------|-----------|----------------|----------------------------------|-------------------|
| | Versavert mud: | | | | 300 m3 | 322 m3 | 260 m3 | 238 m3 | | 90 m3 | 92 m3 | | 56 m3 | | |
| | Barite | mt | | | 293 | 293 | 217 | 217 | | 82 | 84 | | 51 | | |
| | EDC 95/11 base oil | m3 | | | 155 | 176 | 152 | 130 | | 49 | 50 | | 31 | | |
| | Versavert PE | kg | | | 6 000 | 5 865 | 4 200 | 4 335 | | 1 639 | 1 676 | | 1 020 | | |
| | Versavert SE | kg | | | 2 400 | 2 415 | 1 800 | 1 785 | | 675 | 690 | | 420 | | |
| | Lime | kg | | | 4 500 | 6 785 | 7 300 | 5 015 | | 1 896 | 1 939 | | 1 180 | | |
| | VG-Plus | kg | | | 3 900 | 2 889 | 1 125 | 2 136 | | 808 | 826 | | 503 | | |
| | Calcium Chloride | kg | | | 12 900 | 15 870 | 14 700 | 11 730 | | 4 436 | 4 534 | | 2 760 | | |
| | Versatrol | kg | | | 3 000 | 2 645 | 1 600 | 1 955 | | 739 | 756 | | 460 | | |
| | Versavert F | kg | | | 1 800 | 1 869 | 1 450 | 1 381 | | 522 | 534 | | 325 | | |
| | Water | kg | | | 69 | 40 | | 29 | | 11 | 11 | | 7 | | |
| | Bentone 128 | kg | | | | 72 | 125 | 53 | | 20 | 21 | | 13 | | |
| | CaCo3 Coarse | kg | | | | 1 912 | 3 325 | 1 413 | | 534 | 546 | | 333 | | |
| | CaCo3 Medium | kg | | | | 1 610 | 2 800 | 1 190 | | 450 | 460 | | 280 | | |
| | CaCo3 Fine | kg | | | | 144 | 250 | 106 | | 40 | 41 | | 25 | | |
| | SafeSolve OE | kg | | | | | 2 200 | 2 200 | | | | | 2 200 | | |
| | SafeSurfe OE | kg | | | | | 1 600 | 1 600 | | | | | 1 600 | | |
| | Dupec NS | kg | | | | | 500 | 500 | | | | | 500 | | |

Discharge exceeding planned discharge:

For more documentation and explanations, refer to Chevron og MI reports.

Signatur MI Norge A/S

Signatur Chevron drilling supervisor



MUD VOLUME DISTRIBUTION



Chevron

Norsk Chevron AS

| | |
|----------|----------------|
| PLATFORM | Byford Dolphin |
| MONTH: | July/August |
| YEAR: | 2001 |
| WELL: | 6506/3-1 |
| SECTION: | 8.5 |

| HOLE SIZE | HOLE TO | HOLE LENGTH | CUTTINGS VOLUME | CUTTINGS MASS | MUD MIXED | MUD RECEIVED FROM SHOR FIELD | MUD FROM LAST SECTION | MUD RETURNED | MUD LEFT IN WELL | SURFACE LOSS (by cuttings retention) | MUD TO SEA | MUD TO DEST-RUCTION | MUD INJECTED | EVAPORATED WATER PHASE | TRANSFERRED TO NEXT SECTION | MUD TYPE USED IN INTERVAL |
|-----------|---------|-------------|-----------------|---------------|-----------|------------------------------|-----------------------|--------------|------------------|--------------------------------------|------------|---------------------|--------------|------------------------|-----------------------------|---------------------------|
| | m | m | m3 | kg | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | m3 | |
| 8.5 | 3667.0 | 2285 | 83.7 | 250958 | 260 | 300 | | 322 | 92 | 90 | | 56 | | | | Versavert |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| TOTAL: | | 2285 | 83.7 | 250958 | 260 | 300 | | 322 | 92 | 90 | | 56 | | | | |

TOTAL

| | |
|--------------------------------------|--|
| MUD FROM LAST WELL/SECTION | |
| MUD TRANSFERRED TO NEXT WELL/SECTION | |

RETENTION ON OILY CUTTINGS - RETORTE ANALYSIS

| | | |
|-----------------------|-------|------|
| Gravity baseoil: | 0.814 | sg |
| Cuttings gravity: | 3 | sg |
| Average for section : | | g/kg |

Rig Name

BYFORD DOLPHIN



Operator

CHEVRON

Well Number:

6506/3-1

Start date :

21.07.2001

Waste Handling:

Finish date :

18.08.2001

Slurrification:

| Equipment | Manufacturer | Model | Age | Interval Size | 36 | 17.5 | 8.5 | | |
|------------------|--------------|----------|-----|------------------|-----------------------------|------|-----------|--|--|
| Scalper # 1 | | | | Mud Type | WBM | WBM | OBM | | |
| # 2 | | | | Lost at Shakers | 0 | 0 | 90 | | |
| Shaker # 1 | THULE | VSM 100 | | No. Shakers used | 0 | 0 | 3 | | |
| # 2 | THULE | VSM 100 | | Lost at C/F | 0 | 0 | 0 | | |
| # 3 | THULE | VSM 100 | | Lost to Slops | 0 | 0 | 45 | | |
| # 4 | | | | Avg section ROP | 32.6 | 102 | 38 | | |
| # 5 | | | | Avg Max ROP | 195 | 240 | 104 | | |
| # 6 | | | | Avg Flow Lt/Min | 3950 | 3200 | 2400 | | |
| # 7 | | | | Start Depth | 353 | 456 | 1382 | | |
| # 8 | | | | End Depth | 456 | 1382 | 3667 | | |
| C/F # 1 | | | | Metres Drilled | 103 | 926 | 2285 | | |
| C/F # 2 | | | | Interval Days | 2 | 8 | 15.6 | | |
| Screen size | Type | Supplier | | Total Screens | Interval Screen Utilisation | | | | |
| 8 | | | | | n/a | n/a | | | |
| 10 | | | | | n/a | n/a | | | |
| 12 | | | | | n/a | n/a | | | |
| 20 | | | | | n/a | n/a | | | |
| 30 | | | | | n/a | n/a | | | |
| 40 | | | | | n/a | n/a | | | |
| 52 | square | Thule | | 4 | n/a | n/a | 4 | | |
| 60 | | | | | n/a | n/a | | | |
| 60 | | | | | n/a | n/a | | | |
| 80 | | | | | n/a | n/a | | | |
| 84 | square | Thule | | 10 | n/a | n/a | 10 | | |
| 100 | | | | | n/a | n/a | | | |
| 110 | | | | | n/a | n/a | | | |
| 120 | | | | | n/a | n/a | | | |
| 145 | square | Thule | | 6 | n/a | n/a | 6 | | |
| 150 | | | | | n/a | n/a | | | |
| 165 | square | Baroid | | 4 | n/a | n/a | 4 | | |
| 180 | square | Baroid | | 6 | n/a | n/a | 6 | | |
| 200 | square | Baroid | | 7 | n/a | n/a | 7 | | |
| 210 | | | | | n/a | n/a | | | |
| 230 | | | | | n/a | n/a | | | |
| 250 | | | | | n/a | n/a | | | |
| 325 | | | | | n/a | n/a | | | |
| 325 | | | | | n/a | n/a | | | |
| Total | | | | 37 | | | 37 | | |
| Comments: | | | | | | | | | |

Operator: **CHEVRON**

Well: 6506/3-1

Rig: Byford Dolphin

| FSR no. | Date | Depth | MW | T | FV | VG-meter readings @ 50C | | | | | | | | AV | PV | YP | Gel | Gel | HTHP | pH | Pf | Mf | Cl- | TH | Ca++ | KCl | Solids | MBT | HGS | LGS | Sand | Glycol | K+ | | | | |
|--|-------|-------|------|----|-------|-------------------------|-----|-----|-----|----|----|---|---|----|----|----|-----|-----|------|----|----|----|--------|------|------|-------|--------|-------|-------|-------|------|--------|-------|--|--|--|--|
| • | • | m | sg | °C | s/qt. | 600 | 300 | 200 | 100 | 60 | 30 | 6 | 3 | cP | cP | Pa | Pa | Pa | ml | • | ml | ml | x 1000 | mg/l | mg/l | kg/m3 | % | kg/m3 | kg/m3 | kg/m3 | % | % | kg/m3 | | | | |
| 36" Section: Seawater / Bentonite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 21-07 | 367 | 1.03 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 22-07 | 456 | 1.03 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 1/2" Section: Seawater / Bentonite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | 23-07 | 459 | 1.03 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 24-07 | 1382 | 1.05 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | 25-07 | 1382 | 1.05 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | 26-07 | 1382 | 1.05 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | 27-07 | 1382 | 1.40 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | 28-07 | 1382 | 1.40 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | 29-07 | 1382 | 1.44 | | 100+ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | |
|---------|------|---------|---------|
| Minimum | 1.03 | 0.00 | 0.00 |
| Maximur | 1.44 | 0.00 | 0.00 |
| Average | 1.20 | #DIV/O! | #DIV/O! |

Daily drilling properties FSR 1-9

Mud Properties, daily record

Operator: **Chevron**

Well: 6506/3-1

Rig: Byford Dolphin

| FSR no. | Date | Depth | MW | T | F.Vis | VG-meter readings @ 50 C | | | | | | | | AV | PV | YP | Gel | Gel | ES | Mp | Excess | HTHP | CaCl2 | WPS | Solids | Oil | Water | O/W | Sand | HGS | LGS |
|---|-------|-------|------|-----|-------|--------------------------|---------|---------|---------|--------|--------|-------|-------|----|----|------|-----|-----|-------|-----|--------|------|-------|------|--------|-------|-------|-------|-------|-------|-------|
| ∇ | ∇ | m | sg | oC | s/qt. | 600 rpm | 300 rpm | 200 rpm | 100 rpm | 60 rpm | 30 rpm | 6 rpm | 3 rpm | cP | cP | Pa | Pa | Pa | volts | ml | kg/m3 | ml | kg/m3 | k Cl | vol % | vol % | vol % | RATIO | vol % | kg/m3 | kg/m3 |
| 8 1/2" Section: Versavert - Oil based system | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | 29-07 | 1382 | 1.44 | n/a | 100+ | 119 | 71 | 55 | 37 | n/a | n/a | 14 | 12 | 60 | 48 | 11.5 | 7 | 9 | 531 | 2.1 | 7.6 | 2.6 | 129 | 83 | 20 | 56 | 24.0 | 70/30 | Trace | 609 | 125 |
| 14 | 30-07 | 1382 | 1.44 | n/a | 100+ | 119 | 71 | 55 | 37 | n/a | n/a | 14 | 12 | 60 | 48 | 11.5 | 7 | 9 | 531 | 2.1 | 7.6 | 2.6 | 129 | 83 | 20 | 56 | 24.0 | 70/30 | Trace | 609 | 125 |
| 15 | 31-07 | 1409 | 1.44 | n/a | 100+ | 123 | 75 | 57 | 39 | n/a | n/a | 15 | 12 | 62 | 48 | 13.5 | 8 | 1 | 629 | 2.8 | 10.4 | 3.0 | 168 | 108 | 20 | 56 | 24.0 | 70/30 | 0.75 | 574 | 140 |
| 16 | 01-08 | 1699 | 1.51 | 27 | 100+ | 138 | 85 | 65 | 45 | n/a | n/a | 18 | 16 | 69 | 53 | 16.0 | 10 | 14 | 672 | 2.0 | 7.2 | 2.0 | 207 | 133 | 20 | 56 | 24.0 | 70/30 | Trace | 574 | 140 |
| 17 | 02-08 | 1695 | 1.57 | 22 | 92 | 76 | 44 | 33 | 21 | n/a | n/a | 8 | 7 | 38 | 32 | 6.0 | 5 | 7 | 672 | 2.0 | 7.2 | 3.0 | 147 | 94 | 23 | 59 | 18.0 | 77/23 | 0.25 | 830 | 68 |
| 18 | 03-08 | 1736 | 1.57 | 20 | 100+ | 107 | 67 | 50 | 34 | n/a | n/a | 13 | 11 | 54 | 40 | 13.5 | 7 | 10 | 704 | 2.5 | 9.3 | 2.2 | 172 | 110 | 23 | 57 | 20.0 | 74/26 | 0.20 | 798 | 82.4 |
| 19 | 04-08 | 2560 | 1.57 | 35 | 95 | 111 | 69 | 54 | 37 | n/a | n/a | 15 | 14 | 56 | 42 | 13.5 | 9 | 13 | 808 | 0.7 | 2.6 | 2.0 | 215 | 138 | 22.6 | 55.5 | 21.0 | 73/27 | 1.00 | 776 | 102 |
| 20 | 05-08 | 3101 | 1.57 | 33 | 95 | 104 | 66 | 50 | 33 | n/a | n/a | 13 | 12 | 52 | 38 | 14.0 | 8 | 11 | 854 | 3.4 | 12.6 | 2.2 | 253 | 162 | 24 | 55 | 21.0 | 72/28 | 1.25 | 744 | 129 |
| 21 | 06-08 | 3131 | 1.57 | 23 | 100+ | 116 | 71 | 55 | 38 | n/a | n/a | 14 | 13 | 58 | 45 | 13.0 | 8 | 12 | 746 | 3.2 | 11.8 | 3.1 | 217 | 139 | 24.0 | 53.0 | 23.0 | 70/30 | 1.25 | 721 | 146 |
| 22 | 07-08 | 3171 | 1.57 | 23 | 100+ | 117 | 71 | 53 | 37 | n/a | n/a | 14 | 13 | 59 | 46 | 12.5 | 8 | 12 | 790 | 3.2 | 11.8 | 2.0 | 220 | 141 | 22.8 | 53.0 | 23.0 | 70/30 | 1.25 | 733 | 137 |
| 23 | 08-08 | 3437 | 1.60 | 34 | 92 | 106 | 65 | 49 | 34 | n/a | n/a | 14 | 12 | 53 | 41 | 12.0 | 8 | 11 | 770 | 3.2 | 11.8 | 2.0 | 296 | 190 | 24.0 | 55.0 | 21.0 | 72/28 | 1.50 | 763 | 110 |
| 24 | 09-08 | 3667 | 1.60 | 35 | 80 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 876 | 3.2 | 11.8 | 2.0 | 226 | 145 | 25.5 | 55.5 | 20.0 | 74/26 | 1.50 | 797 | 114 |
| 25 | 10-08 | 3667 | 1.60 | n/a | 80 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 876 | 3.2 | 11.8 | 2.0 | 226 | 145 | 25.5 | 55.5 | 20.0 | 74/26 | 1.50 | 797 | 114 |
| 26 | 11-08 | 3667 | 1.60 | n/a | 83 | 90 | 53 | 40 | 27 | n/a | n/a | 10 | 9 | 45 | 37 | 8.0 | 7 | 9 | 815 | 3.5 | 13.0 | 2.0 | 234 | 150 | 24.5 | 55.5 | 20.0 | 74/26 | 1.50 | 796 | 114 |
| 27 | 12-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 |
| 28 | 13-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 |
| 29 | 14-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 |
| 30 | 15-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 |
| 31 | 16-08 | 3667 | 1.60 | 23 | 100+ | 91 | 55 | 42 | 27 | n/a | n/a | 10 | 9 | 46 | 36 | 9.5 | 7 | 9 | 830 | 3.2 | 11.8 | 2.5 | 253 | 162 | 25.0 | 55.0 | 20.0 | 73/27 | 1.50 | 769 | 140 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|------|----|----|-----|----|----|----|---------|---------|----|----|----|----|----|----|----|-----|---|----|---|-----|-----|----|----|----|-------|---|-----|-----|--|--|
| Minimum | 1.44 | 20 | 80 | 76 | 44 | 33 | 21 | 0 | 0 | 8 | 7 | 38 | 32 | 6 | 5 | 1 | 531 | 1 | 3 | 2 | 129 | 83 | 20 | 53 | 18 | 70/30 | 0 | 574 | 68 | | |
| Maximur | 1.60 | 35 | 95 | 138 | 85 | 65 | 45 | 0 | 0 | 18 | 16 | 69 | 53 | 16 | 10 | 14 | 876 | 4 | 13 | 3 | 296 | 190 | 26 | 59 | 24 | 74/26 | 2 | 830 | 146 | | |
| Average | 1.56 | 26 | 88 | 103 | 63 | 48 | 32 | #DIV/O! | #DIV/O! | 12 | 11 | 52 | 41 | 11 | 7 | 10 | 759 | 3 | 10 | 2 | 216 | 138 | 23 | 55 | 21 | 72/28 | 1 | 735 | 123 | | |
| Daily drilling properties FSR 13-31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

**Halliburton
Cementing Services
End of Well Report**



Cementing Services

End of Well Report

Customer : Chevron
Field : Exploration
Well : 6506/3-1
Rig : Byford Dolphin

Prepared by : Sølve Grude
Date : 02/13/02

Table of Contents

| | |
|--|----|
| <i>Introduction</i> | 2 |
| <i>Summary cementing services, well 6506/3-1</i> | 3 |
| <i>Job Summaries</i> | 4 |
| 30" conductor | 4 |
| 13 3/8" casing | 4 |
| Plug & abandon | 5 |
| <i>Slurry Designs</i> | 6 |
| 30" conductor | 6 |
| 13 3/8" surface casing | 7 |
| P&A 1 | 8 |
| P&A # 2+3 | 9 |
| P&A # 4 | 10 |
| <i>Actual usage and discharge numbers, summary</i> | 11 |

Introduction

This report is based on information obtained from:

- Operation reports filled out by our offshore operators.
- Recommendations and procedures issued by Halliburton field engineer.

The job reports, simulation printouts etc. are all filed at the Halliburton office in Tananger and can be supplied if required.

Summary cementing services, well 6506/3-1

| Job description | + | - | Comments & future recommendations |
|-------------------------|----------|----------|---|
| 30" conductor | | | <ul style="list-style-type: none"> ❑ The conductor was cemented using 1,56 SG lead cement and 1,92 SG tail cement ❑ All indications are that cement was brought all the way back to sea floor |
| 13 3/8" casing | | | <ul style="list-style-type: none"> ❑ The surface casing was cemented using 1,56 SG lead cement and 1,92 SG tail cement ❑ A single SSR 13 3/8" top plug was installed to minimise risk due to drilling shoe track with 8 1/2" BHA ❑ The 13 3/8" SSR top plug was preinstalled onshore to minimise rig time. Due to a quite lengthy hanger assembly 2 ea 5" x 28" centralisers were installed on the drill pipe joints to avoid transportation damages to the plug. ❑ Cement was observed on the shakers during drilling of the 8 1/2" open hole. Most likely this cement was left behind due to drilling the 13 3/8" shoe track with 8 1/2" BHA ❑ The LOT was achieved and no remedial cement jobs were necessary |
| Plug & abandon, plug #1 | | | <ul style="list-style-type: none"> ❑ Plug # 1 was cemented using a 1,90 SG slurry with moderately controlled fluid loss properties ❑ Spacer-500E+ with surfactants was pumped ahead and behind the cement slurry |
| Plug & abandon, plug #2 | | | <ul style="list-style-type: none"> ❑ Plug # 2 was cemented using a 1,90 SG slurry with moderately controlled fluid loss properties ❑ A HIVIS-pill was not placed below this cement plug. Halliburton recommend that such pill is placed whenever a cement plug is spotted shallower than TD, nevertheless no problems were observed. ❑ Water based spacer was not pumped on this plug to minimise contaminated mud on the rig. |
| Plug & abandon, plug #3 | | | <ul style="list-style-type: none"> ❑ Plug # 3 was cemented using a 1,90 SG slurry with moderately controlled fluid loss properties ❑ Spacer-500E+ with surfactants was pumped ahead and behind the cement slurry ❑ The plug was load tested with 5 MT and pressure tested to 110 bar 12 hours after the cement job. |
| Plug & abandon, plug #4 | | | <ul style="list-style-type: none"> ❑ Plug # 4 was cemented using 1,95 SG cement. ❑ The plug was pressure tested to 125 bar after 9 hours after the cement job. ❑ Water based spacer was not pumped on this plug to minimise contaminated mud on the rig. |

+ Experience exceeding expected service quality or other positive incidents.
- Indicate problems on job etc. (No mark indicates service provided as planned)

Job Summaries

30" conductor

Job execution, July 28th-2001

1. RIH with 30" conductor
2. Pump sea water
3. Pump lead 38 m³ of 1,56 SG lead cement
4. Displace cement with rig pumps
5. WOC
6. POOH

13 3/8" casing

Job execution, July 26th-2001

1. RIH with 13 ³/₈" casing
2. Circulated sea water
3. Pumped 128 m³ of 1,56 SG lead cement
4. Pump 17 m³ of 1,92 SG tail cement
5. Dropped dart and pumped with cmt unit to shear top plug.
6. Displaced cement with rig pumps
7. Checked for backflow; OK
8. Pressure tested the casing

Plug & abandon

Job execution, August 15th & 16th-2001

1. RIH with 3 ½" stinger to TD
2. Circulated mud
3. Pumped 5 m³ Spacer 500E+
4. **Spotted balanced plug # 1**
5. Displaced with mud
6. Pull out of plug
7. Circulated mud
8. Pull out to plug # 2 setting depth
9. **Spotted balanced plug # 2**
10. Displaced with mud
11. Pull out of plug
12. Circulated mud
13. Pumped 5 m³ Spacer 500E+
14. **Spotted balanced plug # 3**
15. Displaced with mud
16. Pull out of plug
17. Circulated mud
18. WOC
19. Load and pressure tested plug # 3
20. Pulled out of plug
21. Circulated mud
22. **Spotted balanced plug # 4**
23. Displaced with mud
24. Pull out of plug
25. Circulated mud
26. POOH
27. WOC
28. Pressure tested cement plug # 4

Slurry Designs

| 30" conductor | | | | | |
|---|-------------------|---------------|---------------------------|------|------------|
| Total Depth, ^{MD} / _{TVD} | [m] | ± 447 / ± 447 | BHST / BHCT | [°C] | ± 8 / ± 8 |
| Casing size | ["] | 30 | Mud Type | | SW / Bent. |
| Cement volume-lead | [m ³] | ± 24 | Slurry contract ref, lead | | STL10 / 1 |
| Cement volume-tail* | [m ³] | ± 24 + "shoe" | Slurry contract ref, tail | | STT10 / 2 |
| Hole Size | ["] | 36 | Mud Weight | [SG] | ± 1,20 |
| OH excess | [%] | 200 | TOC, MD | [m] | ML @ 367 |

* It is recommended that tail volume is equal to or higher than the lead volume.

| Cement slurry design & laboratory results | | | | |
|--|--------------------------|-------------|---|----------------|
| Slurry design | Norcem class "G" Cement | Lead | Tail | Units |
| | CaCl ₂ liquid | -- | 4,35 | lhk |
| | Econolite | 3,20 | -- | lhk |
| | NF-6 | 0,10 | 0,10 | lhk |
| | Sea Water | 95,07 | 42,07 | lhk |
| | Density | 1,56 | 1,92 | SG |
| | Total Mix Fluid | 98,37 | 46,52 | lhk |
| | Yield | 129,42 | 77,58 | lhk |
| Lab reference: NS07-Z-720-2 NS00-Z-243-1 | Thickening Time at BHCT | | | |
| | Time to 30 BC | 7:43 | 3:56 | hrs:min |
| | Time to 70 BC | 12:52 | 4:40 | hrs:min |
| | Time to 100 BC | 12 + | 5:02 | hrs:min |
| | Rheology at BHCT | | | RPM |
| | | 40 | 92 | 300 |
| | | 36 | 83 | 200 |
| | | 31 | 71 | 100 |
| | | 29 | 65 | 60 |
| | | 26 | 58 | 30 |
| | | 23 | 30 | 6 |
| | | 17 | 22 | 3 |
| | Plastic Viscosity | 14 | 32 | cP |
| Yield point | 26 | 60 | ^{lb} / _{100 ft²} | |
| Compressive strength at BHST | ± 50 | ± 200 | psi [12 h] | |

Spacer: Minimum 20 m³ of sea water

| 13 3/8" surface casing | | | | | |
|---|-------------------|-----------------------|---------------------------|------|-------------------------------|
| Total Depth, ^{MD} / _{TVD} | [m] | $\pm 1375 / \pm 1375$ | BHST/ _{BHCT} | [°C] | ³¹ / ₂₅ |
| Casing size | ["] | 20 x 13 3/8 | Mud Type | | SW / Bent. |
| Cement volume-lead | [m ³] | ± 128 | Slurry contract ref, lead | | STL40 / 5 |
| Cement volume-tail* | [m ³] | min 15 + "shoe" | Slurry contract ref, tail | | STTNT / 4 |
| Hole Size | ["] | 17 1/2 | Mud Weight | [SG] | $\pm 1,20$ |
| OH excess | [%] | 100 | TOC, MD | [m] | ML @ 367 |

| Cement slurry design & laboratory results | | | | |
|---|-------------------------|----------------|---|----------------|
| Slurry design | Norcem class "G" Cement | Lead | Tail | Units |
| | HR-4L | 1,00 | -- | lhk |
| | Econolite | 3,20 | -- | lhk |
| | NF-6 | 0,10 | 0,10 | lhk |
| | Sea Water | 94,36 | -- | lhk |
| | <i>Fresh Water</i> | -- | 43,78 | lhk |
| | Density | 1,56 | 1,92 | SG |
| | Total Mix Fluid | 98,66 | 43,88 | lhk |
| Yield | 129,72 | 74,93 | lhk | |
| Lab reference: NS01-Z-401 | Thickening Time at BHCT | | | |
| | Time to 30 BC | 5:19 | 3:40 | hrs:min |
| | Time to 70 BC | 5:55 | 4:49 | hrs:min |
| | Time to 100 BC | 6:13 | 5:04 | hrs:min |
| | Rheology at BHCT | <i>typical</i> | | RPM |
| | | 40 | 92 | 300 |
| | | 36 | 83 | 200 |
| | | 31 | 71 | 100 |
| | | 29 | 65 | 60 |
| | | 26 | 58 | 30 |
| | | 23 | 30 | 6 |
| | | 17 | 22 | 3 |
| | Plastic Viscosity | 14 | 32 | cP |
| Yield point | 26 | 60 | ^{lb} / _{100 ft²} | |
| Compressive strength at BHST | ± 50 | ± 200 | psi [12 h] | |

Spacer: Minimum 20 m³ of sea water

| P&A 1 | | | | | |
|-----------------|-------------------|---------|----------------------|--------------------|------|
| Plug Depth, M D | [m] | 3190 | BHST | [°C] | 100 |
| Plug Depth, TVD | [m] | 3190 | BHCT | [°C] | 90 |
| Hole size | ["] | 8 ½ | OH Excess | [%] | 25 |
| Spacer 500E+ | [m ³] | 5 ahead | Spacer Weight | [SG] | 1,75 |
| TOC | [m] | 2975 | Slurry contract ref. | Slurry 28 / MPFL14 | |

| Cement slurry design & laboratory results | | | |
|---|--|---|------------------------|
| Slurry design | Norcem class "G" Cement | Main | Units |
| | HR-5L | 1,30 | lhk |
| | CFR-3L | 0,75 | lhk |
| | Halad-99LE+ | 6,00 | lhk |
| | NF-6 | 0,10 | lhk |
| | Fresh Water | 37,90 | lhk |
| | Density | 1,90 | SG |
| | Total Mix Fluid | 46,05 | lhk |
| Yield | 77,10 | lhk | |
| Lab reference: NS01-Z-448 | Thickening Time at BHCT | | |
| | Time to 30 BC | 3:05 | hrs:min |
| | Time to 70 BC | 3:12 | hrs:min |
| | Time to 100 BC | 3:13 | hrs:min |
| | Rheology | | RPM |
| | | 32 | 300 |
| | | 22 | 200 |
| | | 12 | 100 |
| | | 6 | 60 |
| | | 4 | 30 |
| | | 2 | 6 |
| | | 1 | 3 |
| | Plastic Viscosity | 30 | cP |
| | Yield Point | 2 | lb/100 ft ² |
| | Density ^{top} / _{bottom} | ^{1,90} / _{1,90} | SG/SG |
| API gel strength | ² / ₃₄ | cP, ^{10 s} / _{10 min} | |
| API Free Water | 0 | % | |
| API fluid loss | 250 | cm ³ / _{30 min} | |
| Compressive strength at BHST | ± 2000 | psi [24 h] | |

| P&A # 2+3 | | | | | |
|-----------------|-------------------|-------------|----------------------|--------------------|------|
| Plug Depth, M D | [m] | 1791 & 1491 | BHST | [°C] | 46 |
| Plug Depth, TVD | [m] | 1791 & 1491 | BHCT | [°C] | 37 |
| Hole size | ["] | 8 ½ | OH Excess | [%] | 25 |
| Spacer 500E+ | [m ³] | 5 ahead ** | Spacer Weight | [SG] | 1,75 |
| TOC, plug # 3 | [m] | 1274 * | Slurry contract ref. | Slurry 28 / MPFL14 | |

* It is not recommended to exceed 300 metres length on balanced plugs.

**Pump spacer ahead of plug # 3

| Cement slurry design & laboratory results | | | |
|--|-----------------------------------|-----------------------------|----------------|
| Slurry design | Norcem class "G" Cement | Main | Units |
| | HR-5L | 0,20 | lhk |
| | CFR-3L | 0,75 | lhk |
| | Halad-99LE+ | 5,00 | lhk |
| | NF-6 | 0,10 | lhk |
| | Fresh Water | 39,78 | lhk |
| | Density | 1,90 | SG |
| | Total Mix Fluid | 45,83 | lhk |
| Yield | 76,88 | lhk | |
| Lab reference: NS01-Z-449 | Thickening Time at BHCT | | |
| | Time to 30 BC | 4:00 | hrs:min |
| | Time to 70 BC | 4:34 | hrs:min |
| | Time to 100 BC | 4:42 | hrs:min |
| | Rheology | | RPM |
| | | 70 | 300 |
| | | 49 | 200 |
| | | 28 | 100 |
| | | 20 | 60 |
| | | 12 | 30 |
| | | 9 | 6 |
| | | 7 | 3 |
| | Plastic Viscosity | 63 | cP |
| Yield Point | 7 | lb/100 ft ² | |
| Density ^{top} / _{bottom} | ^{1,90} / _{1,90} | SG/SG | |
| API gel strength | ⁸ / ₃₂ | cP, 10 ^s /10 min | |
| API Free Water | 0 | % | |
| API fluid loss | 127 | cm ³ /30 min | |
| | Compressive strength at BHST | ± 1000 | psi [24 h] |

| P&A # 4 | | | | | |
|-----------------|-------------------|---------|----------------------|------------------|------|
| Plug Depth, M D | [m] | 661 | BHST | [°C] | 13 |
| Plug Depth, TVD | [m] | 661 | BHCT | [°C] | 13 |
| Hole size | 13 3/8" csg ID | | OH Excess | [%] | na |
| Spacer 500E+ | [m ³] | 5 ahead | Spacer Weight | [SG] | 1,75 |
| TOC | [m] | 411 | Slurry contract ref. | Slurry 4 / STTNT | |

| Cement slurry design & laboratory results | | | |
|---|------------------------------|-------------|----------------|
| Slurry design | Norcem class "G" Cement | Main | Units |
| | NF-6 | 0,10 | lhk |
| | Sea Water | 42,53 | lhk |
| | Density | 1,95 | SG |
| | Total Mix Fluid | 42,63 | lhk |
| | Yield | 73,69 | lhk |
| Lab reference: NS01-Z-315 | Thickening Time at BHCT | | |
| | Time to 30 BC | 5:02 | hrs:min |
| | Time to 70 BC | 5:03 | hrs:min |
| | Time to 100 BC | 5:04 | hrs:min |
| | Compressive strength at BHST | ± 900 | psi [24 h] |

Actual usage and discharge numbers, summary

Field: Exploration Year: 2001
Rig: Byford Dolphin Well: 6506/3-1

| Product | SFT class | Unit | Density | Watercont | Usage | Discharges | | | | |
|---------------------|-----------|------|---------|-----------|-------|-------------|--------------|------------|--------|---------|
| | | | [SG] | [Vol-%] | | Destruction | Left in well | Reinjected | To sea | Balance |
| Bayferrox130 | 1 | kg | 5,000 | | | | | | | OK |
| Bentonite | 2 | kg | 2,650 | | | | | | | OK |
| CaCl2 liquid | 1 | ltr | 1,318 | 78 | 1 100 | | 1 050 | | 50 | OK |
| Cement cl. "G" | 1 | MT | 3,220 | | 239 | | 239 | | | OK |
| Cement , industrial | 1 | MT | 3,100 | | | | | | | OK |
| CFR-3L | 13 | ltr | 1,178 | 78 | 302 | | 302 | | | OK |
| Econolite | 2 | ltr | 1,363 | 74 | 4 020 | | 4 004 | | 16 | OK |
| FDP-C-552 | 16 | ltr | 1,057 | | | | | | | OK |
| Flexplug-OBM | 3 | kg | 1,750 | | | | | | | OK |
| Flexplug-W | 3 | kg | 2,260 | | | | | | | OK |
| Gascon469 | 1 | ltr | 1,100 | 85 | | | | | | OK |
| Halad-344 | 5 | kg | 1,600 | | | | | | | OK |
| Halad-99LE+ | 5 | ltr | 1,018 | 96 | 2 097 | | 2 097 | | | OK |
| Halad-413L | 5 | ltr | 1,067 | 89 | | | | | | OK |
| Halad-600LE+ | 5 | ltr | 1,097 | 80 | | | | | | OK |
| FDP-575 | 1 | ltr | 1,480 | 50 | | | | | | OK |
| HR-15 | 4 | kg | 1,940 | | | | | | | OK |
| K-35 | 1 | kg | 2,530 | | | | | | | OK |
| HR-15L | 4 | ltr | 1,106 | 89 | | | | | | OK |
| HR-25L | 2 | ltr | 1,040 | 95 | | | | | | OK |
| WG-17 | 5 | kg | 0,600 | | | | | | | OK |
| HR-4L | 4 | ltr | 1,182 | 71 | 1 330 | | 1 200 | | 130 | OK |
| HR-5L | 4 | ltr | 1,165 | 87 | 207 | | 207 | | | OK |
| Latex 2000 | 5 | ltr | 0,982 | 50 | | | | | | OK |
| Microblock | 1 | ltr | 1,390 | 80 | | | | | | OK |
| Micromax | 1 | kg | 4,800 | | | | | | | OK |
| Musol E | 16 | ltr | 0,950 | | 360 | | 288 | | 72 | OK |
| NF-6 | 7 | ltr | 0,940 | 8 | 278 | | 278 | | | OK |
| SCR-100L | 2 | ltr | 1,078 | 86 | | | | | | OK |
| Sem-7 | 16 | ltr | 1,000 | | 180 | | 144 | | 36 | OK |
| Spacer 500E+ | 5 | kg | 2,300 | | 524 | | 456 | | 68 | OK |
| SSA-1 | 1 | kg | 2,630 | | | | | | | OK |
| SSA-1, blend | 1 | MT | 3,043 | | | | | | | OK |
| Stabiliser 434C | 5 | ltr | 1,040 | 65 | | | | | | OK |
| X-lite | 1 | MT | 2,055 | | | | | | | OK |


Field: Exploration Year: 2001
Rig: Byford Dolphin Well: 6506/3-1

| Product | SFT class | Unit | Density | Watercont | Usage | Discharges | | | | |
|---------------------|-----------|------|---------|-----------|-------|-------------|--------------|------------|--------|---------|
| | | | [SG] | [Vol-%] | | Destruction | Left in well | Reinjected | To sea | Balance |
| Bayferrox130 | 1 | MT | 5,000 | | | | | | | OK |
| Bentonite | 2 | MT | 2,650 | | | | | | | OK |
| CaCl2 liquid | 1 | MT | 1,318 | 78 | 1,45 | | 1,38 | | 0,07 | OK |
| Cement cl. "G" | 1 | MT | 3,220 | | 239 | | 239 | | | OK |
| Cement , industrial | 1 | MT | 3,100 | | | | | | | OK |
| CFR-3L | 13 | MT | 1,178 | 78 | 0,36 | | 0,36 | | | OK |
| Econolite | 2 | MT | 1,363 | 74 | 5,48 | | 5,46 | | 0,02 | OK |
| FDP-C-552 | 16 | MT | 1,057 | | | | | | | OK |
| Flexplug-OBM | 3 | MT | 1,750 | | | | | | | OK |
| Flexplug-W | 3 | MT | 2,260 | | | | | | | OK |
| Gascon469 | 1 | MT | 1,100 | 85 | | | | | | OK |
| Halad-344 | 5 | MT | 1,600 | | | | | | | OK |
| Halad-99LE+ | 5 | MT | 1,018 | 96 | 2,13 | | 2,13 | | | OK |
| Halad-413L | 5 | MT | 1,067 | 89 | | | | | | OK |
| Halad-600LE+ | 5 | MT | 1,097 | 80 | | | | | | OK |
| FDP-575 | 1 | MT | 1,480 | 50 | | | | | | OK |
| HR-15 | 4 | MT | 1,940 | | | | | | | OK |
| K-35 | 1 | MT | 2,530 | | | | | | | OK |
| HR-15L | 4 | MT | 1,106 | 89 | | | | | | OK |
| HR-25L | 2 | MT | 1,040 | 95 | | | | | | OK |
| WG-17 | 5 | MT | 0,600 | | | | | | | OK |
| HR-4L | 4 | MT | 1,182 | 71 | 1,57 | | 1,42 | | 0,15 | OK |
| HR-5L | 4 | MT | 1,165 | 87 | 0,24 | | 0,24 | | | OK |
| Latex 2000 | 5 | MT | 0,982 | 50 | | | | | | OK |
| Microblock | 1 | MT | 1,390 | 80 | | | | | | OK |
| Micromax | 1 | MT | 4,800 | | | | | | | OK |
| Musol E | 16 | MT | 0,950 | | 0,34 | | 0,27 | | 0,07 | OK |
| NF-6 | 7 | MT | 0,940 | 8 | 0,26 | | 0,26 | | | OK |
| SCR-100L | 2 | MT | 1,078 | 86 | | | | | | OK |
| Sem-7 | 16 | MT | 1,000 | | 0,18 | | 0,14 | | 0,04 | OK |
| Spacer 500E+ | 5 | MT | 2,300 | | 0,52 | | 0,46 | | 0,07 | OK |
| SSA-1 | 1 | MT | 2,630 | | | | | | | OK |
| SSA-1, blend | 1 | MT | 3,043 | | | | | | | OK |
| Stabiliser 434C | 5 | MT | 1,040 | 65 | | | | | | OK |
| X-lite | 1 | MT | 2,055 | | | | | | | OK |

Enclosure 3

Composite Log & CPI

6506/3-1 Lysing CPI



Appendix

Appendix A - Whole Core Descriptions

Appendix B - Wireline Logging Events

Appendix C - Dewpoint Report, Formation Water Samples

Appendix A

Whole Core Descriptions



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|--|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3101.5 | DOLOMITE : pale yellowish brown to greyish orange, very hard, blocky to angular, trace glauconite, trace carbonaceous material, microcrystalline, grading to DOLOMITIC LIMESTONE in places, no visible porosity, no shows. | | | | | | | |
| 3102 | Siltstone with common 1-2mm bands of Sandstone. SILTSTONE : medium dark grey, firm to moderately hard, blocky to subfissile, trace glauconite, grading to CLAYSTONE. SANDSTONE : light grey, firm to moderately hard, blocky, very fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, moderately sorted, moderate calcite cement, argillaceous matrix in places, common to locally abundant glauconite, no visible porosity, NO SHOWS (some mineral fluorescence). | | | | | | | |
| 3103 | CLAYSTONE : medium grey, occasionally medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, slight trace carbonaceous material, slightly calcareous. | | | | | | | |
| 3104 | Claystone with common 1-3mm bands of Sandstone. CLAYSTONE : medium grey, occasionally medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, slight trace carbonaceous material, silty grading to SILTSTONE in places, slightly calcareous. SANDSTONE : light grey, firm to moderately hard, blocky, very fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, moderately sorted, moderate calcite cement, argillaceous matrix in places, common to locally abundant glauconite, common to locally abundant coarse mica, no visible porosity, NO SHOWS (some mineral fluorescence). | | | | | | | |
| 3105 | 5mm Claystone bed with 1cm Sandstone bed. CLAYSTONE : medium grey, occasionally medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, slight trace carbonaceous material, silty grading to SILTSTONE in places, slightly calcareous. SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, very fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant glauconite, common to locally abundant coarse mica, poor to no visible porosity, NO SHOWS (some mineral fluorescence). | X | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3106 | <p>Claystone with common 1mm Sandstone bands. CLAYSTONE : medium grey, occasionally medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, fine disseminated carbonaceous material, silty grading to SILTSTONE in places, slight trace glauconite, micaceous, non calcareous. SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, very fine to fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant coarse mica, poor to no visible porosity, NO SHOWS (some mineral fluorescence).</p> | X | | | | | | |
| 3107 | <p>SANDSTONE : colourless to very pale grey, firm to moderately hard, friable, subblocky to blocky, fine to medium grained, clear, colourless, occasionally white to very pale grey, translucent, subangular to subrounded, subspherical, moderately sorted, common glauconite, rare trace pyrite, trace carbonaceous material, moderate calcite cement, poor to moderate visible porosity. SHOWS : bright white to occasionally yellow white natural fluorescence, no cut, slow blooming milky white crush cut, no residual ring.</p> | X | X | | | X | | |
| 3108 | <p>Claystone with common <1-2mm Sandstone bands. CLAYSTONE : medium grey, occasionally medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, fine disseminated carbonaceous material, silty grading to SILTSTONE in places, common coarse micaceous, non calcareous. SANDSTONE : as 3106m.</p> | X | | | | | | |
| 3109 | <p>Claystone with common <1-4mm Sandstone bands. CLAYSTONE : as 3108m SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, very fine to fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant coarse mica, no visible porosity, NO SHOWS (some mineral fluorescence).</p> | | | | | | | |
| 3110 | <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, subblocky to blocky, splintery to subfissile, micromicaceous, occasional micropyrrite veins 1/3mm wide, slight trace carbonaceous material non calcareous.</p> | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|--|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3111 | <p>Claystone with common <1-2mm Sandstone bands. CLAYSTONE : medium to medium dark grey, firm to moderately hard, subblocky to blocky, splintery to subfissile, micromicaceous, slight trace carbonaceous material, non calcareous. SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, predominantly very fine to occasionally fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant coarse mica, no visible porosity, NO SHOWS (some mineral fluorescence).</p> | | | | | | | |
| 3112 | <p>Claystone with common <1-2mm Sandstone bands. CLAYSTONE : as 3111m. SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, predominantly very fine to occasionally fine grained, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant coarse mica, rare glauconite, no visible porosity, NO SHOWS (some mineral fluorescence).</p> | | | | | | | |
| 3113 | <p>Claystone with common <1-2mm Sandstone bands, occasional 5mm by 3mm Sandstone lenses. CLAYSTONE : as 3111m SANDSTONE : as 3112m</p> | | | | | | | |
| 3114 | <p>Claystone with common <1-2mm Sandstone bands, occasional 5mm by 3mm Sandstone lenses. CLAYSTONE : medium to medium dark grey, firm to moderately hard, subblocky to blocky, splintery to subfissile, micromicaceous, slight trace carbonaceous material, occasional trace microphyrite, non calcareous. SANDSTONE : as 3112m</p> | | | | | | | |
| 3115 | <p>Finely interbedded Claystone and Sandstone (1mm bands). CLAYSTONE : medium to medium dark grey, firm to moderately hard, subblocky to blocky, splintery to subfissile, micromicaceous, slight trace carbonaceous material, occasional trace microphyrite, silty, grading to SILTSTONE in places, non calcareous. SANDSTONE : light grey to colourless, firm to moderately hard, blocky, occasionally friable, predominantly very fine to occasionally fine grained, occasionally silty, grading to SILTSTONE in places, clear, colourless, commonly pale grey, translucent, subangular to subrounded, subspherical, poor to moderately sorted, moderate calcite cement, occasional argillaceous matrix, common to locally abundant coarse mica, rare glauconite, no visible porosity, NO SHOWS (some mineral fluorescence).</p> | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3116 | Claystone with occasional <1-1mm Sandstone bands. CLAYSTONE : medium to medium dark grey, firm to moderately hard, subblocky to blocky, splintery to subfissile, micromicaceous, slight trace carbonaceous material, silty, occasionally grading to SILTSTONE , non calcareous. SANDSTONE : as 3115m | | | | | | | |
| 3117 | Claystone with common <1-2mm Sandstone bands. CLAYSTONE : medium grey to medium dark grey, occasionally brownish grey, firm to moderately hard, subblocky to blocky, occasionally subfissile, micromicaceous, silty in places, grading to SILTSTONE , non calcareous. SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine grained, occasionally fine grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, common glauconite, moderate calcite cement, no visible porosity, NO SHOWS . | | | | | | | |
| 3118 | Claystone with common <1-2mm Sandstone bands. CLAYSTONE : medium grey to medium dark grey, occasionally brownish grey, firm to moderately hard, subblocky to blocky, occasionally subfissile, micromicaceous, non calcareous. SANDSTONE : as 3117m | | | | | | | |
| 3119 | Claystone with common <1-2mm Sandstone bands. CLAYSTONE : as 3118m SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine grained, occasionally fine grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, rare trace glauconite, moderate calcite cement, no visible porosity, NO SHOWS . | | | | | | | |
| 3120 | Claystone with occasional <1mm Sandstone bands. CLAYSTONE : medium to medium dark grey, firm to hard, blocky to subfissile, micromicaceous, occasional coarse mica, non to slightly calcareous. SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine grained, occasionally fine grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, moderate calcite cement, no visible porosity, NO SHOWS . | | | | | | | |
| 3121 | Claystone with common <1mm-1mm Sandstone bands, occasional Sandstone lenses 4mm by 2mm. CLAYSTONE : as 3120m. SANDSTONE : as 3120m. | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|--|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3122 | <p>Finely <1mm interbedded Claystone and Sandstone. SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine grained, occasionally fine grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, occasional trace glauconite, moderate calcite cement, no visible porosity, NO SHOWS. CLAYSTONE : medium to medium dark grey, firm to hard, blocky to subfissile, micromicaceous, occasional coarse mica, common disseminated microcarbonaceous material, slightly to non calcareous.</p> | | | | | | | |
| 3123 | <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to subfissile, micromicaceous, rare very fine carbonaceous material, common micropyrith veins 1/4 to 1/3mm wide, upto 1cm long (? fossil burrows), non calcareous.</p> | | | | | | | |
| 3124 | <p>Finely <1mm interbedded Claystone and Sandstone. CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to subfissile, micromicaceous, rare very fine carbonaceous material, non calcareous. SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine grained, occasionally fine grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, silty, grading to SILTSTONE, common glauconite, moderate calcite cement, occasional coarse biotite mica, no visible porosity, NO SHOWS.</p> | | | | | | | |
| 3125 | <p>Claystone with common <1-1mm Sandstone bands, occasional Sandstone lenses 2mm by 2-3cm. CLAYSTONE : as 3124m. SANDSTONE : off white to pale grey, firm, friable in places, blocky, very fine to fine grained, rare medium grained, clear, colourless, very pale grey, translucent, subangular, to subrounded, subspherical, silty, grading to SILTSTONE, common glauconite, moderate calcite cement, occasional coarse biotite mica, no visible porosity, NO SHOWS.</p> | | | | | | | |
| 3126 | <p>Claystone with common <1-2mm Sandstone bands. CLAYSTONE : medium to medium dark grey, firm to hard, subfissile, micromicaceous, occasional very fine carbonaceous specks, non calcareous. SANDSTONE : very pale grey, firm, friable in places, blocky, very fine grained, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderately sorted, moderate calcite cement, trace glauconite, no visible porosity, NO SHOWS.</p> | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3127 | Finely interbedded Claystone and Sandstone in 1-2mm bands. CLAYSTONE : as 3126m. SANDSTONE : very pale grey, firm, friable in places, blocky, very fine grained, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderately sorted, moderate calcite cement, trace glauconite, common coarse mica, no visible porosity, NO SHOWS. | | | | | | | |
| 3128 | DOLOMITE : dark yellowish orange to pale yellowish brown, very hard, blocky, trace mica, trace glauconite, microcrystalline to cryptocrystalline. | | | | | | | |
| 3129 | CLAYSTONE : medium to medium dark grey, firm to moderately hard, subfissile to fissile, micromicaceous, rare very fine carbonaceous material, common micropyrrite veins 1/4 to 1/3mm wide, upto 5mm long (? fossil burrows), non calcareous. | | | | | | | |
| 3130 | CLAYSTONE : as 3129m. | | | | | | | |
| 3131 | Claystone with occasional <1mm Sandstone bands. CLAYSTONE : as 3129m. SANDSTONE : very pale grey, firm, fiabile in places, blocky, very fine grained, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderate to poorly sorted, moderate calcite cement, common coarse mica, no visible porosity, NO SHOWS. | | | | | | | |
| 3132 | CLAYSTONE : medium dark grey, firm to moderately hard, blocky, micromicaceous, silty, grading to SILTSTONE, non calcareous. | | | | | | | |
| 3133 | Claystone with occasional <1mm Sandstone bands. CLAYSTONE : as 3132m. SANDSTONE : as 3131m. | | | | | | | |
| 3134 | Claystone with occasional <1mm Sandstone bands. CLAYSTONE : as 3132m. SANDSTONE : as 3131m. | | | | | | | |
| 3135 | Claystone with common <1mm Sandstone bands. CLAYSTONE : as 3132m. SANDSTONE : very pale grey, firm, fiabile in places, blocky, very fine grained, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderate to poorly sorted, moderate calcite cement, common coarse mica, silty commonly grading to SILTSTONE, no visible porosity, NO SHOWS. | | | | | | | |
| 3136 | Claystone with common <1mm Sandstone. CLAYSTONE : as 3132m. SANDSTONE : as 3135m. | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | | |
| Logging Witness: | E. Linaker | | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | | |
| | | P | F | G | T | P | F | G |
| 3137 | <p>Claystone with common <1mm Sandstone bands, occasional Sandstone lenses 3mm by 1cm.</p> <p>CLAYSTONE : medium to medium dark grey, firm to hard, splintery to subfissile, micromicaceous, non calcareous.</p> <p>SANDSTONE : pale grey, firm, friable in places, blocky, very fine grained to silt, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderate to poorly sorted, moderate calcite cement, good trace glauconite, common coarse mica, silty commonly grading to SILTSTONE, no visible porosity, NO SHOWS.</p> | | | | | | | |
| 3138 | <p>Claystone with common <1mm Sandstone/Siltstone bands.</p> <p>CLAYSTONE : medium to medium dark grey, firm to hard, splintery to subfissile, micromicaceous, silty in places, non calcareous.</p> <p>SANDSTONE : pale grey, firm, friable in places, blocky, very fine grained to silt, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderate to poorly sorted, moderate calcite cement, good trace glauconite, common coarse mica, silty, often grading to SILTSTONE, no visible porosity, NO SHOWS.</p> | | | | | | | |
| 3139 | <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, common very fine carbonaceous specks, silty, occasionally grading to SILTSTONE, non calcareous.</p> | | | | | | | |
| 3140 | <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, common very fine carbonaceous specks, micropyrite veins 1/4mm wide, 5mm long (fossil burrows?), silty, occasionally grading to SILTSTONE, non calcareous.</p> | | | | | | | |
| 3141 | <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, common very fine carbonaceous specks, micropyrite veins 1/4mm wide, 5mm long (fossil burrows?), silty, occasionally grading to SILTSTONE rarely in <1mm bands, trace glauconite, non calcareous.</p> | | | | | | | |
| 3142 | <p>Claystone with occasional <1mm Siltstone bands.</p> <p>CLAYSTONE : medium to medium dark grey, firm to moderately hard, blocky to splintery, occasionally subfissile, micromicaceous, common very fine carbonaceous specks, micropyrite veins 1/4mm wide, 5mm long (fossil burrows?), silty, occasionally grading to SILTSTONE rarely in <1mm bands, trace glauconite, non calcareous.</p> <p>SILTSTONE : light to light medium grey, firm, blocky, micromicaceous, sandy, occasionally grading to very fine SANDSTONE, slightly calcareous.</p> | | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | |
| Logging Witness: | E. Linaker | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | |
| | | P | F | G | T | P | F |
| 3143 | CLAYSTONE : medium to medium dark grey, firm to moderately hard, splintery to subfissile, micromicaceous, occasional very fine carbonaceous material, non calcareous. | | | | | | |
| 3144 | Claystone with occasional <1mm Siltstone bands. CLAYSTONE : As 3143m. SILTSTONE : As 3142m. | | | | | | |
| 3145 | Claystone with occasional <1mm Siltstone bands. CLAYSTONE : As 3143m. SILTSTONE : As 3142m. | | | | | | |
| 3146 | Claystone with common <1mm Sandstone bands. CLAYSTONE : medium to medium dark grey, firm to moderately hard, splintery to subfissile, micromicaceous, occasional very fine carbonaceous material, non calcareous. SANDSTONE : pale grey, firm, friable in places, blocky, very fine grained to silt, clear, colourless, very pale grey, translucent, subangular to subrounded, subspherical, moderate to poorly sorted, moderate calcite cement, good trace glauconite, common coarse mica, silty commonly grading to SILTSTONE, no visible porosity, NO SHOWS. | | | | | | |
| 3147 | Finely interbedded Claystone and Siltstone, bands <1mm thick. CLAYSTONE : as 3146m. SILTSTONE : pale grey, medium grey, firm blocky, sandy, grading to very fine SANDSTONE, micromicaceous, trace glauconite, trace coarse mica, slightly calcareous. | | | | | | |
| 3148 | Finely interbedded Claystone and Siltstone, bands <1mm thick. CLAYSTONE : as 3146m. SILTSTONE : as 3147m. | | | | | | |
| 3149 | Finely interbedded Claystone and Siltstone, bands <1-1mm thick. CLAYSTONE : as 3146m. SILTSTONE : pale grey, medium grey, firm blocky, sandy, commonly grading to very fine SANDSTONE, micromicaceous, trace glauconite, trace coarse mica, slightly calcareous. | | | | | | |
| 3150 | Finely interbedded Claystone and Siltstone, bands <1mm thick. CLAYSTONE : medium to medium dark grey, firm to moderately hard, splintery to subfissile, micromicaceous, locally abundant micromica, occasional very fine carbonaceous material, non calcareous. SILTSTONE : as 3149m. | | | | | | |
| 3151 | Finely interbedded Claystone and Siltstone, bands <1mm thick. CLAYSTONE : as 3150m. SILTSTONE : as 3149m. | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | |
|-------------------------|---|----------------------------|-------|---|-------|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | |
| Logging Witness: | E. Linaker | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | |
| | | P | F | G | T | P | F |
| 3152 | Finely interbedded Claystone and Siltstone, bands <1mm thick. CLAYSTONE : as 3150m. SILTSTONE : pale grey, medium grey, firm blocky, sandy, rarely grading to very fine SANDSTONE, micromicaceous, trace glauconite, trace coarse mica, slightly calcareous. | | | | | | |
| 3153 | Claystone with common <1mm Siltstone bands. CLAYSTONE : as 3150m. SILTSTONE : as 3152m. | | | | | | |
| 3154 | Claystone with common <1mm Siltstone bands, occasional 4mm by 1cm Siltstone lenses. CLAYSTONE : as 3150m. SILTSTONE : pale grey, medium grey, firm blocky, sandy, occasionally, grading to very fine SANDSTONE, micromicaceous, trace glauconite, trace coarse mica, slightly calcareous. | | | | | | |
| 3155 | CLAYSTONE : medium grey, firm to moderately hard, blocky to splintery, micromicaceous, occasionally coarse mica, silty in places, occasional very fine disseminated micropyrte, rare micropyrte viens 1/4mm wide by 3mm long (fossil burrows?), non calcareous. | | | | | | |
| 3156 | Siltstone with common <1mm Claystone bands, occasional Sandstone lenses upto 4mm thick. CLAYSTONE : medium grey, firm to moderately hard, blocky to splintery, micromicaceous, occasionally coarse mica, silty in places, occasional very fine disseminated micropyrte, non calcareous. SILTSTONE : light to light medium grey, firm to moderately hard, blocky, micromicaceous, sandy, occasionally grading to very fine SANDSTONE, slightly calcareous. SANDSTONE : light grey, firm, firable in places, blocky, clear colourless, translucent pale grey, very fine grained, subrounded to subangular, subspherical, silty grading to SILTSTONE. moderately calcite cemented, common glauconite, no visible porosity, NO SHOWS. | | | | | | |
| 3157 | Finely interbedded <1-1mm Claystone and Siltstone, occasional 1-2mm Sandstone bands. CLAYSTONE : as 3156m. SILTSTONE : as 3156m. SANDSTONE : as 3156m. | | | | | | |
| 3158 | Finely interbedded <1-1mm Claystone and Siltstone, occasional 1-2mm Sandstone bands. CLAYSTONE : as 3156m. SILTSTONE : as 3156m. SANDSTONE : as 3156m. | | | | | | |
| 3159 | Finely interbedded Claystone/Siltstone/Sandstone <1-1mm thick. CLAYSTONE : as 3156m. SILTSTONE : as 3156m. SANDSTONE : as 3156m. | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | |
|-------------------------|--|----------------------------|-------|---|-------|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | |
| Logging Witness: | E. Linaker | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | |
| | | P | F | G | T | P | F |
| 3160 | Finely interbedded Claystone and Siltstone <1-2mm thick. CLAYSTONE : as 3156m. SILTSTONE : light to light medium grey, firm to moderately hard, blocky, micromicaceous, sandy, commonly grading to very fine SANDSTONE,slightly calcareous. | | | | | | |
| 3161 | Finely interbedded Claystone and Siltstone <1-2mm thick. CLAYSTONE : as 3156m. SILTSTONE : as 3160m. | | | | | | |
| 3162 | Claystone with common <1-3mm Siltstone/Sandstone bands. CLAYSTONE : medium grey, firm to moderately hard, blocky to splintery, micromicaceous, occasionally coarse mica, trace very fine carbonaceous material, silty in places, occasional very fine disseminated micropyrte, non calcareous. SILTSTONE : light to light medium grey, firm to moderately hard, blocky, micromicaceous, trace very fine carbonaceous material, sandy, commonly grading to very fine SANDSTONE,slightly calcareous. SANDSTONE : light grey, firm, firable in places, blocky, clear colourless, translucent pale grey, very fine grained, subrounded to subangular, subspherical, silty grading to SILTSTONE. moderately calcite cemented, common to locally abundant glauconite, no visible porosity, NO SHOWS. | | | | | | |
| 3163 | Finely interbedded Claystone and Siltstone <1-2mm thick. CLAYSTONE : as 3162m. SILTSTONE : light to light medium grey, firm to moderately hard, blocky, micromicaceous, trace very fine carbonaceous material, sandy, occasionally grading to very fine SANDSTONE, trace glauconite, slightly calcareous. | | | | | | |
| 3164 | Finely interbedded Claystone and Siltstone <1-1mm thick. CLAYSTONE : as 3162m. SILTSTONE : as 3163 m. | | | | | | |
| 3165 | Finely interbedded Claystone and Siltstone <1-1mm thick. CLAYSTONE : as 3162m. SILTSTONE : as 3163 m. | | | | | | |
| 3166 | Claystone with occasional <1-2mm Siltstone bands. CLAYSTONE : medium to medium dark grey, firm to occasionally moderately hard, blocky to splintery, micromicaceous, rare trace very fine carbonaceous material, non calcareous. SILTSTONE : light to light medium grey, firm blocky, micromicaceous, slightly calcareous. | | | | | | |
| 3167 | Claystone with occasional <1mm Siltstone bands. CLAYSTONE : as 3166m. SILTSTONE : light to light medium grey, firm blocky, micromicaceous, trace very fine sand, trace glauconite, slightly calcareous. | | | | | | |



NORSK CHEVRON A/S Core Description Sheet

| Well Number: | 6506/3-1 | Core Number: | 1 | | | | |
|-------------------------|--|----------------------------|-------|---|-------|---|---|
| Date: | 07/08/01 | Core diameter | 4" | | | | |
| Logging Witness: | E. Linaker | | | | | | |
| Cored interval: | 3101.5m to 3171.5m | Hole size: | 8½" | | | | |
| Recovered length | 67.69m | Percentage recovery | 96.7% | | | | |
| Chip Depth | Lithology and shows | Ø | | | Shows | | |
| | | P | F | G | T | P | F |
| 3168 | Finely interbedded Claystone and Siltstone, <1-2mm thick. CLAYSTONE : as 3166m. SILTSTONE : light to light medium grey, firm blocky, micromicaceous, trace very fine sand, occasionally grading to very fine SANDSTONE, trace glauconite, occasional coarse mica, slightly calcareous. | | | | | | |
| 3169 | Claystone with common <1-1mm Siltstone bands. CLAYSTONE : as 3166m. SILTSTONE : as 3168m. | | | | | | |
| 3169.19 | Siltstone with fine Claystone bands. CLAYSTONE : as 3166m. SILTSTONE : as 3168m. | | | | | | |

Appendix B

Wireline Logging Events

Wireline Logging - Sequence of Events

| Run Number | Time/Date | Comments/Activities |
|------------|-----------------|---|
| 1 | 10/08/01 | AIT-PEX-HNGS (Weak point -ECRD - 8000lbs) |
| | 02:10 | Tool box talk Prior to rigging up Schlumberger run 1. |
| | 02:15 | Start rigging up Run 1 - AIT-PEX-HNGS |
| | 03:00 | Check tools. |
| | 03:15 | Load radioactive sources. |
| | 03:30 | At 100m set compensator line. |
| | 03:45 | At BOP's |
| | 04:15 | At casing shoe (encountered at 1374m). Continue RIH. Noticed ACTS (head tension) was giving readings 800lbs too high. |
| | 05:20 | At 3180m begin uplog repeat section to 3060m. Through the Lysing formation. |
| | 05:40 | Finished uplog of repeat section (+2m depth correction on repeat log). Continued to RIH |
| | 05:45 | At 3100m hanging up slightly. Pull up - OK |
| | 05:47 | Continue to RIH - OK. |
| | 06:10 | Tagged bottom at 3665.5m and start main uplog. |
| | 07:07 RT | Stop logging, but kept logging tool moving up slowly. While Dolphin slack off compensator line to replace broken compensator shear pin. Hole sticky again at 3100m. |
| | 07:27 RT | Compensator shear pin OK. RIH to 3170m. |
| | 07:33 | Restart main uplog. After restart shallow resistivities were reading very high, and not repeating repeat log over this section. Suspected AIT failed. Continued with uplog of PEX-HNGS. |
| | 08:35 TT | At 2690m Resistivity appears to start reading correctly/normal. Decide to RIH to 3150m to relog for resistivity |
| | 08:50 TT | Restart main uplog from 3150m. |
| | 09:50 TT | Back past 2690m. |
| | 12:05 | At shoe, continue on up to 1300m to check caliper. Caliper reading 12.16", (Casing - 12347"). |
| | 12:10 | Close caliper and POOH |
| | 12:45 | Tools at BOP's, announcement made about radioactive. |
| | 13:05 | Tools at surface. |
| | 13:10 | Radioactive sources handling complete. |
| | 13:20 | Start after calibration. |
| | 13:30 | Finished after calibrations start rigging down Run 1 AIT-PEX-HNGS |
| | 14:05 | Rig down Complete |
| | | <i>Total time run 1 = 11 hours 55 minutes (Incl. 1:15 Tool Time and 0:20 Rig time)</i> |
| 2 | 10/08/01 | DSI-GR-AMS-OBBDT (Weak Point - ECRD - 8000lbs) |
| | 14:05 | Start rigging up Run 2 DSI-GR-AMS-OBBDT. |
| | 15:10 | Finished checking tools and RIH. |
| | 16:40 | At 3188m pull up slowly opening caliper and begin repeat log up 2980m. |
| | 17:05 | At 2980m. RIH |

| Run Number | Time/Date | Comments/Activities |
|------------|-----------------|--|
| 2 | 10/08/01 | |
| | 17:30 | Tag bottom (3665.8m) gently pull up slowly and open caliper and start main uplog. |
| | 21:45 | Inside casing with Run 2 check caliper in casing and close. POOH with Run 2. |
| | 22:20 | Tools at surface. Lay cable down for crane operations. |
| | 22:30 | Rig down Run 2. |
| | 22:50 | Run 2 DSI-GR-AMS-OBBDT rig down completed. |
| | | |
| | | <i>Total time run 2 = 8 hours 45 minutes</i> |
| | | |
| 3 | 10/08/01 | PEX (Weak Point - ECRD - 8000 lbs) |
| | 22:50 | Rig up Run 3 PEX |
| | 23:00 | Check tools. |
| | 23:15 | Lift cable up after crane operations. |
| | 23:45 | Load radioactive sources. |
| | | |
| | 11/08/01 | |
| | 00:00 | RIH |
| | 00:05 | At 100m engage compensator. |
| | 00:40 | Begin logging anomalous density readings from 2000m. |
| | 01:35 | Finished log at 1590m, anomalous readings repeated, POOH. |
| | 02:20 | Tools at surface. |
| | 02:30 | Rigged down Run 3 PEX |
| | 02:45 | Rig down complete. |
| | | |
| | | <i>Total time run 3 = 3 hours 55 minutes</i> |
| | | |
| 4 | 11/08/01 | VSP-GR (Weak Point - Yellow - 4800 to 5400lbs) |
| | 02:45 | Change head for VSP run. |
| | 03:00 | Rig up Run 4 READ VSP-GR (8 receiver). |
| | 04:45 | RIH taking checkshot at 1280m. |
| | 05:45 | Took pick up weight at shoe Tension 2000lbs. |
| | 06:30 | At 2060m tool stood up, picked up, freed with 2000lbs overpull |
| | 07:00 | Continued to RIH. Checkshot at 2400m. |
| | 07:25 | Checkshot at 3200m and continued to RIH. |
| | 07:40 | At 3450m begin GR correlation pass. Sticky overpull up to 3000lbs at 3440m came free, 3000lbs overpull at 3425m came free, 3000lbs overpull at 3417m came free, still sticky up to 3410m again with 3000lbs overpull, came free. |
| | 07:55 | At 3390m, due to the sticky hole the GR data was no good RIH. |
| | 08:00 | At 3475m begin GR correlation pass. Again sticky upto 1500lbs overpull in places. |
| | 08:06 | Tool stuck at 3402m, with maximum pull 7200lbs (normal logging tension 3400lbs). Worked toolstring alternately pulling up and slacking off. |
| | 08:50 | Tool free, POOH at 4000 ft/hr. |
| | 08:55 | At 3346m overpull of 800lbs. |
| | 09:00 | At 3106m overpull of 3000lbs. |

| Run Number | Time/Date | Comments/Activities |
|------------|-----------------|--|
| | 09:03 | At 3082m overpull of 3000-3500lbs overpull, tools stuck. Worked toolstring but alternately pull up to maximum cable tension of 7000lbs and slacking off. Fired VSP guns to see if any of the receivers were in contact with the side of the hole, receiver 1 appeared to be, but working the tool at various speed and slacking cable to 3120m seem to have no effect. |
| | 11:35 | Pull up until cable tension at 7000lbs, and maintained until decided on forward plan. |
| | 12:50 | Tool suddenly came free while checking out fishing equipment, POOH gradually increasing pulling speed to 4000 ft/hr |
| | 14:30 | Slow down to 2000 ft/hr until all toolstring in shoe. |
| | 14:50 | All toolstring inside shoe, POOH. |
| | 15:15 | Tool at surface. No obvious case for tool sticking, check tools - OK. Rigged down Run 4 VSP-GR |
| | 15:45 | Rig down complete |
| | 16:45 | Rigged down sheaves and clear rig floor. |
| | | <i>Total time run 4 = 14 hours</i> |
| | 16:45 | Pick up clean out assembly and RIH, breaking circulation every 20 stands. |
| | | Cut and slipped drilling line at the shoe. |
| | | Broke circulation and circulated and conditioned mud at the shoe |
| | | Continued to RIH breaking circulation every 20 stands. |
| | | Circulate bottoms up and circulate and condition mud. |
| | | Started POOH, but a hydraulic hose on the upper pipe racking arm burst circulated while repairing same. Tagged bottom and circulated bottoms up. |
| | | POOH with conditioning assembly, laid down and cleared rig floor. |
| | | <i>24 hours 45 minutes for conditioning trip.</i> |
| 5 | 12/08/01 | MDT-GR (Weak Point - ECRD - 8000lbs) |
| | 17:30 | Rigged up sheaves |
| | 18:00 | Started Rigging up Run 5 MDT-GR |
| | 19:10 | Finished rigging up, checked tools. |
| | 19:30 | Finished checking tools RIH. |
| | 19:45 | At 100m engage compensator. |
| | 20:15 | RIH (Broke two weakpoints while engaging compensator.) |
| | 20:30 | Noticed Quartz gauge on PS2 wasn't giving a signal continue RIH. |
| | 20:35 | Check pick up tension a +/- 1250m 2900lbs (head tension 1590lbs). |
| | 20:45 | Start correlating down (-1m correction). Continued RIH checking correlation. |
| | 21:05 | Pretest 1 - 1655m - Dry test, very slow build up. |
| | 21:14 | Pretest 2 - 1662m - Slightly supercharged. |
| | 21:26 | Pretest 3 - 1673m - Good test, mobility - 119md. |
| | 21:33 | Pretest 4 - 1678.5m - Good test, mobility - 22.8md |
| | 21:43 | Pretest 5 - 1685m - Dry test, very slow build up. |
| | 22:03 | Pretest 6 - 1686.1m - Good test, mobility - 11.7md |

| Run Number | Time/Date | Comments/Activities |
|-----------------|-----------|---|
| | 22:10 | Pretest 7 - 1690m - Good test, mobility - 91.2md |
| | 22:21 | Pretest 8 - 1710m - Good test, mobility - 3.7md |
| | 22:35 | Pretest 9 - 1724m - Good test, mobility - 6md |
| | 22:45 | Dropped below last point in the Brygge formation for correlation check (correction +0.5m) |
| | 22:50 | Weak point on compensator line broke, held by shackle, decided to go for last point and sample and replace weakpoint while RIH to the Lysing. Picked up and ran past 1732.5m to double check correlation, after loss of weak point, (-1.0m correction.) |
| | 23:00 | Picked up to 1710m and RIH |
| | 23:10 | Pretest 10 - 1732.5m - Supercharged. |
| | 23:22 | Pulled up above 1675m for correlation check (correction +0.7m). RIH and up to check correlation. |
| | 23:35 | At 1673m to attempt to sample, Pretest 11 - very slow build up, must be slightly off depth. |
| | 23:45 | Dropped down 0.5m to 1673.5m, Pretest 12 - still very slow build up. |
| | 23:50 | Dropped another 0.5m to 1674m Pretest 13 - Good test 13.8md |
| | 23:55 | Start sampling 1674m |
| 13/08/01 | | |
| | 00:00 | Begin pumping out with MRPS #2 (300rpm, 90bar DD) |
| | 00:04 | Autoreset probe, restart pump (DD 46bar) back to mud on OFA |
| | 00:10 | Stopped pumping out, reset probe, started pumping out - still mud on OFA, leak around packer, but still getting DD |
| | 00:20 | Retracted probe and reset probe (DD 40bar initially dropped to 10-20bar) - still mud. |
| | 00:33 | Dropped another 0.5m and retry at 1674.5m Pretest 14 - good test. |
| | 00:41 | Started pumping - large drawdown, pump stalling. |
| | 00:45 | Abandon sampling in the Brygge for now and RIH to Lysing Formation. Took 3 Pretests in the Lysing, Attempted to sample at 3091.9m. |
| | 02:25 | Started pumping. (300rpm, DD 100bar). Drawdown reduced to zero, pump stalled, reinitialised pumpout, pump working again, some telemetry problems observed. |
| | 02:50 | Restarted Pumpout again. (300rpm, DD 60bar). |
| | 03:05 | Increased pump to 400rpm, DD 100bar. |
| | 03:20 | Plugging, flowline pressure 180bar. |
| | 03:30 | Decided to move from sampling point getting too tight. |
| | 03:40 | Set probe at 3091.4m, Pretest 21 - Good test - 30.6md mobility. |
| | 04:15 | Changed to CTSM, telemetry keeps going down while initializing. High DD. |
| | 04:25 | Dropped down to correlate. |
| | 04:40 | Stopped at 3091.2m Took Pretest 22 - Good test |
| | 04:45 | Started pumping. (300rpm DD 22bar). |
| | 05:12 | Increased pump rate to 400rpm, DD 27bar. |
| | 05:17 | Increased pump rate to 500rpm, DD 30bar. |
| | 05:35 | Drawdown 40bar. |
| | 05:45 | Drawdown up to 70bar. |
| | 05:50 | Pumping at 400rpm, water moving. |

| Run Number | Time/Date | Comments/Activities |
|------------|-----------------|--|
| | 06:00 | Reduced pump rate to 300rpm, DD 70bar. |
| | 06:55 | Drawdown up to 100bar, seeing more gas coming through. |
| | 07:55 | Opened bottle 5 MPSR#856. Closed lower seal valve. |
| | 08:00 | Closed bottle 5, temperature 101.1 deg C, shutin pressure 430 +245 = 675bar. |
| | 08:10 | Pumping at 300rpm, DD 60bar. |
| | 08:17 | DD 65bar. |
| | 08:38 | Pump stalled. Restarted no problem (44lt pumped). |
| | 08:39 | Pump rate increased to 400rpm, DD 70bar. |
| | 08:50 | Pump rate reduced to 300rpm, DD 76bar. |
| | 09:20 | Opened bottle 4, MPSR #753. Closed lower seal valve.(pumped 6.4lt after pump stalled) |
| | 09:26 | Closed bottle 4, temperature 101.9 deg C, shutin pressure 430 +250 = 680bar. Continued pumping at 300rpm, DD 70bar. |
| | 09:42 | Opened bottle 3 MPSR #712, DD 65bar. |
| | 09:49 | Closed bottle 3, temperature 100.8 deg C, shutin pressure 430 +255 = 685bar. Continued pumping at 300rpm, DD 70bar. |
| | 09:55 | Retracted probe and started POOH |
| | 11:40 | Tools on surface, start rigging down Run 5 MDT-GR. |
| | 12:30 | Rig down completed. |
| | | <i>Total time run 5 = 19 hours</i> |
| 6 | 13/08/01 | VSP-GR (Weak Point - Pink - 4500 to 6000lbs) |
| | 12:30 | Started rig up of Reed VSP- Run 6 VSP-GR and swapped logging heads. |
| | 13:50 | RIH |
| | 13:57 | At 100m, put compensator on. |
| | 14:50 | At 1280m, 1st checkshot, and continued to RIH. |
| | 15:20 | At 2400m, 2nd checkshot, picked up at 1800 ft/hr to check logging tension (3000lbs). |
| | 15:50 | At 3200m, last checkshot. |
| | 15:55 | POOH to correlate GR over Lysing Formation (+3m correction). Logging tension 3500-3600lbs. |
| | 16:05 | Continued to RIH. |
| | 16:20 | Tagged TD at 3524m tool zero. |
| | 16:25 | At 3524m. start shooting VSP survey, 10m levels. Bottom two receivers caliper not open properly picked up to 3523m, and continue with survey. (logging tension 4000lbs). |
| | 18:10 | At 2898m Start Walkaway VSP. |
| | 22:45 | Continued VSP at 10m intervals to 2240m. |
| | 14/08/01 | |
| | 00:00 | Continued VSP at 10m intervals to 1270m and 20m intervals to 950m. |
| | 04:05 | POOH with VSP-GR. |
| | 04:15 | Tools at surface, begin rigging down Run 6 VSP-GR |
| | 06:00 | Rig down completed |
| | | <i>Total time run 6 = 17 hours 30 minutes</i> |

| Run Number | Time/Date | Comments/Activities |
|------------|-----------------|---|
| 7 | 14/08/01 | CST-GR (Weak Point - Green - 5450 to 6900 lbs) |
| | 06:00 | Rebuild head. |
| | 06:45 | Rigged up Run 7 CST-GR. |
| | 07:40 | RIH |
| | 08:10 | Put compensator on. |
| | 08:40 | At shoe, continued to RIH. |
| | 09:45 | At 3450m. Correlate up with GR at 1800ft/hr (correction -0.2m) logging tension 3300-3400lbs. |
| | 09:55 | RIH |
| | 10:00 | Start shooting sidewall cores at 3650m. |
| | 10:05 | Overpull 3000lbs at +/- 3636m on bullet. |
| | 10:25 | Free, continued shooting sidewall cores. |
| | 11:20 | Pull up to Lysing Correlate GR (correction +0.9). Continued to shoot sidewall cores |
| | 12:55 | Stuck at 2987m (NB not a bullet last one shot at 3065m.) 3000lbs overpull. |
| | 12:58 | Free. Continued shooting sidewall cores. |
| | 14:25 | After last bullet fired from lower gun, waited while rigfloor tightened compensator line |
| | 14:30 | RIH to 1760m and Pulled up to correlate GR (+0.4 correction). |
| | 14:40 | Started shooting sidewall cores from the second gun. |
| | 15:35 | Finished sidewall cores (53 shot). POOH. |
| | 15:38 | At shoe. |
| | 16:25 | Rig into radio silence |
| | 16:50 | Tools at surface. (53 cores shot, 29 Recovered, 2 Empty, 8 Misfires, 14 Lost. Recovery 55%) |
| | 17:30 | Waiting for phones to come back up to phone regarding recovery - no further CST run required, started rigging down Schlumberger |
| | 18:00 | Rig down completed. |
| | | |
| | | <i>Total time run 7 = 12 hours</i> |
| | | |

Appendix C

Dewpoint Report, Formation Water Samples



DewPoint

Formation Water Samples
Well 6506/3-1

Made for
Chevron AS
by
DewPoint A/S

September 2001

Summary

Three MDT water samples was taken at 3091.2 m MD in well 6506/3-1. The well was drilled with oil based mud and the samples had 6-9 vol-% contamination. The water is very fresh with a total salinity of 11366 mg/l and with a low CaCO₃ saturation at initial conditions. The content of organic acids is 2370 mg/l and the water contains 2.8 mg/l of phenols. The first is a high value and the second a typical value for North Sea oilfield waters.

From the composition of the flash gas, the content and concentration of organic acids and phenols it has been concluded that the water has been in contact with a hydrocarbon accumulation or with migrating hydrocarbons. The low solution gas content points to no contact with hydrocarbons today.

Ions

All three sample-chambers contained very fresh formation water with a total salinity of 11366 +- 216 mg/l. The samples are of good quality with excellent ion balances, Table 1. The measured density is consistent with the reported salinity. Except for Ca²⁺ no other divalent cat-ions were found. The total aquifer salinity is among the lowest seen on the Norwegian shelf and similar to water system in Ormen Lange.

The density of the formation water in situ has been calculated to be 1.017 g/cc from the salinity¹. The pH of the water can be calculated to be 5.2 at initial conditions (430 bar and 102 °C) from the carbonate equilibrium and the concentration of organic acids, Table 2. This equals a pH value of 6.5 at standard conditions due to change in the carbonate equilibrium. The formation water is undersaturated with regard to CaCO₃ both at initial and at atmospheric conditions.

Solution gas

The compositions of the flash gas from the water samples are given in Table 3. The component distribution in MPSR 712 is unusual. It is believed that this composition is inaccurate due to the large amount of air (76.3 %) that contaminated the flashed gas. The other two flash gas compositions are very consistent. The component distribution in the flash gas has been compared with calculated solution gas from assuming equilibrium between a hydrocarbon fluid and the water at initial conditions and doing a three phase flash calculation with an EOS¹, Table 4. A gas-condensate from the area has been taken to be the hydrocarbon fluid, Table 5. Except for the CO₂ partition, this calculation is not very sensitive to the composition of the hydrocarbon fluid. The measured and calculated component distribution has been compared in Figure 1.

The amount of gas dissolved in the water samples is low. The samples are far from saturation with the measured gas-water ratio of 1.0 Sm³/m³. Table 4 shows that a GWR of about 3 Sm³/m³ should be expected at saturation at initial conditions.

Organic Acids

The total amount of organic acids in the three analysed water sample is 2370 +- 54 mg/l. Table 6. This is a high concentration compared with other formation waters.

Carboxylic acids with different number of carbon atoms are present in the samples, but about 75 mole-% is acetic acid. The source for the organic acids has been biological degradation of organic material.

Phenols

The water contained 2.81 +- 0.45 mg/l of phenols, Table 7. About w-50 % is phenol and the rest different isomers of methyl- and ethyl phenols. The value is quite typical for oilfield waters produced from the Norwegian shelf⁵.

The analysis was difficult due to interference with other dissolved organic components in the water. The source is probably the oil based mud contamination in the three samples.

Discussion

No hydrocarbons were found in the target zones of well 6506/3-1. One objective with the water sample analysis was to assess if hydrocarbons had been in contact with the sampled water phase.

The composition of the flash gas strongly indicates that the water has been in contact with hydrocarbons, Figure 1. A CO₂ rich gas-condensate from the Haltenbanken area was used to calculate the partitioning with the water phase. The partitioning is not very sensitive on the nature of the hydrocarbon system, except for CO₂. CO₂ will also have source in bacterial activity before the temperature got too high. No attempt was made to tune the composition of the contacting hydrocarbon system to agree with the measured flash gas composition. The measured component distribution is similar to the predicted gas and proves that the water has been in contact with hydrocarbons at one point in time. However, it can not be in contact today due to the relative large undersaturation. The oil based mud contamination creates an uncertainty in this calculation. If this oil had dissolved some residual hydrocarbons during circulation a significant part of the released gas could derive from the OBM phase. The composition of the gas released from mud was also calculated and compared to the gas released from the water and to the measured composition, Figure 2. The compositions do not suggest that this OBM phase has significantly affected the released gas.

The high concentration of organic acids show that organic matter in contact with the water has been broken down by bacterial activity. Organic acids are important because these constituents are related to the origin and/or migration of an oil as well as to the degradation of an oil accumulation. The solubility of organic components in formation water decrease with increasing salinity.

Phenols are some of the natural occurring constituents in hydrocarbon fluids that have the highest solubility in water. It will therefore accumulate in the water phase when hydrocarbons migrate through or the water is in direct contact with an accumulation. The typical total phenol concentration in produced water from oil and gas fields on the Norwegian shelf is 1- 15 mg/l⁵. The three samples have a phenol content between 3.4 and 2.3 mg/l. One would normally conclude from this that the formation water has been in contact with a hydrocarbon fluid at some stage. But again the oil based mud

contamination may influence this conclusion. A sample of the mud filtrate returned from 3110 m MD has been send to analysis in order to rule out that the OBM could be the source for the phenols seen in the water samples.

Conclusion

- The composition of the solution gas, the organic acid content and the phenol concentration strongly indicates that the sampled water has been in contact with a hydrocarbon accumulation or that HC has been migrating through at a point in time.
- The water is strongly undersaturated with gas, which should rule out that the water is in close contact with a hydrocarbon accumulation today.
- An additional phenol analysis of the mud filtrate returned from the sampled depth is being undertaken. This may rule out that the 6-9 vol-% mud contamination could be the source for the phenols found in the water.

References

- 1) Calsep A/S: PVTsim v. 11.0
May (2001)
- 2) Petrotech AS: Well 6506/3-1 Validity checks and analysis of
MDT samples-Water
Project 101067 (5-Sep-01)
- 3) UiB: Analyser av formasjonsvann – Organiske syrer
(5-Sep-01)
- 4) UiB: Analyser av formasjonsvann – Fenoler
(13-Sep-01)
- 5) SFT: Utslipp på norsk kontinentalsokkel 1998
(27-Dec-2000)

Appendix

(Editor: internal appendix to the DewPoint Report)

- Table 1. Composition and properties of water samples
- Table 2. Average water sample composition after correcting for the carbonate equilibrium at down hole and standard conditions
- Table 3. Composition and amount of solution gas in samples
- Table 4. Calculation of flash gas composition by assuming the water to be saturated with hydrocarbons from contact with a gas-condensate at initial conditions (430 bar and 102 °C)
- Table 5. Assumed composition of equilibrium hydrocarbon phase
- Table 6. Concentration of organic acids in water samples
- Table 7. Concentration of phenols in water samples⁴

- Figure 1. Component distribution of solution gas compared with the composition calculated from equilibrium between a condensate and formation water at initial conditions (430 bar and 102 °C)
- Figure 2. Comparison between the composition of gas released from base oil, gas released from water phase and the measured flash gas composition.

Table 1. Composition and properties of water samples²

| | MPSR 712 | 3091.2m | MPSR 753 | 3091.2m | MPSR 856 | 3091.2m |
|-------------------------------|--------------------|---------|--------------------|---------|--------------------|---------|
| Ion | mg/l | meq/l | mg/l | meq/l | mg/l | meq/l |
| Li+ | 1 | 0.1 | 2 | 0.3 | 1 | 0.1 |
| Na+ | 3747 | 162.9 | 3860 | 167.8 | 3994 | 173.7 |
| K+ | 97 | 2.5 | 49 | 1.3 | 55 | 1.4 |
| Ca ⁺⁺ | 131 | 3.3 | 111 | 2.8 | 167 | 4.2 |
| Mg ⁺⁺ | | 0.0 | | 0.0 | | 0.0 |
| Sr ⁺⁺ | | 0.0 | | 0.0 | | 0.0 |
| Fe ⁺⁺ | | 0.0 | | 0.0 | | 0.0 |
| Sum | 3975 | 168.8 | 4020 | 172.1 | 4216 | 179.4 |
| Cl- | 4355 | 122.7 | 4424 | 124.6 | 4754 | 133.9 |
| SO ₄ ⁻⁻ | 43 | 0.4 | 31 | 0.3 | 23 | 0.2 |
| CO ₃ ⁻⁻ | | 0.0 | | 0.0 | | 0.0 |
| Br- | 50 | 0.6 | 37 | 0.5 | 42 | 0.5 |
| HCO ₃ ⁻ | 2760 | 45.2 | 2733 | 44.8 | 2635 | 43.2 |
| Sum | 7208 | 169.0 | 7225 | 170.2 | 7454 | 177.9 |
| Salinity | | | | | | |
| NaCl (mg/l) | 8102 | | 8284 | | 8748 | |
| Total (mg/l) | 11183 | | 11245 | | 11670 | |
| pH | 6.43@27.3°C | | 7.18@32.0°C | | 7.25@36.9°C | |
| Resistivity @ 20°C | 0.673 | | 0.574 | | 0.627 | |
| Density @ 15°C | 1.0065 | | 1.0064 | | 1.0069 | |
| Pi (bar) | 430.7 | | 430.7 | | 430.7 | |
| Ti (°C) | 102 | | 102 | | 102 | |
| Density @ Pi,Ti | 1.017 ¹ | | 1.017 ¹ | | 1.017 ¹ | |

¹) Density calculated with PVTsim for bottom hole conditions

Table 2. Average water sample composition after correcting for the carbonate equilibrium at down hole and standard conditions¹

| | 430bar/102°C mg/l | 1 bar/15°C mg/l |
|-------------------------------|----------------------|--------------------|
| Na+ | 3867.0 | 3867.0 |
| K+ | 67.0 | 67.0 |
| Ca ⁻⁻ | 136.3 | 136.3 |
| Cl- | 4511.0 | 4511.0 |
| SO ₄ ⁻⁻ | 32.3 | 32.3 |
| HAc | 644.4 | 37.2 |
| HCO ₃ ⁻ | 955.4 | 338.0 |
| CO ₃ ⁻⁻ | 0.0 | 0.0 |
| Ac- | 1697.4 | 2294.5 |
| CO ₂ | 7799.8 | 173.0 |
| pH | 5.2 | 6.5 |
| CaCO ₃ precip. | 0.0 | 0.0 |

Table 3. Composition and amount of solution gas in samples²

| | MPSR 712 | 3091.2m | MPSR 753 | 3091.2m | MPSR 856 | 3091.2m |
|-------------------------------------|-----------|---------|-----------|---------|-----------|---------|
| | weight -% | mole-% | weight -% | mole-% | weight -% | mole-% |
| N2 | 0.584 | 0.507 | 6.869 | 5.750 | 6.881 | 5.642 |
| CO2 | 40.579 | 22.449 | 41.849 | 22.298 | 37.529 | 19.587 |
| C1 | 47.711 | 72.405 | 47.917 | 70.038 | 50.119 | 71.758 |
| C2 | 1.814 | 1.469 | 1.365 | 1.064 | 2.150 | 1.642 |
| C3 | 1.946 | 1.074 | 1.037 | 0.552 | 1.694 | 0.883 |
| iC4 | 0.486 | 0.204 | 0.213 | 0.086 | 0.344 | 0.136 |
| nC4 | 1.031 | 0.432 | 0.225 | 0.091 | 0.379 | 0.150 |
| iC5 | 0.358 | 0.121 | 0.080 | 0.026 | 0.123 | 0.039 |
| nC5 | 0.465 | 0.157 | 0.057 | 0.019 | 0.095 | 0.030 |
| C6 | 0.528 | 0.149 | 0.055 | 0.015 | 0.080 | 0.021 |
| C7 | 2.845 | 0.709 | 0.066 | 0.017 | 0.169 | 0.040 |
| C8 | 0.747 | 0.177 | 0.053 | 0.012 | 0.054 | 0.012 |
| C9 | 0.097 | 0.020 | 0.029 | 0.006 | 0.044 | 0.009 |
| C10+ | 0.810 | 0.126 | 0.186 | 0.028 | 0.337 | 0.050 |
| Air in sample mole-% | | 76.334 | | 6.431 | | 10.749 |
| GWR Sm ³ /m ³ | | 1.0 | | 0.9 | | 0.9 |
| OBM in sample vol-% | | 8 | | 6 | | 9 |

Table 4. Calculation of flash gas composition by assuming the water to be saturated with hydrocarbons from contact with a gas-condensate at initial conditions (430 bar and 102 °C)

| | Form. water | Flash gas | Flash gas |
|-------------------------------------|---------------|-------------|-------------|
| | 430bar, 102°C | 1 bar, 15°C | 1 bar, 15°C |
| | mole-% | mole-% | mole-% |
| H2O | 99.59490 | 1.22450 | |
| N2 | 0.01062 | 2.69322 | 2.72661 |
| CO2 | 0.09666 | 20.83101 | 21.08925 |
| C1 | 0.28607 | 72.27794 | 73.17396 |
| C2 | 0.00951 | 2.40731 | 2.43715 |
| C3 | 0.00171 | 0.43135 | 0.43670 |
| iC4 | 0.00013 | 0.03382 | 0.03424 |
| nC4 | 0.00020 | 0.05025 | 0.05087 |
| iC5 | 0.00005 | 0.01288 | 0.01304 |
| nC5 | 0.00005 | 0.01163 | 0.01177 |
| C6 | 0.00002 | 0.00489 | 0.00495 |
| C7 | 0.00006 | 0.01493 | 0.01512 |
| C8 | 0.00002 | 0.00572 | 0.00579 |
| C9 | 0.00000 | 0.00047 | 0.00048 |
| C10+ | 0.00000 | 0.00008 | 0.00008 |
| GWR Sm ³ /m ³ | | 2.95 | |
| Density @ Pi, Ti | 1.017 | | |
| Density @ sc | 1.007 | | |




Figure 1. Component distribution of solution gas compared with the composition calculated from equilibrium between a condensate and formation water at initial conditions (430 bar and 102°C)

Table 5. Assumed composition of equilibrium hydrocarbon phase

| | mole-% |
|------|--------|
| N2 | 2.042 |
| CO2 | 11.437 |
| C1 | 75.630 |
| C2 | 4.901 |
| C3 | 2.023 |
| iC4 | 0.421 |
| nC4 | 0.569 |
| iC5 | 0.268 |
| nC5 | 0.265 |
| C6 | 0.413 |
| C7 | 0.584 |
| C8 | 0.496 |
| C9 | 0.128 |
| C10+ | 0.821 |

Table 6. Concentration of organic acids in water samples³

| Sample | Conc C1 formic acid | Conc C2- malone acid | Conc C2 acetic acid | Conc C3 propane acid | Conc C4 butane acid | Conc C5 pentane acid | Conc C6 hexane acid | Conc C6+ higher acids | Tot conc. as C2 | Tot conc. as C2 |
|--------|------------------------|-------------------------|------------------------|-------------------------|------------------------|-------------------------|------------------------|--------------------------|--------------------|--------------------|
| MPSR | mmole/l | mmole/l | mmole/l | mmole/l | mmole/l | mmole/l | mmole/l | mmole/l | mmole/l | mg/l |
| 712 | 0.18 | 0.31 | 29.24 | 1.75 | 0.56 | 0.52 | 0.18 | 0.64 | 38.86 | 2332 |
| 753 | 0.45 | 0.24 | 28.99 | 1.06 | 0.97 | 1.55 | - | 0.89 | 40.80 | 2448 |
| 856 | 0.37 | 0.28 | 28.68 | 1.81 | 1.06 | traces | - | 0.35 | 38.87 | 2332 |

Table 7. Concentration of phenols in water samples⁴

| Sample | Phenol | 2-meth- phenol | 3-meth- phenol | 4-meth- phenol | 2,4 dimeth- phenol | 4-eth- phenol | 3,5 dimeth- phenol | Total Phenols |
|--------|--------|-------------------|-------------------|-------------------|-----------------------|------------------|-----------------------|------------------|
| MPSR | mg/l | mg/l | mg/l | mg/l | mg/l | mg/l | mg/l | mg/l |
| 712 | 1.41 | 0.73 | 0.40 | 0.31 | 0.47 | 0.09 | 0.00 | 2.69 |
| 753 | 1.30 | 0.33 | 0.42 | 0.11 | 0.16 | - | 0.01 | 3.41 |
| 856 | 1.15 | 0.57 | 0.27 | 0.35 | 0.33 | - | 0.02 | 2.33 |




Figure 2. Comparison between the composition of gas released from base oil, gas released from water phase and the measured flash gas composition.