

OFFSHORE NORWAY

PL 229 - BLOCK 7122/7,8,9,10 & 7123/7

Report title:

WELL 7122/7-2

FINAL WELL REPORT

Abstract:

This report deals with the geological and drilling results of well 7122/7-2.

In section 1 general information is reported. Section 2 comprises a geological summary and a description of the acquisition of data with their interpretation. Section 3, the drilling report, details all drilling operations and results.

Enclosed are the composite log, the computer processing interpretation of the reservoir section and the well test report.

Note:

| | | |
|---|--|---|
| Date: April 2002 | Report no.: | |
| Prepared by: D. Stensland (Subs. Geol.) T. Austlid (Drilling Eng.) | Verified by: J. Seldal (Proj. Leader.) M. Zuvo (Drl. Manager) | Approved by: F. Conticini (Exp. Manager) |

Distribution list

Norsk Agip A/S

Well file

Operation manager

Drilling Superintendent

Exploration Department (2 copies)

Agip Milan (2 copies)

Statoil (2 copies)

Enterprise Oil (2 copies)

Phillips (2 copies)

Fortum (2 copies)

NPD (2 copies)

TABLE OF CONTENTS

| | |
|---|-----------|
| 1. GENERAL | 5 |
| 1.1 INTRODUCTION | 6 |
| 1.2 LOCATION MAP | 7 |
| 1.3 BASIC WELL DATA | 8 |
| 2. GEOLOGY AND GEOPHYSICS | 9 |
| 2.1 GEOLOGICAL SUMMARY | 10 |
| 2.2 MAIN RESULTS | 11 |
| 2.3 DATA ACQUISITION | 13 |
| 2.3.1 <i>Routine Sampling</i> | 13 |
| 2.3.2 <i>Shows</i> | 13 |
| 2.3.3 <i>Measurements while Drilling and Wireline Logs</i> | 14 |
| 2.3.4 <i>Wireline Logs</i> | 15 |
| 2.3.5 <i>Formation Pressure</i> | 15 |
| 2.3.6 <i>Formation Temperature</i> | 16 |
| 2.3.7 <i>Side wall cores</i> | 16 |
| 2.3.8 <i>Bottom hole cores</i> | 16 |
| 2.3.9 <i>Dull yellow fluor, instant milky to blue white cut</i> | 17 |
| 2.4 STRATIGRAPHY | 24 |
| 2.4.1 <i>Biostratigraphy</i> | 24 |
| 2.4.2 <i>Lithostratigraphy</i> | 24 |
| 2.5 WELL VELOCITY | 28 |
| 2.5.1 <i>VSP</i> | 28 |
| 2.5.2 <i>Synthetic Seismogram</i> | 28 |
| 2.6 GEOCHEMISTRY | 30 |
| 2.7 FORMATION EVALUATION | 31 |
| 2.7.1 <i>Reservoir Petrophysical Description</i> | 31 |
| 2.7.2 <i>Log Evaluation</i> | 37 |
| 2.7.3 <i>FMT Pressure Interpretation</i> | 39 |
| 2.7.4 <i>Well testing</i> | 41 |
| 3. DRILLING | 44 |
| 3.1 INTRODUCTION | 45 |
| 3.1.1 <i>Well Data summary</i> | 46 |
| 3.1.2 <i>Operational Achievements</i> | 47 |
| 3.1.3 <i>Operational problems</i> | 47 |
| 3.1.4 <i>BOP Sketch</i> | 48 |
| 3.2 TIME AND COST ANALYSIS | 49 |
| 3.2.1 <i>Days vs. Depth</i> | 49 |
| 3.2.2 <i>Total Well Time Breakdown by Function</i> | 50 |
| 3.2.3 <i>Time by phase</i> | 50 |
| 3.2.4 <i>Non-Productive vs. Productive Time</i> | 51 |
| 3.2.5 <i>Cost vs. Depth</i> | 52 |
| 3.2.6 <i>Cost per Phase</i> | 53 |
| <i>Itemized Cost by Service</i> | 55 |

| | |
|---|-----------|
| 3.3 OPERATIONS | 56 |
| 3.3.1 <i>Unplanned Events</i> | 56 |
| 3.3.2 <i>Drilling Summary</i> | 56 |
| 3.3.3 <i>Daily Operations</i> | 61 |
| 3.4 TECHNICAL INFORMATION AND REPORTS | 78 |
| 3.4.1 <i>Bit Record</i> | 78 |
| 3.4.2 <i>BHA Record</i> | 79 |
| 3.4.3 <i>Casing Data Summary</i> | 84 |
| 3.4.4 <i>Formation Integrity Test Result</i> | 85 |
| 3.4.5 <i>Cementing Reports</i> | 86 |
| 3.4.6 <i>Mud Summary by Phase</i> | 89 |
| 3.4.7 <i>Deviation Summary</i> | 91 |
| 3.5 PLUG AND ABANDONMENT | 92 |
| 3.5.1 <i>P & A Program</i> | 92 |
| 3.5.2 <i>P& A Sketch</i> | 93 |
| 3.6 LOGISTICS | 94 |
| 3.6.1 <i>Offices</i> | 94 |
| 3.6.2 <i>Base</i> | 94 |
| 3.6.3 <i>Helicopter</i> | 94 |
| 3.6.4 <i>Boats</i> | 94 |
| 3.7 SAFETY AND ENVIRONMENT | 95 |
| 3.7.1 <i>Risk Analysis Summary and Implementation</i> | 95 |
| 3.7.2 <i>Discharges, Emissions and Waste</i> | 95 |
| 3.7.3 <i>Requirements – Accounting of Compliance</i> | 97 |
| 4. ENCLOSURES | 98 |

1. GENERAL

1.1 Introduction

The 7122/7-2 well is an appraisal well of the oil discovery done by well 7122/7-1 in year 2000. This is the first appraisal well on the Goliath field and the well is located to test the central fault compartment to the west of the already proven eastern compartment of the field.

The purpose of drilling the well was to test the hydrocarbon potential of the central fault compartment to the west of the discovery well 7122/7-1, and to see if a deeper oil/water contact could be proved.

Costs of this well were shared in the following percentages:

| | |
|-------------|-----|
| Norsk Agip: | 25% |
| Phillips | 25% |
| Statoil: | 20% |
| Enterprise: | 15% |
| Fortum : | 15% |


The 7122/7-2 well was drilled in 2001 to a total depth of 1418 m and oil was discovered in sandstones of the Realgrunnen Group. The top of the reservoir was found at 1078 m RKB and the OWC at 1153.8 m RKB.

The well was tested.

Test intervals: 1078-1106 m, 1127-1136 m RKB.

The best flow was 685 m³/day of a 33.5⁰ API oil through a 48/64" choke. The GOR was 59 m³/m³.

1.2 Location map



H06•229•LocMap•evy
270597•is

1.3 Basic Well Data

| | | | |
|--------------------------|---|------------------------------------|-----|
| COUNTRY | : | Norway | |
| AREA | : | Barents Sea | |
| PRODUCTION LICENCE No. | : | PL 229 | |
| BLOCK | : | 7122/7, 8, 9,10 & 7123/7 | |
| WELL NAME | : | 7122/7-2 | |
| PROSPECT | : | Goliath | |
| SEISMIC REFERENCE | : | NA9801-3D | |
| | | inline 710, crossline 3000 | |
| COORDINATES (ED-50) | : | N 71deg 17min 28.46 sec | |
| | : | E 22deg 16min 57.22 sec | |
| | : | 545 915.0 East, 7 910 579.5 North. | |
| TOLERANCE | : | 50 m in any direction | |
| DISTANCE | : | 85 km from Shore Base | |
| SPUDDING CLASSIFICATION | : | Appraisal | |
| WATER DEPTH | : | 377 m | |
| RKB ELEVATION | : | 18 m | |
| RKB-SEA FLOOR | : | 395 m | |
| TOTAL DEPTH | : | 1418 m RKB | |
| PRIMARY TARGET | : | Realgrunnen Group | |
| DEPTH TO PRIMARY TARGET: | : | 1078 m RKB | |
| TARGET TOLERANCE | : | Radius of 50 m | |
| DRILLING RIG | : | West Alpha | |
| OPERATOR | : | Norsk Agip A/S | 25% |
| PARTNERS | : | Phillips Petroleum Company Norway | 25% |
| | | Statoil ASA | 20% |
| | | Enterprise Oil Norwegian A/S | 15% |
| | | Fortum Petroleum A/S | 15% |

2. GEOLOGY AND GEOPHYSICS

2.1 GEOLOGICAL SUMMARY

All depth in the geological part of the final well report is referred to RKB if not otherwise is mentioned

The purpose for drilling the well 7122/7-2 was to apprise the potential of the Realgrunnen Group in the central fault compartment of the Goliath structure, and to see if a deeper oil/water contact could be proved. The main, eastern compartment was proven oil bearing by the exploration well 7122/7-1 drilled in year 2000.

The Goliath field is a faulted structural closure in the crestal part of a major Northeast-Southwest trending roll-over anticline situated in the southeastern part of the Hammerfest Basin.

The top of the main reservoir was found at 1078m (1060m TVDSS), 9m above the prognosis. The reservoir was oil bearing. The well was cored from 1075 to 1160m. The well was tested after final wireline logging at a Total Depth of 1418m.

Well 7122/7-2 Prognosis vs Actual

Location NA9801, line 680, trace 2784 X = 545 915.0, Y = 7 910 579.5 BRT = 18 m

| Tops | Calibr. Sonic Log TWT (sec.) | Progn. Depth (m MSL) | Progn. Depth (m RKB) | Actual Depth (m MSL) | Actual Depth (m RKB) | Delta (m) | % |
|-------------------------------------|---------------------------------|-------------------------|-------------------------|-------------------------|-------------------------|-----------|------|
| Sea Floor | 0,51 | 377 | 395 | 377 | 395 | 0 | 0 % |
| Base Tertiary Unc. | 0,709 | 579 | 597 | 582 | 600 | 3 | 1 % |
| Upper Cretaceous Unc. | 0,747 | 621 | 639 | 620 | 638 | -1 | 0 % |
| Top Knurr Fm. | 1,044 | 970 | 988 | 968 | 986 | -2 | 0 % |
| Lower Cretaceous Unc./ Hekkingen Fm | 1,069 | 1005 | 1023 | 1003 | 1021 | -2 | 0 % |
| Fuglen Fm | 1,107 | 1058 | 1076 | 1049 | 1067 | -9 | -1 % |
| Top Realgrunnen Gp. | 1,114 | 1069 | 1087 | 1060 | 1078 | -9 | -1 % |
| OWC | 1,162 | | | 1135,8 | 1153,8 | | |
| Top Ingøydjupet Gp./ Top Snadd Fm. | 0,1188 | 1180 | 1198 | 1177,5 | 1195,5 | -2,5 | 0 % |
| Top Middle Snadd Sst. | 1,286 | 1353 | 1371 | 1343 | 1361 | -10 | -1 % |
| TD | 1,321 | 1400 | 1418 | 1400 | 1418 | | |

2.2 MAIN RESULTS

The well was drilled to a total depth of 1418m (drillers and loggers depth) and terminated in the middle Snadd Sandstone Formation. The oil reservoir of The Realgrunnen Group was encountered at 1078m, 9m above the prognosed depth. (Fig.2.2.1). Free water level was found at 115.8m based on the MDT pressure plot (Fig.2.7.2) and log interpretation.

Good to very good shows were observed in cuttings, and conventional cores from 1078m to 1153m. Evidence of water wet sand was seen on core chips from 1155m. Maximum total gas was 8.52% at 1135m.

Hydrogen sulphide was recorded as 6 to 25 ppm at app1075m. Appropriate safety and testing precautions in accordance with Norsk Agip procedures were put into effect. A MDT sampling taken at 1078m proved that the reservoir do not contain any H₂S. This was confirmed during the DST.

One DST was performed in the well.


Perforated intervals: 1078-1106 and 1127-1136.5m

| | | |
|-------------------|--------------|-----------------------------------|
| Best flow: | Choke: | 48/64" |
| | Oil flow: | 685 m ³ /d |
| | Gas flow: | 40.4 Km ³ /d |
| | GOR | 59 m ³ /m ³ |
| | Oil density: | 33.5 ⁰ API |

The well was plugged and abandoned after testing.

Pre-Drilling 7122/7-2

Post-Drilling 7122/7-2



2.3 DATA ACQUISITION

2.3.1 Routine Sampling

Cuttings were collected and described offshore by Baker Hughes Inteq personnel (see Mudlogging Final Well Report) and revised by the Norsk Agip wellsite geologist.

The cuttings sample interval was:

- Every 4m from the 13 3/8" casing shoe at 900m down to TD at 1418m.
During coring samples were taken every 1 m.

Exceptions were made during fast ROP sections and also during sections over which Hydrogen Sulphide gas was indicated by sensors and Norsk Agip safety procedures in the shakers prevented sampling personell from taking samples,

Approximately 4 kgs of unwashed cuttings were collected offshore and sent to Reslab for preparation and distribution according to NPD and partner's requirements.

Composite geochemical bulk samples in cans with bacteriacide were taken every 12m from the top of the Hekkingen Fm and every 100m below the cored interval.

Mud samples were taken throughout the well at relevant intervals.

2.3.2 Shows

During drilling of the pilot hole section to 900m the LWD Schlumberger sonic amplitude and sonic/ noise ratio was run for detection of shallow gas. A possible gas anomaly prognosed at 450m proved to be a water bearing sand. Gas was detected at 610m, but the pressure was low enough to be controlled by the drilling fluid hydrostatic pressure. No further indications of shallow gas were noted during the drilling of the pilot hole.

The evaluation of hydrocarbon gas was carried out at the wellsite by B.H.I. A standard gas trap and digital gas chromatograph from 900m to 1418m. Gas values were consistent in quality through out the well.

Hydrocarbon shows on cuttings, cores were described by Norsk Agip's wellsite geologist.

In the 12 1/4" hole section total gas values predominantly ranged from 0.27% to 0.9% to 1070m. At the corepoint at 1075m the gas content increased to 2.33%. From 1075m to the base of coring at 1160m, gas values ranged between 0.25 to 4.79%. Thereafter the background gasses decreased down to 0.15 near TD.

Oils shows were noted from cuttings sample at 1062m, where the siltstones had a light brown natural fluorescence with slow blooming white cut and no residual fluorescence.

The cored interval from 1075 to 1160m had oil shows. In the upper part the shows were light to medium brown becoming medium to dark brown stained, initially with no natural fluorescence which rapidly became variable dull to bright yellow. The cut was variable instant white occasionally blue white blooming that streamed in parts. Residue was nil with white to blue white fluorescence.

The shows below the cored section were generally thought to be residual until 1286m where no further shows were recorded.

Reference should be made to the bottom hole core reports

2.3.3 Measurements while Drilling and Wireline Logs

From spud to 910m Anadrill CDR – I-Sonic were run whilst returns were made to the seabed. The Measurement while drilling directional package gave main drilling and directional parameters like Azimuth and inclination.

Below the 13 3/8” shoe Anadrill directional, gamma ray and resistivity were run in the 12 1/4” hole as per table below.

| Run No | Hole Diam | Drilled Intvl. | Tool Type | Logs | Op. Mode |
|--------|-----------|----------------|-------------------|------------------|----------|
| 0100 | 12 1/4” | 395-910m | 8 1/2” CDR-ISONIC | GR/Dir/Res/Sonic | Drilling |
| 0200 | 12 1/4” | 910-1075m | 8 1/4” CDR | GR/Dir/Res | Drilling |
| | 8 1/2” | 1075-1160m | None | | coring |
| 0300 | 12 1/4” | 1075-1418 | 8 1/4” CDR | GR/Dir/Res | Drilling |

No problems were experienced with the tools run or decoding of data.

2.3.4 Wireline Logs

The following is a summary of the 8 ½” hole wireline logs run in the well.

| Run No | TYPE OF LOGS | RECORDED INTERVAL m | DATE | SERVICE STARTED Hrs.min | SERVICE ENDED Hrs.min | TOTAL TIME Hrs.min | LOST TIME Hrs.dec. | TIME SINCE CIRC Hrs.dec. |
|--------|------------------|------------------------|----------|----------------------------|--------------------------|-----------------------|-----------------------|-----------------------------|
| 1 | MDT | 1080 | 29.09.01 | | | | | |
| 2 | HRLA - PEX - GR | 1419-900 | 01/10/01 | 12:15 | 17:00 | 4,75 | NIL | 5,5 |
| 3 | CMR - APS - HNGS | 1419-900 | 01-02/10 | 17:45 | 00:30 | 6,75 | NIL | 11,50 |
| 4 | FMI - DSI | 1419-900 | 02/10 | 01:05 | 07:00 | 5,92 | NIL | 17,42 |
| 5A | MDT | | 02/10 | 07:55 | 17:30 | 9,9 | 6,67 | 34,09 |
| 6 | VSP | 1415-465 | 02-03/10 | 18:25 | 00:10 | 6,75 | NIL | 34,09 |
| 5B | MDT | | 03/10 | 16:15 | 21:00 | 5,25 | 2 | 9,5 |
| 5C | MDT | 1162 | 03-04/10 | 21:30 | 02:00 | 3,5 | 3,5 | 13 |

Comments:

The MDT run 1 was performed to sample the top of the reservoir due to H₂S warning. No H₂S was detected in the sample.

The MDT 5A failed and a new MDT tool had to be brought out to the rig.

Cablehead tension, total tension and borehole temperature was included in all runs.

Total lost time for wireline logging was 12 hours.

2.3.5 Formation Pressure

Baker Hughes performed the pore pressure evaluation while drilling supervised by the Norsk Agip well site geologist.

Gas was detected at 610m, but the pressure was low enough to be controlled by the drilling fluid hydrostatic pressure. No further indications of shallow gas were noted during the drilling of the pilot hole.

The predominantly claystone formation remained normally pressured in the 17 1/2” hole to 900m,

The 12 1/4” section comprised interbedded claystones and sandstones which made pore pressure estimates difficult during drilling, but all readings indicated a normal hydrostatic pressure.

MDT readings indicated a maximum pore pressure of 1.11sg (119.50 bar) at 1079m

2.3.6 Formation Temperature

The extrapolated static bottom hole temperature (SBHT) from wireline logs is 36⁰C at 1418m(Logger's TD). This value gives a geothermal gradient of 3.5⁰C / 100m. (Fig 2.3.2)

2.3.7 Side wall cores

No side wall cores were taken in this well.

2.3.8 Bottom hole cores

Five bottom hole cores were cut according to the programme. The coring program was intended to acquire petrophysical, stratigraphic, and sedimentological data in the potential reservoir.

For the first time in Norway a "Half Moon aluminum" inner tube was used while coring. By this technique it was possible to take images in white and UV light of the full core immediately after the core was recovered. The core images was filed together with the core gamma and only hours after the core was on the drill floor, all involved parties had a full description of the core with core gamma and images in white and UV light. This technique was useful both for operational reasons to decide for further coring and for planning the core analysis program.

The 5 cores were cut from 1075m to 1160m. The core gamma and images taken at the rig site is shown in figure 2.3.3.

A full core analysis was made onshore (see separate report).

Below is the well site core report summary:

| | |
|----------------------------|------------------------|
| Well name: 7122/7-2 | Licence: PL 229 |
|----------------------------|------------------------|

| | | | |
|-------------------|--------------------------------|---------------------------------|----------------------|
| Core No: 1 | Interval: 1075m - 1089m | Core Rec: 1075 – 1087,4m | Recovery: 88% |
|-------------------|--------------------------------|---------------------------------|----------------------|

| | |
|--------------------------------|-------------------------------|
| Group: Realgrunnen | Age: Lower Jurassic |
| Barrel size: 8 ½" | Barrel type: Half moon |
| Core purpose: appraisal | |

| Depth MRKB | Lithology | Grain Size | Description | Shows + Rating | Porosity |
|------------|-------------------|------------|---|--|--------------|
| 1075 | Sandstone | Vf-f | Subr-round,wk-mod cmt,. | No fluor. Inst.weak blooming cut Med. dark brown oil stain | fair |
| 1076 | Sandstone | Vf – f | a/a , micaceous | No fluor. Inst.weak blooming cut Med. dark brown oil stain | Poor-fair |
| 1077 | Sandstone | Vf – f | qtz, lt –m brn, sbrnd-round, w srt, mod cmt, muscovite present | No fluor. Inst.weak blooming cut Med. dark brown oil stain | Pr vis |
| 1078 | Sandstone | m-c | Qtz, f- c loose, subr-round, unconsolidated | Bright yellow fluorescence, instant milky to blue white blooming cut Med. dark brown oil stain | good |
| 1079 | Sandstone | F - m | Qtz, lt – m brn, occ m gy,subang.tu subround,occ weak silty cmt | Dull yellow fluor, instant milky to blue whitish cut Med. dark brown oil stain | good |
| 1080 | Sandstone | M – c | Pred. Loose Qtz grains, subround.-round, occ. Weak arg. Cmt, | 2.3.9 Dull yellow fluor, instant milky to blue white cut Med. dark brown oil stain | good |
| 1081 | Sandstone | M –C | Pred. Med grained loose Qtz grains, no vis. Cmt., | Bright yellow fluorescence, instant milky to blue white blooming cut Med to light brown oil stain | V gd vis |
| 1082 | Sandstone | M-C | Loose Qtz, abundant gravels (5 mm), occ weak silty cmt, | Bright yellow fluorescence, instant milky to blue white blooming cut Med to light brown oil stain | V gd vis |
| 1083 | Sandstone | f-m | Pred. Loose Qtz , occ.weak cmt. | Bright yellow fluorescence, instant milky to blue white blooming cut Med to light brown oil stain | Fair to good |
| 1084 | SST/ Claystone | f | Fine grained sst, well cmt grading to siltstone and claystone | | non |
| 1085 | Sandstone | Vf | Very fine sst grading to siltstone | Instant dull blue blooming cut, light brown oil stain | fair |
| 1086 | Claystone | | Grey to dk. Grey, occ brown to grey, firm to hard,micaceous | | |
| 1087 | Claystone | | Grey to dk. Grey, occ brown to grey, firm to hard,micaceous | | |

| |
|--|
| Remarks: core barrel jammed off in claystone. |
|--|

| | | |
|-------------------------------------|--------------------------------|----------------------|
| Core Interval: 1089m - 1109m | Core Rec: 1089 – 1105,5 | Recovery: 82% |
| No: 2 | | |

| | |
|--------------------------------|-------------------------------|
| Group: Realgrunnen | Age: Lower Jurassic |
| Barrel size: 8 ½" | Barrel type: Half moon |
| Core purpose: appraisal | |

| Depth mRKB | Lithology | Grain Size | Description | Shows + Rating | Porosity |
|---------------|---------------|---------------|--|--|----------|
| 1089 | Sandstone | Vf-f | Angular-subr,occ loose grains,wk cmt., | Dull yellow fluor, inst. Blue to white blooming cut. Light to med brown oil stain. | fair |
| 1090 | SLTST | | angular to sub-rounded quartz grains, cement getting tighter, | dull yellow fluorescence, instant blue to white blooming cut | Poor |
| 1091 | SLTST | | A/a | A/a | Poor |
| 1092 | SLTST | | dark grey, hard, occasionally fissile, shaly, muscovite is present | none | |
| 1093 | SLTST | | A/A | Non | |
| 1094 | Shale | | medium to dark grey, occasionally brown to grey, hard, occasionally silty, micaceous, | None | |
| 1095 | A/A | | A/A | None | |
| 1096 | Shale | | A/A becoming silty | None | |
| 1097 | SLTST | | angular to sub-rounded quartz grains, weak cement, grading to very fine sand in places | bright yellow fluorescence, instant blue to white blooming cut | |
| 1098 | SLTST/ SST | Vf | quartz grains, angular to sub-rounded, occasionally loose, very weak cmt. | bright yellow fluorescence, instant bright blue to milky white blooming cut, weak yellow residue | poor |
| 1099 | Sandstone | Vf | as above, getting coarser with increasing depth | bright yellow fluorescence, instant bright blue to milky white blooming cut, weak yellow residue | fair |
| 1100 | Sandstone | f-m | as above, but fine to medium grained (getting coarser with increasing depth | bright yellow fluorescence, instant bright blue to milky white blooming cut, weak yellow residue | good |
| 1101 | Sandstone | F | sub-angular to sub-rounded quartz grains, occasionally loose, occasionally moderate cement is present, contains black carbonaceous streaks | very faint yellow fluorescence, weak blooming cut | fair |
| 1102 | Sandstone | f-m | sub-angular to sub-rounded quartz grains, occasionally loose, very weak cement is present in places | bright yellow fluorescence, instant blue to milky white blooming cut | good |
| 1103 | Sandstone | f-m | Asd above | bright yellow fluorescence, instant blue to milky white blooming cut | good |
| 1104 | Claystone | | light grey to grey, platy, fissile, silty, micaceous | NO SHOW | |
| 1105 | SST/ SLTST | Vf | sub-angular to sub-rounded quartz grains, occasionally loose, weak cement is present | bright yellow fluorescence, instant blue to milky white blooming cut | |

Remarks: core barrel jammed off in claystone.

| | | | |
|-------------------|-----------------------------------|-------------------------|----------------------|
| Core No: 3 | Interval: 1109m – 1122,17m | Core Rec: 13,17m | Recovery: 94% |
|-------------------|-----------------------------------|-------------------------|----------------------|

| | |
|--------------------------------|-------------------------------|
| Group: Realgrunnen | Age: Lower Jurassic |
| Barrel size: 8 ½" | Barrel type: Half moon |
| Core purpose: appraisal | |

| Depth mRKB | Lithology | Grain Size | Description | Shows + Rating | Porosity |
|------------|-----------|------------|--|--|----------|
| 1109 | shale | | grey/brwn,firm,silty,micaceous | none. | |
| 1110 | Shale | | A/A | Non | |
| 1111 | Sandstone | v.f | Sub ang.-sub round.,loose to weak calcite cmt. | Light to med. brn. Oil stain,bright yellow fluo., instant blue to milky white blooming cut | Fair |
| 1112 | Shale | | Med.dk. grey,firm to hard, occ. Fissile micaceous | none | |
| 1113 | Shale | | A/A | Non | |
| 1114 | Shale | | A/A | None | |
| 1115 | Shale | | A/A | None | |
| 1116 | Shale | | A/A | None | |
| 1117 | Shale | | A/A | | |
| 1118 | Shale | | A/A | | |
| 1119 | Shale | | A/A | | |
| 1120 | Shale | | A/A | | |
| 1121 | Sandstone | VF | sub-angular to sub-rounded quartz grains, occasionally loose, weak cement is present | Light to med. brn. Oil stain,bright yellow fluo., instant blue to milky white blooming cut | fair |
| 1122 | Shale | | Med.dk. grey,firm to hard, occ. Fissile micaceous | | |

Remarks: core barrel jammed off in claystone.

| | | | |
|-------------------|------------------------------|-------------------------|-----------------------|
| Core No: 4 | Interval: 1123– 1135m | Core Rec: 12,18m | Recovery: 100% |
|-------------------|------------------------------|-------------------------|-----------------------|

| | |
|--------------------------------|-------------------------------------|
| Group: Realgrunnen | Age: Lower Jurassic/Triassic |
| Barrel size: 8 ½" | Barrel type: Half moon |
| Core purpose: appraisal | |

| Depth mRKB | Lithology | Grain Size | Description | Shows + Rating | Porosity |
|------------|-----------|------------|---|---|----------|
| 1123 | shale | | Med.dk. grey,firm to hard, occ. Fissile micaceous | | |
| 1124 | Shale | | A/A | | |
| 1125 | Shale | | A/A | | |
| 1126 | Shale | | Med.dk. grey,firm to hard, occ. Fissile micaceous | | |
| 1127 | Siltstone | | Med.,dk. Grey, occ.brn.grey,arg. Mica., | | |
| 1128 | Shale | | A/A | | |
| 1129 | Sandstone | VF-F | Sub ang.-round.mod.cmt., occ. loose | Wk.dull yel. Fluor., fast mod. Bl.-wh bloom. Cut. | fair |
| 1130 | Siltstone | | Med.,dk. Grey, occ.brn.grey,arg. Mica., | | |
| 1131 | Sandstone | VF-F | Sub ang.-round. Qtz grains, mod. Cmt. | Wk.dull yel. Fluor., fast mod. Bl.-wh bloom. Cut. | fair |
| 1132 | Siltstone | | Med.,dk. Grey, occ.brn.grey,arg. Mica. | | |
| 1133 | Sandstone | F | Subround.-round., grey, mod-weak cmt., occ. Dk. Silt lamina | Yel. Fluor. Fast milky wh. Bloom. cut | good |
| 1134 | Sandstone | F | Subround.-round., grey, mod-weak cmt., occ. Dk. Silt lamina | Yel. Fluor. Fast milky wh. Bloom. cut | good |
| 1135 | Sandstone | F | Subround.-round., grey, mod-weak cmt., occ. Dk. Silt lamina | Yel. Fluor. Fast milky wh. Bloom. cut | good |

Remarks:

Core No: 5 **Interval: 1135– 1160m** **Core Rec: 25m** **Recovery: 100%**

Group: Realgrunnen **Age: Triassic**
Barrel size: 8 ½" **Barrel type: Half moon** **Core purpose: appraisal**

| Depth mRKB | Lithology | Grain Size | Description | Shows + Rating | Porosity |
|---------------|-----------|------------|--|--|----------|
| 1136 | Sandstone | VF-F | Lt. Med brn.mottled in parts, firm, angular, well sorted | FAIR, strong HC odour, yellow green fluorescence, instant slow streaming blue white cut, no visible residue with blue white fluorescence. | good |
| 1137 | Sandstone | VF-F | as above with visible clear oil grain coating coal from coarse sand to small pebble sizes, | SHOWS: as above. | poor |
| 1138 | Siltstone | | dark grey, laminated, hard, blocky to splintery | | |
| 1139 | Sandstone | F-M | brown, firm, crumbly, fine angular | Strong odour, bright yellow fluorescence, instant streaming blue white cut. | Good |
| 1140 | Sandstone | VF | as above becoming finer grained | as above | Poor |
| 1141 | Sandstone | F | A/A with dark laminations | as above with very slow streaming blue white cut. | Fair |
| 1142 | Siltstone | | very dark grey, hard, laminated, micaceous, splintery. | | |
| 1143 | Siltstone | | A/A | | |
| 1144 | Sandstone | F-M | very dark brown, moderately hard, angular, moderate sorted | : MODERATE to FAIR strong odour, dull brown fluorescence, slow blooming diffuse white cut, no visible residue with weak white fluorescence | fair |
| 1145 | Siltstone | | brown, hard, blocky, micaceous | POOR, slight odour, patchy dul yellow fluorescence, weak milky white cut. Nil visible residue with weak white fluorescence. | |
| 1146 | Siltstone | F | as above with carbonised plant | POOR as above. | |
| 1147 | Sandstone | F-M | yellow brown to brown, angular to sub angular | strong odour, bright yellow natural fluorescence, instant bloomig blue white cut, no visible residue with blue white fluorescence. | good |
| 1148 | Sandstone | F-M | A/A | GOOD as above. | Good |
| 1149 | Shale | | Very dark grey brown, hard, blocky | VERY POOR, rare spotty fluorescence, no cut. | |
| 1150 | Sandstone | VF | yellow brown, soft, crumbly, very fine, grading to siltstone, | GOOD to FAIR, bright yellow fluorescncce, very slow blooming blue white cut, nil visible residue, with blue white fluorescence. | Fair |
| 1151 | Siltstone | | Dark grey brown, hard, blocky. | VERY POOR, nil to very slight odour | |
| 1152 | Siltstone | | as above but with carbonised plant fragments | VERY POOR as above. | |
| 1153 | Sandstone | VF-F | brown, moderately hard, grading to siltstone | FAIR, strong odour, dull yellow brown fluorescence, white cut, no visible residue with white fluorescence. | Good |
| 1154 | Sandstone | VF-F | as above | FAIR, patchy fluorescence as above with bright blue white cut | Fair |
| 1155 | Sandstone | VF-F | as above | VERY POOR, weak odour, very weak white cut cut | Fair |
| 1156 | Sandstone | VF-F | as above | VERY POOR, as above | Fair |
| 1157 | Sandstone | VF-F | as above | VERY POOR, as above | Fair |
| 1158 | Sandstone | VF-F | as above | VERY POOR, as above | Fair |
| 1159 | Shale | | very dark grey, very hard, fissile to blocky, carbonaceous plant remains | | |
| 1160 | Sandstone | F-M | light brown, moist, hard, crumbly, abundant carbonised plant fragments. | VERY POOR, weak odour dull brown fluorescence, very weak white cut. | Fair |

Remarks:

Well 7122/7-2 Pressure gradients




Fig.2.3.2




Fig. 2.3.2

Core Gamma/ photo offshore




Fig. 2.3.3

2.4 STRATIGRAPHY

2.4.1 Biostratigraphy

The biostratigraphical study of well 7122/7-2 was carried out by Eni S.p.A. Divisione Agip.

Fig. 2.4.1 shows a summarised chronostratigraphic and lithostratigraphic subdivision of the well. Further details may be found in the report "Norsk Agip Well 7122/7-2, Biostratigraphic analysis of the interval 900m – 1418m".

2.4.2 Lithostratigraphy

The following summary is compiled predominantly from LWD data in the pilot hole from seabed at 395m (-377m TVDSS) to the 13 3/8" casing shoe at 900m. This section was drilled with return to seabed and Gamma ray, resistivity and ROP were used for interpretation.

From 900m (-882m TVDSS) cuttings and cores were used in addition to wireline data for the interpretation.

Nordland Group (395m – 448)

Age: Tertiary/Quaternary

Based on GR and resistivity the Nordland Group comprises undifferentiated siltstones.

Sotbakken Group (448 – 600m)

Age: Tertiary

Sandstone becoming silty and argillaceous with occasionally limestone stringers.

Nygrunnen Group (600 – 638m)

Age: Cretaceous

Siltstone with claystone beds.

Nordwestbanken Group (638 – 986m)

Massive claystone, initially with sandstone stringers. Claystone with thin Limestone and Dolomite stringers is the dominant lithology below the 13 3/8" shoe where cuttings were available for description.

The **Claystone** is dark grey, soft to firm occasionally silty, with glauconite and pyrite.

The **Limestone** is pale red brown to dusty yellow brown, hard, brittle in parts, very argillaceous grading to marl.

Knurr Formation (984m – 1021m)

Age: Early Cretaceous

Upper Boundary: Shows a slightly increasing gamma ray combined with a general drop and less spiky resistivity.

The lithology is a massive claystone with two dolomitic limestone stringers around 1000m.

The **claystone** is dark grey, earthy, firm to hard, occasionally soft and sticky, fissile in parts, amorphous to sub blocky, occasionally calcareous with abundant pyrite.

The dolomitic **limestone** is cryptocrystalline to microcrystalline, light grey to light brown-grey, occasionally translucent yellow, hard to very hard and argillaceous in parts

Teistengrunnen Group (1021m – 1078m)

Age: Late Jurassic

Hekkingen Formation (1021m – 1067m)

Age: Late Jurassic

Upper Boundary: The top of the Jurassic is represented by a small decrease in resistivity following a distinctive spike, a marked increase in gamma ray and an increase in ROP.

The formation is characterised by dark, carbonaceous claystones with light coloured limestones.

The **claystones** are brownish black, medium dark grey in part, firm to moderately hard, blocky, becoming fissile, non to slightly silty and carbonaceous. With depth they become micromicaceous, pyritic and silty in part with a weak hydrocarbon odour in part.

Limestone stringers are white to light, firm to hard, cryptocrystalline and slightly argillaceous in part.

Fuglen Formation (1067m – 1078m)

Age: Late Jurassic

Upper Boundary: The top is characterised by a drop in gamma ray corresponding to a general slow increase in resistivity. The sonic values remain generally at levels only slightly faster than the overlying formation. The lithology is generally a dolomitic claystone with minor siltstone interbeds.

The **claystone** is dark to very dark, moderately hard to hard, blocky to flakey, micromicaceous, pyritic and generally dolomitic.

The **siltstone** is light brown to light grey, soft to hard, crumbly, occasionally loose sand, fine to medium and subrounded.

Good gas and weak oil shows were noted in this interval.

Realgrunnen Group (1078m – 1195m)

Age: Late Triassic

Upper Boundary: A distinct cutback of gamma ray indicates sandstone; the resistivity also increases greatly in the oil-bearing units.

The sequence consists of interbedded sandstones and claystones with minor siltstones. Reference should also be made to the core description.

The **sandstones** are quartzose, light to medium brown, occasionally dark grey with clear, colorless grains, subangular to subrounded, subspherical to subelongated, fine to coarse. Commonly well sorted, moderately hard, friable in part, weak calcareous/silicic cement with trace of mica, good visible porosity. Shows were initially nil, but became good. Bright yellow fluorescence with instant blooming blue white cut that left a light brown to brown residue with blue-white residual fluorescence. The cuttings and core chips had a strong HC odour which weakened with depth.

The **claystones** are medium to medium dark grey, hard, blocky, non-calcareous, micromicaceous in part, occasional carbonaceous material and occasionally silty.

The **siltstones** are dark grey, occasionally brownish grey, moderately hard to hard, blocky, commonly fractured, very slightly calcareous, micromicaceous, with occasional black carbonaceous/coaly laminations, occasionally with very fine sand grains.

Ingøydjupet Group (1195m – 1418m TD)

Age: Late Triassic

Snadd Formation (1195m – 1361m)

Age: Late Triassic

Upper Boundary: Indicated by a drop in gamma ray and an increase in resistivity and a decrease in ROP. Sonic values increase, neutron and bulk density logs show a definite decrease in porosity. The formation comprise a very thick sequence of sandstone, siltstone and limestone with increasing siltstone and claystone content below 1261m. Levels of coal was observed.

From 1195.5m to 1261m the **sandstone** is loose quartz, clear, translucent and occasionally orange to light brown, very fine, rounded to subangular, occasionally with weak calcite / silica cement. Sandstones are quartzose medium grey to yellowish grey, clear to translucent grains, very fine to fine, subrounded to subangular, spherical, moderately sorted, weakly calcareous cemented, good silicic cemented.

The **siltstone** is light grey, very argillaceous. The **claystone** is very light brown, occasionally red brown, firm to hard, subblocky and crumby in part. In part friable and argillaceous with moderate to good visible porosity. No show is recorded. The **coal** is black, shiny and hard with a brittle break.

Middle Snadd Formation (1361m – 1418m)

Age: Late Triassic

Upper Boundary: The top of the Middle Snadd is distinguished by a massive sandstone bed confirmed by a cutback in gamma ray and an increase in penetration rate. There is also a decrease and smoothing of the resistivity curve.

The Middle Snadd comprises an upper massive sandstone bed followed by claystones interbedded with thinner sandstones and minor limestone stringers.

The **sandstone** bed is quartzose, pale yellowish brown to very light grey, commonly loose clear to translucent grains, very fine to fine, subangular to subrounded, subspherical, moderately sorted, weakly calcareous cemented, argillaceous in part with no visible porosity.

The **claystone** is medium dark grey to dark greenish grey, soft, sticky, non to very calcareous in parts, commonly pyritic and micromicaceous.

Well 7122/7-2

Stratigraphic column

| Age | Group | Lithology | HORIZON | DEPTH m msl / TWT ms | | |
|-----------------------|------------------|--|-----------------------|-------------------------|----------------|--------|
| TERTIARY - QUATERNARY | NORDLAND | Lithology column with various patterns and colors (green, blue, yellow, orange, brown, etc.) | TOP NORDLAND GP. | 377 | 510.0 | |
| | SOTBAKKEN | | BASE TERTIARY UNC. | 582 | 709 | |
| CRETACEOUS | NYGRUNNEN | | | UPPER CRETACEOUS UNC. | 620 | 747.4 |
| | NORDVEST-BANKEN | | TOP KNURR FM. | 968 | 1044 | |
| JUR. | TEISTEIN-GRUNNEN | | | TOP HEKKINGEN FM. (LCU) | 1003 | 1068.7 |
| | TRIASSIC | | | REAL-GRUNNEN | TOP FUGLEN FM. | 1049 |
| TOP REALGRUNNEN GP. | | | 1060 | | 1114.4 | |
| INGØY-DJUPET | | | TOP INGØYDJUPET GP. | 1177.6 | 1188.5 | |
| | | | TOP MIDDLE SNADD SST. | 1343 | 1286.2 | |
| | | | TD: | 1400 | 1321.2 | |

Fig. 2.4.1

2.5 WELL VELOCITY

A VSP survey was recorded in well 7122/7-2, in order to provide a correlation between the well logs and the 3D seismic data and to obtain seismic velocities for depth conversion of seismic data.

2.5.1 VSP

Full details of the vertical seismic profile are given in the report by Schlumberger entitled “7122/7-2 VSP, Sonic Calibration and Synthetic Seismogram Processing Report”.

The survey was recorded on 2nd October 2001 from 1410 to 465 mRKB using a 2 level CSI receiver assembly with 15m spacing between the receivers. The seismic source was a cluster of three 155 cu.in. Bolt airguns. The horizontal offset of the source from the wellbore was 55 m in direction 40 degrees. Due to large waveheights the source depth was set at 6 m below MSL on this survey. It was not operationally feasible to wait for the waveheights to decrease. The frequency content is lower than in the 7122/7-1 VSP, but the sonic calibration is satisfactory.

At the onshore processing centre, full processing of the data was performed, to produce the “Enhanced Deconvolved Upgoing Wavefield” and corridor stacks. Figure 2.5.1 shows the positions of the main formation tops where they intersect the corridor stack and the first arrival curve of the VSP display.

2.5.2 Synthetic Seismogram

Wireline sonic and density logs are available in well 7122/7-2 between 900 mRKB and TD. The 13 3/8” casing shoe was positioned stratigraphically shallower than the 9 5/8” casing shoe in the 7122/7-1 well and therefore there should be better log coverage above the reservoir and a more reliable synthetic seismogram in the reservoir interval in well 7122/7-2.

In the shallower part of well 7122/7-2, only MWD sonic is available and density was computed from the sonic using Gardner’s formula. This less reliable zone has to be included in the window for seismic wavelet extraction and it distorts the estimated wavelet. It is therefore recommended that density is logged in the shallow section of at least one future well in PL 229.

The calibrated sonic log was combined with the density log to produce the acoustic impedance log and reflection coefficients. Figure 2.5.1 shows the logs and three synthetic seismograms, together with the upgoing VSP and the corridor stack.

The synthetic with the wavelet extracted from the NA9801 3D surface seismic data has a phase about 90 degrees different from the other two synthetics, which are zero phase. This is because no wells had been drilled within the 3D area at the time of processing in 1998 and a statistical zero phasing method was attempted.

The reprocessed 3D named NA01M1 has been zero phased using both the PL 229 wells and the zero phase synthetics are a good match to that version of the 3D seismic data at the reservoir level.

The Top Fuglen Fm. produces a more significant interface on the acoustic impedance log than the top reservoir, which is the Top Realgrunnen Gp. The two interfaces cannot be separated seismically and the composite reflection is seen as a white negative trough on the synthetics, VSP, corridor stack and 3D surface seismic data. Therefore the reflection amplitude is influenced by acoustic impedance and thickness changes in and above the Fuglen Fm. as well as in the upper part of the Realgrunnen Gp. reservoir. This limitation should be kept in mind when attempting to map the reservoir properties using the 3D seismic data.

2.6 GEOCHEMISTRY

The geochemical study of cuttings and oils was performed in the Agip labs in Milan. For details see the report "Goliath field-Well 7122/7-2 Geochemical study".

Main conclusions:

Oil characterisation

The oil sample of the well 7122/7-2 is very similar to that found in the well 7122/7-1: all the geochemical features indicate a shaly, marine source rock equivalent to the Kimmeridgian shales or to the Spekk Fm. in the Norwegian offshore as responsible of its generation. The Hekkingen Fm. seems to be, for this reason, the most probable source rock of these HCs.

The thermal maturity level is not very high corresponding to the first part of the oil window (terpane and sterane isomerisation close to the equilibrium, sterane aromatisation around 0.50).

Correlation

The oil in well 7122/7-2 correlates perfectly with the oil in well 7122/7-1: the biomarker distribution shows that the source rock generating the oils is the same and the maturity level is only slightly lower in the 7122/7-2 oil. Also the alteration level (biodegradation) is similar.

As a consequence the conclusion drawn in the previous geochemical study (Goliath field – Geochemical study – March 2001) can be extended also to the present study.

Geochemical well logging

Interesting source rock levels have been detected in the 1000-1075 m interval (Knurr and Hekkingen Fm.) and around 1208 m, the Tmax values indicate that in the Goliath wells the possible source rock levels are too immature to generate HCs.

Summarising:

Knurr Fm. is a fair/good source rock with a low Hydrogen Index (<100) typical of a mainly gas prone type III organic matter;

Hekkingen Fm. has a very good organic content (TOC up to 10%) and can be defined as gas or gas and oil prone (type II/III to type III; HI 240-300).

2.7 FORMATION EVALUATION

2.7.1 Reservoir Petrophysical Description

The top of Realgrunnen Group was penetrated at 1078m (1060 m TVD). 5 cores were cut from 1075 to 1160m. The routine core por/perm data are listed below. The cores confirmed the heterogeneity of the Realgrunnen reservoir as observed in well 7122/7-1. The depositional environment is described as fluvial channels to bay fill sediments indicating a marginal marine environment with fluvial influence. Based on the strong variation in reservoir properties the Realgrunnen Group has been subdivided into 7 reservoir units.

The petrophysical properties from the cores are listed in table 2.7.1, 2.7.2 and 2.7.3.

| CORE | PLUG | Depth (m) | Hor,Perm Kn ² (mD) | Hor,Perm 1/Pm | Hor,Perm KL(mD) | Vert,Perm Kn ² (mD) | Vert,Perm 1/Pm | Vert,Perm KL(mD) | Hor, Porosity(%) | Hor,Gr,Density (g/cm ³) |
|------|------|--------------|----------------------------------|------------------|--------------------|-----------------------------------|-------------------|---------------------|---------------------|--|
| 1 | 1 | 1075,05 | 0,15 | 0,50 | 0,09 | | | | 10,20 | 2,69 |
| 1 | 2 | 1075,25 | 0,17 | 0,50 | 0,10 | | | | 13,30 | 2,75 |
| 1 | 3 | 1075,45 | 0,29 | 0,50 | 0,18 | 0,05 | 0,50 | 0,03 | 9,20 | 2,67 |
| 1 | 4 | 1075,70 | 0,18 | 0,50 | 0,11 | | | | 11,10 | 2,71 |
| 1 | 5 | 1076,00 | 0,29 | 0,50 | 0,18 | | | | 10,50 | 2,70 |
| 1 | 6 | 1076,25 | 0,25 | 0,50 | 0,16 | | | | 9,80 | 2,68 |
| 1 | 7 | 1076,50 | 0,36 | 0,50 | 0,23 | 0,05 | 0,50 | 0,03 | 9,00 | 2,64 |
| 1 | 8 | 1076,75 | 1,25 | 0,50 | 0,86 | | | | 10,00 | 2,63 |
| 1 | 9 | 1077,00 | 0,57 | 0,50 | 0,37 | | | | 11,90 | 2,64 |
| 1 | 10 | 1077,30 | 2,79 | 0,50 | 2,17 | 238 | 0,97 | 218 | 12,20 | 2,78 |
| 1 | 11 | 1077,55 | NPP | | NPP | | | | NPP | NPP |
| 1 | 12 | 1077,80 | 8516 | 1,00 | 8325 | | | | 28,50 | 2,63 |
| 1 | 13 | 1078,05 | 2325 | 1,00 | 2240 | | | | 29,60 | 2,62 |
| 1 | 14 | 1078,25 | 3780 | 1,00 | 3664 | | | | 31,20 | 2,62 |
| 1 | 15 | 1078,50 | 2624 | 1,00 | 2532 | 857 | 0,99 | 812 | 29,10 | 2,63 |
| 1 | 16 | 1078,75 | 1120 | 0,99 | 1066 | | | | 29,90 | 2,61 |
| 1 | 17 | 1079,05 | 4191 | 1,00 | 4068 | | | | 31,60 | 2,60 |
| 1 | 18 | 1079,25 | 7943 | 1,00 | 7760 | NPP | | NPP | 29,30 | 2,61 |
| 1 | 19 | 1079,55 | NPP | | NPP | | | | NPP | NPP |
| 1 | 20 | 1079,75 | 1652 | 0,99 | 1584 | | | | 19,10 | 2,65 |
| 1 | 21 | 1080,10 | 3795 | 1,00 | 3679 | | | | 31,40 | 2,64 |
| 1 | 22 | 1081,10 | 3410 | 1,00 | 3302 | | | | 28,30 | 2,65 |
| 1 | 23 | 1081,25 | 5513 | 1,00 | 5367 | | | | 29,90 | 2,61 |
| 1 | 24 | 1081,65 | 13274 | 1,00 | 13023 | NPP | | NPP | 29,60 | 2,62 |
| 1 | 25 | 1081,85 | NPP | | NPP | | | | NPP | NPP |
| 1 | 26 | 1082,10 | 291 | 0,96 | 268 | | | | 28,10 | 2,62 |
| 1 | 27 | 1082,30 | NMP | | NMP | 0,11 | 0,50 | 0,06 | 26,00 | 2,64 |
| 1 | 28 | 1082,65 | 0,17 | 0,50 | 0,10 | | | | 9,50 | 2,66 |
| 1 | 29 | 1083,15 | NMP | | NMP | | | | 9,20 | 2,66 |
| 1 | 30 | 1083,35 | NMP | | NMP | | | | 7,70 | 2,64 |
| 1 | 31 | 1083,50 | NMP | | NMP | 0,04 | 0,50 | 0,02 | 8,50 | 2,63 |
| 1 | 32 | 1083,75 | NMP | | NMP | | | | 9,20 | 2,62 |
| 1 | 33 | 1084,05 | NMP | | NMP | | | | 9,10 | 2,63 |
| 1 | 34 | 1084,25 | 0,52 | 0,50 | 0,34 | | | | 7,40 | 2,63 |
| 1 | 35 | 1084,55 | NMP | | NMP | 0,05 | 0,50 | 0,03 | 7,40 | 2,63 |
| 1 | 36 | 1084,85 | NMP | | NMP | | | | 8,40 | 2,63 |
| 1 | 37 | 1085,00 | 0,33 | 0,50 | 0,21 | | | | 12,40 | 2,63 |
| 1 | 38 | 1085,20 | NMP | | NMP | | | | 18,20 | 2,66 |
| 1 | 39 | 1085,40 | NMP | | NMP | 23,90 | 0,75 | 20,30 | 27,00 | 2,66 |
| 1 | 40 | 1085,85 | NMP | | NMP | | | | 9,50 | 2,64 |
| 1 | 41 | 1086,05 | NMP | | NMP | | | | 9,70 | 2,56 |
| 1 | 42 | 1086,25 | NMP | | NMP | | | | 8,80 | 2,64 |
| 1 | 43 | 1086,55 | 0,41 | 0,50 | 0,27 | NMP | | NMP | 7,20 | 2,64 |
| 1 | 44 | 1086,80 | NMP | | NMP | | | | 7,80 | 2,64 |
| 1 | 45 | 1087,00 | NMP | | NMP | | | | 8,40 | 2,65 |
| 1 | 46 | 1087,35 | 0,37 | 0,50 | 0,24 | | | | 8,40 | 2,65 |
| 2 | 47 | 1089,20 | 0,23 | 0,50 | 0,15 | | | | 8,10 | 2,65 |
| 2 | 48 | 1089,40 | NMP | | NMP | | | | 8,10 | 2,65 |
| 2 | 49 | 1089,65 | 2,98 | 0,50 | 2,33 | 0,07 | 0,50 | 0,04 | 9,90 | 2,66 |
| 2 | 50 | 1089,85 | 0,30 | 0,50 | 0,19 | | | | 8,20 | 2,65 |
| 2 | 51 | 1090,05 | 0,44 | 0,50 | 0,28 | | | | 8,30 | 2,64 |
| 2 | 52 | 1090,30 | NMP | | NMP | | | | 11,00 | 2,67 |
| 2 | 53 | 1090,55 | 0,71 | 0,60 | 0,47 | 0,05 | 0,50 | 0,03 | 8,80 | 2,67 |
| 2 | 54 | 1090,80 | 0,45 | 0,50 | 0,29 | | | | 9,50 | 2,62 |
| 2 | 55 | 1091,00 | 178 | 0,95 | 162 | | | | 18,20 | 2,87 |
| 2 | 56 | 1091,25 | 977 | 0,99 | 927 | | | | 30,90 | 2,65 |

| CORE | PLUG | Depth (m) | Hor,Perm Kn ² (mD) | Hor,Perm 1/Pm | Hor,Perm KL(mD) | Vert,Perm Kn ² (mD) | Vert,Perm 1/Pm | Vert,Perm KL(mD) | Hor, Porosity(%)) | Hor,Gr,Density (g/cm ³) |
|------|------|--------------|----------------------------------|------------------|--------------------|-----------------------------------|-------------------|---------------------|--------------------------|--|
| 2 | 57 | 1091,50 | 1547 | 0,99 | 1481 | 0,85 | 0,58 | 0,58 | 33,20 | 2,64 |
| 2 | 58 | 1091,80 | 95,50 | 0,89 | 85,10 | | | | 23,10 | 2,66 |
| 2 | 59 | 1092,00 | NMP | | NMP | | | | 12,90 | 2,43 |
| 2 | 60 | 1092,25 | NMP | | NMP | | | | 9,30 | 2,61 |
| 2 | 61 | 1092,45 | 0,38 | 0,50 | 0,24 | 0,06 | 0,50 | 0,03 | 8,40 | 2,66 |
| 2 | 62 | 1092,70 | 0,21 | 0,50 | 0,13 | | | | 8,50 | 2,65 |
| 2 | 63 | 1093,05 | 1,01 | 0,50 | 0,69 | | | | 9,40 | 2,66 |
| 2 | 64 | 1093,25 | 0,42 | 0,50 | 0,27 | | | | 11,70 | 2,66 |
| 2 | 65 | 1093,45 | 0,35 | 0,50 | 0,22 | 0,09 | 0,50 | 0,05 | 12,10 | 2,66 |
| 2 | 66 | 1093,70 | NMP | | NMP | | | | 15,70 | 2,46 |
| 2 | 67 | 1094,00 | NMP | | NMP | | | | 11,00 | 2,65 |
| 2 | 68 | 1094,25 | NMP | | NMP | | | | 10,50 | 2,66 |
| 2 | 69 | 1094,55 | 0,62 | 0,50 | 0,41 | 0,27 | 0,50 | 0,17 | 11,20 | 2,65 |
| 2 | 70 | 1094,75 | NMP | | NMP | | | | 11,90 | 2,65 |
| 2 | 71 | 1095,00 | NMP | | NMP | | | | 11,10 | 2,65 |
| 2 | 72 | 1095,20 | 1,26 | 0,50 | 0,87 | | | | 11,60 | 2,65 |
| 2 | 73 | 1095,50 | NMP | | NMP | 0,07 | 0,50 | 0,04 | 12,30 | 2,64 |
| 2 | 74 | 1095,80 | NMP | | NMP | | | | 9,70 | 2,61 |
| 2 | 75 | 1096,00 | 0,25 | 0,50 | 0,16 | | | | 9,00 | 2,63 |
| 2 | 76 | 1096,30 | 0,08 | 0,50 | 0,05 | | | | 8,90 | 2,65 |
| 2 | 77 | 1096,60 | 1,35 | 0,50 | 0,94 | 2,91 | 0,50 | 2,27 | 17,60 | 2,66 |
| 2 | 78 | 1096,80 | 7,84 | 0,55 | 6,49 | | | | 20,80 | 2,65 |
| 2 | 79 | 1097,00 | 10,90 | 0,60 | 9,11 | | | | 19,40 | 2,65 |
| 2 | 80 | 1097,20 | 10,50 | 0,60 | 8,78 | | | | 16,30 | 2,66 |
| 2 | 81 | 1097,40 | 34,40 | 0,81 | 29,40 | 0,26 | 0,50 | 0,16 | 18,50 | 2,67 |
| 2 | 82 | 1097,60 | 185 | 0,95 | 168 | | | | 21,10 | 2,73 |
| 2 | 83 | 1098,00 | 482 | 0,98 | 450 | | | | 27,60 | 2,65 |
| 2 | 84 | 1098,20 | 712 | 0,98 | 672 | | | | 27,80 | 2,65 |
| 2 | 85 | 1098,40 | 484 | 0,98 | 453 | 97,70 | 0,91 | 86,90 | 24,40 | 2,66 |
| 2 | 86 | 1098,60 | 855 | 0,99 | 809 | | | | 27,00 | 2,67 |
| 2 | 87 | 1099,05 | 866 | 0,99 | 821 | | | | 27,00 | 2,65 |
| 2 | 88 | 1099,30 | 1698 | 0,99 | 1628 | | | | 22,30 | 2,65 |
| 2 | 89 | 1099,50 | 1289 | 0,99 | 1230 | 1530 | 0,99 | 1465 | 28,40 | 2,69 |
| 2 | 90 | 1099,70 | 1525 | 0,99 | 1460 | | | | 30,90 | 2,65 |
| 2 | 91 | 1100,00 | 54,90 | 0,86 | 47,90 | | | | 21,10 | 2,65 |
| 2 | 92 | 1100,25 | 923 | 0,99 | 875 | | | | 19,00 | 2,66 |
| 2 | 93 | 1100,50 | 1326 | 0,99 | 1266 | 551 | 0,98 | 517 | 26,30 | 2,66 |
| 2 | 94 | 1100,80 | 362 | 0,97 | 336 | | | | 24,90 | 2,65 |
| 2 | 95 | 1101,00 | 22,70 | 0,75 | 19,10 | | | | 18,60 | 2,56 |
| 2 | 96 | 1101,25 | 10,90 | 0,63 | 9,03 | | | | 16,90 | 2,63 |
| 2 | 97 | 1101,60 | 7878 | 1,00 | 7696 | 2006 | 1,00 | 1928 | 26,70 | 2,65 |
| 2 | 98 | 1101,80 | 1421 | 0,99 | 1358 | | | | 22,40 | 2,64 |
| 2 | 99 | 1102,00 | 1641 | 0,99 | 1572 | | | | 26,50 | 2,64 |
| 2 | 100 | 1102,25 | 2583 | 1,00 | 2492 | | | | 27,00 | 2,64 |
| 2 | 101 | 1102,70 | 4343 | 1,00 | 4218 | NMP | | NMP | 29,10 | 2,66 |
| 2 | 102 | 1102,85 | 3430 | 1,00 | 3321 | | | | 29,30 | 2,65 |
| 2 | 103 | 1103,05 | 1771 | 0,99 | 1699 | | | | 26,80 | 2,65 |
| 2 | 104 | 1103,40 | 4278 | 1,00 | 4153 | 390 | 0,97 | 362 | 30,00 | 2,65 |
| 2 | 105 | 1103,60 | 1144 | 0,99 | 1089 | | | | 29,10 | 2,65 |
| 2 | 106 | 1103,80 | 0,37 | 0,50 | 0,24 | | | | 9,00 | 2,62 |
| 2 | 107 | 1104,00 | 0,23 | 0,50 | 0,14 | | | | 7,00 | 2,65 |
| 2 | 108 | 1104,25 | 0,80 | 0,56 | 0,54 | | | | 9,10 | 2,64 |
| 2 | 109 | 1104,50 | 1,74 | 0,50 | 1,22 | 0,31 | 0,50 | 0,20 | 12,40 | 2,66 |
| 2 | 110 | 1104,75 | 83,70 | 0,88 | 74,20 | | | | 25,10 | 2,68 |
| 2 | 111 | 1105,10 | 5,32 | 0,50 | 4,37 | | | | 8,70 | 2,66 |

| CORE | PLUG | Depth (m) | Hor,Perm Kn ² (mD) | Hor,Perm 1/Pm | Hor,Perm KL(mD) | Vert,Perm Kn ² (mD) | Vert,Perm 1/Pm | Vert,Perm KL(mD) | Hor, Porosity(%) | Hor,Gr,Density (g/cm ³) |
|------|------|--------------|----------------------------------|------------------|--------------------|-----------------------------------|-------------------|---------------------|---------------------|--|
| 2 | 112 | 1105,30 | 0,08 | 0,50 | 0,05 | | | | 6,50 | 2,66 |
| 3 | 113 | 1109,70 | NMP | | NMP | | | | 9,50 | 2,58 |
| 3 | 114 | 1109,85 | NMP | | NMP | | | | 10,70 | 2,53 |
| 3 | 115 | 1110,00 | 0,20 | 0,50 | 0,12 | | | | 8,00 | 2,64 |
| 3 | 116 | 1110,20 | 0,15 | 0,50 | 0,09 | | | | 7,60 | 2,64 |
| 3 | 117 | 1110,45 | 1948 | 0,99 | 1871 | 1989 | 0,99 | 1912 | 32,20 | 2,65 |
| 3 | 118 | 1110,75 | 0,14 | 0,50 | 0,09 | | | | 9,90 | 2,70 |
| 3 | 119 | 1111,00 | 10,10 | 0,60 | 8,37 | | | | 19,80 | 2,74 |
| 3 | 120 | 1112,00 | 0,66 | 0,50 | 0,44 | | | | 7,20 | 2,62 |
| 3 | 121 | 1112,25 | 0,33 | 0,50 | 0,21 | | | | 10,20 | 2,63 |
| 3 | 122 | 1112,55 | NMP | | NMP | 0,07 | 0,50 | 0,04 | 9,50 | 2,61 |
| 3 | 123 | 1112,80 | 0,18 | 0,50 | 0,11 | | | | 8,40 | 2,63 |
| 3 | 124 | 1113,00 | NMP | | NMP | | | | 8,80 | 2,63 |
| 3 | 125 | 1113,20 | 0,13 | 0,50 | 0,08 | | | | 7,80 | 2,77 |
| 3 | 126 | 1113,50 | 1,47 | 0,50 | 1,02 | 0,06 | 0,50 | 0,04 | 9,20 | 2,65 |
| 3 | 127 | 1113,75 | 0,07 | 0,50 | 0,04 | | | | 7,80 | 2,65 |
| 3 | 128 | 1114,00 | 0,34 | 0,50 | 0,22 | | | | 10,40 | 2,64 |
| 3 | 129 | 1114,20 | 0,24 | 0,50 | 0,15 | | | | 8,40 | 2,65 |
| 3 | 130 | 1114,55 | 0,17 | 0,50 | 0,10 | 0,05 | 0,50 | 0,03 | 8,10 | 2,65 |
| 3 | 131 | 1114,85 | 0,19 | 0,50 | 0,12 | | | | 11,30 | 2,65 |
| 3 | 132 | 1115,05 | 0,09 | 0,50 | 0,05 | | | | 7,30 | 2,71 |
| 3 | 133 | 1115,25 | 0,10 | 0,50 | 0,06 | | | | 8,50 | 2,71 |
| 3 | 134 | 1115,50 | 0,70 | 0,53 | 0,47 | 0,09 | 0,50 | 0,05 | 8,70 | 2,62 |
| 3 | 135 | 1115,75 | NMP | | NMP | | | | 10,20 | 2,62 |
| 3 | 136 | 1116,00 | NMP | | NMP | | | | 10,60 | 2,59 |
| 3 | 137 | 1116,20 | 0,25 | 0,50 | 0,16 | | | | 7,80 | 2,62 |
| 3 | 138 | 1116,40 | 0,06 | 0,50 | 0,04 | 0,05 | 0,50 | 0,03 | 4,60 | 2,65 |
| 3 | 139 | 1116,75 | 0,10 | 0,50 | 0,06 | | | | 5,70 | 2,67 |
| 3 | 140 | 1117,10 | 0,17 | 0,50 | 0,10 | | | | 6,80 | 2,67 |
| 3 | 141 | 1117,30 | 5,04 | 0,50 | 4,12 | | | | 11,60 | 2,66 |
| 3 | 142 | 1117,50 | 59,90 | 0,87 | 52,40 | 0,16 | 0,50 | 0,10 | 14,30 | 2,66 |
| 3 | 143 | 1117,80 | 0,15 | 0,50 | 0,09 | | | | 7,70 | 2,63 |
| 3 | 144 | 1118,05 | 0,41 | 0,50 | 0,26 | | | | 8,10 | 2,63 |
| 3 | 145 | 1118,25 | 0,18 | 0,50 | 0,11 | | | | 8,00 | 2,67 |
| 3 | 146 | 1118,45 | 0,09 | 0,50 | 0,05 | 0,12 | 0,50 | 0,07 | 8,80 | 2,65 |
| 3 | 147 | 1118,70 | 0,26 | 0,50 | 0,16 | | | | 11,80 | 2,56 |
| 3 | 148 | 1119,15 | 0,28 | 0,50 | 0,17 | | | | 13,00 | 2,67 |
| 3 | 149 | 1119,35 | NMP | | NMP | 0,10 | 0,50 | 0,06 | 11,60 | 2,60 |
| 3 | 150 | 1119,55 | 0,43 | 0,50 | 0,28 | | | | 9,20 | 2,63 |
| 3 | 151 | 1119,75 | 0,31 | 0,50 | 0,20 | | | | 8,90 | 2,64 |
| 3 | 152 | 1120,00 | 0,58 | 0,50 | 0,38 | | | | 10,50 | 2,62 |
| 3 | 153 | 1120,25 | 0,24 | 0,50 | 0,15 | | | | 8,90 | 2,64 |
| 3 | 154 | 1120,55 | 71,10 | 0,87 | 62,60 | 55,70 | 0,86 | 48,60 | 19,00 | 2,65 |
| 3 | 155 | 1120,80 | 0,33 | 0,50 | 0,21 | | | | 11,90 | 2,64 |
| 4 | 156 | 1123,25 | 0,07 | 0,50 | 0,04 | | | | 8,70 | 2,64 |
| 4 | 157 | 1123,45 | 0,36 | 0,50 | 0,23 | 0,05 | 0,50 | 0,03 | 8,70 | 2,62 |
| 4 | 158 | 1123,75 | 0,16 | 0,50 | 0,10 | | | | 8,40 | 2,65 |
| 4 | 159 | 1124,00 | NMP | | NMP | | | | 11,30 | 2,42 |
| 4 | 160 | 1124,25 | 0,22 | 0,50 | 0,14 | | | | 9,50 | 2,62 |
| 4 | 161 | 1124,45 | 0,17 | 0,50 | 0,10 | 0,08 | 0,50 | 0,05 | 8,70 | 2,58 |
| 4 | 162 | 1124,80 | NMP | | NMP | | | | 9,00 | 2,59 |
| 4 | 163 | 1125,00 | NMP | | NMP | | | | 19,30 | 2,32 |
| 4 | 164 | 1125,20 | NMP | | NMP | | | | 14,30 | 2,48 |
| 4 | 165 | 1125,50 | 0,38 | 0,50 | 0,24 | 1,40 | 0,50 | 0,97 | 9,00 | 2,63 |
| 4 | 166 | 1125,75 | 0,15 | 0,50 | 0,09 | | | | 8,90 | 2,63 |
| 4 | 167 | 1126,00 | NMP | | NMP | | | | 8,60 | 2,63 |
| 4 | 168 | 1126,25 | NMP | | NMP | | | | 9,30 | 2,61 |
| 4 | 169 | 1126,50 | NMP | | NMP | 0,06 | 0,50 | 0,03 | 9,10 | 2,62 |
| 4 | 170 | 1126,75 | 0,14 | 0,50 | 0,09 | | | | 7,60 | 2,66 |
| 4 | 171 | 1127,00 | NMP | | NMP | | | | 8,30 | 2,64 |
| 4 | 172 | 1127,25 | NMP | | NMP | | | | 10,30 | 2,62 |
| 4 | 173 | 1127,50 | NMP | | NMP | 0,05 | 0,50 | 0,03 | 11,70 | 2,63 |
| 4 | 174 | 1127,75 | NMP | | NMP | | | | 9,70 | 2,61 |
| 4 | 175 | 1128,00 | NMP | | NMP | | | | 9,00 | 2,61 |
| 4 | 176 | 1128,25 | 0,55 | 0,50 | 0,36 | | | | 10,30 | 2,61 |

| CORE PLUG | Depth | Hor,Per m Kn²(mD) | Hor,Per m 1/Pm | Hor,Per m KL(mD) | Vert,Per m Kn²(mD) | Vert,Per m 1/Pm | Vert,Per m KL(mD) | Hor, Porosity(%) | Hor,Gr,Densit y (g/cm³) | |
|-----------|-------|-------------------------|----------------------|------------------------|--------------------------|-----------------------|-------------------------|-------------------------|-------------------------------|------|
| 4 | 177 | 1128,55 | 0,55 | 0,50 | 0,36 | 0,05 | 0,50 | 0,03 | 8,30 | 2,57 |
| 4 | 178 | 1128,80 | 0,90 | 0,57 | 0,61 | | | | 13,30 | 2,65 |
| 4 | 179 | 1129,10 | NMP | | NMP | | | | 20,90 | 2,61 |
| 4 | 180 | 1129,30 | 11,50 | 0,60 | 9,62 | | | | 14,30 | 2,60 |
| 4 | 181 | 1129,50 | NMP | | NMP | | | | 14,40 | 2,58 |
| 4 | 182 | 1129,70 | NMP | | NMP | | | | 15,30 | 2,57 |
| 4 | 183 | 1130,10 | NMP | | NMP | | | | 15,30 | 2,57 |
| 4 | 184 | 1130,35 | NMP | | NMP | | | | 14,00 | 2,56 |
| 4 | 185 | 1130,55 | NMP | | NMP | | | | 15,80 | 2,53 |
| 4 | 186 | 1130,75 | NMP | | NMP | | | | 23,60 | 2,60 |
| 4 | 187 | 1131,05 | NMP | | NMP | | | | 21,00 | 2,59 |
| 4 | 188 | 1131,30 | 9,76 | 0,60 | 8,10 | | | | 11,40 | 2,95 |
| 4 | 189 | 1131,50 | NPP | | NPP | | | | NPP | NPP |
| 4 | 190 | 1131,70 | NPP | | NPP | | | | NPP | NPP |
| 4 | 191 | 1132,15 | NMP | | NMP | | | | 13,90 | 2,48 |
| 4 | 192 | 1132,35 | NMP | | NMP | | | | 24,00 | 2,59 |
| 4 | 193 | 1132,55 | NMP | | NMP | | | | 20,40 | 2,59 |
| 4 | 194 | 1132,70 | NMP | | NMP | | | | 25,40 | 2,56 |
| 4 | 195 | 1133,20 | NMP | | NMP | | | | 10,60 | 2,48 |
| 4 | 196 | 1133,60 | 822 | 0,99 | 778 | | | | 24,20 | 2,59 |
| 4 | 197 | 1133,95 | 193 | 0,95 | 176 | | | | 21,20 | 2,57 |
| 5 | 198 | 1135,20 | 1499 | 0,99 | 1434 | | | | 29,00 | 2,62 |
| 5 | 199 | 1135,40 | 777 | 0,99 | 735 | | | | 26,00 | 2,60 |
| 5 | 200 | 1135,60 | 173 | 0,94 | 157 | 14,50 | 0,69 | 12,00 | 20,60 | 2,57 |
| 5 | 201 | 1135,80 | 2740 | 1,00 | 2646 | | | | 32,90 | 2,66 |
| 5 | 202 | 1136,00 | 2195 | 0,99 | 2113 | | | | 29,90 | 2,63 |
| 5 | 203 | 1136,25 | 1246 | 0,99 | 1189 | | | | 25,50 | 2,62 |
| 5 | 204 | 1136,45 | 3592 | 1,00 | 3480 | 1202 | 0,99 | 1146 | 31,60 | 2,63 |
| 5 | 205 | 1136,80 | 1276 | 0,99 | 1218 | | | | 28,70 | 2,64 |
| 5 | 206 | 1137,00 | 1704 | 0,99 | 1634 | | | | 28,90 | 2,65 |
| 5 | 207 | 1137,20 | 983 | 0,99 | 933 | | | | 25,00 | 2,68 |
| 5 | 208 | 1137,60 | 0,49 | 0,50 | 0,32 | 0,05 | 0,50 | 0,03 | 7,60 | 2,62 |
| 5 | 209 | 1137,80 | NMP | | NMP | | | | 9,30 | 2,52 |
| 5 | 210 | 1138,00 | NMP | | NMP | 0,05 | 0,50 | 0,03 | 9,20 | 2,62 |
| 5 | 211 | 1138,25 | 1,55 | 0,50 | 1,08 | | | | 8,90 | 2,61 |
| 5 | 212 | 1138,45 | NMP | | NMP | | | | 8,20 | 2,57 |
| 5 | 213 | 1138,80 | 570 | 0,98 | 535 | | | | 25,70 | 2,64 |
| 5 | 214 | 1139,00 | 1122 | 0,99 | 1068 | | | | 28,00 | 2,64 |
| 5 | 215 | 1139,45 | 2972 | 1,00 | 2873 | | | | 31,40 | 2,65 |
| 5 | 216 | 1139,50 | 2787 | 1,00 | 2691 | | | | 30,70 | 2,64 |
| 5 | 217 | 1139,75 | 2861 | 1,00 | 2764 | | | | 30,40 | 2,63 |
| 5 | 218 | 1140,00 | 594 | 0,98 | 558 | | | | 25,80 | 2,58 |
| 5 | 219 | 1140,25 | 973 | 0,99 | 924 | | | | 27,20 | 2,62 |
| 5 | 220 | 1140,50 | 1029 | 0,99 | 978 | 330 | 0,97 | 306 | 27,70 | 2,63 |
| 5 | 221 | 1140,75 | 423 | 0,97 | 394 | | | | 25,70 | 2,65 |
| 5 | 222 | 1141,00 | 688 | 0,98 | 648 | | | | 27,80 | 2,65 |
| 5 | 223 | 1141,20 | 581 | 0,98 | 545 | | | | 24,70 | 2,64 |
| 5 | 224 | 1141,50 | 0,39 | 0,50 | 0,25 | 0,05 | 0,50 | 0,03 | 6,40 | 2,62 |
| 5 | 225 | 1141,80 | 5,10 | 0,50 | 4,17 | | | | 6,40 | 2,58 |
| 5 | 226 | 1142,00 | 0,26 | 0,50 | 0,16 | | | | 8,30 | 2,56 |
| 5 | 227 | 1142,25 | 0,25 | 0,50 | 0,15 | | | | 7,40 | 2,52 |
| 5 | 228 | 1142,45 | 0,34 | 0,50 | 0,22 | 0,07 | 0,50 | 0,04 | 10,80 | 2,60 |
| 5 | 229 | 1142,80 | NMP | | NMP | | | | 8,10 | 2,68 |
| 5 | 230 | 1143,00 | NMP | | NMP | | | | 11,60 | 2,51 |
| 5 | 231 | 1143,25 | NPP | | NPP | | | | NPP | NPP |
| 5 | 232 | 1143,50 | NMP | | NMP | 0,06 | 0,50 | 0,03 | 7,90 | 2,60 |
| 5 | 233 | 1143,80 | 0,34 | 0,50 | 0,22 | | | | 6,80 | 2,60 |
| 5 | 234 | 1144,00 | NMP | | NMP | | | | 10,60 | 2,66 |
| 5 | 235 | 1144,25 | 0,88 | 0,56 | 0,59 | | | | 6,90 | 2,61 |
| 5 | 236 | 1144,50 | 0,15 | 0,50 | 0,09 | 1,12 | 0,50 | 0,77 | 5,90 | 2,61 |
| 5 | 237 | 1144,85 | 0,08 | 0,50 | 0,05 | | | | 3,70 | 2,99 |
| 5 | 238 | 1145,00 | 0,31 | 0,50 | 0,19 | | | | 9,00 | 2,70 |
| 5 | 239 | 1145,25 | NMP | | NMP | | | | 7,90 | 2,59 |
| 5 | 240 | 1145,45 | NMP | | NMP | 0,06 | 0,50 | 0,04 | 6,20 | 2,61 |
| 5 | 241 | 1145,75 | 0,15 | 0,50 | 0,09 | | | | 6,60 | 2,63 |

| CORE | PLUG | Depth (m) | Hor,Perm Kn ² (mD) | Hor,Perm 1/Pm | Hor,Perm KL(mD) | Vert,Perm Kn ² (mD) | Vert,Perm 1/Pm | Vert,Perm KL(mD) | Hor, Porosity(%) | Hor,Gr,Density (g/cm ³) |
|------|------|--------------|----------------------------------|------------------|--------------------|-----------------------------------|-------------------|---------------------|---------------------|--|
| 5 | 242 | 1146,05 | 0,07 | 0,50 | 0,04 | | | | 5,60 | 2,64 |
| 5 | 243 | 1146,30 | NMP | | NMP | | | | 7,80 | 2,60 |
| 5 | 244 | 1146,50 | 0,06 | 0,50 | 0,03 | 0,05 | 0,50 | 0,03 | 6,00 | 2,62 |
| 5 | 245 | 1146,70 | 0,14 | 0,50 | 0,09 | | | | 7,50 | 2,64 |
| 5 | 246 | 1147,10 | NMP | | NMP | 0,06 | 0,50 | 0,03 | 22,60 | 2,64 |
| 5 | 247 | 1147,30 | NPP | | NPP | NPP | | NPP | NPP | NPP |
| 5 | 248 | 1147,60 | NPP | | NPP | | | | NPP | NPP |
| 5 | 249 | 1147,85 | NPP | | NPP | | | | NPP | NPP |
| 5 | 250 | 1148,05 | 3781 | 1,00 | 3666 | | | | 31,10 | 2,64 |
| 5 | 251 | 1148,20 | 3485 | 1,00 | 3375 | | | | 30,50 | 2,63 |
| 5 | 252 | 1148,35 | 2823 | 1,00 | 2726 | 12,60 | 0,63 | 10,50 | 30,70 | 2,64 |
| 5 | 253 | 1148,60 | 4,01 | 0,50 | 3,22 | | | | 9,60 | 2,51 |
| 5 | 254 | 1149,10 | 0,52 | 0,50 | 0,34 | | | | 8,00 | 2,60 |
| 5 | 255 | 1149,30 | 1,00 | 0,50 | 0,68 | | | | 8,90 | 2,60 |
| 5 | 256 | 1149,50 | NMP | | NMP | 0,06 | 0,50 | 0,04 | 9,50 | 2,59 |
| 5 | 257 | 1149,85 | 0,12 | 0,50 | 0,07 | | | | 29,10 | 2,63 |
| 5 | 258 | 1150,05 | 173 | 0,94 | 157 | | | | 26,60 | 2,62 |
| 5 | 259 | 1150,25 | 412 | 0,97 | 384 | | | | 29,60 | 2,63 |
| 5 | 260 | 1150,60 | NMP | | NMP | 0,11 | 0,50 | 0,07 | 8,20 | 2,53 |
| 5 | 261 | 1150,90 | 1,75 | 0,50 | 1,23 | | | | 11,00 | 2,59 |
| 5 | 262 | 1151,10 | 0,42 | 0,50 | 0,27 | | | | 14,20 | 2,56 |
| 5 | 263 | 1151,30 | NMP | | NMP | | | | 7,80 | 2,56 |
| 5 | 264 | 1151,55 | 2,72 | 0,50 | 2,11 | NMP | | NMP | 14,20 | 2,54 |
| 5 | 265 | 1151,85 | 2,32 | 0,50 | 1,77 | | | | 21,30 | 2,62 |
| 5 | 266 | 1152,05 | 10,10 | 0,60 | 8,40 | | | | 21,30 | 2,59 |
| 5 | 267 | 1152,30 | 7,16 | 0,56 | 5,87 | | | | 23,90 | 2,59 |
| 5 | 268 | 1152,50 | 75,00 | 0,88 | 66,20 | 76,50 | 0,88 | 67,60 | 25,90 | 2,62 |
| 5 | 269 | 1152,70 | 1,41 | 0,50 | 0,98 | | | | 22,20 | 2,65 |
| 5 | 270 | 1153,25 | 58,60 | 0,86 | 51,30 | | | | 21,30 | 2,65 |
| 5 | 271 | 1153,45 | 0,18 | 0,50 | 0,11 | 0,06 | 0,50 | 0,04 | 8,70 | 2,62 |
| 5 | 272 | 1153,65 | 1,38 | 0,50 | 0,95 | | | | 8,30 | 2,57 |
| 5 | 273 | 1153,85 | NMP | | NMP | | | | 9,00 | 2,60 |
| 5 | 274 | 1154,25 | NMP | | NMP | | | | 8,80 | 2,62 |
| 5 | 275 | 1154,45 | 0,25 | 0,50 | 0,15 | | | | 8,00 | 2,61 |
| 5 | 276 | 1154,60 | 0,58 | 0,50 | 0,38 | 0,08 | 0,50 | 0,05 | 8,00 | 2,61 |
| 5 | 277 | 1154,80 | NMP | | NMP | | | | 17,60 | 2,62 |
| 5 | 278 | 1155,00 | 0,46 | 0,50 | 0,30 | | | | 14,30 | 2,65 |
| 5 | 279 | 1155,20 | 1,97 | 0,50 | 1,40 | | | | 19,10 | 2,62 |
| 5 | 280 | 1155,40 | 1,40 | 0,50 | 0,97 | 1,31 | 0,50 | 0,91 | 19,50 | 2,62 |
| 5 | 281 | 1155,60 | NMP | | NMP | | | | 22,50 | 2,64 |
| 5 | 282 | 1156,00 | NMP | | NMP | | | | 13,60 | 2,80 |
| 5 | 283 | 1156,25 | NMP | | NMP | | | | 17,40 | 2,57 |
| 5 | 284 | 1156,60 | NMP | | NMP | NMP | | NMP | 14,60 | 1,93 |
| 5 | 285 | 1156,80 | 2,52 | 0,50 | 1,94 | | | | 24,20 | 2,59 |
| 5 | 286 | 1157,05 | NMP | | NMP | | | | 21,70 | 2,57 |
| 5 | 287 | 1157,25 | NMP | | NMP | | | | 15,90 | 2,55 |
| 5 | 288 | 1157,45 | 0,36 | 0,50 | 0,23 | 0,11 | 0,50 | 0,07 | 9,10 | 2,55 |
| 5 | 289 | 1157,65 | 0,52 | 0,50 | 0,34 | | | | 18,40 | 2,65 |
| 5 | 290 | 1158,00 | 185 | 0,95 | 168 | | | | 29,40 | 2,62 |
| 5 | 291 | 1158,15 | NMP | | NMP | | | | 32,20 | 2,64 |
| 5 | 292 | 1158,35 | 125 | 0,92 | 113 | 73,20 | 0,88 | 64,50 | 27,40 | 2,66 |
| 5 | 293 | 1158,75 | 171 | 0,94 | 156 | | | | 30,50 | 2,65 |
| 5 | 294 | 1159,00 | 55,80 | 0,86 | 48,70 | | | | 27,10 | 2,62 |
| 5 | 295 | 1159,20 | 21,90 | 0,71 | 18,60 | | | | 21,60 | 2,67 |
| 5 | 296 | 1159,65 | 0,17 | 0,50 | 0,10 | 0,24 | 0,50 | 0,15 | 8,80 | 2,54 |
| 5 | 297 | 1159,90 | NMP | | NMP | | | | 10,70 | 2,39 |
| 5 | 298 | 1160,00 | NMP | | NMP | | | | 11,70 | 2,29 |
| 5 | 299 | 1160,15 | NMP | | NMP | | | | 7,40 | 2,59 |

2.7.2 Log Evaluation

Using the ELANPLUS software Agip Milan has carried out a quantitative log interpretation. The analysis was based on the set of logs acquired by Schlumberger including HRLA, PEX, FMI, and CMR.

Table 2.7.3 and Fig.2.7.1 summaries the well 7122/7-2 reservoir zone parameters.

REALGRUNNEN RESERVOIR ZONES

PARAMETERS :

VSH MAX = 0.40

PHIE MIN = 0.10

Sw MAX = 0.60


RESERVOIR : REALGRUNNEN GROUP

OWC FROM LOG ANALYSIS : m 1153 MD

MEASURED DEPTH

| LEVEL NAME | GROSS THICK. | NET RESERV | NET PAY | PHIE AVG | SW AVG | NET/ GROSS |
|------------|--------------|------------|---------|----------|--------|------------|
| SEQUENCE 5 | 6.0 m | 5.6 m | 5.6 m | 0.27 | 0.10 | 0.93 |
| SEQUENCE 4 | 20.0 m | 9.1 m | 9.0 m | 0.23 | 0.21 | 0.45 |
| SEQUENCE 3 | 32.5 m | 12.3 m | 12.0 m | 0.21 | 0.29 | 0.37 |
| SEQUENCE 2 | 27.8 m | 17.1 m | 7.9 m | 0.23 | 0.30 | 0.29 |
| SEQUENCE 1 | 31.2 m | 3.8 m | - | 0.16 | - | - |
| | | | | | | |
| TOTAL | 117.5 m | 47.9 m | 34.5 m | | | |

CPI well 7122/7-2



2.7.3 FMT Pressure Interpretation

25 MDT pressure measurements were taken in the well in two runs. The MDT failed during operation and the 13 last points were taken with another MDT tool. The pressure difference between the two runs is app. 0.1 bar.

The MDT pressure points give an OWC at 1135m msl (Fig. 2.7.2). This is 14 m deeper than in the well 7122/7-1. There is also a pressure difference between the two wells in the oil zone of 1 bar. The difference in OWC and reservoir pressure is indicating a reservoir barrier between the two wells. The most likely candidate for such a pressure barrier is the NE – SW trending fault just east of well 7122/7-2.

| Test No. | Test Depth | Test TVD | Gauge | Formation | Mud Before | Mud After | Drawdown | Pretest Vc | Remarks |
|----------|------------|----------|-------|-----------|------------|-----------|----------|------------|----------|
| | m | m | | BAR | BAR | BAR | | md/cp | |
| 1 | 1079,06 | 1078,92 | BQP1 | 119,6 | 136,42 | 136,41 | 982,8 | 20 | |
| 2 | 1081,05 | 1080,91 | BQP1 | 119,73 | 136,65 | 136,62 | 26,7 | 20 | |
| 3 | 1083,07 | 1082,93 | BQP1 | 119,9 | 136,88 | 136,88 | 312,03 | 20 | |
| 4 | 1091,49 | 1091,34 | BQP1 | 120,54 | 137,93 | 137,94 | 413,68 | 20 | |
| 5 | 1098,99 | 1098,83 | BQP1 | 121,09 | 138,85 | 138,87 | 625,78 | 20 | |
| 6 | 1102,99 | 1102,82 | BQP1 | 121,41 | 139,39 | 139,34 | 661,78 | 20 | |
| 7 | 1133,02 | 1132,81 | BQP1 | 123,75 | 143,12 | 143,12 | 1056,55 | 20 | |
| 8 | 1136,01 | 1135,8 | BQP1 | 123,98 | 143,5 | 143,47 | 58,79 | 20 | |
| 9 | 1139,01 | 1138,79 | BQP1 | 124,22 | 143,87 | 143,86 | 475,22 | 20 | |
| 10 | 1148,2 | 1147,97 | BQP1 | 124,94 | 145,02 | 145,02 | 644,3 | 20 | |
| 11 | 1150,1 | 1149,87 | BQP1 | 125,29 | 145,26 | 145,25 | 62,62 | 20 | |
| 12 | 1152,5 | 1152,26 | BQP1 | 125,37 | 145,56 | 145,55 | 29,34 | 20 | |
| 1 | 1079,09 | 1078,96 | BQP1 | 119,69 | 135,98 | 135,98 | 1010,06 | 20 | |
| 2 | 1103,09 | 1102,92 | BQP1 | 121,54 | 138,96 | 138,92 | 86,52 | 20 | |
| 3 | 1133,09 | 1132,88 | BQP1 | 123,88 | 142,65 | 142,68 | 260,72 | 20 | |
| 4 | 1156,7 | 1156,46 | BQP1 | 25,64 | 145,59 | 145,62 | | 0,96 | |
| 5 | 1158,52 | 1158,28 | BQP1 | 126,02 | 145,81 | 145,83 | 110,78 | 20 | |
| 6 | 1162 | 1161,75 | BQP1 | 126,38 | 146,28 | 146,23 | 105,82 | 20 | |
| 7 | 1164 | 1163,75 | BQP1 | 126,61 | 146,49 | 146,44 | 8,37 | 0,79 | |
| 8 | 1197,31 | 1197 | BQP1 | 131,79 | 150,66 | 150,68 | 114,96 | 20 | |
| 9 | 1228,99 | 1228,64 | BQP1 | 135,13 | 154,63 | 154,63 | 884,76 | 20 | |
| 10 | 1244,02 | 1243,65 | BQP1 | 136,72 | 156,52 | 156,51 | 48,52 | 20 | |
| 11 | 1387,01 | 1386,49 | BQP1 | 152,66 | 174,35 | 174,32 | 117 | 20 | |
| 12 | 1389 | 1388,48 | BQP1 | 152,86 | 174,59 | 174,54 | 108,1 | 20 | |
| 13 | 1162 | 1161,75 | BQP1 | 126,38 | 142,39 | 126,38 | | 20 | Sampling |

7122/7

FMT pressure plot




Fig. 2.7.2

2.7.4 Well testing

In the period from 6 to 13 October 2001, a test was performed on well 7122/7-2. The purpose of the well was to test the hydrocarbon potential of the Jurassic Realgrunnen Group Formation in the central fault compartment of the Goliath Prospect to the west of the already proven eastern compartment of the field (well 7122/7-1).

The Realgrunnen Formation was found to be an oil bearing reservoir (33.5⁰ API) and two different intervals (1078-1106, 1127-1136.5 mRKB) were tested in commingle.

The main targets of the well test were:

- to evaluate the main formation properties (permeability, skin damage, reservoir pressure);
- to evaluate the well productivity;
- to determine the proper reservoir model and to verify the presence of boundaries (if any);
- to collect representative samples of the produced fluid for PVT analysis;
- to assess any water and sand production.

Test results

The main interpretation results are reported in the following table:

| | WELL 7122/7-2 |
|--|--------------------------------|
| Test date | 6-13 Oct 2001 |
| Formation | Realgrunnen |
| Tested Interval [mRKB] | 1078.2-1160.6 1126.3-1135.4 |
| Completion type | Cased Hole |
| Gauge Depth [mRKB] | 1063.3 |
| Reservoir Model | Part. Compl. - Rectangle |
| Initial Reservoir Pressure [bar] | 118.4 |
| Final Reservoir Pressure [bar] | 118.2 |
| Depletion [bar] | 0.289 |
| Kh [mD*m] | 1.581E+05 |
| K(xy) [mD] | 6200 |
| K(z) [mD] | 2.5 |
| Well Skin S _w | -0.68 |
| D ₁ [m] | 400 |
| D ₂ [m] | 700 |
| D ₃ [m] | 500 |
| D ₄ [m] | 3500 |
| Area [m ²] | 3.78E+06 |
| PI _{SS} [m ³ /D/bar] | 130.4 |

The general conclusions are highlighted herebelow:

The interpretation model was a closed rectangle where the well is placed in the proximity of one of the shorter sides. This model is consistent with the position of the well that was drilled in a block of the field whose shape looks like a rectangle closed by sealing faults and whose dimensions are of the same magnitude order as the results of the interpretation.

During the test a depletion effect (0.289 bar) was observed.

Based on both volumetric and material balance calculation, the connected volume of fluid ($12 \cdot 10^6$ Sm³) is consistent with the estimation from geological data.

A Partial Completion model was adopted. This model can be explained as the effect of the flow into the wellbore, from all the oil bearing intervals, through only a limited part of the total perforated interval. This phenomenon could be the consequence of a partial plugging of the perforations due to the inadequate underbalance pressure applied during the firing of the guns. Neither sand nor water were produced throughout the test.

The estimated initial SBHP is representative of the real bottom hole static pressure since it falls on the pressure gradient line based on MDT measurements.




Fig.2.7.3 log log plot




Fig. 4.7.4 horner plot

3. DRILLING

3.1 INTRODUCTION

Norsk Agip A/S drilled the exploration well 7122/7-2 in the PL 229, Block 7122/7 in the Barents Sea with the semi-submersible drilling rig “West Alpha”. The well was flow tested. The total time on the well was 55.9 days, consisting of 45.5 days used for drilling related operations and rig move under the Drilling Budget, and 10.4 days for operations related to the well testing under the Testing Budget. The cost for the drilling related operations was 168 million NOK, and the cost for the testing phase was 50 million NOK.

Of the total well time, the time for rig move and rig-up/rig-down time was 40.5%, the drilling operation time amounted to 40.9% (including coring and logging time 13.4%), and the flow testing operations to 18.7%. The unproductive time was 14 % of the total time.

The rig “West Alpha” went on contract to Norsk Agip on 31 August 2001 at 1709 hrs. The rig was taken over from Statoil on block 15/3. The rig was towed north to the drilling location in the Barents Sea where the anchors were set and the rig ballasted down to drilling draft, these operations were completed in 7.7 days. At drilling draft the distance from the rotary table to the sea surface (RT – MSL) was 18 m.

After the rig had anchored on location, Norsk Agip had to wait for 4.3 days before getting a permission from SFT to start the drilling operations.

The well was spudded on 12 September 2001 at 1830 hrs. The distance from the rotary table to the seabed (RT – seabed) was 395 m.

A 12 ¼” pilot hole was first drilled to a depth of 910 m to check for shallow gas – no shallow gas was observed. The pilot hole was opened up to 36” down to 481 m. The 30” conductor pipe was set at 479 m and cemented on 16 September 2001.

The pilot hole was then opened up to 17 ½” from the 30” shoe and down to 910 m and the 20” x 13 3/8” casing string was set at 900 m and cemented on 18 September 2001.

After installing the BOP and riser, a 12 ½” hole was drilled from the 13 3/8” shoe and down to 1075 m where 5 cores were taken from 1075 m – 1160 m. The drilling of the 12 ¼” hole then continued until total depth of the well was reached at 1418 m MD RT (1417 m TVD RT). After reaching TD the well was logged.

After logging a 9 5/8” casing string was installed and the well was flow tested.

Permanent abandonment of the well was finished on 16 October and after preparing for rig move and some waiting on weather the rig left location on 19 October 2001 at 2030 hrs. The rig had to be towed south to the 62 parallel before going off contract. This towing was completed, and the rig went off contract on 26 October 2001 at 1500 hrs.

The objective of the well 7122/7-2 was to investigate the hydrocarbon potential of the central fault compartment to the west of the discovery well 7122/7-1, where the reservoir is comprised of sand stones in the Lower Jurassic / Upper Triassic Realgrunnen Group.

3.1.1 Well Data summary

Well 7122/7-2

| HOLE SECTION | 1 | 2 | 3 | 4 |
|------------------------|---|---|---|--|
| Hole size | 12 1/4" pilot hole to 910 m | 36" hole to 481 m (seabed at 395 m) | 17 1/2" hole to 910 m | 12 1/4" hole to 1418 m (TD of well) |
| Drilling fluids | Type: Seawater / High Viscous Sweeps with prehydrated bentonite mud Viscous Sweeps: Density: 1.03 -1.20 sg | Type: Seawater / High Viscous Sweeps with prehydrated bentonite mud Viscous Sweeps: Density: 1.03 – 1.20 sg | Type: Seawater / High Viscous Sweeps with prehydrated bentonite mud Viscous Sweeps: Density: 1.03 – 1.20 sg | Type: Formate/XC Polymer/Pac Density: 1.25 – 1.26 sg |
| Coring | | | | Core no. 1: 1075 m – 1089 m Core no. 2: 1089 m – 1109 m Core no. 3: 1109 m – 1123 m Core no. 4: 1123 m – 1135 m Core no. 5: 1135 m – 1160 m |
| Logging | Drilling: MWD-GR-Resistivity-Sonic Logging in open hole: None | Drilling: None Logging in open hole: None | Drilling: None Logging in open hole: None | Drilling: MWD-GR-Resistivity Logging in open hole: HRLA-PEX-GR APS-HNGS-CMR-GR FMI-DSI MDT VSP |
| Casing | | 30" casing, Shoe at 479 m. Vetco MS-700 Wellhead System 18 3/4" x 15000 psi 30", 310 lbs/ft, grade X-52, ST-2 FB connectors. | 18 3/4" wellhead x 13 3/8" casing, shoe at 900 m. 13 3/8", 72 lbs/ft, grade L-80, Buttress threads. | 9 5/8" casing (for well testing purpose) Shoe at 1403 m. 9 5/8", 53.5 lbs/ft, grade P-110, Antares MS threads. |
| Cement | | Cement type: Norcem Class G Mixwater: Seawater (lead & tail) Density: 1.56 sg lead, 1.95 sg tail Top cement: Lead: Seabed Tail: 430 m | Cement type: Norcem Class G Mixwater: Seawater (lead & tail) Density: 1.56 sg lead, 1.95 sg tail Top cement: Lead: Seabed Tail: 702 m | Cement type: Norcem Class G Mixwater: Fresh water Density: 1.90 sg Top cement: 670 m |

3.1.2 Operational Achievements

The well was drilled to TD in an efficient manner.

The total rig time for the well, including well testing operations and rig move to/from the well location was planned to 50 days. Actual rig time for the well was 55.9 days. The reason for the additional 5.9 days above planned time was mainly due to:

- After the rig had anchored on location, Norsk Agip had to wait for 4.3 days before getting a permission from SFT to start the drilling operations.
- The actual coring that was carried out in the well was more extensive than what had been originally planned.

(The well testing phase took 10.4 days).

The time used for the drilling Phases (36" Phase, 17 ½" Phase and 12 ¼" Phase) was 22.9 days, which was slightly better than the planned time (23 days).

3.1.3 Operational problems

No significant operational problems were experienced during the drilling of this well.

3.1.4 BOP Sketch


18 5/8" 15000 psi BOP

BOP Testing

| EQUIPMENT | BEFORE INSTALLATION | FIRST TEST ON WELLHEAD | BEFORE DRILLING OUT OF CASING | BI-WEEKLY IN OPEN HOLE |
|-----------------------|---------------------|------------------------|---|---|
| BAGS,LMRP CONNECTION | 500psi / 7000 psi | None | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) |
| SHEAR RAMS | 500 psi/ 7000 psi | None | 500 psi/ casing test pressure | |
| PIPE RAMS, FAIL SAFES | 500 psi/ 7000 psi | None | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) |
| WELLHEAD CONNECTION | 500 psi/ 7000 psi | 500 psi/ 5000 psi | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) |
| K/C-LINES, HOSES | None | 500 psi/ 5000 psi | 500 psi/ 70% of csg. burst pressure (max. 5000 psi) | WEEKLY: 500 psi/ 70% of csg. burst pressure (max. 5000 psi) |


WEST ALPHA
BOP STACK ARRANGEMENT

15.08.01




3.2 Time and Cost Analysis


3.2.1 Days vs. Depth



3.2.2 Total Well Time Breakdown by Function



3.2.3 Time by phase




Time Breakdown by Phase


WELL 7122/7-2 TIME BREAKDOWN

| | Start | End | Days | Tot. hrs | Tot. m | m/Day |
|--|------------------------------------|----------------------------------|-------|--|--------|-------|
| | Year 2001 | Year 2001 | | | | |
| Move In/Rig Up | August 31 1709 | Sept. 12 1700 | 12 | 287.9 | N / A | N / A |
| 36" Phase | Sept. 12 1700 | Sept. 16 1300 | 3.83 | 12 1/4" pilot hole: 36 | 505 | 131.7 |
| | | | | Total 36" Phase: 92 | | |
| 17.5" Phase | Sept. 16 1300 | Sept. 22 0200 | 5.54 | 133 | 431 | 77.8 |
| 12 1/4" Phase | Sept. 22 0200 | Oct. 15 2400 | 13.48 | 323.5 | 518 | 38.4 |
| Testing Phase (time on Testing Budget) | Oct. 4 0300 | Oct. 14 1330 | 10.44 | 250.5 | N / A | N / A |
| Rig Down/Move Out | Oct. 16 0000 | Oct. 26 1500 | 10.63 | 255 | N / A | N / A |
| Total time on Drilling Budget (including rig move) | | | 45.47 | 1091.4 (excluding the time for the well testing phase) | 1023 | 22.5 |
| Total time used on well (including well testing and rig move) | 1709 hrs August 31 Year 2001 | 1500 hrs Oct. 26 Year 2001 | 55.91 | 1341.9 | 1023 | 18.3 |

3.2.4 Non-Productive vs. Productive Time




3.2.5 Cost vs. Depth




3.2.6 Cost per Phase

| COST BY PHASE | Start 2001 | End 2001 | Days | Section Cost (in million NOK) | Cost/Day (in million NOK) | Meter | Cost/Meter (NOK) |
|---|-------------------|------------------|-------|----------------------------------|------------------------------|-------|---------------------|
| Move in/Rig Up | August 31 1709 | Sept. 12 1700 | 12 | 44.13 | 3.68 | N/A | N/A |
| 36" Phase | Sept. 12 1700 | Sept. 16 1300 | 3.83 | 15.89 | 4.15 | 505 | 31465 |
| 17 1/2" Phase | Sept. 16 1300 | Sept. 22 0200 | 5.54 | 20.35 | 3.67 | 431 | 47216 |
| 12.25" Phase | Sept. 22 0200 | Oct. 15 2400 | 13.48 | 57.80 | 4.29 | 518 | 111583 |
| Testing Phase (time on Testing Budget) | Oct. 4 0300 | Oct. 14 1330 | 10.44 | 50.00 | 4.79 | N/A | N/A |
| Rig Down/Move Out | Oct. 16 0000 | Oct. 26 1500 | 10.63 | 29.81 | 2.80 | N/A | N/A |


| | | | | | | | |
|--|---------------------------|-------------------------|--------------|--------------|---------------|-------------|---------------|
| Drilling operations phase (time on Drilling Budget) | 45.47 | 168.0 | 3.69 | 1023 | 164223 | | |
| TOTAL (drilling + testing) | August 31 1709 | Oct. 26 1500 | 55.91 | 218.0 | 3.90 | 1023 | 213099 |



**Well 7722/7-2
COST/m**



DRILLING OPERATIONS - ITEMIZED COST BY SERVICES



3.3 OPERATIONS

3.3.1 Unplanned Events

During the entire well operations, including well testing, the unplanned/ unproductive time amounted to 188 hours (14% of total time). Of this time 104 hours (7.75% of total time) were lost having to wait for a special permission from SFT to start the drilling operation. In the 36" Phase the unplanned/ unproductive time was 8.5 hours, mainly due to malfunction and repair of the top drive. In the 17 1/2" Phase the unplanned/ unproductive time was 1 day, mainly due to problems with the BOP. In the 12 1/4" Phase the unplanned/ unproductive time was 15 hours, mainly due to problems with the MDT tool during intermediate logging. In the Well Testing Phase the unplanned/ unproductive time was 10 hours, mainly due to problems deriving from the malfunction of one of the lubricator valves. In the "Rig down/Move out" Phase the unplanned/ unproductive time was 26.5 hours, caused mainly by having to wait on weather before being able to start the rig move south.

3.3.2 Drilling Summary

Move In & Mooring Operations:

The rig "West Alpha" was taken over from Statoil on 31 August 2001 at 1709 hrs after Statoil had finished a well in block 15/3. The rig was towed north to the drilling location in the Barents Sea. When reaching the planned well location, the rig was placed 50 m away from the location. The anchors were set and the rig was ballasted down to drilling draft. The rig then had to wait for

4.33 days before Norsk Agip received a permission from SFT to start the drilling operations. When this permission was received, the rig was pulled over the well location by pulling on the anchors.

The rig move to the well location, mooring and waiting on the permission to drill took 12 days. At drilling draft the distance from the rotary table to the sea surface (RT – MSL) was 18 m.

Final rig Geographical Location:

Lat. = 71 deg. 17 min 28.46" N

Long. = 22 deg. 16 min 57.22" E

UTM Location:

X = 545915.0 m Easting

Y = 7910579.5 m Northing

The co-ordinates above refer to the European Datum 1950 (ED50), UTM projection, Zone 34 with Central Meridian 21 degrees East.

12 1/4" Pilot hole/ 36" Hole section / 30" Conductor

DEPTH INTERVAL:

12 1/4" Pilot Hole: Seabed (at 395 m RT) – 910 m RT
36" Hole Section: Seabed (at 395 m RT) – 481 m RT

General:

With regard to operations time and cost the 12 1/4" pilot hole is defined as part of the operations on the 36" hole section.

The purpose of drilling the pilot hole was to check for possible shallow gas, using seawater and high viscosity sweeps of bentonite mud to clean the hole. No shallow gas was observed.

The major goals established for drilling the 36" hole section was to drill the hole quickly, using seawater and high viscosity sweeps of bentonite mud to clean the hole, run casing as quickly as possible, and cement the casing up to seabed.

The total cost for the 36" phase, from spud of the 12 1/4" pilot hole to the start of the 13 3/8" phase, was 15.89 million NOK or 31465 NOK/m. The total time for the 36" phase was 3.83 days with 8.5 hours of unscheduled events due to malfunction and repair of the top drive.

Drilling:

The ROV was first used to place 2 marker buoys at the well location.

Pilot hole

With a 12 1/4" bit, and with MWD/Sonic in the BHA, the pilot hole was spudded and first drilled down to 422 m. A survey showed that the hole had an inclination of 3.11 degrees. The rig was therefore moved 11 m to the south and the pilot hole was re-spudded. The pilot hole was drilled to 910 m and a flow check was made while the ROV observed at seabed, no shallow gas was seen. The pilot hole was drilled with seawater, using high viscosity sweeps to clean the hole. The hole was displaced to 1.20 sg high viscosity mud.

36" hole section

The 36" hole section was then drilled using a 17 1/2" bit followed by a 2-stage 36" hole opener behind the bit. This section was drilled with seawater, using high viscosity sweeps to clean the hole. Once the 36" hole had been drilled to the depth of 481 m, the hole was displaced to high viscosity bentonite slurry. A wiper trip was made without encountering any tight spots, and the hole was again circulated until clean and displaced with 1.20 sg high viscosity mud prior to pulling out of hole to run the 30" casing.

Bits/BHA:

The pilot hole was drilled with a 12 1/4" Smith MGGH+ODC bit (IADC Code 135).

A 17 1/2" Smith 10M bit was used on bottom of the 36" 2-stage hole opener to drill the 36" section. The BHA used was a slick assembly.

The detailed assemblies are described in the BHA report section.

Mud/Solids Control:

Seawater was used to drill both the 12 1/4" pilot hole and the 36" hole section. High viscosity sweeps were employed to help clean the holes. Upon displacement, a high viscosity/weighted mud was used to ensure good cleaning of the hole and to improve hole stability.

Casing/Cementing:

The 30" casing string consisted of 7 joints of 310 lbs/ft, grade X-52 casing with ST-2 FB connections. The wellhead used was a Vetco MS-700 18 3/4" x 15000 psi subsea wellhead.

The 30" casing string was run on drillpipe with the RGB installed around the 30" wellhead and with the cementing stinger installed on bottom of the wellhead running tool. The 30" shoe was set at 479 m.

The 30" casing was cemented up to seabed with 40.4 m³ 1.56 sg lead slurry and 11.82 m³ 1.95 sg tail slurry.

While cementing the 30" casing the ROV was used to observe for cement returns to the seabed.

17 1/2" Hole section / 18 3/4" Wellhead x 13 3/8" Casing

DEPTH INTERVAL: 395 – 910 m RT

General:

The 17 1/2" hole section was drilled with the intention to set the 13 3/8" casing deep enough to achieve a leak-off sufficient for drilling to well TD. The casing string consisted of the 18 3/4" wellhead housing with a cross-over to the 13 3/8" casing below. The 18 3/4" x 13 3/8" casing was run and cemented without problems. In the 17 1/2" Phase the unplanned/ unproductive time was 1 day, mainly due to problems with landing the BOP. Total time for the 17 1/2" Phase was 5.54 days, and the cost was 20.35 million NOK or 47216 NOK/m.

Drilling:

A 17 1/2" bit was used to drill out the 30" shoe and open up the pilot hole down to 910 m. The hole was circulated clean and displaced to 1.20 sg high viscosity/weighted mud prior to pulling out to run the 13 3/8" casing.

Bits/BHA:

A 17 1/2" Smith 10MODRDPD (IADC Code 435) was used for drilling the hole section.

Mud/Solids Control:

Seawater was used to drill the 17 1/2" hole, with high viscosity sweeps employed to help clean the hole.

A 1.20 sg seawater/bentonite mud with ilmenite used as the weighting material was used to displace the 17 1/2" hole section prior to run the 13 3/8" casing.

Casing/Cementing/ install BOP & riser:

The 13 3/8" casing was run on drill pipe, and the 18 3/4" wellhead housing was landed in the 30" wellhead. The 18 3/4" x 13 3/8" casing string was cemented up to seabed with 66.65 m³ 1.56 sg lead slurry and 15.52 m³ 1.95 sg tail slurry. The ROV, stationed at the seabed during the cementing, observed returns during the entire cement job. The 13 3/8" shoe was set at 900 m.

The BOP stack was run on the marine riser and installed on the 18 3/4" wellhead. The diverter was installed, and the choke and kill line were pressure tested. The BOP test tool was run, and the BOP stack was pressure and function tested.

12 1/4" Hole section / Logging / Well Testing/ P&A

DEPTH INTERVAL: 900 – 1418 m RT

General:

After drilling out of the 13 3/8" casing shoe, the 12 1/4" hole was first drilled down to 1075 m where the interval 1075 – 1160 m was cored with a 8 1/2" core bit. The drilling of the 12 1/4" section was then resumed until the TD of the well was reached at 1418 m.

The total time for the 12 1/4" phase was 13.48 days (including coring, logging and P&A). Unplanned/unproductive time was 15 hours due to unscheduled events caused by problems with the MDT tool during intermediate logging. The interval cost was 57.8 million NOK or 111583 NOK/m.

Drilling:

A 12 1/4" bit was used to drill out the 13 3/8" shoe and clean out the rat hole to 915 m. A formation integrity test (FIT) was performed to an equivalent mud density of 1.65 sg. The drilling of the 12 1/4" hole section continued down to 1075 m where the coring was started. Using 8 1/2" core bit and coring assembly, Core no. 1 was taken from 1075m to 1089 m where the ROP dropped to zero; core recovery was 89%. Core no. 2 was taken from 1089 m to 1109 m; core recovery was 82%.

Core no. 3 was taken from 1109m to 1123 m; core recovery was 94%. Core no. 4 was taken from 1123 m to 1135 m; core recovery was 100%. An MDT log was then run to establish pressure points. Core no. 5 was taken from 1135m to 1160 m; core recovery was 100%.

When continuing the drilling of the 12 1/4" section the cored interval was first opened up to

12 1/4". The drilling then continued down to 1418 m which was TD of the well. During the wiper trip from TD, back-reaming had to be done through tight spots. The hole was circulated and cleaned prior to pulling out to start the logging.

The time required for the coring operations in well 7122/7-2 was 4.8 days (the coring time is included in the total time for the 12 1/4" Phase).

Logging

Schlumberger was the logging contractor. The time required for the wireline logging in the 12 1/4" hole was 2.67 days (the logging time is included in the total time for the 12 1/4" Phase).

Intermediate log runs: One MDT log run was made after having cut Core no. 4.

Logs run after reaching well TD:

Run no. 1: HRLA-PEX-GR

Run no. 2: APS-HNGS-CMR-GR

Run no. 3: FMI-DSI

Run no. 4: MDT (electric fault in MDT tool string, causing 7 hours lost time)

Run no. 5: VSP

Re-run of log no. 4: MDT

Bits/BHA:

In the 12 1/4" hole section two drill bits and one core bit was used.

The first drill bit was a 12 1/4" Smith MGGH+ODC (IADC Code 135), used for the interval 910 – 1075 m, and came out with the teeth approx. 10% worn.

The second drill bit was a 12 1/4" bit from DPI, and was used for the interval 1160 – 1418 m. The bit came out with the cutters approx. 50% worn.

For the coring runs one core bit type MCP 682 was used.

Mud/solids control:

The mud used for the 12 1/4" hole section was 1.25 sg Formate brine where XCpolymer and PAC was used for obtaining viscosity and to maintain rheology.

No problems with the mud were experienced during the drilling of the 12 1/4" hole section.

Testing Phase Summary:

The total time for the Testing Phase was 10.44 days. The well was not flowed at maximum rate due to the failure of a lubricator valve in the test string. The cost of the Testing Phase was 50 MM NOK.

A 9 5/8" casing string was run and cemented with the shoe at 1403 m. After clean-out of the casing the test string with TCP guns on bottom was run and the fluted hanger was landed in the wellhead. The test string was displaced with nitrogen down to above the test packer. The test packer was set at 1056 m and the 9 5/8" casing was perforated in the intervals 1078 m – 1106 m and 1127 m – 1136.5 m by firing the pressure activated TCP guns. The well was opened for clean-up flow and then shut in for build-up prior to main flow. During the main flow the well was flowed through a 48/64" choke at a rate of 685 Sm³/day oil and 39758 Sm³/day gas, at a tubing head pressure of 39 bar. The flowing tubing head temperature was 15.3°C. The CO₂ content in the gas was approximately 8.5%. After main flow the well was shut in for build-up. During the build-up, while attempting to run the LINC tool into the well to monitor the build-up pressure, it was found that the lower lubricator valve had failed and was stuck in a partly closed position. Because of the malfunctioned valve it was decided not to perform the maximum flow rate test that had been planned at the end of the well test. After the build-up the well was therefore killed and the test string retrieved.

A cement retainer was set above the perforated interval at 1070 m and a high pressure cement squeeze was performed to seal off the perforations. After this had been done the final work to permanently plug and abandon the well followed.

Plug and Abandonment Summary:

The time required for setting the abandonment plugs in well 7122/7-2 (excluding Plug no. 1 which is included in the Well Testing Phase) was 2.6 days. This time is included in the 12 ¼" Phase.

Plug no. 1: Cement retainer set at 1070 m and a high pressure cement squeeze of the perforated intervals below from 1078 m to 1136.5 m.

Plug no. 2: Cement from 950 m up to 800 m.

9 5/8" casing was cut at 600 m and retrieved.

Plug no. 3: Cement from 610 m up and to 440 m (45 m below seabed).

30" and 20" casings were cut at 400 m (5 m below seabed) and retrieved.

Note: There was cement behind both the 30" and 20" x 13 3/8" casing strings up to seabed at 395 m. Top of cement behind the 9 5/8" casing was at 670 m (verified by CBL).

The BOP stack and marine riser was pulled after Plug no. 3 had been set and tested.

See also the attached figure of P & A.

Rig down/Move out

The Rig down/Move out Phase began on 16 October, 2001, and the total time used for this phase was 10.63 days. The operations under "Rig down/Move out" includes the pulling of the BOP stack and riser, the cutting & retrieval of the 30" and 20" casing and the pulling of the anchors. The rig move south started on 19 October 2001 and was finished on 26 October 2001 at 1500 hrs. Operations on well 7122/7-2 ended on 26 October 2001 at 1500 hours.

3.3.3 Daily Operations

| NORSK AGIP Operations Summary Report | | | | | | | | |
|---|-------|-------|-----------------|--------|--------|----------|-------|---|
| Well Name: 7122/7-2 | | | Start: 31.08.01 | | | | | |
| Contractor Name: SMEDVIG | | | End: 26.10.01 | | | | | |
| Rig name: WEST ALPHA | | | Spud: 12.09.01 | | | | | |
| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
| 31-aug-01 | | | | | | | | Rig on Hire at 17:09. Rig on tow from block 15/3-7 to 7122/7-2 location. Tow vessels: Stirling Iona & Torm Heron |
| 31-aug-01 | 17:09 | 00:00 | 7 | M | P | b | MIRU | On tow to Barents Sea TIME Position HDG SPD WIND SEA DTG (NM) 1800 N 58° 50' E *1 45' 034 5,9 0 0,5 940 2100 N 59° 10' E 2° 09' 032 5,4 NW2 0,5 924 2400 N 59° 18' E 2° 22' 032 5,0 NW2 0,5 911 |
| 01-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 00:00 N 59° 18' E 2° 22' 032 5,0 NW2 0,5 911 21:00 N 60.38.5° E 3° 16' 010 4,0 NNW1 0,5 824 |
| 02-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 00:00 N 60° 47.5' E 3° 19' 003 0,0 S1 0,5 816 24:00 N 62.29° 54.3' E 3° 53' 001 5,0 N2 2,0 699 |
| 03-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 64° 03' E 4° 31' 010 4,0 N6 4,0 638 |
| 04-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 65° 53' E 6° 20' 036 7,3 NW 1 0,5 467 |
| 05-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 68° 24' E 9° 52' 046 7,1 S7 4,0 303 |
| 06-sep-01 | 00:00 | 00:00 | 24 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 70°09' E 16°34' 052 7,7 SE 1 1,0 131 |
| 07-sep-01 | 00:00 | 18:30 | 18.5 | M | P | b | MIRU | On tow to Barents Sea Time Position HDG SPD WIND SEA (m) DTG (NM) 15:00 N 71°07' E 21°09' 057 7,9 NE 3 1,5 20 18:30 N 71°17' E 22°16' |
| 07-sep-01 | 18:30 | 00:00 | 5.5 | M | P | d | MIRU | Anchor handling 18:30 Anchor no. 5 on bottom 20:21 Anchor no. 1 on bottom 22:10 Anchor no. 4 on bottom 23:44 Anchor no. 3 on bottom At 21:10 pennant wire no 8 broke, changed same. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 08-sep-01 | 00:00 | 04:00 | 4 | M | P | d | MIRU | 01:30 Anchor no. 2 on bottom 02:01 Anchor no. 8 on bottom 02:52 Started ballasting 03:08 Anchor no. 6 on bottom 03:45 Anchor no. 7 on bottom |
| 08-sep-01 | 04:00 | 07:00 | 3 | M | P | d | MIRU | Pretension tested anchors to 180 ton, OK. |
| 08-sep-01 | 07:00 | 08:30 | 1.5 | M | P | d | MIRU | Ballasting rig. |
| 08-sep-01 | 08:30 | 00:00 | 15.5 | P | U | e | MIRU | Waiting on permission to perform drilling activities. |
| 09-sep-01 | 00:00 | 00:00 | 24 | P | U | e | MIRU | Waiting on permission to perform drilling activities. |
| 10-sep-01 | 00:00 | 00:00 | 24 | P | U | e | MIRU | Waiting on permission to perform drilling activities. |
| 11-sep-01 | 00:00 | 00:00 | 24 | P | U | e | MIRU | Waiting on permission to perform drilling activities Cut and slip Rucker lines and pressure test stand pipes to 350 bar. Start to make up 12 1/4" pilot hole BHA and 36" BHA. Mud engineer making kill mud to 1.5 sg. |
| 12-sep-01 | 00:00 | 16:30 | 16.5 | P | U | e | MIRU | Waiting for permission to drill well. |
| 12-sep-01 | 16:30 | 17:00 | 0.5 | M | P | c | MIRU | Permission received to spud well at 16:30 12/09/01. Rig moved over location. |
| 12-sep-01 | 17:00 | 18:30 | 1.5 | A | P | b | DRLSUR | Picked up 12 1/4" bottom hole assembly, and run in hole to seabed. Tagged seabed at 394.47m MD RKB. |
| 12-sep-01 | 18:30 | 19:00 | 0.5 | A | P | f | DRLSUR | Conducted shallow gas meeting with all involved personnel, ROV deployed marker buoys on seabed. |
| 12-sep-01 | 19:00 | 19:30 | 0.5 | A | U | f | DRLSUR | ROV back to surface for two new marker buoys. Buoys deployed earlier got tangled together. |
| 12-sep-01 | 19:30 | 20:00 | 0.5 | A | U | f | DRLSUR | ROV jumped and new marker buoys deployed at seabed. |
| 12-sep-01 | 20:00 | 22:00 | 2 | A | P | a | DRLSUR | Drill 12 1/4" hole from 394.5m to 440m. Survey taken at 440m - Inclination 3.11 degrees. Pull out of hole and move rig 2.5 m to the south. |
| 12-sep-01 | 22:00 | 22:30 | 0.5 | A | U | d | DRLSUR | Re-spud well 2 m from previous locations. Drill from 394.5 m to 422.5 m. Take survey at 422 m - inclination 3.22 degrees. |
| 12-sep-01 | 22:30 | 23:30 | 1 | A | P | d | DRLSUR | Move rig 11m to the south to adjust for seabed current. Reamed interval from seabed to 422 m several times. Survey taken at 422 m - inclination 1.8 degrees. |
| 12-sep-01 | 23:30 | 00:00 | 0.5 | A | P | a | DRLSUR | Continue drilling from 422 m to 425 m. |
| 13-sep-01 | 00:00 | 21:30 | 21.5 | A | P | a | DRLSUR | Continue to drill 12 1/4" pilot hole from 425 m to 616 m, over pull seen at 458 m & 482 m, maximum 40T & 10T respectively. Well flow checked for 15 mins at 616 m OK. Continue to drill from 616 m to 910 m, section TD. |
| 13-sep-01 | 21:30 | 22:00 | 0.5 | A | P | c | DRLSUR | Circulated hole clean and condition mud. Pump 10 m ³ Hi-Vis pill and displaced using seawater. Well flow checked for 15 mins. OK. |
| 13-sep-01 | 22:00 | 23:00 | 1 | A | P | c | DRLSUR | Displaced hole with 1.06 sg mud. Pulled 10 m off bottom and flow checked well for 30 mins, ROV observing at seabed, OK. |
| 13-sep-01 | 23:00 | 23:30 | 0.5 | A | P | c | DRLSUR | Run back to bottom and displaced hole to 1.2 sg mud. |
| 13-sep-01 | 23:30 | 00:00 | 0.5 | A | P | b | DRLSUR | Pull out of hole from 910 m to 790 m. |
| 14-sep-01 | 00:00 | 03:00 | 3 | A | P | b | DRLSUR | Continue to pull out of hole with 12 1/4" pilot hole assembly, tight hole encountered from 900 m to 477 m, maximum overpull seen 40T, worked through tight intervals, OK. Continue to POOH from 477 m to surface. |
| 14-sep-01 | 03:00 | 05:00 | 2 | A | P | b | DRLSUR | At surface, rack back BHA and lay down bit, stabilizers, sonic, MWD and CDR tools. |
| 14-sep-01 | 05:00 | 05:30 | 0.5 | A | P | e | CSGCON | Hold pre-job safety meeting. Clear rig floor. |
| 14-sep-01 | 05:30 | 06:00 | 0.5 | A | P | e | CSGCON | Make up 30" running tool to single stand of 5" drillpipe and rack back in derrick. Rig up 30" handling equipment. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 14-sep-01 | 06:00 | 08:30 | 2.5 | A | P | b | CSGCON | Picked up the following 30" conductor: 1 x 30" X52 460 kg/m - ST-2 FB Shoe joint 5 x 30" X52 460 kg/m - ST-2 FB Intermediate joints 1 x 30"x1.5" Wellhead Housing joint |
| 14-sep-01 | 08:30 | 10:30 | 2 | A | P | b | CSGCON | Make up 30" running tool to conductor, run through rotary table and land 30" conductor string in retrievable guide base, release running tool and rack back same. |
| 14-sep-01 | 10:30 | 11:30 | 1 | A | P | b | DRLSUR | Make up 36" bottom hole assembly and run in hole to 390 m. |
| 14-sep-01 | 11:30 | 13:30 | 2 | A | P | a | DRLSUR | Move rig over well. Stab into hole, ROV observing at seabed. |
| 14-sep-01 | 13:30 | 16:00 | 2.5 | A | P | a | DRLSUR | Open up 12 1/4" pilot hole to 36". Drill 36" hole from 395 m to 426 m. |
| 14-sep-01 | 16:00 | 00:00 | 8 | A | U | a | DRLSUR | DDM pipe handler suddenly rotated on string. POOH from 426 m to 419 m, laid down single stand. Changed broken hydraulic hose on DDM. POOH from 419 m to 389 m. Investigated incident with DDM. Found fixing bolt on thrust nut loose, causing thrust nut to move up on main shaft. Repairing same. |
| 15-sep-01 | 00:00 | 13:30 | 13.5 | A | P | a | DRLCON | Run in hole to 389 m . Position rig over well and stab into hole. Continue to wash down from 395 m to 426 m. Drill from 426 m to 481.4 m. |
| 15-sep-01 | 13:30 | 15:00 | 1.5 | A | P | c | DRLCON | Displace hole with 56 m ³ of gel mud. |
| 15-sep-01 | 15:00 | 16:30 | 1.5 | A | P | a | DRLCON | Perform check trip to seabed. No overpull seen. Run in hole to TD, 7m of fill encountered, wash and reamed down to 481 m. |
| 15-sep-01 | 16:30 | 17:30 | 1 | A | P | c | DRLCON | Displace hole with 1.2 sg mud. |
| 15-sep-01 | 17:30 | 18:00 | 0.5 | A | P | b | DRLCON | Pull out of hole to 246 m, used rig tongs on several connections, due to over tight connections. |
| 15-sep-01 | 18:00 | 19:30 | 1.5 | A | P | e | DRLCON | Continue to pull out of hole with 36" BHA, rack back same in derrick. |
| 15-sep-01 | 19:30 | 00:00 | 4.5 | C | P | b | CSGCON | Skid 30" conductor and RGB. Make up cement stinger and running tool, land into 30" housing. Connect guidelines. Run in hole with 30" on 5" drillpipe to 425m. |
| 16-sep-01 | 00:00 | 00:30 | 0.5 | C | P | c | CSGCON | Continue to run in hole with 30" conductor, tight spot encountered at 425 m, worked pass. OK. 30" shoe set at 478.6 m. |
| 16-sep-01 | 00:30 | 01:30 | 1 | C | P | c | CSGCON | Circulate one casing volume. Pressure test lines to 200 bar. |
| 16-sep-01 | 01:30 | 03:30 | 2 | C | P | c | CSGCON | Commence 30" cementing operations. Pressure test cement lines to 240 bar for 5 minutes. Pump and flush 1.5 m ³ of seawater to check lines. Mix and pump 40.35 m ³ of 1.56 sg lead slurry at 800 l/min. Mix and pump 11.93 m ³ of 1.95 sg tail slurry at 800 l/min. Displace cement with 6.19 m ³ of seawater at 1000 l/min. Cementing operations complete. |
| 16-sep-01 | 03:30 | 10:00 | 6.5 | C | P | d | CSGCON | Waiting on cement. |
| 16-sep-01 | 10:00 | 12:00 | 2 | C | P | c | CSGCON | Release running Tool and pull out of hole with RT and cement stinger and rack back in derrick. Laid down running tool complete with pup joint on top. |
| 16-sep-01 | 12:00 | 13:00 | 1 | C | P | e | CSGCON | Pick up cement stand, break out side inlet sub and lay down. Make up Halliburton cement head with ball and dart installed and rack back in derrick. |
| 16-sep-01 | 13:00 | 17:00 | 4 | A | P | e | CSGIN1 | Make up 18 3/4" well head housing and rack back in derrick. Laid down bit, bit sub, hole opener, anderdrift, X-over and 2 joint of 8" drill collars. Make up 17 1/2" bit, bit sub , anderdrift, 1x 9 1/2" drill collar and run in hole. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 16-sep-01 | 17:00 | 21:30 | 4.5 | O | U | e | CSGIN1 | Work on DDM. At 18:30 all personnel mustered for boat drill, 19.00 drill complete. 20:15 Weekly safety meeting with all off duty personnel. |
| 16-sep-01 | 21:30 | 00:00 | 2.5 | A | P | b | CSGIN1 | Continue to make up and run in hole with 17 1/2" BHA to 395 m. |
| 17-sep-01 | 00:00 | 00:30 | 0.5 | A | P | a | DRLIN1 | Continue to run in hole from 395 m to 475 m. |
| 17-sep-01 | 00:30 | 01:00 | 0.5 | A | P | a | DRLIN1 | Tag firm cement at 475 m. Drill out shoe track from 475 m to 482 m. |
| 17-sep-01 | 01:00 | 19:00 | 18 | A | P | a | DRLIN1 | Drill 17 1/2" hole from 482 m to 910 m. Pump 5-10 m ³ Hi-Vis sweep every 15 m. At 651m & 833 m take survey using Anderdrift. Inclination - 1.75 degs at 651 m and 1.25 degs at 833 m. |
| 17-sep-01 | 19:00 | 20:30 | 1.5 | A | P | a | DRLIN1 | Pulled out of hole from 910 m to 760 m. Tight hole encountered at 760 m. Reamed through interval. OK. Maximum overpull seen 40T. |
| 17-sep-01 | 20:30 | 21:00 | 0.5 | A | P | a | DRLIN1 | Make up DDM, pumped out of hole from 760 m to 458 m. |
| 17-sep-01 | 21:00 | 23:00 | 2 | A | P | d | DRLIN1 | Run in hole from 458 m to 837 m. Maximum drag seen 5-10T. |
| 17-sep-01 | 23:00 | 00:00 | 1 | A | P | d | DRLIN1 | Reamed down from 834 m to 875 m. OK. |
| 18-sep-01 | 00:00 | 00:30 | 0.5 | A | P | d | DRLIN1 | Continued to ream down from 875 m to 910 m. No fill encountered. |
| 18-sep-01 | 00:30 | 01:00 | 0.5 | A | P | c | DRLIN1 | Displaced hole to 1.2 sg mud. |
| 18-sep-01 | 01:00 | 03:00 | 2 | A | P | b | DRLIN1 | Pulled out of hole and Racked back BHA. L/D 17 1/2" bit and 2 x 17 1/2" stabilizers. |
| 18-sep-01 | 03:00 | 05:00 | 2 | C | P | b | CSGIN1 | Held pre-job safety meeting for 13 3/8" casing operations. Rigged up 13 3/8" casing handling equipment. |
| 18-sep-01 | 05:00 | 08:30 | 3.5 | C | P | b | CSGIN1 | Picked up 13 3/8" casing shoe and run in hole as per tally to 116 m. |
| 18-sep-01 | 08:30 | 09:00 | 0.5 | N | U | e | CSGIN1 | Worked on torque wrench on DDM. |
| 18-sep-01 | 09:00 | 12:00 | 3 | C | P | b | CSGIN1 | Continued to run in hole with 13 3/8" casing from 116 m to 392 m. |
| 18-sep-01 | 12:00 | 13:30 | 1.5 | C | U | b | CSGIN1 | Pulled out of 30" housing, due to damaged thread connections on 13 3/8" casing joints. Laid down 3 joints of 13 3/8" casing and picked up 3 new joints and run in hole. |
| 18-sep-01 | 13:30 | 15:00 | 1.5 | C | P | b | CSGIN1 | Re-entered 30" casing and continued to run in hole. The following 20" x 13 3/8" casing was run: 1 x 13 3/8" 107.2 kg/m N-80 BTC Shoe joint 1 x 13 3/8" 107.2 kg/m L-80 BTC Intermediate joint 1 x 13 3/8" 107.2 kg/m N-80 BTC Float collar 37 x 13 3/8" 107.2 kg/m L-80 BTC Internal joints 1 x 18 3/4" wellhead with 20" wellhead housing extension |
| 18-sep-01 | 15:00 | 16:30 | 1.5 | C | P | b | CSGIN1 | Picked up 18 3/4" wellhead with 20" extension housing. Conducted pre-job safety meeting prior to operations. |
| 18-sep-01 | 16:30 | 18:30 | 2 | C | P | b | CSGIN1 | Run in hole with landing string. Picked up cement stand from derrick, continued to run in hole. |
| 18-sep-01 | 18:30 | 19:00 | 0.5 | C | U | b | CSGIN1 | Pulled out of hole with landing string due to string being too short. Placed a single 5.37 m pup joint into string and run in hole. |
| 18-sep-01 | 19:00 | 19:30 | 0.5 | C | P | b | CSGIN1 | Circulated last joint and landed 18 3/4" wellhead in 30" housing. Performed over pull test using 25T. |
| 18-sep-01 | 19:30 | 20:00 | 0.5 | C | U | c | CSGIN1 | While testing cement lines, erratic pump pressures were seen while using the rig pump, attempted to stabilize pressure. No-go. |
| 18-sep-01 | 20:00 | 20:30 | 0.5 | C | P | c | CSGIN1 | Tested cement lines using Halliburton cement unit to 200 bars for 5 minutes. Flushed 5 m ³ of seawater to check lines were clear. Dropped ball. |

**NORSK AGIP
Operations Summary Report**

| | |
|--------------------------|-----------------|
| Well Name: 7122/7-2 | Start: 31.08.01 |
| Contractor Name: SMEDVIG | End: 26.10.01 |
| Rig name: WEST ALPHA | Spud: 12.09.01 |

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 18-sep-01 | 20:30 | 23:30 | 3 | C | P | c | CSGIN1 | Commence 13 3/8" cementing operations. Mixed and pumped 66.6 m ³ of 1.56 sg lead slurry at 800 l/min. Mixed and pumped 15.5 m ³ of 1.95 sg tail slurry at 800 l/min. Released dart. Pumped 3.6 m ³ of seawater, wiper plug sheared at 160 bar. Displace cement with 39 m ³ of seawater at 2200 l/min. Plug bumped at 140 bar. Pressure bled back and casing pressure tested to 138 bar for 10 minutes. |
| 18-sep-01 | 23:30 | 00:00 | 0.5 | I | P | b | DRLIN2 | Conducted pre-job safety meeting for Riser and BOP operations. Preparing equipment for same. |
| 19-sep-01 | 00:00 | 02:00 | 2 | C | P | c | CSGIN1 | Pulled out of hole with 18 3/4" CART from 395 m to rotary table. Laid down running tool and cement stand. |
| 19-sep-01 | 02:00 | 02:30 | 0.5 | I | P | b | CSGIN1 | Held pre-job safety meeting for running BOP. |
| 19-sep-01 | 02:30 | 04:30 | 2 | I | P | b | CSGIN1 | Rigged up for running BOP. Installed 500T bails and elevators. Installed riser spider and disconnected rotary equipment. |
| 19-sep-01 | 04:30 | 08:30 | 4 | I | P | b | CSGIN1 | Picked up 7.6 m riser pup joint from catwalk. Rigged up rotary lifting equipment, moved BOP into moonpool area and made up 7.6 m pup joint to BOP. |
| 19-sep-01 | 08:30 | 11:00 | 2.5 | I | P | b | CSGIN1 | Picked up BOP and landed out in spider beams. Installed pod hoses and guidelines etc. Picked up BOP, and retracted spider beams and then landed rotary table back on rig floor. |
| 19-sep-01 | 11:00 | 14:00 | 3 | I | P | b | CSGIN1 | Removed lifting equipment and beams, closed drill floor hatches. Picked up 7.5 m joint of riser from cat walk and made up riser joint. Run BOP through splash zone at 12:40. Pressure tested choke and kill lines to 35 / 517 bar for 5 / 10 minutes and fluid lines to 206.6 bar for 10 minutes. |
| 19-sep-01 | 14:00 | 00:00 | 10 | I | P | b | CSGIN1 | Run BOPs on marine riser joints as per tally to 175m. Pressure test choke and kill lines to 35 / 517 bar and fluid lines to 206 bar for 10 minutes. Continue to run BOP on marine riser joints from 175 m to 328 m. |
| 20-sep-01 | 00:00 | 02:30 | 2.5 | I | P | b | CSGIN1 | Continued to run BOP on marine riser joints from 325 m to 362 m. Pressure tested choke and kill lines to 35 / 517 bar and fluid lines to 206 bar for 10 minutes. |
| 20-sep-01 | 02:30 | 16:00 | 13.5 | I | P | b | CSGIN1 | Picked up slip joint and dressed joint with Rucker wires, choke & kill lines, fluid and boost lines. |
| 20-sep-01 | 16:00 | 17:30 | 1.5 | I | P | b | CSGIN1 | Pressure tested choke and kill lines to 35 / 517 bar while moving rig back over location. ROV installed guide lines in to guide posts. |
| 20-sep-01 | 17:30 | 19:00 | 1.5 | I | U | b | CSGIN1 | ROV attempted to untangle trapped guide line from BOPs, no-go. Released guide wire no 4. |
| 20-sep-01 | 19:00 | 19:30 | 0.5 | I | U | b | CSGIN1 | Attempted to land BOPs onto well head, discovered that riser space-out was incorrect. Riser length too short. |
| 20-sep-01 | 19:30 | 00:00 | 4.5 | I | U | b | CSGIN1 | ROV released guide lines from guide posts. Rig moved off location. Removed Rucker wires, choke & kill lines, fluid and boost lines from slip joint and laid down same. |
| 21-sep-01 | 00:00 | 02:30 | 2.5 | I | U | b | CSGIN1 | Pulled up 3m riser pup joint and made up to riser string. Pressure tested kill and choke lines to 35 / 517 bar for 5 / 10 minutes and fluid lines to 206 bar for 10 minutes. |
| 21-sep-01 | 02:30 | 08:00 | 5.5 | I | U | b | CSGIN1 | Picked up slip joint from cat walk. Connected Rucker lines and hoses to slip joint. |
| 21-sep-01 | 08:00 | 10:00 | 2 | I | U | b | CSGIN1 | Pressure tested choke and kill lines to 35 / 517 bar for 5 / 10 minutes while moving rig back over location. ROV connected guidelines. |
| 21-sep-01 | 10:00 | 10:30 | 0.5 | I | P | b | CSGIN1 | Landed BOP stack. ROV assisting operation. Took 25T over pull to check that BOPs were secure to wellhead. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 21-sep-01 | 10:30 | 14:00 | 3.5 | I | P | b | CSGIN1 | Picked up and installed diverter. Connected diverter lock down control hose and took 5T over pull. Installed pod hose saddles and removed riser spider. Installed outer ring and master bushings. |
| 21-sep-01 | 14:00 | 18:00 | 4 | I | P | b | CSGIN1 | Continued to install pod hoses, flow lines, trip tank and drain lines. |
| 21-sep-01 | 18:00 | 18:30 | 0.5 | I | P | b | CSGIN1 | Pressure tested BOPs / wellhead connection to 15 bar for 5 minutes and 138 bar for 15 minutes. 2.4 bbls were pumped and 2.4 bbls returned. |
| 21-sep-01 | 18:30 | 00:00 | 5.5 | I | P | b | CSGIN1 | Conducted derrick inspection for loose objects. Changed out bails and elevators. |
| 22-sep-01 | 00:00 | 01:30 | 1.5 | I | P | b | CSGIN1 | Continued to install eagle light and adjust brake on draw-works. Make up main shaft to rotary table. |
| 22-sep-01 | 01:30 | 02:00 | 0.5 | A | P | f | CSGIN1 | Cleared rig floor of all riser & BOP equipment. |
| 22-sep-01 | 02:00 | 08:30 | 6.5 | A | P | b | DRLPRO | Held pre-job safety meeting on rig floor before picking up BHA from cat walk. Made up 12 1/4" BHA and run in hole to 243 m. |
| 22-sep-01 | 08:30 | 09:00 | 0.5 | A | P | b | DRLPRO | Tested MWD to 65 bar - 2500 l/min. |
| 22-sep-01 | 09:00 | 09:30 | 0.5 | A | P | b | DRLPRO | Function tested diverter system to 35 bar. |
| 22-sep-01 | 09:30 | 11:00 | 1.5 | A | P | b | DRLPRO | Run in hole with 5" drillpipe from 243 m to 756 m. Measured drillpipe while running in hole. Drill crew held kick drill. |
| 22-sep-01 | 11:00 | 12:00 | 1 | A | P | b | DRLPRO | Made up DDM. Function tested BOP on blue pod - drillers panel and yellow pod on tool pushers panel. |
| 22-sep-01 | 12:00 | 12:30 | 0.5 | A | P | b | DRLPRO | Held choke drill - estimated slow circulation rates - 30 strokes - 8 bar. |
| 22-sep-01 | 12:30 | 13:00 | 0.5 | A | P | b | DRLPRO | Continued to run in hole with 12 1/4" BHA to 840 m. |
| 22-sep-01 | 13:00 | 13:30 | 0.5 | A | P | a | DRLPRO | Made up DDM, washed down to 865m. Tagged cement at 867m. Establish drilling parameters. RPM - 80, Torque - 8-10k, Pump pressure - 75 bar. |
| 22-sep-01 | 13:30 | 18:00 | 4.5 | A | P | a | DRLPRO | Drilled out shoe track from 867m to 900m with 5T- WOB. Pumped Hi-Vis pills as required. |
| 22-sep-01 | 18:00 | 18:30 | 0.5 | A | P | a | DRLPRO | At 900 m broke through shoe and cleaned rat hole. Pumped a 6m ³ Hi-Vis pill to clean-out rat hole. |
| 22-sep-01 | 18:30 | 19:00 | 0.5 | A | P | a | DRLPRO | Drilled 3 m of new formation from 912 m to 915 m. |
| 22-sep-01 | 19:00 | 20:00 | 1 | A | P | c | DRLPRO | Pumped and circulated a 4 m ³ Hi-Vis pill to clean out hole. |
| 22-sep-01 | 20:00 | 21:00 | 1 | A | P | f | DRLPRO | Racked back drilling stand. Installed circulation sub and cement hose onto string. Performed formation integrity test to 1.65 sg EMW. |
| 22-sep-01 | 21:00 | 22:00 | 1 | A | P | c | DRLPRO | Displaced kill & choke lines, booster lines and hole to 1.25 sg formate mud. |
| 22-sep-01 | 22:00 | 00:00 | 2 | A | P | a | DRLPRO | Drill 12 1/4" hole from 915 m to 936 m. |
| 23-sep-01 | 00:00 | 12:30 | 12.5 | A | P | a | DRLPRO | Drilled 12 1/4" hole from 936 m to 1032 m. |
| 23-sep-01 | 12:30 | 17:00 | 4.5 | A | P | a | DRLPRO | Time drilled 12 1/4" hole at 10m / hr from 1032 m to 1075 m for selection of core point. |
| 23-sep-01 | 17:00 | 18:00 | 1 | A | P | c | DRLPRO | Circulated bottoms-up for geological sample. |
| 23-sep-01 | 18:00 | 18:30 | 0.5 | A | P | c | DRLPRO | Flow checked well - static. Pumped 5 m ³ of Hi-Vis. |
| 23-sep-01 | 18:30 | 20:00 | 1.5 | A | P | b | DRLPRO | Flow checked well static. Pulled 2 stand from 1075 m to 1000 m. Had increasing overpull, max 40ton. Ran in to TD at 1075 m. |
| 23-sep-01 | 20:00 | 21:00 | 1 | A | P | b | DRLPRO | Circulated bottoms up at 1075 m Had max gas readings of 40% on bottoms up. Flow checked well static. |
| 23-sep-01 | 21:00 | 21:30 | 0.5 | A | P | b | DRLPRO | Pumped out of hole to 896 m at 1500 l/min - 40 bar. |
| 23-sep-01 | 21:30 | 22:30 | 1 | A | P | b | DRLPRO | Flow checked for 15 minutes, hole static |
| 23-sep-01 | 22:30 | 00:00 | 1.5 | A | P | b | DRLPRO | Pulled out of hole from 896 m to 243 m. Flow checked, before BHA entered BOP. |
| 24-sep-01 | 00:00 | 02:00 | 2 | B | P | b | DRLPRO | Continued to pull out of hole with 12 1/4" BHA from 234 m to rotary table and rack back in derrick. Laid down 12 1/4" bit. Down loaded data from MWD tool. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 24-sep-01 | 02:00 | 06:00 | 4 | B | P | a | EVALPR | Held pre job safety meeting before making up core assembly #1. Made up 8 1/2" coring BHA and run in hole to 34m. Picked up 1 single 6 1/2" drill collar from deck. Continued to run in hole to 237 m. |
| 24-sep-01 | 06:00 | 06:30 | 0.5 | B | P | a | EVALPR | Installed diverter element and wiper into rotary table. Installed auto slips. |
| 24-sep-01 | 06:30 | 08:00 | 1.5 | B | P | a | EVALPR | Run in hole from 237 m to 870 m. |
| 24-sep-01 | 08:00 | 09:00 | 1 | B | P | b | EVALPR | Fill pipe and re-built drilling pup. Lubricated rig equipment. |
| 24-sep-01 | 09:00 | 10:00 | 1 | B | P | b | EVALPR | Run in hole from 870 m to 1050 m. |
| 24-sep-01 | 10:00 | 10:30 | 0.5 | B | P | b | EVALPR | Circulate and conditioned mud at 80 stk/min = 80 bar while turning pipe at 20 RPM. |
| 24-sep-01 | 10:30 | 12:00 | 1.5 | B | P | b | EVALPR | Picked up drilling stand. Dropped circulating ball. Established parameters. Take Slow Circulating Rates. |
| 24-sep-01 | 12:00 | 16:30 | 4.5 | B | P | a | EVALPR | Cut core # 1 from 1075 m to 1089 m. ROP dropped to zero. |
| 24-sep-01 | 16:30 | 18:00 | 1.5 | B | P | f | EVALPR | Picked up, no over pull seen from core. Had 25 ppm H ₂ S gas peak on Baker gas detector. No H ₂ S gas indication on any other gas sensors or Garret Gas Train. Circulated at 900 l/min = 40 bar and 20 RPM. Pumped 5000 strokes at 97 stk/min = 30 bar via booster line. |
| 24-sep-01 | 18:00 | 20:00 | 2 | B | P | f | EVALPR | Flow checked. Pumped slug and pulled out of hole from 1089 m to 891 m. Flow checked for 10 minutes at casing shoe. Continued to pull out of hole from 891 m to 650 m. Flow checked for 10 minutes prior to entering BOP. Continued to pull out of hole to surface. |
| 24-sep-01 | 20:00 | 20:30 | 0.5 | B | P | f | EVALPR | Removed auto slip, diverter element and wiper from rotary table. Installed bushings. |
| 24-sep-01 | 20:30 | 23:00 | 2.5 | B | P | f | EVALPR | Continued to pull out of hole with BHA, and racked back in derrick. Pulled up two singles of 6 1/2" drill collars from deck. Held pre- job safety meeting on rig floor prior to core reaching surface. Laid down core head. |
| 24-sep-01 | 23:00 | 00:00 | 1 | B | P | f | EVALPR | Laid down inner barrels. Checked for H ₂ S, no gas registered. |
| 25-sep-01 | 00:00 | 01:00 | 1 | B | P | b | EVALPR | Continued to lay down inner core tubes. |
| 25-sep-01 | 01:00 | 04:00 | 3 | B | P | b | EVALPR | Made up 8 1/2" coring BHA #2 and run in hole to 38 m. |
| 25-sep-01 | 04:00 | 05:30 | 1.5 | B | P | b | EVALPR | Run in hole with drill collars and heavy weight drill pipe from derrick. Picked up 3 joints of 6 1/2" drill collars from deck and run in hole to 288 m. Installed auto slips and wiper into rotary table. |
| 25-sep-01 | 05:30 | 07:00 | 1.5 | B | P | b | EVALPR | Run in hole on 5" drill pipe from 288 m to 864 m. Filled pipe and break circulation. |
| 25-sep-01 | 07:00 | 07:30 | 0.5 | B | P | b | EVALPR | Continued to run in hole on 5" drill pipe from 864 m to 1075 m. |
| 25-sep-01 | 07:30 | 08:30 | 1 | B | P | b | EVALPR | Made up DDM and wash down from 1075m to 1089m at 80 stk/min = 34 bar and 40 RPM and tagged bottom. Tight hole seen after connection at 1060m. |
| 25-sep-01 | 08:30 | 09:30 | 1 | B | P | a | EVALPR | Pull back BHA to 1086m and dropped circulation ball. Took slow circulation rates. |
| 25-sep-01 | 09:30 | 17:00 | 7.5 | B | P | a | EVALPR | Cut core # 2 from 1089m to 1109m with coring parameters: WOB = 2-9T, RPM = 60 -100 , Torque = 2-18 K, 50- 55 stk = 26 - 44 bar. From 1097 m to 1104 m returns showed maximum gas of 4% HC and 3 ppm H ₂ S. |
| 25-sep-01 | 17:00 | 18:00 | 1 | B | P | b | EVALPR | Pumped out of hole from 1109 m to 1059 m at 50 stk/min = 37 bar. Flow checked for 15 minutes at 1059 m - hole static. |
| 25-sep-01 | 18:00 | 20:30 | 2.5 | B | P | b | EVALPR | Pumped slug and pulled out of hole from 1059 m to 893 m. Flow checked in casing, OK. Continued to pull out of hole to 691 m, flow checked, before pulling BHA into BOPs. OK. Continued to pull out of hole to 288 m. |
| 25-sep-01 | 20:30 | 23:00 | 2.5 | B | P | b | EVALPR | Took out auto slips and wiper from rotary table. Continued to pull out of hole with coring BHA #2 and racked back in derrick. Held pre-job safety meeting on rig floor for core handling operations at surface. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 25-sep-01 | 23:00 | 00:00 | 1 | B | P | b | EVALPR | Laid down coring inner tubes. |
| 26-sep-01 | 00:00 | 01:00 | 1 | B | P | b | EVALPR | Continued to lay down inner tubes, laid down 1 outer barrel. |
| 26-sep-01 | 01:00 | 03:00 | 2 | B | P | b | EVALPR | Picked up core stand, broke out core head & change bearing, make up same core head. Picked up 1 outer barrel, run in hole to 38 m & picked up inner tubes. |
| 26-sep-01 | 03:00 | 05:00 | 2 | B | P | b | EVALPR | Run in hole with drill collars and heavy weight drill pipe from derrick, picked up 3 drill collars (6 1/2") from deck while running in hole to 315 m. Installed auto slips & wiper in rotary table. |
| 26-sep-01 | 05:00 | 06:30 | 1.5 | B | P | b | EVALPR | Run in hole with 5" drill pipe from 315 m to 881 m. Filled pipe & broke circulation. |
| 26-sep-01 | 06:30 | 07:00 | 0.5 | B | P | b | EVALPR | Serviced rig - fill string and lubricated DDM. |
| 26-sep-01 | 07:00 | 08:00 | 1 | B | P | b | EVALPR | Run in hole with 5" drill pipe and spaced out. |
| 26-sep-01 | 08:00 | 08:30 | 0.5 | B | P | b | EVALPR | Wash down from 1075 m to 1100 m. Took 3 ton down weight. |
| 26-sep-01 | 08:30 | 09:30 | 1 | B | P | b | EVALPR | Washed and reamed from 1100 m (1-2 ton weight on bit, 70 strokes with 24 to 40 bar - 40 RPM and torque 2-3 K) down to depth of 1109 m and tagged bottom. |
| 26-sep-01 | 09:30 | 10:00 | 0.5 | B | P | b | EVALPR | Dropped ball, observed pressure increase, took slow circulation rates. |
| 26-sep-01 | 10:00 | 18:00 | 8 | B | P | a | EVALPR | Cut core from 1109 m to 1123 m (50 stroke/ 38 bar, 95 RPM, torque 2 - 10 K, weight on bit 5 - 10 T). |
| 26-sep-01 | 18:00 | 19:00 | 1 | B | P | b | EVALPR | Pumped out of hole from 1123 m to 1075 m (50 strokes / 36 bar - no over pull seen). Flow checked for 15 min.- negative and pumped slug. |
| 26-sep-01 | 19:00 | 20:30 | 1.5 | B | P | b | EVALPR | Pulled out of hole from 1075 m to 885 m. Flow checked in casing - negative, continued to pull out of hole from 885 m to 731 m. Flow checked - negative - continued to pull out of hole to 315 m. |
| 26-sep-01 | 20:30 | 23:00 | 2.5 | B | P | b | EVALPR | Took out auto slips & wipers from rotary table, continued to pull out of hole with bottom hole assembly and racked same back in derrick. Held pre job safety meeting with crew on rig floor before laying down core BHA # 3. |
| 26-sep-01 | 23:00 | 00:00 | 1 | B | P | b | EVALPR | Lay down inner tubes. |
| 27-sep-01 | 00:00 | 02:30 | 2.5 | B | P | b | EVALPR | Continued to lay down inner tubes, laid down 1 outer barrel, picked up core stand, broke out core head & checked core head - ok. Made up same core head, run in hole to 32 m & picked up inner tubes. |
| 27-sep-01 | 02:30 | 04:00 | 1.5 | B | P | b | EVALPR | Run with BHA to 309 m. Installed auto slips & wiper in rotary table. |
| 27-sep-01 | 04:00 | 04:30 | 0.5 | B | P | b | EVALPR | Run in hole with 5" drill pipe from 309 m to 597 m. |
| 27-sep-01 | 04:30 | 05:00 | 0.5 | B | P | b | EVALPR | Laid down 1 single drill pipe due to bad shoulder, picked up pup joint with saver sub on & broke out sub with rig tongs, laid down pup joint & saver sub. |
| 27-sep-01 | 05:00 | 05:30 | 0.5 | B | P | b | EVALPR | Continued to run in hole from 597 m to 885 m & filled pipe. |
| 27-sep-01 | 05:30 | 07:30 | 2 | B | P | b | EVALPR | Held pre job safety meeting. Slipped and cut drilling line. |
| 27-sep-01 | 07:30 | 08:00 | 0.5 | B | P | b | EVALPR | Serviced DDM. |
| 27-sep-01 | 08:00 | 08:30 | 0.5 | B | P | b | EVALPR | Repaired air operated elevator. |
| 27-sep-01 | 08:30 | 09:00 | 0.5 | B | P | b | EVALPR | Run in hole from 885 m to 1075 m (spaced out with pup joint). |
| 27-sep-01 | 09:00 | 10:00 | 1 | B | P | b | EVALPR | Washed down from 1075 m to 1123 m (60 strokes / 30 RPM, Torque 2-3 K). |
| 27-sep-01 | 10:00 | 10:30 | 0.5 | B | P | b | EVALPR | Dropped ball, observed pressure increase, took slow circulation rates. |
| 27-sep-01 | 10:30 | 15:00 | 4.5 | B | P | a | EVALPR | Cut core no 4 from 1123 m to 1135 m (Torque 2 - 18 K, 60 RPM, weight on bit 3 - 9 T, 50 strokes/34 - 40 bar). Core jammed. |
| 27-sep-01 | 15:00 | 15:30 | 0.5 | B | P | c | EVALPR | Circulated and conditioned mud. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 27-sep-01 | 15:30 | 16:30 | 1 | B | P | b | EVALPR | Flow checked -ok. Pumped out from 1135 m to 1064 m. Installed auto slips & wiper in rotary table. |
| 27-sep-01 | 16:30 | 18:00 | 1.5 | B | P | b | EVALPR | Pumped slug & pulled out from 1064 m to 890 m. Flow checked in casing -ok. Continued to pull out to 746 m. Flow checked prior to pull BHA into BOP. Continued to pull out of hole to 309 m. |
| 27-sep-01 | 18:00 | 20:00 | 2 | B | P | b | EVALPR | Continued to pull out of hole with BHA, racked back same in derrick, held pre job safety meeting. |
| 27-sep-01 | 20:00 | 22:00 | 2 | B | P | b | EVALPR | Laid down core head and inner tubes. Racked back 1 stand with outer barrel in derrick. |
| 27-sep-01 | 22:00 | 00:00 | 2 | B | P | b | EVALPR | Rigged up wire line & made up MDT tool string. |
| 28-sep-01 | 00:00 | 00:30 | 0.5 | B | P | b | EVALPR | Continued to rig up wire line / MDT tool string. |
| 28-sep-01 | 00:30 | 02:00 | 1.5 | B | P | b | EVALPR | Run in hole with MDT to 1100 m. |
| 28-sep-01 | 02:00 | 06:30 | 4.5 | F | U | f | EVALPR | Rectified problem with MDT/ wire line. |
| 28-sep-01 | 06:30 | 10:00 | 3.5 | F | P | a | EVALPR | Took MDT samples. |
| 28-sep-01 | 10:00 | 12:30 | 2.5 | B | P | b | EVALPR | Pulled out of hole and rigged down wire line equipment. |
| 28-sep-01 | 12:30 | 17:30 | 5 | B | P | b | EVALPR | Made up coring assembly and run in hole to 900 m. |
| 28-sep-01 | 17:30 | 18:30 | 1 | O | P | d | EVALPR | Function test BOP from consoles. |
| 28-sep-01 | 18:30 | 19:00 | 0.5 | B | P | b | EVALPR | Continued to run in hole from 900 m to 1075 m. |
| 28-sep-01 | 19:00 | 19:30 | 0.5 | B | P | d | EVALPR | Washed down from 1075 m to 1127 m. |
| 28-sep-01 | 19:30 | 21:00 | 1.5 | B | P | d | EVALPR | Washed fill from 1127 m to 1135 m. Dropped ball. |
| 28-sep-01 | 21:00 | 00:00 | 3 | B | P | d | EVALPR | Cut core No 5 from 1135 m to 1144 m. |
| 29-sep-01 | 00:00 | 03:30 | 3.5 | B | P | a | EVALPR | Continued to cut core from 1144 m to 1160 m. |
| 29-sep-01 | 03:30 | 07:00 | 3.5 | B | P | b | EVALPR | Pumped out of hole from 1160 m to 1047 m. Continued to pull out of hole to 309 m. |
| 29-sep-01 | 07:00 | 13:00 | 6 | B | P | b | EVALPR | Pulled out of hole with core BHA, laid down outer and inner barrels & core head. |
| 29-sep-01 | 13:00 | 17:00 | 4 | A | P | e | DRLPRO | Cleaned drill floor, changed out one stabilizer in 12 1/4" BHA and tested MWD. Run in hole with 12 1/4" BHA to 243 m. |
| 29-sep-01 | 17:00 | 20:00 | 3 | A | P | b | DRLPRO | Continued to run in hole with 12 1/4" BHA from 243 m to 900 m, filled pipe and installed mouse hole. Continued to run in hole from 900 m to 1070 m, and established parameters. |
| 29-sep-01 | 20:00 | 23:30 | 3.5 | A | P | d | DRLPRO | Opened 8 1/2" hole to 12 1/4" from 1075 m to 1160 m (130 RPM, Torque 3 - 18 K, 217 strokes/196 bar, WOB 0 - 2 T, survey @ 1121m, inc. 3.07, azi. 226,4). |
| 29-sep-01 | 23:30 | 00:00 | 0.5 | A | P | a | DRLPRO | Drilled 12 1/4" hole from 1160 m to 1164 m (survey @ 1147 m, inc. 3.04, azi 233,6). |
| 30-sep-01 | 00:00 | 18:00 | 18 | A | P | a | DRLPRO | Drilled 12 1/4" hole from 1164 m to TD @ 1418 m. Stringers from 1227 m and down to TD. |
| 30-sep-01 | 18:00 | 19:30 | 1.5 | A | P | c | DRLPRO | Circulated bottoms up twice due to high loads on shakers. |
| 30-sep-01 | 19:30 | 21:30 | 2 | A | P | b | DRLPRO | Pulled out of hole 1 stand. Started to backream due to 25 t overpull. Several attempts to pull without and with circulation, no go. Backreamed to 1295 m. |
| 30-sep-01 | 21:30 | 22:00 | 0.5 | A | D | b | DRLPRO | Cyberbase shut down on DDM and mud pumps. |
| 30-sep-01 | 22:00 | 00:00 | 2 | A | P | b | DRLPRO | Backreamed out of hole from 1295 m to 1100 m. |
| 01-okt-01 | 00:00 | 02:30 | 2.5 | A | P | b | DRLPRO | Backreamed from 1100 m into casing shoe. Attempted to pull without circulation, no go. Had a 5 min stop due to a full shut down on drillers control system. |
| 01-okt-01 | 02:30 | 03:30 | 1 | A | U | c | DRLPRO | Circulated and conditioned mud. |
| 01-okt-01 | 03:30 | 05:00 | 1.5 | A | P | b | DRLPRO | Run in hole to TD. No drag. |
| 01-okt-01 | 05:00 | 07:00 | 2 | A | P | c | DRLPRO | Circulated and conditioned mud. |
| 01-okt-01 | 07:00 | 12:00 | 5 | A | P | b | DRLPRO | Pulled out of hole, no overpull. Laid down MWD. |
| 01-okt-01 | 12:00 | 13:00 | 1 | F | P | f | EVALPR | Rigged up W.L. equipment. |
| 01-okt-01 | 13:00 | 17:00 | 4 | F | P | a | EVALPR | Schlumberger run log no 1 HRLA-PEX-GR. (In 13:20 Out 16:25) |
| 01-okt-01 | 17:00 | 00:00 | 7 | F | P | a | EVALPR | Schlumberger run log no 2 APS-HNGS-CMR-GR. (In 17:55 Out 24:00) |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 02-okt-01 | 00:00 | 01:00 | 1 | F | P | a | EVALPR | Schlumberger run log no 2 APS-HNGS-CMR-GR. (Out 00:00) |
| 02-okt-01 | 01:00 | 06:30 | 5.5 | | | | EVALPR | Schlumberger run log no 3 FMI-DSI. (In 01:15 Out 06:10) |
| 02-okt-01 | 06:30 | 11:00 | 4.5 | F | P | a | EVALPR | Schlumberger run log no 4 MDT. (In 08:10 Took 21 pressure points) |
| 02-okt-01 | 11:00 | 18:00 | 7 | N | D | f | EVALPR | Electric fault in MDT tool string. Attempted to trouble shoot, no success. Pulled logging string. Continue to trouble shoot and changing to backup tool. Problems occur on both & all combination of tool strings. |
| 02-okt-01 | 18:00 | 00:00 | 6 | F | P | a | EVALPR | Schlumberger run log no 5 VSP. (In 18:25) |
| 03-okt-01 | 00:00 | 00:30 | 0.5 | F | P | a | EVALPR | Schlumberger run log no 5 VSP. (Out 00:30) |
| 03-okt-01 | 00:30 | 01:30 | 1 | F | P | a | EVALPR | Rigged down wireline equipment. |
| 03-okt-01 | 01:30 | 03:00 | 1.5 | C | P | f | CSGPRO | Made up cementing stand and racked back in derrick. |
| 03-okt-01 | 03:00 | 08:30 | 5.5 | F | P | b | EVALPR | Run in hole with 12 1/4" bit to 1392 m. Reamed tight hole at 1330 m. |
| 03-okt-01 | 08:30 | 09:30 | 1 | F | P | b | EVALPR | Washed down to 1418 m Reamed tight spot at 1403 m. 3 m fill on bottom. |
| 03-okt-01 | 09:30 | 11:30 | 2 | F | P | c | EVALPR | Circulated and conditioned mud. Pumped a 8 m ³ high vis pill around. Flow checked 15 min, OK. |
| 03-okt-01 | 11:30 | 15:30 | 4 | F | P | b | EVALPR | POOH No overpull. |
| 03-okt-01 | 15:30 | 16:30 | 1 | F | P | a | EVALPR | Rigged up wireline equipment. |
| 03-okt-01 | 16:30 | 20:30 | 4 | F | P | a | EVALPR | Schlumberger rerun MDT. (In 17:00) |
| 03-okt-01 | 20:30 | 22:00 | 1.5 | F | U | f | EVALPR | Schlumberger pulled MDT to configure tool to take water sample and run in hole again. |
| 03-okt-01 | 22:00 | 00:00 | 2 | F | P | a | EVALPR | Schlumberger continued rerun log no 4 MDT. (taking water sample) |
| 04-okt-01 | 00:00 | 02:00 | 2 | F | P | a | EVALPR | Schlumberger rerun log no 4 MDT (out 02:00). |
| 04-okt-01 | 02:00 | 03:00 | 1 | F | P | a | EVALPR | Changed to BX elevator and made up jetting tool on a stand. |
| 04-okt-01 | 03:00 | 06:00 | 3 | C | P | e | CSGPRO | 03:00 hrs on 04.10.2001, START OF TESTING BUDGET. Made up wear bushing running and retrieving tool and run in hole. |
| 04-okt-01 | 06:00 | 06:30 | 0.5 | C | P | e | CSGPRO | Jetting in BOP and wellhead area. |
| 04-okt-01 | 06:30 | 08:00 | 1.5 | C | P | e | CSGPRO | Continue run in hole retrieved seat protector from wellhead. Took measurements for casing hanger running. |
| 04-okt-01 | 08:00 | 08:30 | 0.5 | C | P | b | CSGPRO | Held pre casing job meeting. |
| 04-okt-01 | 08:30 | 09:00 | 0.5 | C | P | e | CSGPRO | Laid down seat protector, running tool and jet sub. |
| 04-okt-01 | 09:00 | 09:30 | 0.5 | C | P | e | CSGPRO | Prepare to run casing . |
| 04-okt-01 | 09:30 | 20:00 | 10.5 | C | P | b | CSGPRO | Run 9 5/8" casing; shoe jnt, 2 x intermediate jts, pup/float jnt, 24 jts 53.5 # P-110 Antares, X-over, 51 jts 53.5 # P-110 New Vam. Install 2 radio-active markers; 1001 m & 952 m. |
| 04-okt-01 | 20:00 | 21:00 | 1 | C | P | b | CSGPRO | Install 9 5/8" casing hanger . |
| 04-okt-01 | 21:00 | 23:00 | 2 | C | P | b | CSGPRO | Run 5" DP landing string. Landed 9 5/8" hanger in wellhead housing. |
| 04-okt-01 | 23:00 | 00:00 | 1 | C | P | c | CSGPRO | Circulate prior cement job. |
| 05-okt-01 | 00:00 | 03:00 | 3 | C | P | c | CSGPRO | Pressure tested cement lines to 35 & 345 bar for 5 & 10 minutes. Flushed 4 m ³ of drill water to check that lines were clear. Released ball. Pumped 15 m ³ of 1.60 sg spacer using 92 strokes = 30 bar. Mixed and pumped 25.7 m ³ of 1.9 sg tail slurry at 1000/min. Release dart. Pumped 4.77 m ³ of 1.25 sg mud at 1900 l/min using rig pumps. Plug did not bump. Checked for backflow, OK. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 05-okt-01 | 03:00 | 04:00 | 1 | C | P | c | CSGPRO | Set seal assembly. Energized assembly to 35 bar for 2 minutes then continued up to 207 bar for 5 minutes. |
| 05-okt-01 | 04:00 | 06:30 | 2.5 | C | P | e | CSGPRO | Circulated BOP / riser and checked for cement. Tested seal assembly and BOPs to 35 bar for 5 minutes and 345 bar for 10 minutes. Continued to test BOPs / seal assembly to 35 bar for 5 mins and 345 bar for 10 minutes using blue pod. |
| 05-okt-01 | 06:30 | 07:00 | 0.5 | G | P | d | CSGPRO | Function tested BOPs from yellow pod using panel in tool pushers office. |
| 05-okt-01 | 07:00 | 08:30 | 1.5 | C | P | f | CSGPRO | Released PADPRT and pulled out of hole with PADPRT. Lead impression blocks reading - 1 3/4". Seal fully set on 9 5/8" casing hanger. |
| 05-okt-01 | 08:30 | 09:00 | 0.5 | N | P | f | CSGPRO | Checked and lubricated DDM. |
| 05-okt-01 | 09:00 | 11:30 | 2.5 | C | P | e | CSGPRO | Made up wear bushing running tool and run in hole. Engaged wear bushing and pulled out of hole with same. |
| 05-okt-01 | 11:30 | 16:00 | 4.5 | C | P | e | CSGPRO | Laid down cement head, 5 x 8" drill collars, 3 x 9 1/2" drill collars, bit sub and anderdrift. |
| 05-okt-01 | 16:00 | 21:00 | 5 | N | P | e | EVALPR | Made up and run in hole to 58 m with 8 1/2" scraper / cleanout BHA. Cleaned and inspected all drill collar connections and installed O-rings. Picked up 6 1/2" drill collars from deck and run in hole from 58 m to 161 m. Cleaned, inspected and installed O-rings on all connections. |
| 05-okt-01 | 21:00 | 22:30 | 1.5 | N | P | f | EVALPR | Run in hole from 263 m to 1006 m |
| 05-okt-01 | 22:30 | 23:30 | 1 | N | P | f | EVALPR | Scraped and worked string at packer setting depth, from 1006 m to 1106 m. |
| 05-okt-01 | 23:30 | 00:00 | 0.5 | N | P | f | EVALPR | Continued to run in hole from 1106m to 1313m. |
| 06-okt-01 | 00:00 | 01:30 | 1.5 | G | P | d | EVALPR | Washed down from 1313 m to 1356 m. Hard cement encountered at 1356 m. Pumped 7 m ³ of Hi-Vis sweep and circulated hole clean . |
| 06-okt-01 | 01:30 | 02:30 | 1 | G | P | f | EVALPR | Pressure tested casing to 68 bar for 10 minutes. Function tested the LPR from yellow pod in tool pushers office. |
| 06-okt-01 | 02:30 | 04:00 | 1.5 | G | P | b | EVALPR | Pulled out of hole with 8 1/2" cleanout BHA from 1356 m to 273 m. |
| 06-okt-01 | 04:00 | 05:00 | 1 | G | P | b | EVALPR | Pulled out of hole from 273 m and racked back BHA in derrick. Drifted 6 1/2" drill collars while pulling out of hole. Laid down bit, bit sub and scraper. |
| 06-okt-01 | 05:00 | 06:00 | 1 | F | P | a | EVALPR | Rigged up wireline equipment |
| 06-okt-01 | 06:00 | 09:30 | 3.5 | F | P | a | EVALPR | Schlumberger run log CBL/VDL/CCL GR from 1175 m to 375 m |
| 06-okt-01 | 09:30 | 10:00 | 0.5 | F | P | a | EVALPR | Rigged down wireline equipment. |
| 06-okt-01 | 10:00 | 11:30 | 1.5 | G | P | f | EVALPR | Pressure tested kelly hoses and IBOP to 35 bar for 5 minutes and 345 bar for 10 minutes. |
| 06-okt-01 | 11:30 | 15:30 | 4 | G | P | e | EVALPR | Made up cross over and coflexip hose to test pipe in derrick |
| 06-okt-01 | 15:30 | 17:00 | 1.5 | G | P | f | EVALPR | Held pre-job safety meeting prior to pulling up surface test tree. Made up crossover and single tubing to test tree. Laid down on deck. |
| 06-okt-01 | 17:00 | 18:30 | 1.5 | F | U | a | EVALPR | Rigged up wireline equipment Schlumberger run 2nd log CBL/VDL/CCL/GR Re-logged interval from 1200 m to 1020 m. |
| 06-okt-01 | 18:30 | 19:30 | 1 | F | U | a | EVALPR | Rigged down wireline equipment. |
| 06-okt-01 | 19:30 | 20:30 | 1 | G | P | f | EVALPR | Pressure tested casing against shear rams to 345 bar. Pumped 0.58 m ³ of 1.25 sg mud, bleed back same. |
| 06-okt-01 | 20:30 | 00:00 | 3.5 | G | P | b | EVALPR | Held pre job safety meeting for running test string. Picked up test string BHA and run in hole. |
| 07-okt-01 | 00:00 | 01:00 | 1 | G | P | a | EVALPR | Continued to make up test BHA. |
| 07-okt-01 | 01:00 | 02:00 | 1 | G | P | a | EVALPR | Tested lines to 345 bar for 5 minutes. Pressure tested BHA against TFTV to 345 bar for 10 minutes. |
| 07-okt-01 | 02:00 | 02:30 | 0.5 | G | P | a | EVALPR | Changed out handling equipment and picked up 3 stands of 6 1/2" drill collars. |
| 07-okt-01 | 02:30 | 03:30 | 1 | G | P | b | EVALPR | Continued to make up test BHA. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 07-okt-01 | 03:30 | 04:30 | 1 | G | P | b | EVALPR | Changed handling equipment and picked up 3 stands of 6 1/2" drill collars from derrick. |
| 07-okt-01 | 04:30 | 05:30 | 1 | G | P | b | EVALPR | Picked up 5" tubing from deck and made up with power tongs. Prepared for pressure testing TFTV. |
| 07-okt-01 | 05:30 | 06:30 | 1 | G | P | b | EVALPR | Tested lines to 345 bar. Pressure tested BHA against TFTV to 345 bar for 10 minutes. |
| 07-okt-01 | 06:30 | 07:30 | 1 | G | P | b | EVALPR | Rigged up wireline equipment. |
| 07-okt-01 | 07:30 | 08:30 | 1 | G | P | b | EVALPR | Ran in hole to check communication link with DGA. |
| 07-okt-01 | 08:30 | 09:00 | 0.5 | G | P | b | EVALPR | Pulled out of hole and rigged down wireline equipment. |
| 07-okt-01 | 09:00 | 15:00 | 6 | G | P | b | EVALPR | Continued to run in hole on 5" tubing from 314 m to 741 m. |
| 07-okt-01 | 15:00 | 16:00 | 1 | G | P | b | EVALPR | Picked up fluted hanger and single joint of drill pipe and made up same. |
| 07-okt-01 | 16:00 | 20:30 | 4.5 | G | P | b | EVALPR | Ran in hole with 5" tubing from 757 m to 1115 m. |
| 07-okt-01 | 20:30 | 21:00 | 0.5 | G | P | b | EVALPR | Replaced short bails with long bails. |
| 07-okt-01 | 21:00 | 21:30 | 0.5 | G | P | b | EVALPR | Continued to run in hole with 5" tubing from 1115 m to 1134 m. |
| 07-okt-01 | 21:30 | 22:00 | 0.5 | G | P | b | EVALPR | Rigged up wireline equipment. Made up GR toolstring. |
| 07-okt-01 | 22:00 | 22:30 | 0.5 | G | P | b | EVALPR | Landed fluted hanger at 395.56m. Middle pipe rams closed. |
| 07-okt-01 | 22:30 | 23:00 | 0.5 | G | P | b | EVALPR | Schlumberger ran in hole with run #1 GR correlation to 1035m. |
| 07-okt-01 | 23:00 | 00:00 | 1 | G | P | b | EVALPR | Rigged down wireline equipment. |
| 08-okt-01 | 00:00 | 01:30 | 1.5 | G | P | b | EVALPR | Continued to rig down wireline. Pulled out of hole from 1136 m to 1124 m. Laid down long bails and installed tripping bails and 5" air operated elevators. |
| 08-okt-01 | 01:30 | 03:30 | 2 | G | P | b | EVALPR | Pulled out of hole from 1124 m to 742 m. |
| 08-okt-01 | 03:30 | 04:00 | 0.5 | G | P | b | EVALPR | Laid down 5" drillpipe and fluted hanger to deck. |
| 08-okt-01 | 04:00 | 04:30 | 0.5 | G | P | b | EVALPR | Pulled out of hole from 741m to 712m and installed 2.32 m pup joint between joint 55 / 56 and run in hole from 712 m to 741 m. |
| 08-okt-01 | 04:30 | 07:00 | 2.5 | G | P | b | EVALPR | Installed SST assembly and rigged up Schlumberger surface control equipment. Checked all connection on assembly and performed all function tests. |
| 08-okt-01 | 07:00 | 11:00 | 4 | G | P | b | EVALPR | Continued to run in hole with tubing landing string and control lines. |
| 08-okt-01 | 11:00 | 17:00 | 6 | G | P | b | EVALPR | Picked up and made up lubricator assembly. Made up control lines. Pressure tested string, SST, Lower lubricator and Upper lubricator as per program. |
| 08-okt-01 | 17:00 | 17:30 | 0.5 | G | P | b | EVALPR | Made up and run in hole with one stand of landing string, lubricator and control lines. |
| 08-okt-01 | 17:30 | 19:00 | 1.5 | G | P | b | EVALPR | Changed bails. Installed 5" elevators. Held pre job safety meeting prior to picking up flowhead. |
| 08-okt-01 | 19:00 | 21:00 | 2 | G | P | b | EVALPR | Picked up flow head from deck and connected hoses to kill / flowline. |
| 08-okt-01 | 21:00 | 00:00 | 3 | G | P | b | EVALPR | Connected flow head to tubing and landed fluted hanger in wear bushing. Rigged up chicksand for cement and nitrogen pumping to kill wing valve. |
| 09-okt-01 | 00:00 | 03:30 | 3.5 | G | P | a | EVALPR | Pressure tested connections from lubricator to surface safety valve to 345 bar for 10 mins. |
| 09-okt-01 | 03:30 | 04:30 | 1 | G | P | a | EVALPR | Changed swivel on nitrogen unit due to leak, and continued pressure test on line. |
| 09-okt-01 | 04:30 | 05:00 | 0.5 | G | P | a | EVALPR | Set packer, pull up 2.2 m and rotated two turns to the right and landed fluted hanger in wear bushing. Closed middle pipe rams and pulled 5 ton overpull on landing string. |
| 09-okt-01 | 05:00 | 06:00 | 1 | G | P | a | EVALPR | Locked open TFTV and pressure tested packer from above to 35 bar. Pressured up annulus to 35 bar and ruptured TFTV, bleed off to zero bar. Cycled IRDV to open position with 64 bar and bled down to zero. Bled down annulus pressure to zero. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 09-okt-01 | 06:00 | 07:00 | 1 | G | P | a | EVALPR | Pressure tested low torque valve on nitrogen stand pipe. |
| 09-okt-01 | 07:00 | 07:30 | 0.5 | G | P | a | EVALPR | Conducted pre-job safety meeting prior to nitrogen pumping operations. |
| 09-okt-01 | 07:30 | 09:30 | 2 | G | P | a | EVALPR | Prepared and pumped 6960 liter of nitrogen down to 850 m. |
| 09-okt-01 | 09:30 | 11:00 | 1.5 | G | P | a | EVALPR | Attempted to close IRDV with cement unit, on-go. |
| 09-okt-01 | 11:00 | 12:00 | 1 | G | P | a | EVALPR | Closed IRDV using rig pumps. |
| 09-okt-01 | 12:00 | 12:30 | 0.5 | G | P | a | EVALPR | Held pre-job safety meeting prior to opening well. |
| 09-okt-01 | 12:30 | 13:00 | 0.5 | G | P | a | EVALPR | Opened IRDV and maintained 35 bar on annulus. |
| 09-okt-01 | 13:00 | 14:30 | 1.5 | G | P | a | EVALPR | Pressured up tubing string to 300 bar with nitrogen to activate TCP firing head. Bled off pressure to 70 bar. |
| 09-okt-01 | 14:30 | 00:00 | 9.5 | G | P | a | EVALPR | Opened choke and bled down tubing pressure recorded well behavior. Started clean up flow at 15:17 hrs, oil at surface at 15:25 hrs. Continued to flow well to port side burner. Held 35 bar in annulus to hold open IRDV. |
| 10-okt-01 | 00:00 | 03:00 | 3 | G | P | a | EVALPR | Continued to clean up well. Held 35 bar in annulus to hold open IRDV. |
| 10-okt-01 | 03:00 | 06:00 | 3 | G | P | a | EVALPR | Bled off annulus pressure from 35 bar to zero and closed IRDV. Started main build up phase. |
| 10-okt-01 | 06:00 | 13:00 | 7 | G | P | a | EVALPR | Continued with main build-up. Changed to starboard burner boom. |
| 10-okt-01 | 13:00 | 13:30 | 0.5 | G | P | a | EVALPR | Pressured up annulus to 35 bars. Opened IRDV. |
| 10-okt-01 | 13:30 | 00:00 | 10.5 | G | P | a | EVALPR | Started main flow phase. Held 35 bar in annulus to hold open IRDV. At 22:00 hrs collected gas and oil PVT samples. |
| 11-okt-01 | 00:00 | 09:00 | 9 | G | P | a | EVALPR | Continued with main flow. Held 35 bar in annulus to hold open IRDV. |
| 11-okt-01 | 09:00 | 10:00 | 1 | G | P | a | EVALPR | Bled annulus pressure to zero bar and closed IRDV. Held pre-job safety meeting prior to rigging up wireline. |
| 11-okt-01 | 10:00 | 12:30 | 2.5 | G | P | a | EVALPR | Flushed flow head with 90% water / 10% glycol mix. Rigged up wireline. |
| 11-okt-01 | 12:30 | 15:30 | 3 | G | P | a | EVALPR | During rigging up of wireline equipment damage to wireline spool threads was seen. Removed spool with damaged threads. |
| 11-okt-01 | 15:30 | 16:30 | 1 | G | P | a | EVALPR | Opened swab valve, installed wireline string and lubricator. Installed wireline BOP and needle valve with hose. |
| 11-okt-01 | 16:30 | 17:00 | 0.5 | G | P | a | EVALPR | Pressure tested wireline lubricator and BOP assembly to 140 bar for 10 minutes. |
| 11-okt-01 | 17:00 | 19:00 | 2 | G | P | a | EVALPR | Opened upper and lower lubricator valves. Run in hole with LINC, unable to pass through top lubricator valve. |
| 11-okt-01 | 19:00 | 20:30 | 1.5 | G | U | a | EVALPR | Pulled wireline LINC into toolstring catcher. Attempted to solve problem. No-go. Valve stuck in partially open position. |
| 11-okt-01 | 20:30 | 21:30 | 1 | G | P | a | EVALPR | Held pre-job safety meeting prior to rigging down wireline. Closed lower lubricator and attempt inflow test, valve leaking. Bled pressure down to 5.8 bar, valve still leaking. |
| 11-okt-01 | 21:30 | 22:00 | 0.5 | G | U | a | EVALPR | Bled down pressure to zero bar. Inflow tested for 10 minutes, confirm valve leaking on lower lubricator. Stopped rigging down wireline equipment. |
| 11-okt-01 | 22:00 | 22:30 | 0.5 | G | P | a | EVALPR | Opened kill wing valve. Pressured tested valve to 38 bar. Opened lower lubricator valve and closed kill wing valve. |
| 11-okt-01 | 22:30 | 00:00 | 1.5 | G | P | a | EVALPR | Continued with main build up phase while monitoring well. |
| 12-okt-01 | 00:00 | 10:00 | 10 | G | P | a | EVALPR | Continued with main build up phase while monitoring well. Held pre job safety meeting prior to killing well. |
| 12-okt-01 | 10:00 | 11:00 | 1 | G | P | a | EVALPR | Pressure tested surface lines to 35 / 350 bar for 10 minutes. Pressured up annulus to 35 bar and opened IRDV. Pressured up to equalize pressure across kill wing valve and opened same. Bullhead 10.4 m ³ of 1.26 sg mud down tubing. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 12-okt-01 | 11:00 | 12:00 | 1 | G | P | a | EVALPR | Bled down tubing pressure to 6 bar and observed well - stable. |
| 12-okt-01 | 12:00 | 12:30 | 0.5 | G | P | a | EVALPR | Cycled IRDV to check if functioning correctly, applied 11 bar to IRDV and bled pressure back to zero bar. |
| 12-okt-01 | 12:30 | 14:30 | 2 | G | P | a | EVALPR | Held pre-job safety meeting with new drill crew. Attempted to reverse circulate - No-go. Observed pressure increase on annulus side, trouble shoot problem. Identified that IRDV not open. |
| 12-okt-01 | 14:30 | 15:30 | 1 | G | U | a | EVALPR | Cycled IRDV to open - No-go. Attempted to reverse circulate - No-go. |
| 12-okt-01 | 15:30 | 18:00 | 2.5 | G | U | a | EVALPR | Revised well kill program. Held pre-job safety meeting with all involved personnel on revised program. |
| 12-okt-01 | 18:00 | 18:30 | 0.5 | G | U | a | EVALPR | Pressured up annulus to 180 bar to default IRDV, OK. Bullhead 0.23 m ³ of 1.26 sg mud to verify IRDV default. |
| 12-okt-01 | 18:30 | 20:00 | 1.5 | G | U | a | EVALPR | Picked up string 2.5 m to unseat packer, no-go. Picked up string 3 m to unseat packer, OK, set packer back down. Bullhead 2.73 m ³ of 1.26 sg mud. Flow checked well for 10 minutes OK. |
| 12-okt-01 | 20:00 | 22:00 | 2 | G | P | a | EVALPR | Reverse circulated 2 string volumes. Total pumped 85.6 m ³ at 46 SPM = 30 bar. Circulated gas down to 2.5%. |
| 12-okt-01 | 22:00 | 23:30 | 1.5 | G | P | a | EVALPR | Circulated down string and up annulus at 745 l/min = 26 bar. Total circulated = 418 m ³ . Circulated until gas down to 1.9%. |
| 12-okt-01 | 23:30 | 00:00 | 0.5 | G | P | a | EVALPR | Flow checked for 30 minutes, OK. |
| 13-okt-01 | 00:00 | 01:30 | 1.5 | G | P | c | EVALPR | Circulated one riser volume at 745 l/min. |
| 13-okt-01 | 01:30 | 02:00 | 0.5 | G | P | b | EVALPR | Flow checked for 15 minutes - well static. Held pre-job safety meeting on rig floor prior to rigging down wireline equipment. |
| 13-okt-01 | 02:00 | 08:00 | 6 | G | P | b | EVALPR | Rigged down wireline equipment, surface tree and surface equipment. |
| 13-okt-01 | 08:00 | 16:00 | 8 | G | P | b | EVALPR | Pulled out of hole with test string and laid down same. |
| 13-okt-01 | 16:00 | 23:00 | 7 | G | P | b | EVALPR | BHA at surface, Schlumberger checked TCP guns, OK, no miss fires. Continued to lay out DST BHA. |
| 13-okt-01 | 23:00 | 23:30 | 0.5 | G | P | e | EVALPR | Cleared rig floor of all DST equipment. |
| 13-okt-01 | 23:30 | 00:00 | 0.5 | G | P | e | EVALPR | Held pre-job safety meeting on rig floor prior to rigging down test hose from derrick. |
| 14-okt-01 | 00:00 | 01:30 | 1.5 | G | P | e | EVALPR | Continued to rig down test hose from derrick. |
| 14-okt-01 | 01:30 | 04:00 | 2.5 | L | P | d | EVALPR | Held pre-job safety meeting for wireline operations. Rigged up wireline equipment. Made up gauge ring and junk basket assembly. Run in hole to 1074 m. Pulled out of hole. Junk basket empty. |
| 14-okt-01 | 04:00 | 07:00 | 3 | L | P | b | EVALPR | Held pre-job safety meeting for bridge plug setting operations. Run in hole with plug to 1072 m. Conducted correlation run and set bridge plug at 1070 m. Pull out of hole. |
| 14-okt-01 | 07:00 | 07:30 | 0.5 | L | P | f | EVALPR | Rigged down wireline equipment. |
| 14-okt-01 | 07:30 | 09:30 | 2 | L | P | d | EVALPR | Made up cement stinger to 5" drillpipe and run in hole to 1015 m. |
| 14-okt-01 | 09:30 | 10:00 | 0.5 | L | P | d | EVALPR | Made up side inlet kelly cock and pup joint to single 5" drillpipe and set in mouse hole. |
| 14-okt-01 | 10:00 | 11:30 | 1.5 | L | P | c | EVALPR | Continued to run in hole with cement stinger, stung into EZSV bridge plug. Held pre-job safety meeting prior to squeezing cement. |
| 14-okt-01 | 11:30 | 12:00 | 0.5 | L | P | c | EVALPR | Closed upper annular and pressured up annulus to 14 bar. Established injection rate at 2 bbl/min and bled off annulus pressure. Opened upper annulars. Pull out of EZSV. Tested surface lines to 35 / 172 bar for 5/10 minutes. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|--|
| 14-okt-01 | 12:00 | 13:30 | 1.5 | L | P | c | EVALPR | Set squeeze plug #1. Halliburton Pumped 2 m ³ of fresh water spacer. Mixed and pumped 3.9 m ³ of 1.9 sg class G cement slurry. Displaced cement with 3.83 m ³ of 1.26 sg mud. Sting back into EZSV, set down 10T. Closed annular preventer, pressured up to 14 bar. Displaced with 5.5 m ³ of mud at 2 bbls/min. Squeezed 1 m ³ into perforations. Bled off annulus pressure, opened annular preventer, sting out, dumped 0.4 m ³ on top of EZSV. (END OF TESTING BUDGET). |
| 14-okt-01 | 13:30 | 14:00 | 0.5 | L | P | c | EVALPR | Pulled out of hole to 950m. |
| 14-okt-01 | 14:00 | 15:00 | 1 | L | P | c | EVALPR | Circulated bottoms up. Maximum gas seen 5.1 %. No cement seen. |
| 14-okt-01 | 15:00 | 16:00 | 1 | L | P | c | EVALPR | Set balanced cement plug #2. Pumped 5 m ³ of fresh water spacer. Mixed and pumped 5.54 m ³ of 1.9 sg class G cement slurry. Pumped 1.9 m ³ of fresh water behind cement. Displaced cement with 5 m ³ of 1.26 sg mud. |
| 14-okt-01 | 16:00 | 18:00 | 2 | L | P | c | EVALPR | Pulled out of hole to 750 m. Circulated bottoms up. No cement seen. Maximum gas - 1.1%. Flow checked well for 15 minutes. OK. |
| 14-okt-01 | 18:00 | 20:00 | 2 | L | P | c | EVALPR | Continued to pull out of hole. Laid down cement stinger and cleared rig floor. |
| 14-okt-01 | 20:00 | 22:00 | 2 | L | P | a | EVALPR | Picked up 9 5/8" casing cutting assembly, tested motor - OK and run in hole with same. Picked up wear bushing running tool and continued to run in hole. |
| 14-okt-01 | 22:00 | 23:00 | 1 | L | P | a | EVALPR | Installed diverter element. Continued to run in hole, land out in wellhead and pulled wear bushing. |
| 14-okt-01 | 23:00 | 00:00 | 1 | L | P | a | EVALPR | Started to cut 9 5/8" casing at 599.5 m with 2300 l/min flow rate. |
| 15-okt-01 | 00:00 | 00:30 | 0.5 | L | P | e | EVALPR | Continued to cut 9 5/8" casing. |
| 15-okt-01 | 00:30 | 01:00 | 0.5 | L | P | e | EVALPR | Monitored for pressure against closed choke for 15 minutes. Flow checked well for 15 minutes. |
| 15-okt-01 | 01:00 | 04:00 | 3 | L | P | e | EVALPR | Pulled out of hole with wear bushing and cutting assembly to 210 m. Removed auto slips and diverter element. Laid down wear bushing and retrieval tool. Continued to pull out of hole to 10 m. |
| 15-okt-01 | 04:00 | 05:00 | 1 | L | P | e | EVALPR | Pulled out of hole with cutting assembly, Weatherford checked equipment OK. Laid down same. |
| 15-okt-01 | 05:00 | 07:30 | 2.5 | L | P | e | EVALPR | Picked up seal assembly retrieving tool. Made up to 7 stands 5" drillpipe. Run in hole to 143 m, installed diverter element and auto slips. Continued to run in hole. Stung into seal assembly and pulled with 18T overpull. Flow checked well for 15 minutes. |
| 15-okt-01 | 07:30 | 09:00 | 1.5 | L | P | e | EVALPR | Pulled out of hole with seal assembly and laid down same. |
| 15-okt-01 | 09:00 | 12:00 | 3 | L | P | e | EVALPR | Made up 9 5/8" casing spear assembly and run in hole. Engaged casing and pulled out of hole. Released spear assembly and laid down same. |
| 15-okt-01 | 12:00 | 13:00 | 1 | L | P | a | EVALPR | Laid down 8 joints of 9 5/8" casing. |
| 15-okt-01 | 13:00 | 13:30 | 0.5 | L | U | a | EVALPR | Repaired broken bolt on casing tongs |
| 15-okt-01 | 13:30 | 14:30 | 1 | L | P | a | EVALPR | Continued to lay down remaining 9 5/8" casing. |
| 15-okt-01 | 14:30 | 16:00 | 1.5 | L | P | c | EVALPR | Made up mule shoe on 5" drillpipe and run in hole to 610m. |
| 15-okt-01 | 16:00 | 17:30 | 1.5 | L | P | c | EVALPR | Held pre-job safety meeting prior to setting cement plug # 3. Tested cement unit lines to 35 / 172 bar for 5/10 minutes. Pumped 10 m ³ of seawater spacer. Mixed and pumped 14.68 m ³ of 1.95 sg class G cement slurry. Pumped 1.4 m ³ of seawater behind to balance plug. Displaced cement with 2 m ³ of 1.26 sg mud. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|--------|---|
| 15-okt-01 | 17:30 | 18:00 | 0.5 | L | P | c | EVALPR | Pulled out of hole to 395 m. |
| 15-okt-01 | 18:00 | 18:30 | 0.5 | L | P | c | EVALPR | Circulated bottoms up. Flow checked for 15 minutes. |
| 15-okt-01 | 18:30 | 20:30 | 2 | L | P | b | EVALPR | Pulled out of hole to 84m laying out excess drill pipe. |
| 15-okt-01 | 20:30 | 21:00 | 0.5 | L | U | b | EVALPR | Worked on cat walk skate. |
| 15-okt-01 | 21:00 | 00:00 | 3 | L | P | f | EVALPR | Continued to lay down drillpipe while pulling out of hole. Laid down mule shoe. Continued to lay down excess drillpipe from derrick while waiting on cement. |
| 16-okt-01 | 00:00 | 04:00 | 4 | L | P | f | RDMO | Continued to lay down excess drill pipe from derrick. |
| 16-okt-01 | 04:00 | 06:30 | 2.5 | L | P | f | RDMO | Changed to 5" drillpipe handling equipment. Made up 8 1/2" bit and bit sub to 7 stands of 5" drillpipe and run in hole to 405 m. Washed down from 405 m and tagged firm cement at 440 m. Set down 10T. Pulled out of hole to 346 m and closed shear rams. |
| 16-okt-01 | 06:30 | 07:00 | 0.5 | L | P | f | RDMO | Flushed cement lines with 1.4 m ³ of seawater. Pressure tested cement plug to 125 bar using seawater for 10 minutes. Bled off pressure to zero. Pumped - 0.563 m ³ of seawater, 0.563m ³ returned. |
| 16-okt-01 | 07:00 | 08:00 | 1 | L | P | f | RDMO | Run in hole to 400m. Displaced kill & choke lines, booster and riser contents to seawater. |
| 16-okt-01 | 08:00 | 13:30 | 5.5 | L | P | b | RDMO | Pulled out of hole. Broke out bit and bit sub. |
| 16-okt-01 | 13:30 | 14:00 | 0.5 | L | P | b | RDMO | Pulled diverter and laid down same. |
| 16-okt-01 | 14:00 | 20:00 | 6 | I | P | f | RDMO | Held pre-job safety meeting prior to pulling BOP. Removed all lines from slip joint. Moved rig 15 m off location. Disconnected Rucker ring prior to laying down slip joint. |
| 16-okt-01 | 20:00 | 00:00 | 4 | I | P | f | RDMO | Continued to pull BOP on marine riser to 205 m. |
| 17-okt-01 | 00:00 | 05:30 | 5.5 | I | P | b | RDMO | Continued to pull BOP on marine riser from 205 m to surface. Pulled BOP through splash zone. |
| 17-okt-01 | 05:30 | 08:00 | 2.5 | I | P | b | RDMO | Rigged up for lifting rig floor. Disconnected pod wires. |
| 17-okt-01 | 08:00 | 10:00 | 2 | I | P | b | RDMO | Pulled up BOP and land out in spider beams in moonpool area. Disconnected pup joint above BOPs and land out on transporter. Skid rig to BOP parking position. |
| 17-okt-01 | 10:00 | 12:30 | 2.5 | I | P | b | RDMO | Closed rig floor. Laid down riser pup joint and all riser handling equipment. |
| 17-okt-01 | 12:30 | 15:30 | 3 | I | P | b | RDMO | Made up 30" x 20" wellhead cutting assembly and MOST tool housing. Secured knives with tape. Tied ropes to MOST tool assembly above stabilizer and run through rotary table and secured to guide wires. |
| 17-okt-01 | 15:30 | 18:00 | 2.5 | L | P | e | RDMO | Made up cutting assembly to 6 joints of 8" DC & 12 joints x 5" HWDP and run in hole on 5" drillpipe. Cut 30" x 20" casing 5m below surface. |
| 17-okt-01 | 18:00 | 19:30 | 1.5 | L | U | e | RDMO | Attempted to latch MOST tool on to 18 3/4" wellhead - No go. ROV inspected MOST tool, cutting debris was packed off under latching mechanism, attempted to flush same - No go. |
| 17-okt-01 | 19:30 | 21:00 | 1.5 | L | U | e | RDMO | Pulled out of hole with cutting assembly. Laid down assembly on catwalk. Weatherford inspected tool, approximately 2 kg of metal cutting removed from under latching mechanisms. |
| 17-okt-01 | 21:00 | 00:00 | 3 | L | P | e | RDMO | Made up CART tool to 14 stands of 5" drillpipe with 1 single DP w/ jet sub below tool. Run in hole with same. Engaged CART tool to wellhead and rotated tool 4.5 turns to left - OK. Worked and pulled wellhead free with 88T overpull. Continued to pull out of hole and laid down same. |

**NORSK AGIP
Operations Summary Report**

Well Name: 7122/7-2 Start: 31.08.01
 Contractor Name: SMEDVIG End: 26.10.01
 Rig name: WEST ALPHA Spud: 12.09.01

| Date | From | To | Hours | Code 1 | Code 2 | Sub Code | Phase | Description of Operations |
|-----------|-------|-------|-------|--------|--------|----------|-------|---|
| 18-okt-01 | 00:00 | 05:00 | 5 | M | P | e | RDMO | Start anchor handling operations. Deballasted rig to transit draft. Anchor # 8 taken onboard West Alpha for repairs at 02:20. Anchor # 2 on bolster at 04:40. Stopped anchor handling operations at 05:00 due to bad weather. While anchor handling operations were being conducted, pulled out with 30" and 20" casing stump and RGB. Removed guidepost #3 and land RGB on transport skid. Laid down casing and wellhead on catwalk. Skid RGB out of moonpool area. |
| 18-okt-01 | 05:00 | 13:30 | 8.5 | P | U | a | RDMO | Waiting on weather. Laid down excess tubulars from derrick while WOW. |
| 18-okt-01 | 13:30 | 19:00 | 5.5 | M | P | d | RDMO | Continued anchor handling operations. Anchor # 6 on bolster at 15:50 Anchor # 4 on bolster at 19:00 Stopped anchor handling operations due to bad weather. |
| 18-okt-01 | 19:00 | 00:00 | 5 | P | U | a | RDMO | Waiting on weather. |
| 19-okt-01 | 00:00 | 10:00 | 10 | P | U | a | RDMO | Waiting on weather. |
| 19-okt-01 | 10:00 | 20:30 | 10.5 | M | P | d | RDMO | Resumed anchor handling operations. Anchor # 5 on bolster at 12:20 Anchor # 3 on bolster at 14:40 Anchor # 7 on bolster at 17:25 Anchor # 1 on bolster at 20:00 Northern Corona on bridal at 20:30. Tow commenced at 20:40. |
| 19-okt-01 | 20:30 | 00:00 | 3.5 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 71* 00.10' E 021* 35' 237 5.1 SW6 2.0 683 |
| 20-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N 70* 28.9' E 17* 49' 220 2.6 V5 3.0 604 |
| 21-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N69* 26, E015*17' 220 2.4 NW6 4 522 |
| 22-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N68* 27.3 E 12*59' 219 5.0 NNW3 4 445 |
| 23-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N66* 31.0 E 9*58' 168 6.6 SSE3 1.5 309 |
| 24-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N64* 14.2 E 6*53' 198 6.5 SSE4 2.0 152 |
| 25-okt-01 | 00:00 | 00:00 | 24 | M | P | b | RDMO | Rig on tow to 62 degs. Time Position HDG SPD WIND SEA (m) DTG (NM) 24:00 N62* 48.5 E 5*18' 203 2.4 S8 3.5 54 |
| 26-okt-01 | 00:00 | 15:00 | 15 | M | P | b | RDMO | Rig on tow to 62 degs. Time, Pos, HDG, SPD, WIND, SEA(m), DTG (NM) 00:00 N62*48, E005*09', 203, 2.4, S8, 3.5, 54 06:00 N62*39, E004*58', 213, 3.4, S9, 4.5, 38 15:00 N62*06, E004*21', Rig handed over to Exxon Mobil at 15:00 hrs on 26.10.2001 |

3.4 TECHNICAL INFORMATION AND REPORTS

3.4.1 Bit Record

Well: 7122/7-2 Spud date: Sept. 12, 2001
 Rig: West Alpha Release date: Oct. 26, 2001

| Bit no. | Bit size inches | Bit make | Bit type | Serial no. | IADC Code | Depth in m | Depth out m | Drilled interval m | Rotation hours | ROP m/hr | WOB (min/max) ton | RPM (min/max) rpm | I | O | D | L | B | G | O | R |
|---------|-----------------|----------|------------|------------|-----------|------------|-------------|--------------------|----------------|----------|-------------------|-------------------|---|---|----|---|---|---|----|----|
| 1 | 12.25 | Smith | MGGH + ODC | LW7342 | 135 | 394 | 910 | 516 | 22.5 | 22.91 | 6 | 5/ 190 | 3 | 3 | WT | A | E | 2 | PN | TD |
| 2 | 17.50 | Smith | 10M | LR 4051 | 435 | 395 | 481 | 86 | 8.5 | 10.16 | 7 | 60/ 105 | 3 | 3 | RO | N | E | 4 | RG | TD |
| 3 | 17.50 | SMITH | 10 MODRDPD | LR 6990 | 435 | 481 | 910 | 429 | 18 | 23.81 | 10 | 80/ 160 | 3 | 3 | LT | M | E | 4 | NO | TD |
| 3rr1 | 12.25 | Smith | MGGH + ODC | LW7342 | 135 | 910 | 1075 | 165 | 19.5 | 8.46 | 10/ 17 | 100/ 140 | 4 | 4 | WT | A | E | 2 | CT | CP |
| 4 | 8.50 | CORE | MCP 682 | CP-5841 C | | 1075 | 1089 | 14 | 4.5 | 3.11 | 2/ 6 | 70 | 0 | 0 | | | | I | | |
| 4rr1 | 8.50 | CORE | MCP 682 | CP-5841 C | | 1089 | 1109 | 20 | 7.5 | 2.67 | 6 | 70 | 1 | 1 | WT | N | | I | PN | |
| 4rr2 | 8.50 | CORE | MCP 682 | CP-5841 C | | 1109 | 1123 | 14 | 8 | 1.75 | 5/ 10 | 50/ 70 | 1 | 1 | WT | N | | I | PN | |
| 4rr3 | 8.50 | CORE | MCP 682 | CP-5841 C | | 1123 | 1135 | 12 | 4.5 | 2.67 | 5/ 10 | 50/ 70 | 1 | 1 | WT | A | | I | PN | |
| 4rr4 | 8.50 | CORE | MCP 682 | CP-5841 C | | 1135 | 1160 | 25 | 6.5 | 3.85 | 5/ 10 | 50/ 70 | 1 | 1 | WT | A | | I | PN | |
| 5 | 12.25 | DPI | Tapered | 1963133 | | 1160 | 1418 | 258 | 18.5 | 13.95 | | | 2 | 7 | JD | S | D | I | RO | TD |
| 3rr2 | 12.25 | Smith | MGGH + ODC | LW7342 | 135 | 1418 | 1418 | Clean-out trip | | | | | 0 | 0 | | | | | | |
| 6 | 8.50 | Smith | MFDGH | LW7078 | 135 | 395 | 1356 | Scrape csg. | | | | | 0 | 0 | | | | | | |
| 6rr1 | 8.50 | Smith | MFDGH | LW7079 | 136 | | | Tag cem. plug | | | | | | | | | | | | |

| Bit no. | Bit size in | Jet size in 1/32" | T.F.A. mm2 | Pump output lpm | Pump pressure bar | deltaP Bit kPa | Jet vel. m/sec | Mud type | Mud weight sg | Mud visc. Cp | Mud Y.P. lb/100ft2 | Depth m | Incl. deg. | Az. deg. |
|---------|-------------|----------------------------|------------|-----------------|-------------------|----------------|----------------|--------------|---------------|--------------|--------------------|---------|------------|----------|
| 1 | 12.25 | 20/ 18/ 16 | 486.42 | 3850 | 0 | 9871 | 131.9 | Spud Mud | 1.03 | | | | | |
| 2 | 17.5 | 18/ 18/ 18/ 18 | 641.30 | 3487 | 48 | 4659 | 90.6 | Spud Mud | 1.03 | | | 415 | 2.26 | 248.00 |
| 3 | 17.5 | 18/ 18/ 18/ 15 | 592.31 | 3593 | 140 | 5967 | 101.1 | Spud Mud | 1.06 | | | 898 | 1.03 | 100.36 |
| 3rr1 | 12.25 | 20/ 18/ 18/ 15 | 631.40 | 2998 | 175 | 4311 | 79.1 | Formate/Pol. | 1.25 | 8 | 5 | 1059 | 2.85 | 221.09 |
| 4 | 8.5 | | | 780 | 34 | | | Formate/Pol. | 1.25 | 11 | 7 | | | |
| 4rr1 | 8.5 | | | 800 | 34 | | | Formate/Pol. | 1.25 | 11 | 7 | | | |
| 4rr2 | 8.5 | | | 800 | 34 | | | Formate/Pol. | 1.25 | 13 | 6 | 1121 | 3.7 | 226.40 |
| 4rr3 | 8.5 | | | 800 | 34 | | | Formate/Pol. | 1.25 | 12 | 6 | | | |
| 4rr4 | 8.5 | | | 800 | 34 | | | Formate/Pol. | 1.25 | 12 | 6 | 1147 | 3.04 | 233.60 |
| 5 | 12.25 | 12/12/12/12/12/13/13/13/13 | 690.32 | 810 | 9 | 30 | 20.0 | Formate/Pol. | 1.25 | 16 | 7 | 1382 | 2.23 | 268.48 |
| 3rr2 | 12.25 | 20/ 18/ 16 | 486.42 | 3500 | 180 | 9980 | 119.9 | Formate/Pol. | 1.26 | 16 | 7 | | | |
| 6 | 8.5 | 28/ 28/ 28 | 1163.84 | 0 | 0 | 0 | 0.0 | Formate/Pol. | 1.26 | 17 | 5 | | | |
| 6rr1 | 8.5 | | | 0 | 0 | 0 | 0.0 | Formate/Pol. | 1.26 | 17 | 5 | | | |

3.4.2

BHA Record

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------------------------|----------|----------|------------------|------------------|------------|------------|
| Drill 12 1/4" pilot hole | 1 | 1 | 12-sep-01 | 13-sep-01 | 395 | 910 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|----------------------|--------|---------|---------|-----------------|
| Bit | 1 | 12.25 | 2.81 | |
| Stab (NB) 12 1/4" FG | 1 | 12.25 | 3.50 | 1.53 |
| CDR | 1 | 9.00 | 2.50 | 6.91 |
| M.W.D. | 1 | 8.37 | 2.50 | 8.28 |
| Stab (IB) 12 1/4" FG | 1 | 12.25 | 3.50 | 1.37 |
| Sonic | 1 | 8.00 | 3.00 | 7.09 |
| Stab (IB) 12 1/4" FG | 1 | 12.25 | 3.50 | 1.98 |
| Drill Collar | 3 | 8.00 | 2.81 | 25.88 |
| String Stab | 1 | 12.25 | 2.75 | 2.34 |
| Drill Collar | 6 | 8.00 | 2.75 | 53.34 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.75 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Acc - Griffith | 1 | 8.25 | 2.81 | 10.16 |
| Drill Collar | 2 | 8.00 | 2.81 | 18.01 |
| Cross Over | 1 | 7.56 | 2.75 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.31 |
| Total length | | | | 276.89 m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|-----------------------|----------|----------|------------------|------------------|------------|------------|
| Drill 36" hole | 2 | 2 | 14-sep-01 | 15-sep-01 | 395 | 481 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 17.50 | 2.81 | |
| Bit Sub | 1 | 9.50 | 3.00 | 0.88 |
| Hole Opener | 1 | 26 - 36 | 2.81 | 3.34 |
| Float Sub | 1 | 8.87 | 2.81 | 0.81 |
| Andergage | 1 | 6.75 | 2.50 | 3.35 |
| Cross Over | 1 | 8.50 | 3.25 | 0.96 |
| Drill Collar | 11 | 8.00 | 2.81 | 97.19 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.75 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Cross Over | 1 | 7.56 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 246.52m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------------------|----------|----------|------------------|------------------|------------|------------|
| Drill 17 1/2" hole | 3 | 3 | 17-sep-01 | 17-sep-01 | 481 | 910 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|----------------------|--------|---------|---------|----------------|
| Bit | 1 | 17.50 | 2.81 | |
| Bit Sub | 1 | 8.87 | 3.00 | 0.81 |
| Andergage | 1 | 9.18 | 2.50 | 3.35 |
| Drill Collar | 1 | 9.50 | 3.00 | 8.84 |
| Stab (IB) 17 1/2" FG | 1 | 17.50 | 3.00 | 1.91 |
| Drill Collar | 2 | 9.50 | 3.00 | 17.88 |
| Stab (IB) 17 1/2" FG | 1 | 17.50 | 3.00 | 2.02 |
| Cross Over | 1 | 8.50 | 2.75 | 0.96 |
| Drill Collar | 6 | 8.00 | 3.00 | 53.34 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.75 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Acc - Griffith | 1 | 8.25 | 2.50 | 10.16 |
| Drill Collar | 2 | 8.00 | 3.00 | 18.01 |
| Cross Over | 1 | 7.56 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 257.27m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------------------|----------|-------------|------------------|------------------|------------|-------------|
| Drill 12 1/4" hole | 4 | 3rr1 | 22-sep-01 | 23-sep-01 | 911 | 1075 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|----------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | |
| Bit Sub | 1 | 8.00 | 2.87 | 0.87 |
| CDR | 1 | 9.00 | 2.50 | 7.02 |
| Stab (IB) 12 1/4" FG | 1 | 12.00 | 3.50 | 1.50 |
| M.W.D. | 1 | 8.50 | 3.00 | 8.76 |
| P/P sub | 1 | 7.93 | 2.81 | 0.43 |
| Bit Sub | 1 | 8.06 | 3.00 | 0.76 |
| Stab (IB) 12 1/4" FG | 1 | 12.25 | 2.81 | 2.34 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 2.81 | 17.86 |
| Acc - Griffith | 1 | 8.25 | 2.81 | 10.16 |
| Drill Collar | 2 | 8.00 | 2.81 | 18.01 |
| Cross Over | 1 | 7.56 | 2.75 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 243.05m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------|----------|----------|------------------|------------------|-------------|-------------|
| CORING | 5 | 4 | 24-sep-01 | 25-sep-01 | 1075 | 1089 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | |
| Core Barrel | 5 | 6.75 | 5.38 | 31.83 |
| P/P sub | 1 | 6.63 | 2.25 | 0.99 |
| Bit Sub | 1 | 6.37 | 2.25 | 0.74 |
| Drill Collar | 1 | 6.37 | 2.25 | 9.05 |
| Cross Over | 1 | 8.00 | 2.81 | 1.06 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.00 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Cross Over | 1 | 8.00 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 236.87m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------|----------|-------------|------------------|------------------|-------------|-------------|
| CORING | 6 | 4rr1 | 25-sep-01 | 26-sep-01 | 1089 | 1109 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | |
| Core Barrel | 6 | 6.75 | 5.38 | 37.92 |
| P/P sub | 1 | 6.63 | 2.25 | 0.99 |
| Bit Sub | 1 | 6.37 | 2.25 | 0.74 |
| Drill Collar | 6 | 6.50 | 2.25 | 53.83 |
| Cross Over | 1 | 8.00 | 2.81 | 1.06 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.00 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Cross Over | 1 | 8.00 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 287.74m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------|----------|-------------|------------------|------------------|-------------|-------------|
| CORING | 7 | 4rr2 | 26-sep-01 | 27-sep-01 | 1109 | 1123 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | |
| Core Barrel | 6 | 6.75 | 5.38 | 37.92 |
| P/P sub | 1 | 6.63 | 2.25 | 0.99 |
| Bit Sub | 1 | 6.37 | 2.25 | 0.74 |
| Drill Collar | 9 | 6.50 | 2.25 | 80.71 |
| Cross Over | 1 | 8.00 | 2.81 | 1.06 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.00 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Cross Over | 1 | 8.00 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 314.62m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|---------------|----------|-------------|------------------|------------------|-------------|-------------|
| CORING | 8 | 4rr3 | 27-sep-01 | 27-sep-01 | 1123 | 1135 |
| CORING | 9 | 4rr4 | 28-sep-01 | 29-sep-01 | 1135 | 1160 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | |
| Core Barrel | 5 | 6.75 | 5.38 | 31.83 |
| P/P sub | 1 | 6.63 | 2.25 | 0.99 |
| Bit Sub | 1 | 6.37 | 2.25 | 0.74 |
| Drill Collar | 9 | 6.50 | 2.25 | 80.71 |
| Cross Over | 1 | 8.00 | 2.81 | 1.06 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.00 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 3.00 | 17.86 |
| Cross Over | 1 | 8.00 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 308.53m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|--------------------|-----------|----------|------------------|------------------|-------------|-------------|
| Drill to TD | 10 | 5 | 29-sep-01 | 01-okt-01 | 1160 | 1418 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|----------------------|--------|---------|---------|----------------|
| Bit (PDC type DPI) | 1 | 12.25 | | |
| Bit Sub | 1 | 8.00 | 2.87 | 0.87 |
| CDR | 1 | 9.00 | 2.50 | 7.02 |
| Stab (IB) 12 1/4" FG | 1 | 12.00 | 3.50 | 1.50 |
| MWD | 1 | 8.50 | 3.00 | 8.76 |
| P/P sub | 1 | 7.95 | 2.81 | 0.43 |
| Bit Sub | 1 | 8.06 | 3.00 | 0.76 |
| Stab (IB) 12 1/4" FG | 1 | 12.25 | 2.81 | 2.34 |
| 6 x DC | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.62 |
| 2 x DC | 2 | 8.00 | 2.81 | 17.86 |
| Acc - Griffith | 1 | 8.25 | 2.81 | 10.16 |
| 2 x DC | 2 | 8.00 | 2.81 | 18.01 |
| Cross Over | 1 | 7.56 | 2.81 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 243.05m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|------------------|-----------|-------------|------------------|----------|-------------|-----------|
| Wipertrip | 11 | 3rr2 | 03-okt-01 | | 1418 | 0 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|----------------------|--------|---------|---------|----------------|
| Bit | 1 | 12.25 | 2.81 | |
| Bit Sub | 1 | 8.00 | 2.87 | 0.76 |
| Stab (IB) 12 1/4" FG | 1 | 12.25 | 3.50 | 2.34 |
| Drill Collar | 6 | 8.00 | 2.81 | 53.34 |
| Jar - Griffith | 1 | 8.25 | 2.81 | 9.62 |
| Drill Collar | 2 | 8.00 | 2.81 | 17.86 |
| Acc - Griffith | 1 | 8.25 | 2.81 | 10.16 |
| Drill Collar | 2 | 8.00 | 2.81 | 18.01 |
| Cross Over | 1 | 7.56 | 2.75 | 1.08 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 224.47m |

| Purpose | BHA no. | Bit no. | Date in | Date out | Depth in | Depth out |
|-----------------------------|-----------|----------|------------------|------------------|------------|-------------|
| Clean out 9 5/8" csg | 12 | 6 | 05-okt-01 | 06-okt-01 | 395 | 1356 |

| Description | Number | OD (in) | ID (in) | Length (m) |
|---------------------|--------|---------|---------|----------------|
| Bit | 1 | 8.50 | | 0.25 |
| Bit Sub | 1 | 6.37 | 2.81 | 0.74 |
| Casing Scraper | 1 | 6.75 | | 0.86 |
| Drill Collar | 18 | 6.50 | 3.00 | 160.48 |
| H.W.D.P. | 12 | 5.00 | 3.00 | 111.30 |
| Total length | | | | 273.63m |

3.4.3 Casing Data Summary

| OD | 30" | 20" x 13 3/8" | | 9 5/8" (For well testing purpose) |
|-------------------|------|---------------|----------|--------------------------------------|
| | | 20" housing | 13 3/8" | |
| WEIGHT (PPF) | 333 | 133 | 72 | 53.5 |
| GRADE | X-52 | X-56 | L-80 | P-110 |
| CONNECTION | ST-2 | | Buttress | Antares MS |
| PIPE ID (IN) | 27 | 18.376 | 12.347 | 8.535 |
| PIPE DRIFT (IN) | 27 | | 12.25 | 8.5 |
| CONN. OD (IN) | 33 | 21.50 | 14.375 | 10.625 |
| CONN. ID (IN) | 28 | 18.63 | 12.25 | 8.5 |
| BURST (bar) | | 211 | 371 | 737 |
| BURST Design | N/A | 97.4 | 96.6 | 171.3 |
| BURST SF | N/A | 2.16 | 3.84 | 4.30 |
| COLLAPSE (bar) | N/A | N/A | 183 | 538 |
| COLLAPSE Design | N/A | N/A | 94.5 | 147.2 |
| COLLAPSE SF | N/A | N/A | 1.95 | 3.64 |
| TENSION (MT) | | 964 | 753 | 761 |
| TENSION Design | 35 | 171.7 | 169.8 | 113.4 |
| TENSION SF | | 5.61 | 4.44 | 6.34 |
| CASING TOP (m) | 392 | 392.47 | 405.32 | 393.56 |
| CASING BTM. (m) | 479 | 405.32 | 900 | 1403 |
| CASING LENGTH (m) | 87 | 12.85 | 494.7 | 1009.44 |

3.4.4 Formation Integrity Test Result

In well 7122/7-2 the following FIT was made:

After drilling out of the 13 3/8" shoe set at 900 m a Formation Integrity Test was performed to an equivalent mud weight of 1.65 sg.

3.4.5 Cementing Reports

3.4.5.1 30" Conductor Pipe

| Well 7122/7-2 | | GENERAL DATA | | 30" casing | |
|---|----------------|-------------------------------------|----------------------------|----------------------------|---------------------|
| SHOE DEPTH | 479 m-RKB | 30 CSG - I.D.= | 28.0 | WT= | 310.00 ppf |
| SEABED | 395 m-RKB | OPEN HOLE DIAMETER = 36.0 inches | | | |
| HOLE SIZE | 36.00 in | | | | |
| EXCESS (lead slurry/open hole) | 198 % | FRAC.GRAD @ SHOE | 1.38 | SG-EMW | |
| TOP CMT LEAD SLURRY | 395 m-RKB | FG @ PREVIOUS CSG | 1.28 | SG-EMW | |
| TOP CMT TAIL SLURRY | 430 m-RKB | MUD WEIGHT | 1.03 | SG | |
| B.H.S.T. | 10 Deg C | WATER DEPTH | 377 | m | |
| TOTAL DRY CMT REQUIRED | | >>> | 47.0 ton | <<< | |
| SLURRY VOLUME CALCULATION | | | | | |
| ANNULAR VOLUME CSG-OPEN HOLE | | | 16.86 m ³ | | 595.2 Cuft |
| EXCESS OVER THEOR.LEAD VOLUME (or tail volume if lead slurry is not used) | | | 33.37 m ³ | | 1 178.4 Cuft |
| ANNULAR VOLUME CSG-CSG | | | 0.00 m ³ | | 0.0 Cuft |
| 5 m INTERNAL VOL. (SHOE-COLL) | | | 1.99 m ³ | | 70.1 Cuft |
| TOTAL SLURRY VOLUME = | | | 52.21 m³ | | 1 843.7 Cuft |
| SPACERS | | | | | |
| TYPE: Circulate one casing volume of mud prior to cementing | | | | | |
| CEMENT SLURRY COMPOSITION | | | | | |
| LEAD SLURRY | 1.56 SG | F/ | 430 m | TO | 395 m |
| SLURRY VOLUME | | 35 m of ANNULUS + EXCESS | | 40.40 m³ | 1 426.4 Cuft |
| "G" CEMENT | Yield | 129.42 l/100kg | 0.773 ton/m3 | 31.21 ton | 732.0 Sx |
| ECONOLITE | | 3.20 l/100kg | | 998.82 liter | 264.2 Gall |
| NF-6/DEFOAMER | | 0.10 l/100kg | | 31.21 liter | 8.3 Gall |
| SEAWATER | | 95.07 l/100kg | | 29.67 m ³ | 186.6 Bbl |
| TOTAL MIX FLUID | | 98.37 l/100kg | | 30.70 m ³ | 193.1 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | | hr.min | > 6 | | |
| TAIL SLURRY | 1.95 SG | S F/ | 479 m | TO | 430 m |
| SLURRY VOLUME | | 49 m of ANNULUS+INT.VOL.(SHOE-COLL) | | 11.82 m³ | 417.3 Cuft |
| "G" CEMENT | Yield | 75.06 l/100kg | 1.332 ton/m3 | 15.75 ton | 369.4 Sx |
| CaCl2/ACCELERATOR | | 4.35 l/100kg | | 684.92 liter | 181.2 Gall |
| DISPERSANT | | 0.00 l/100kg | | 0.00 liter | 0.0 Gall |
| NF-6/DEFOAMER | | 0.10 l/100kg | | 15.75 liter | 4.2 Gall |
| DRLG WATER MIXING | | 39.56 l/100kg | | 6.23 m ³ | 39.2 Bbl |
| TOTAL MIX FLUID | | 44.01 l/100kg | | 6.93 m ³ | 43.6 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | | hr.min | 3 - 4 | | |
| CEMENTING TECHNIQUE : CONVENTIONAL DOUBLE PLUG CEMENTING | | | | | |
| CMT SLURRY HYROSTATIC GRADIENT : EVALUATION | | | | | |
| FRACTURE-P @ NEW SHOE | | | 64.82 bar | | 940 psi |
| CMT HYDRO-P @ SEABED | | | 39.91 bar | | 579 psi |
| CMT HYDRO-P @ NEW SHOE | | | 54.64 bar | | 793 psi |
| MIN. PRESSURE MARGIN AT NEW SHOE AT THE END OF THE CEMENT JOB | | | 10.18 bar | | 148 psi |

3.4.5.2 20" X 13 3/8" Casing

| Well 7122/7-2 | | GENERAL DATA | | 20" x 13 3/8" surface casing | |
|---|--------------------------------------|----------------------|----------------------|------------------------------|--------------------|
| SHOE DEPTH | 900 m-RKB | Top sect.: | OD= 20.00 ID= 19.000 | Length = | 10 m WT= 133.0 ppf |
| PREVIOUS CASING SHOE: | 479 m-RKB | Btm. Sect.: | OD= 13.38 ID= 12.250 | Length = | 495 m WT= 72.0 ppf |
| HOLE SIZE | 17.50 in | Perv. csg.: | OD= 30.00 ID= 28.000 | Length = | 84 m WT= 310.0 ppf |
| EXCESS (in open hole) | 99 % | | | | |
| TOP CMT LEAD SLURRY | 395 m-RKB | FRAC.GRAD @ SHOE | 1.66 | sg EMW | |
| TOP CMT TAIL SLURRY | 702 m-RKB | FG @ PREVIOUS CSG | 1.38 | sg EMW | |
| B.H.S.T. | 22 Deg C | MUD WEIGHT | 1.20 | sg EMW | |
| Seabed at: 395 m RT | | SEABED | 395 | m | |
| TOTAL DRY CMT REQUIRED >>> | | 72.4 ton | | <<< | |
| SLURRY VOLUME CALCULATION | | | | | |
| ANNULAR VOLUME CSG-OPEN HOLE | | 27.17 m ³ | 959.3 Cuft | | |
| EXCESS OVER THEOR.LEAD VOLUME (or tail volume if lead slurry is not used) | | 26.70 m ³ | 942.8 Cuft | | |
| ANNULAR VOLUME CSG-CSG | | 25.56 m ³ | 902.4 Cuft | | |
| 36 m INTERNAL VOL. (SHOE-COLL) | | 2.74 m ³ | 96.7 Cuft | | |
| TOTAL SLURRY VOLUME = | | 82.17 m ³ | 2 901.3 Cuft | | |
| SPACERS | | | | | |
| TYPE : SPACER 500 | | 1.60 SG | VOL. = | 5.00 m ³ | 232 m. |
| CEMENT SLURRY COMPOSITION | | | | | |
| LEAD SLURRY | 1.56 SG | F/ | 702 m | TO | 395 m |
| SLURRY VOLUME | 307 m of ANNULUS + EXCESS | | | 66.65 m ³ | 2 353.4 Cuft |
| "G" CEMENT Yield | 129.42 l/100kg | 0.773 ton/m3 | | 51.50 ton | 1 207.8 Sx |
| ECONOLITE | 3.20 l/100kg | | | 1647.98 liter | 436.0 Gall |
| NF-6/DEFOAMER | 0.10 l/100kg | | | 51.50 liter | 13.6 Gall |
| SEAWATER | 95.07 l/100kg | | | 48.96 m ³ | 307.9 Bbl |
| TOTAL MIX FLUID | 98.37 l/100kg | | | 50.66 m ³ | 318.6 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | hr.min | > 6 | | | |
| TAIL SLURRY | 1.95 SG | F/ | 900 m | TO | 702 m |
| SLURRY VOLUME | 198 m of ANNULUS+INT.VOL.(SHOE-COLL) | | | 15.52 m ³ | 547.8 Cuft |
| "G" CEMENT Yield | 74.38 l/100kg | 1.344 ton/m3 | | 20.86 ton | 489.4 Sx |
| LIQUID CaCl ₂ | 2.20 l/100kg | | | 458.90 liter | 121.4 Gall |
| NF-6/DEFOAMER | 0.10 l/100kg | | | 20.86 liter | 5.5 Gall |
| DRLG WATER MIXING | 41.03 l/100kg | | | 8.56 m ³ | 53.8 Bbl |
| TOTAL MIX FLUID | 43.33 l/100kg | | | 9.04 m ³ | 56.8 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | hr.min | 3 - 4 | | | |
| CEMENTING TECHNIQUE : CONVENTIONAL DOUBLE PLUG CEMENTING | | | | | |
| CMT SLURRY HYROSTATIC GRADIENT : EVALUATION | | | | | |
| FRACTURE-P @ PREVIOUS SHOE | | 64.82 bar | 940 psi | | |
| FRACTURE-P @ NEW SHOE | | 146.50 bar | 2125 psi | | |
| CMT HYDRO-P @ PREV. SHOE | | 59.99 bar | 870 psi | | |
| CMT HYDRO-P @ NEW SHOE | | 132.00 bar | 1914 psi | | |
| MIN. PRESSURE MARGIN AT PREV. SHOE AT THE END OF THE CEMENT JOB | | 4.83 bar | 70 psi | | |
| MIN. PRESSURE MARGIN AT NEW SHOE AT THE END OF THE CEMENT JOB | | 14.50 bar | 210 psi | | |

3.4.5.3 9 5/8" Casing

| Well 7122/7-2 | | GENERAL DATA | | | 9 5/8" casing | |
|---|--------------------------------------|----------------------|-------------|---------------------|----------------------|------------|
| SHOE DEPTH | 1403 m-RKB | 9.625 | CSG - I.D.= | 8.535 | WT= | 53.50 ppf |
| PREVIOUS CASING | 900 m-RKB | 13.375 | CSG - I.D.= | 12.250 | WT= | 72.00 ppf |
| HOLE SIZE | 12.25 in | | | | | |
| EXCESS (in open hole) | 21 % | FRAC.GRAD @ SHOE | 1.78 | SG-EMW | | |
| TOP CMT LEAD SLURRY | N/A m-RKB | FG @ PREVIOUS CSG | 1.66 | SG-EMW | | |
| TOP CMT (TAIL) SLURRY | 670 m-RKB | MUD WEIGHT | 1.25 | SG | | |
| B.H.S.T. | 38 Deg C | WATER DEPTH | 377 | m | | |
| TOTAL DRY CMT REQUIRED >>> | | 33.6 ton | | <<< | | |
| SLURRY VOLUME CALCULATION | | | | | | |
| ANNULAR VOLUME CSG-OPEN HOLE | | 14.64 m ³ | | 516.8 Cuft | | |
| EXCESS OVER THEOR.LEAD VOLUME (or tail volume if lead slurry is not used) | | 3.07 m ³ | | 108.5 Cuft | | |
| ANNULAR VOLUME CSG-CSG | | 6.69 m ³ | | 236.3 Cuft | | |
| 36 m INTERNAL VOL. (SHOE-COLL) | | 1.33 m ³ | | 46.9 Cuft | | |
| TOTAL SLURRY VOLUME = | | 25.73 m ³ | | 908.5 Cuft | | |
| SPACERS | | | | | | |
| TYPE : SPACER 500 | | 1.60 | SG | VOL. = | 15.00 m3. | 516 m. |
| CEMENT SLURRY COMPOSITION | | | | | | |
| LEAD SLURRY | 1.56 | SG | F/ | 0 | TO | 0 m. |
| SLURRY VOLUME | 0 m of ANNULUS + EXCESS | | | | 0.00 m ³ | 0.0 Cuft |
| "G" CEMENT Yield | 129.40 | I/100kg | 0.773 | ton/m3 | 0.00 ton | 0.0 Sx |
| ECONOLITE | 3.20 | I/100kg | 0.00 | liter | 0.00 liter | 0.0 Gall |
| HR-4L/RETARDER | 0.00 | I/100kg | 0.00 | liter | 0.00 liter | 0.0 Gall |
| NF-6/DEFOAMER | 0.10 | I/100kg | 0.00 | liter | 0.00 liter | 0.0 Gall |
| SEAWATER | 95.05 | I/100kg | 0.00 | m ³ | 0.00 m ³ | 0.0 Bbl |
| TOTAL MIX FLUID | 98.35 | I/100kg | 0.00 | m ³ | 0.00 m ³ | 0.0 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | | hr.min | > N/A | | | |
| TAIL SLURRY | 1.90 | SG | F/ | 1403 m | TO | 670 m |
| SLURRY VOLUME | 733 m of ANNULUS+INT.VOL.(SHOE-COLL) | | | | 25.73 m ³ | 908.5 Cuft |
| "G" CEMENT Yield | 76.61 | I/100kg | 1.305 | ton/m3 | 33.59 ton | 787.9 Sx |
| HALAD 99LE+/FILTER LOSS | 0.50 | I/100kg | 167.93 | liter | 167.93 liter | 44.4 Gall |
| HR-4L/RETARDER | 0.00 | I/100kg | 0.00 | liter | 0.00 liter | 0.0 Gall |
| NF-6/DEFOAMER | 0.10 | I/100kg | 33.59 | liter | 33.59 liter | 8.9 Gall |
| DRLG WATER MIXING | 44.95 | I/100kg | 15.10 | m ³ | 15.10 m ³ | 94.9 Bbl |
| TOTAL MIX FLUID | 45.55 | I/100kg | 15.30 | m ³ | 15.30 m ³ | 96.2 Bbl |
| ESTIMATED TICKENING TIME @ 70 BC | | hr.min | 3 - 4 | | | |
| CEMENTING TECHNIQUE : CONVENTIONAL DOUBLE PLUG CEMENTING | | | | | | |
| CMT SLURRY HYROSTATIC GRADIENT : EVALUATION | | | | | | |
| FRACTURE-P @ PREVIOUS SHOE | | 146.50 bar | | 2125 psi | | |
| FRACTURE-P @ NEW SHOE | | 244.89 bar | | 3552 psi | | |
| CMT HYDRO-P @ PREV. SHOE | | 99.86 bar | | 1448 psi | | |
| CMT HYDRO-P @ NEW SHOE | | 236.48 bar | | 3430 psi | | |
| MIN. PRESSURE MARGIN AT PREV. SHOE AT THE END OF THE CEMENT JOB | | 46.64 bar | | 676 psi | | |
| MIN. PRESSURE MARGIN AT NEW SHOE AT THE END OF THE CEMENT JOB | | 8.41 bar | | 122 psi | | |

3.4.6 Mud Summary by Phase

Mud summary for the 12 1/4" pilot hole

A 12 1/4" pilot hole was first drilled from seabed and down to 910 m with seawater, and with returns to seabed. High viscosity sweeps were used during the drilling to keep the hole clean. After reaching the pilot hole TD, the hole was first displaced to 1.06 sg pre-hydrated bentonite mud and was observed for any indications of shallow gas (none were observed). Prior to pulling out, the hole was displaced to 1.20 sg kill mud.

Mud summary for the 36" hole section

The 36" hole section was drilled by opening up the pilot hole to 36" down to 481 m. The 36" hole was drilled using sea water with returns to seabed. High viscosity sweeps were used during the drilling to keep the 36" hole clean. The hole was circulated clean and displaced with a 1.20 sg pre-hydrated bentonite mud prior to pulling out for running the 30" casing string.

Mud summary for the 17 1/2" hole section

After having set the 30" casing, the remaining part of the pilot hole from the 30" shoe and down to 910 m was opened up to 17 1/2" using seawater with returns to seabed. High viscosity sweeps were used to keep the hole clean. After making a flow check at section TD (no shallow gas detected) the 17 1/2" section was displaced to 1.20 sg pre-hydrated bentonite mud prior to pulling out for running the 20"x 13 3/8" casing string.

Mud summary for the 12 1/4" hole section

After having installed the 20 x 13 3/8" casing (13 3/8" shoe at 900 m), the cement in the shoe was drilled out with a 12 1/4" bit. The drilling fluid in the well was then changed to 1.25 sg Formate brine where XC polymer and PAC was used for obtaining viscosity and to maintain rheology. After having displaced the well to the new mud, 12 1/4" hole was drilled down to 1075 m where the coring started. A total of 5 cores were taken from 1075 m down to 1160 m with a 8 1/2" core bit. The cored section was then opened up to 12 1/4", and the drilling of the 12 1/4" section continued to well TD at 1418 m. "Bottoms up" was circulated two times and a short trip to the 13 3/8" shoe was done. The string was run back to bottom with no drag. Prior to pulling out of hole for logging the mud was circulated and conditioned. No problems with the Formate mud was experienced during the drilling of the 12 1/4" hole section.

MUD SUMMARY REPORT
Well 7122/7-2

| Day no. | TMD (m) | Hole size (in) | Mud type | MW (g/cm3) | Viscosity (s/L) | PV (mPa*s) | YP (Pa) | Gels 10s/10m (Pa) | API WL (mL) | HTHP WL (mL) | HTHP TEMP (°C) | pH | Cl (mg/L) | Sand (%) | TS (%) | LGS (kg/m3) | MBT (kg/m3) | Tot. Hard. (mg/L) | Oil (%) | Tot. Vol. (m3) | |
|---------|---------|----------------|-----------------|------------|-----------------|------------|---------|-------------------|-------------|--------------|----------------|-----|-----------|----------|--------|-------------|-------------|-------------------|---------|----------------|-----|
| 13 | 0 | 12.25 | SW/Bentonite | 1.06 | 100 | 12 | 23 | 21/0/0 | | | 20 | | | | | | | | | | |
| 14 | 910 | 12.25 | SW/Bentonite | 1.06 | 150 | 0 | 0 | 0/0/0 | | | 50 | | | | | | | | | | 63 |
| 15 | 425 | 36 | SW/Bentonite | 1.06 | 150 | 19 | 19 | 0/0/0 | | | 50 | | | | | | | | | | 271 |
| 16 | 481 | 36 | SW/Bentonite | 1.06 | 150 | 7 | 25 | 21/25/0 | | | 50 | | | | | | | | | | 310 |
| 17 | 481 | 17.5 | SW/Bentonite | 1.06 | 150 | 7 | 25 | 21/25/0 | | | 50 | | | | | | | | | | 208 |
| 18 | 910 | 17.5 | SW/Bentonite | 1.06 | 150 | 16 | 23 | 21/25/0 | | | 50 | | | | | | | | | | 252 |
| 23 | 935 | 12.25 | FORMATE/POLYMER | 1.25 | 35 | 8 | 5 | 2/3/0 | 6 | | | 9.5 | 500 | 0 | 0 | | | | 0 | | 221 |
| 24 | 1075 | 12.25 | FORMATE/POLYMER | 1.25 | 35 | 8 | 6 | 2/4/0 | 6 | | | 9.5 | 500 | 0 | 0 | | | | 0 | | 240 |
| 25 | 1075 | 12.25 | FORMATE/POLYMER | 1.26 | 35 | 11 | 7 | 3/7/0 | 4 | | | 8.5 | 500 | 0 | 0 | | | | 0 | | 242 |
| 26 | 1109 | 12.25 | FORMATE/POLYMER | 1.26 | 35 | 11 | 7 | 3/6/0 | 3 | | | 8.5 | 500 | 0 | 0 | | | | 0 | | 244 |
| 27 | 1123 | 12.25 | FORMATE/POLYMER | 1.26 | 50 | 13 | 6 | 3/6/0 | 2.9 | | | 8.5 | 500 | 0 | 0 | | | | 0 | | 261 |
| 28 | 1135 | 12.25 | FORMATE/POLYMER | 1.25 | 50 | 12 | 6 | 2/4/0 | 3 | | | 9 | 500 | 0 | 0 | | | | 0 | | 263 |
| 29 | 1144 | 12.25 | FORMATE/POLYMER | 1.26 | 55 | 12 | 6 | 3/4/0 | 3 | | | 8 | 500 | 0 | 0 | | | | 0 | | 148 |
| 30 | 1159 | 12.25 | FORMATE/POLYMER | 1.25 | 59 | 12 | 6 | 3/4/0 | 3.2 | | | 9 | 500 | 0 | 0 | | | | 0 | | 149 |
| 31 | 1418 | 12.25 | FORMATE/POLYMER | 1.27 | 59 | 16 | 7 | 3/4/0 | 2 | | | 9 | 500 | 0 | 0 | | | | 0 | | 187 |
| 32 | 1418 | 12.25 | FORMATE/POLYMER | 1.26 | 58 | 16 | 7 | 3/4/0 | 2 | | | 9 | 500 | 0 | 0 | | | | 0 | | |
| 33 | 1418 | 12.25 | FORMATE/POLYMER | 1.26 | 58 | 16 | 7 | 3/4/0 | 2 | | | 9 | 500 | 0 | 0 | | | | 0 | | |
| 34 | 1418 | 12.25 | FORMATE/POLYMER | 1.26 | 49 | 17 | 5 | 2/3/0 | 2 | | | 8.8 | 500 | 0 | 0 | | | | 0 | | |
| 35 | 1418 | 12.25 | FORMATE/POLYMER | 1.26 | 49 | 17 | 5 | 2/3/0 | 2 | | | 8.8 | 500 | 0 | 0 | | | | 0 | | |

3.4.7 Deviation Summary

| Deviation Summary Well 7122/7-2 | | | | | | | | | | |
|--------------------------------------|-----------------|-------------------|-----|------------|--------------|-------------|-------------------------------|-------------------|-------------------|------------------|
| TMD (m) | Angle (deg.) | Azimuth (deg.) | CMT | TVD (m) | North (m) | East (m) | Horizontal distance (m) | DLS (deg./30m) | BUR (deg./30m) | TYPE |
| 0.00 | 0.00 | 0.00 | YNN | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| 415 | 2.36 | 248.00 | NNN | 414.88 | -3.20 | -7.92 | 8.55 | 0.17 | 0.17 | MWD |
| 480 | 2.00 | 0.00 | NNY | 479.86 | -2.57 | -9.16 | 9.52 | 1.67 | -0.17 | INC |
| 651 | 1.75 | 0.00 | YNN | 650.77 | 3.03 | -9.16 | 9.65 | 0.04 | -0.04 | INC |
| 833 | 1.25 | 27.00 | YNN | 832.70 | 7.57 | -8.26 | 11.21 | 0.14 | -0.08 | INC |
| 862 | 0.92 | 29.50 | NNY | 861.70 | 8.06 | -8.01 | 11.36 | 0.34 | -0.34 | MWD |
| 898 | 1.03 | 100.36 | NNY | 897.70 | 8.25 | -7.54 | 11.18 | 0.94 | 0.09 | MWD |
| 921 | 0.70 | 128.30 | NNY | 920.98 | 8.13 | -7.23 | 10.88 | 0.68 | -0.43 | MWD |
| 1035 | 2.20 | 212.66 | NNY | 1034.66 | 5.86 | -7.86 | 9.80 | 0.59 | 0.40 | MWD |
| 1059 | 2.85 | 221.09 | NNY | 1058.33 | 5.03 | -8.49 | 9.87 | 0.95 | 0.82 | MWD |
| 1121 | 3.70 | 226.40 | YNN | 1120.54 | 2.48 | -10.97 | 11.24 | 0.43 | 0.41 | MWD |
| 1147 | 3.04 | 233.60 | YNN | 1146.49 | 1.49 | -12.13 | 12.22 | 0.90 | -0.76 | MWD |
| 1177 | 3.08 | 244.71 | YNN | 1176.69 | 0.67 | -13.51 | 13.53 | 0.59 | 0.04 | MWD |
| 1209 | 3.47 | 243.11 | YNN | 1208.87 | -0.14 | -15.16 | 15.16 | 0.37 | 0.36 | MWD |
| 1239 | 2.67 | 251.49 | YNN | 1238.11 | -0.76 | -16.60 | 16.62 | 0.94 | -0.82 | MWD |
| 1270 | 2.79 | 257.53 | YNN | 1269.23 | -1.16 | -18.03 | 18.06 | 0.30 | 0.12 | MWD |
| 1296 | 2.85 | 256.60 | YNN | 1295.24 | -1.44 | -19.28 | 19.33 | 0.09 | 0.07 | MWD |
| 1324 | 2.56 | 262.64 | YNN | 1322.80 | -1.68 | -20.55 | 20.62 | 0.44 | -0.32 | MWD |
| 1354 | 2.40 | 259.70 | YNN | 1352.90 | -1.88 | -21.84 | 21.92 | 0.20 | -0.16 | MWD |
| 1382 | 2.23 | 268.48 | YNN | 1380.93 | -2.00 | -22.97 | 23.05 | 0.42 | -0.18 | MWD |
| Estimated values for well TD: | | | | | | | | | | |
| 1418 | 2.00 | 268.00 | YNN | 1417.18 | -2.04 | -24.30 | 24.39 | 0.19 | -0.19 | <i>Estimated</i> |

3.5 PLUG AND ABANDONMENT

3.5.1 P & A Program

Objectives:

The plugging and abandonment program for well 7122/7-2 had the following objectives:

- 1) Isolation of the perforations after the well testing.
- 2) Isolation of the 13 3/8" x 9 5/8" casing annulus. To cut the casing strings a minimum of 5 m below seabed.
- 3) Ensure that no obstructions or debris of any kind that might cause damage or impediment to fishing, shipping or other activities would remaining on the seabed at the well site location.

Permanent plugging and abandonment of well 7122/7-2

The well 7122/7-2 was permanently plugged and abandoned as follows (ref. figure "Well 7122/7-2 PERMANENT ABANDONMENT" on next page):

Plug no. 1:

A cement retainer was set at 1070 m and a high pressure cement squeeze of the perforated intervals below from 1078 m to 1136.5 m was performed.

Plug no. 2:

A cement plug was set from 950 m up to 800 m.

The 9 5/8" casing was cut at 600 m (205 m below seabed) and retrieved.

Plug no. 3:

A cement plug was set from 610 m up and to 440 m (45 m below seabed).
(The plug was tagged with 10 ton and pressure tested).

The 20" and 30" wellhead housings were cut at 400 m (5 m below seabed) and retrieved.


An ROV survey of the seabed within a 50 m radius around the well location was performed to ensure that no debris had been left.

Note: There was cement behind both the 30" and 20" x 13 3/8" casing strings up to seabed at 395 m.

Top of cement behind the 9 5/8" casing was at 670 m (verified by CBL).

The BOP stack and marine riser was pulled after Plug no. 3 had been set and tested.

3.5.2 P & A Sketch



3.6 LOGISTICS

3.6.1 Offices

The operations office was located at Norsk Agip, Forus. The main logistics coordinator was placed at Polarbase in Hammerfest while a local logistics coordinator was placed at the Aker Base, Tananger. The main logistics coordinator at Polarbase used the local coordinator at the Aker Base to handle shipments of equipment sent from Stavanger to the rig/Polarbase.

3.6.2 Base

The operating base for the rig during the drilling of well 7122/7-2 was Polarbase in Hammerfest. In Stavanger the Aker Base in Tananger was used for shipments of equipment sent from Stavanger to the rig/Polarbase.

3.6.3 Helicopter

The helicopter services were contracted from Norsk Helikopter AS. One helicopters was on contract.

3.6.4 Boats

During the drilling operations on well 7122/7-2 two supply vessels were used. Changing between the two vessels, on of them was always kept at the rig as standby vessel while the other was used as supply vessel between the rig and Polarbase.

3.7 SAFETY AND ENVIRONMENT

3.7.1 Risk Analysis Summary and Implementation

Before starting the drilling operations on the well 7122/7-2 a risk analysis session was carried out and documented in a report. The report was submitted to the rig for follow-up by the drilling supervisors.

During the drilling of the well, various types of safety meetings and drills were held on the rig:

| | |
|----|---|
| 30 | Pre-job Safety Meetings & Safe Job Analysis |
| 2 | BOP Drills |

General Safety Meetings with the various crews were held frequently, and along with the various safety meetings a general operation meeting was held daily on the rig with key personnel to discuss upcoming operations and improvement of communications on the rig site.

Unintentional Events related to personnel safety during the drilling of the well:

| | |
|---|---|
| 0 | Medical Treatment cases |
| 1 | First Aid cases |
| 0 | Near misses (related to personnel safety) |

3.7.2 Discharges, Emissions and Waste

Discharges to Sea

| | |
|----------------------------|------------------|
| Ilmenite | 123,0 ton |
| Bentonite | 56,0 ton |
| Potassium (K) Formate Salt | 83,2 ton |
| Mud chemicals | 12,9 ton |
| Cement chemicals | 0,0 ton |
| Drill cuttings | 470,3 ton |
| <u>Discharges to Sea</u> | <u>745,3 ton</u> |

Emissions to Air

| | Total (rig/well testing/vessels/helicopter) |
|-------------------------|--|
| CO ₂ | 7 330,1 ton |
| NO _x | 122,8 ton |
| VOC | 10,5 ton |
| CO | 22,3 ton |
| N ₂ O | 0,3 ton |
| SO ₂ | 4,8 ton |
| <u>Emissions to Air</u> | <u>7 490,8 ton</u> |

Waste returned to shore:

| | |
|---------------------|------------------|
| Metal | 19,02 ton |
| Glass | 0,00 ton |
| Wood | 2,90 ton |
| Paper (white) | 0,22 ton |
| Paper (brown) | 0,65 ton |
| Food infested waste | 0,15 ton |
| General | 11,64 ton |
| Plastic | 0,80 ton |
| <u>Waste</u> | <u>35,38 ton</u> |

Special waste to approved contractor for disposal:

| | |
|----------------------|----------------------|
| Empty drums | 0,14 ton |
| Waste oil (engine) | 12,30 m ³ |
| Waste oil (crude) | 2,00 m ³ |
| Oily waste/rags | 0,35 ton |
| Oil-cont. slop/mud | 84,03 ton |
| Paint (dry) | 0,05 ton |
| <u>Special waste</u> | <u>98,87 ton</u> |
| <u>Waste total</u> | <u>134,25 ton</u> |

3.7.3 Requirements – Accounting of Compliance

A set of requirements and goals for the 7122/7-2 operations were established prior to planning the well. The requirements were submitted to and followed up by involved supervisory personnel.

Following the completion of the operations, an accounting of compliances with the established requirements/goals was made, ref. Section 4 ENCLOSURES –
“ENCLOSURE 1 - 7122/7-2 Requirements Accounting.

4. ENCLOSURES

ENCLOSURE 1 7122/7-2 Requirements Accounting

ENCLOSURE 2 7122/7-2 Composite Log

ENCLOSURE 3 7122/7-2 C.P.I.

ENCLOSURE 4 7122/7-2 Composite Log CD

ENCLOSURE 1 – 7122/7-2 Requirements accounting

ENCLOSURE 2 – 7122/7-2 Composite Log

ENCLOSURE 3 – 7122/7-2 C.P.I.

ENCLOSURE 4 – 7122/7-2 Composite Log CD