



RWA

MAGCOBAR

A/S Norske Shell
Aker Norsco Base

4056 TANANGER

Denne rapport
tilhører

STATOIL

L&U DOK. SENTER

L. NR. 20085110034

KODE Well 31/2-15 Nr. 21

Returneres etter bruk

33 1 68 - DRENO - N

TANANGER, 17 December 1984

Ref.no: DRNG/392/84/KE/ii

For the attention of: Mr. T. Nyland
CC : A. Kelland
J. Allen

Dear Sir,

Please find enclosed the Drilling Fluids Re-Cap for your 31/2-15 well.

We trust that you will find the information presented of interest and of use to your future operations. Should you or your colleagues have any queries or comments, please do not hesitate to contact us.

Regards

Ken Ellis

Area Engineer



DRESSER NORWAY A.S.

MAGCOBAR

NORSCO OIL BASE
N-4056 TANANGER

PHONE:
(04) 69 60 33

TELEX:
33 1 68 •DRENO• N

┌
A/S Norske Shell
Aker Norsco Base

4056 TANANGER

┐
TANANGER, 17 December 1984

└
Ref.no: DRNG/392/84/KE/ii

For the attention of: Mr. T. Nyland

CC : A. Kelland

J. Allen

Dear Sir,

Please find enclosed the Drilling Fluids Re-Cap for your 31/2-15 well.

We trust that you will find the information presented of interest and of use to your future operations. Should you or your colleagues have any queries or comments, please do not hesitate to contact us.

Regards

Ken Ellis

Area Engineer



WELL SUMMARY

DATE:

COMPANY A/S NORSKE SHELL

ADDRESS EXPLORATION AND PRODUCTION

4056 TANANGER

WELL 31/2-15

LOCATION NORWEGIAN NORTH SEA - TROLL

PREPARED BY
M. Silverstone
G. Finley
A. Wright


DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

I N D E X

- 1) WELL SUMMARY BY INTERVAL
- 2) DAILY OPERATIONS LOG
- 3) MATERIAL CONSUMPTION BY INTERVAL
- 4) TOTAL MATERIALS CONSUMPTION
- 5) DAILY MATERIAL CONSUMPTION
- 6) DAILY MUD PROPERTIES
- 7) BIT AND HYDRAULIC RECORD
- 8) GRAPHS



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

WELL SUMMARY BY INTERVAL

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

WELL SUMMARY BY INTERVAL

36" Hole to 477m

The Borgny Dolphin arrived on location for Well 31/2-15 on 9 Sept 1984. After setting anchors and ballasting, the temporary guide base was run and on 10 Sept the well was spudded using a 26" bit with 36" hole opener. Viscous gel (150+ sec/qt) was pumped on connections to clean the hole. At TD 150 Bbls of viscous mud was circulated and after a wiper trip 550 Bbls was displaced. After running casing and pumping 200 Bbls seawater, 100 Bbls more viscous gel slurry was circulated. The 30" Casing was then cemented.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

WELL SUMMARY BY INTERVAL

26" Hole to 810m

The 30" casing cement and 3m of new hole were drilled with a 14-3/4" bit and a 26" hole opener. After the riser and pin connector were run and the diverter system tested, the hole and riser were displaced to a gel slurry with a viscosity of 45-50 sec/qt. 14-3/4" pilot hole was drilled to 810m. All solids control equipment was used to maintain the mud density well below the 1.15 S.G. maximum. Prior to pulling out to log, the open hole was displaced to 1.35 S.G. viscous mud.

After logging the riser was displaced to seawater and all possible mud was recovered for later use. The 30" casing and open hole were displaced to seawater in stages and the well was observed for flow. Prior to pulling out of the hole 250 Bbls of viscous mud was spotted in the open hole. The riser was then pulled. The hole was opened out to 26" using first a 14-3/4" bit with 26" hole opener and then, from 556m to 810m, a 26" bit.

Viscous mud was pumped after each connection. Following a wiper trip, 800 Bbls of viscous 1.35 S.G. mud was spotted in open hole. The 20" casing was set at 800.5m and cemented.

Shell, 31/2-15

WELL SUMMARY BY INTERVAL

17-1/2" Hole

810m - 1460m

Seawater was used to drill out the cement in the casing to the shoe at 800m. A KCL/Polymer mud of 1.26 s.g. was displaced at the shoe and 10m of cement and 5m of new hole were drilled before running a leak-off test at 815m. Formation integrity was set at 1.38 s.g. and drilling resumed.

High rates of penetration of 25 to 30m per hour were achieved in the predominantly soft clay formation throughout the interval with occasional slowing in dolomite and chert stringers at 1030m and 1200m respectively.

The KCl level was maintained at 5 ppb higher than programme by request at 40 ppb. A combined polymer level of 2-1/2 ppb was used to maintain a high yield point for hole cleaning and for encapsulating of reactive solids. The combined inhibitive effect of the KCl and the polymer was monitored by observing the clay cuttings on the returns which were firm, slick and undispersed. Due to the good inhibitive performance of the mud less solids were dispersed into the mud requiring a lower than projected dilution volume.

Wiper trips were done at 955m and 1307m with 75K to 125K maximum overpull. The mud weight was increased to 1.29 s.g. at 1307m. No drag was encountered on either trip when running back to bottom. After drilling to TD at 1460m a wiper trip was run with overpull and 20m fill on bottom.

Cont'd.....

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

Cont.

No overpull was encountered while pulling out of the hole and logs were run. 36 Bbls of mud were lost to the formation while logging, and static losses were observed from the drill floor. The mud weight was subsequently lowered to 1.27 before the 13-3/8" casing was run at 1444m. The casing was then cemented with no cement observed at the surface.

Shell, 31/2-15WELL SUMMARY BY INTERVAL12-1/4" Hole1460m - 1677m

A non damaging HEC/Chalk mud was built at this stage, and the surface system, now with 1465 Bbls of the new non-damaging chalk mud at 1.21 s.g. was circulated to displace the KCl mud. Five meters of formation was drilled at which point a leak-off test was performed giving an E.M.W. of 1.62 S.G. 12-1/4" hole was then drilled ahead to 1486m. Coring was begun after washing and reaming to bottom.

Cores were cut as follows:

INTERVAL	RECOVERY	INTERVAL	RECOVERY
No. 1 1496 - 1493m	80%	No. 7 1520.5 - 1530m	88%
No. 2 1493 - 1501m	85%	No. 8 1530- 1533m	84%
No. 3 1501 - 1503m	45%	12-1/4" bit 1533 - 1533m	-
No. 4 1503 - 1510m	64%	No. 9 1533 - 1541m	90%
No. 5 1510 - 1516.5m	100%	No.10 1541 - 1559m	100%
No. 6 1516.5 - 1520.5m	100%	No.11 1559 - 1577m	86%
		No.12 1577 - 1595m	62%

Throughout the coring programme the mud density was maintained without problems at 1.21 s.g. and the funnel vis. at 68-72, using H.E.C. and giving a PV/YP reading averaging; 18/20 to provide suitable hole cleaning. Apart from a section immediately below the 13-3/8" shoe, some 30m in length, the hole was found from the logs to be in good condition.

Cont'd...

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

Cont.

This upper section was found to be washed out and this correlated with a bed of mudstone.

Sand content was found to be consistently high while penetrating this section and screens on both shaker and mud cleaner were changed from 30/50 to 30/80 and 150 x 2 to 200 x 2 mesh respectively. This was helpful, and the level maintained at 1.0 to 1.5% without excessive wear to pump parts.

During the core run no. 7 the hole was tight at 1485m - 1475m and from this point on it was necessary to wash and ream from 5-10m of fill before cutting the core in each case. This problem may be related to the low gel strength characteristics of this particular mud type. The problem was tackled by extra circulation, also by increased flow in the riser, and by raising the Shellflo concentration by 1.0 ppb

On completion of the coring programme the well was drilled to TD with a 12-1/4" bit. At 1677m the hole was circulated thoroughly and two short trips made before POOH w/no drag prior to a 4 day Schlumberger logging programme. A trip to bottom was made. While waiting on a replacement logging tool, where 8m fill was found. After finishing the logs, the hole was circulated clean prior to running the 9-5/8" csg, which was landed and cemented at 1665m.

At this point the weather turned, so a storm valve was set and the BOP/riser pulled while on standby. W.O.W.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

WELL SUMMARY BY INTERVAL

Interval: Completion & Testing

A test plug was run and the hole displaced to seawater. An 8-1/2" scraper was run after circulating hi-vis, acid and caustic pills. The hole was then circulated with seawater before displacing to 1.2 s.g. Dowell brine, which was consequently filtered, before running logs, and a F packer.

During the test some 1100 Bbls of HEC/chalk mud was in storage and this monitored daily for contingency use. Testing was done according to Shell's specification. Bottom hole samples were run and chloride tests made for the Shell representatives.

After testing, a series of cement plugs were set and the well was plugged and abandoned.



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

DAILY OPERATIONS LOG

Shell, 31/2-15

DAILY OPERATIONS LOG

9 September 1984

Report no. 1

Tow rig to new location. Set anchors. Ballast rig.
Started mixing spud mud.

10 September

Report no. 2

Completed ballasting the rig. Picked up 8" drill collars and HWDP. Ran TGB. Jumped divers to inspect seabed. Unlatched running tool. POOH. Made up 36" TGB. Drilled 36" hole 367m. Stabbed into TGB. Drilled 36" hole 367m to 387m. Dropped survey at 384m. Retrieved same. Drilled to 396m. Dropped survey. Drilled to 414m. Dropped survey. Continued drilling 36" hole to 430m at 24:00 hrs.

11 September

Report no. 3

Drilled to 451m. Reamed tight hole. Drilled to 477m. Pumped 150 Bbls hi-vis mud, surveyed. POOH to TGB. Retrieved survey. RIH to 477m. Pumped 550 Bbls mud. POOH. Ran and cemented 30" csg. W.O.C.

12 September

Report no. 4

POOH. Washed wellhead. Made up BHA. RIH. Drilled cmt; pumped 50 Bbls mud. POOH. Ran riser, pin connector.

13 September

Report no. 5

Continued to run riser. Landed, latched same. Picked up 14-3/4" bit and BHA. RIH. Tested diverter system. Displaced to gel slurry mud. Drilled to 810m. Surveyed (1/4deg). POOH to 30" casing shoe. RIH. Circulated. Spotted 270 Bbls viscous 1.35 S.G. mud in open hole. POOH. Wireline logs.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

14 September

Report no. 6

Wireline logged. Slipped and cut drlg line. RIH to 466m. Displaced to seawater. RIH to displace to seawater in stages observing no flow. Spotted 250 Bbls viscous mud. POOH to 466m. Observed no flow. Flushed no flow. Flushed riser; no flow. Pulled riser. Weighted up 637 Bbls mud to 1.35 s.g.

15 September

Report no. 7

Pulled riser. RIH w/14-3/4" bit. 26" hole opener. Reamed to 556m. Sweeping with viscous gel slurry on connections. POOH due to torque. Low ROP. RIH with 26" bit. Continue to ream to 26" to 791m. Built additional 326 Bbls 1.35 s.g. viscous gel mud.

16 September

Report no. 8

Opened hole to 26" to 810m. Circulated 100 Bbls viscous gel pill. Surveyed (3/4 deg), wiper trip. RIH and reamed tight hole 794-810m. Circulated 50 Bbls 1.35 s.g. viscous gel. POOH. Ran, landed, circulated and cemented 20" Csg. Displaced cement. Held pressure and waited on cement due to backflow through float equipment. POOH. Preparing 1400 Bbls KCl polymer mud, 1.26 s.g.

17 September

Report no. 9

RIH. Inspected wellhead. POOH. Ran, landed, tested B.O.P. riser. Weighted up pre-mix to 1.26 s.g.

18 September

Report no. 10

Tested B.O.P. Serviced test plug. Tested B.O.P. POOH with test plug. RIH with bore protector. Changed out running tool. Reran bore protector. Laid out DP. Tested B.O.P. Surface equipment. Made up hang-off tool. New BHA. RIH. Drilled cement shoe to 800.5m. Washed to bottom. Pumped 30 Bbls viscous gel. Displaced to KCl/polymer mud 1.26 s.g.

Shell, 31/2-1519 SeptemberReport no. 11

Drilled to 810-815m. Circulated bottoms up. Leak off test to 1.38 s.g. equivalent. RIH. Drilled to 815m-955m. Circulated. Wiper trip. 75K overpull maximum. RIH. No fill. Drilled 955m-1069m. Cutting firm. Not sticky. Maintained polymer. KCl concentration.

20 SeptemberReport no. 12

Drilled 17-1/2" hole 1069m-1307m. Circulated hole clean. Wiper trip. Maximum overpull 125K lbs. RIH. No fill. Drilled 1307-1440m. Raised mw to 1.29. Maintained KCl = 40 ppb as per Shell specifications.

21 SeptemberReport no. 13

Drilled to 1460m. Circulated bottoms up. Wiper trip to shoe. Washed and reamed 1440-1460m. Circulated 2-1/2 hrs. POOH - No overpull. Ran logs: loss of 6 Bbls per hour while logging: Total 36 Bbls.

22 SeptemberReport no. 14

Ran in hole to 1424m. Washed and reamed 1424m-1460m. Reduced mud weight to 1.27. Ran 10 stand wiper trip. Washed and reamed 1446-1460m. Ran 5 stand wiper trip. Washed and reamed 1454-1460m. Circulated bottoms up. POOH. Ran 13-3/8" casing. Making 1400 Bbls HEC-chalk mud at 1.21 s.g.

23 SeptemberReport no. 15

Continued running 13-3/8" casing. Landed and cemented casing at 1444m. Pressure tested choke + kill lines. BOP and acoustic system. Set wear bushing. Finished mixing 1465 Bbls HEC-chalk mud 1.21 s.g.

Shell, 31/2-1524 SeptemberReport no. 16

Broke down 17-1/2" BHA. RIH. Tagged cement at 1424m. Drilled out shoe to 1445m. Pumped 50 Bbls hi-vis mud. Displaced hole 1.2l chalk-Hec mud. Repaired drawworks. Slipped + cutted drill line. Drilled to 1465m. Circulated mud to even mud weight. Ran leak off test. Drilled to 1474m.

25 SeptemberReport no. 17

Drilled to 1479m. Circulated sample - negative. Drilled to 1486m. Circulated bottoms up 12 % gas. Turn on degasser. POOH. Made up 12-1/4" core assy. RIH. Washed and reamed 1470-1486m. Cut core no. 1 to 1493m. POOH. 80% recovery. Dress core barrel. RIH with core assembly no. 2. Raised Shellflo content in active system to 0.3 ppb

26 SeptemberReport no. 18

Ran in hole with core assembly no. 2. Cut core no. 2, 1493m-1501m. Circulated sample. Pulled out of hole. Ran in hole with core assembly no. 3. 1501-1503m. Circulated bottoms up. Pulled out of hole. Ran in hole with core assembly no. 4. Cut core no. 4. 1503-1510m. Added HEC to maintain YP. CaCO₃ used for slugs. Ran mud cleaner to reduce sand content.

27 SeptemberReport no. 19

Pumped slug and pulled out of hole. Laid down core no. 4. 64 % Recovery. Serviced core barrel. Ran in hole to cut core no. 5. 1510m-1516m. Pulled out to shoe. Flow checked. Pulled out of hole with core no. 5. Redressed core barrel. Ran in hole. Cut core no. 6. 1516m-1520m. Circulated bottoms up. Pulled out of hole. Recovered core no. 6. Redressed core barrel. Ran in hole with core assembly no.7. Raised YP with HEC. Dumped shaker box and Gumbo trap.

Shell, 31/2-1528 SeptemberReport no. 20

Circ during engine repair. RIH w/core Bbl no. 7.
Washed and reamed 1515m - 1520m. Cut core no. 7
1520m - 1530m. POOH. Tight at 1485m - 1475m. 88 o/o
recovery.

29 SeptemberReport no. 21

RIH. Core assy no. 8. Cut core 1530m - 1533m. Retrieve.
RIH w/12-1/4" bit. Reamed 1523m - 1533m. Circ riser
clean (90 stks). POOH. RIH w/core assy. no. 9. Washed/
reamed 1528m - 1533m. Cut core to 1538m.

30 SeptemberReport no. 22

Cut core no. 9 1538m - 1541m. (90 o/o) recovered. RIH
w/core assy no. 10 to 1536m. Reamed to 1541m. Cut core
no 10. 1541m - 1559m. Circ. POOH. Tight at 1530m. Recovered
core (100 o/o). RIH w/core assy no. 11 to 1552m. 7m fill.
Washed/reamed to 1559m. Cut core to 156 m.

1 OctoberReport no. 23

Cont'd cut core no. 11 156 m - 1577m. Circ hole clean.
POOH. 86 o/o recovery. RIH w/core assy no. 12. Washed/
reamed 1565m - 1577m. Cut core no. 12 1577m - 1595m.
POOH. Raised Shellflo conc by 1.0 ppb.

Shell, 31/2-152 OctoberReport no. 24

Retrieve core no. 12. RIH bit no RR9 to 1595m.
4m fill. Drilled 12-1/4" to 1677m. Circ B/up. 2 short
trips w/100,000 lbs o/pull. Circ & clean hole twice. POOH.
No drag. Schlumberger logs.

3 OctoberReport no. 25

Ran Schlumberger logs w/3m fill. Established 30m washout
from 1460m. RIH 7m fill. Circ and clean hole. POOH.
No drag. Ran Schlumberger logs.

4 OctoberReport no. 26

Ran Schlumberger logs.

5 OctoberReport no. 27

Ran Schlumberger logs; RFT and velocity survey.

6 OctoberReport no. 28

Wireline tool failure. RIH w/12-1/4" bit (Found leak
in upper jar) 8m fill. Washed and reamed to 1677m circ
clean. POOH. Ran Schlumberger logs. RIH to 1671m.
6m fill. Washed and reamed - 1677m circ clean. POOH
to run 9-5/8" csg.

7 OctoberReport no. 29

RIH. Washed wellhead. Recovered wearbushing. Ran + landed
9-5/8" csg. Circ and cmt. Press tested seal assy. Tested
B.O.P.'s. Received displaced mud in no.2.

8 OctoberReport no. 30

POOH w/wear bushing. RIH. Set RTTS packer and
top storm valve at 398m. Pulled riser and BOP. Worked on BOP.

Shell, 31/2-159 OctoberReport no. 31

W.O.W. Corrected mud volumes.

10 OctoberReport no. 32

W.O.W.

11 OctoberReport no. 33

W.O.W. Ran and landed B.O.P. Retrieved wearbushing.

12 OctoberReport no. 34

Ran test plug. Pressure tested BOP. Retrieved RTTS packer. Displaced riser with mud. Ran in hole with 8-1/2" bit and scraper. Washed down to cement at 1634m. Pumped 2 x 30 Bbls hi-vis pill. Displaced hole to seawater. Pumped 50 Bbls acid pill. Displaced with seawater. Pumped 50 Bbls Caustic pill. Dislaced with seawater.

13 OctoberReport no. 35

Circulated at 30 spm with seawater. Ran in hole to 16? m. Circulated with seawater 6 hours. Displaced surface lines to brine. Displaced hole with 1.20 s.g. Brine. Circulated and filtered brine 6 hours. POOH. Ran CBL-VDR logs. Ran junk basket. Ran in with F-1 packer.

14 OctoberReport no. 36

Rig up to test.

15 OctoberReport no. 37

Rig up to test.

16 OctoberReport no. 38

Perforated - monitored flow.

Shell, 31/2-15

17 October

Report no. 39

Flowing well.

18 October

Report no. 40

Tested well.

19 October

Report no. 41

Tested well. W.O.W.

20 October

Report no. 42

W.O.W.

21 October

Report no. 43

W.O.W.

22 October

Report no. 44

Cont'd to W.O.W. Displaced to diesel. Opened well.

Rigged up Schlumberger PLT.

23 October

Report no. 45

Flowed well. Bullheaded tubing with hi-vis pill and brine well. Taking fluid. Pumped 25 Bbls hi-vis pill and observe - static. Pressure tested tubing. Circulated bottoms up through the choke. Closed pipe rams. Returned through choke - 3.5 Bbls. Pumped 25 Bbls hi-vis slug - 16 Bbls loss. Pumped 25 Bbls hi-vis mud slug. Observed well. POOH with test string.

24 October

Report no. 46

Ran 3-1/2" tubing on 5" DP to 1530m. Pumped 50 Bbls hi-vis mud - static. POOH. Laid out test assy. Made up mill assy. Ran in hole milled out packer. Ran in hole to 1607m. Pumped 45 Bbls hi-vis mud. Circulated bottoms up. Pumped 35 Bbls chalk mud. Added HEC to increase viscosity of slugs.

Shell, 31/2-1525 OctoberReport no. 47

Observed well static. POOH. Made up 2-7/8" stinger.
Ran in hole to 1600m. Cemented 1634-1517m. POOH.
Ran in hole with 8-1/2" bit. Drilled cement 1517m-
1568m. Pumped 45 Bbls hi-vis slug. POOH.
Added HEC to increase viscosity of slugs.

26 OctoberReport no.48

POOH. Ran Schlumberger. RIH w/scraper, assy hung at
1556m. Washed to 1568m and drilled to 1572m. Spotted
25 Bbls hi-vis pill and circ 10 min. Scraped csg.
1571m-1500m. Pumped 150 Bbls pill and circ and cond
brine. POOH. Ran Schlumberger. RIH w/scraper assy, washed
to 1572m. Circ. POOH. Ran Schlumberger.

27 OctoberReport no.49

Ran 2 set bridge plug at 1571.5m. RIH w/RTTS. Tagged plug.
Press test lines. Displ. string to diesel, set packer,
bleed off. Rev out diesel. Circ hi-vis pill and circ
clean w/seawater. Displ. to brine (1.2 s.g.). Ran Schlumberger
gauge ring/junk basket.

28 OctoberReport no. 50

Set packer at 1532.7m. Ret. w/bushing. RIH test plug.
Tested BOP's bags and rams. Pulled test plug. RIH w/bushing
and set same. RIH w/guns and SSD.

29 OctoberReport no. 51

Preform space out and pressure tests. Installed flowhead.
W.O. daylight to open up well.

30 OctoberReport no.52

Open morv. Displaced to diesel perforate. Well dead after
1.5 Bbls flow. Displaced back to diesel unable to close
morv. POOH.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

31 October

Report no. 53

RIH with new PCT morv and SSARV in production string.
No perforating guns. Test lines and string.

1 November

Report no. 54

Test lines and equipment. WOW to offload nitrogen.
Prepared to displaced nitrogen cushion.

2 November

Report no. 55

Displaced tubing to nitrogen. Attempted to flow well.

3 November

Report no. 56

Attempted to take B.H. samples. Flow well. RIH w/gauges
for gradient run.

4 November

Report no. 57

Flow well. Shut in well. RIH w/gauges for gradient run.

5 November

Report no. 58

Shut in well. RIH w/gauges and samplers. Opened well.
Flowed well. Reverse out tubing contents. Circulated
clean brine. Welldead.

6 November

Report no. 59

Formation fracture test. Circulate clean brine. Pull
production string.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

7 November

Report no. 60

Ran in hole with tubing stinger on 5" D.P. Circulated bottoms up. Pumped cement plug no. 2. Ran baker bridge plug.

8 November

Report no. 61

Mud engineer off rig. P/A well.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL

Interval 36" hole - 368m to 477m

30" casing set at 466m

<u>PRODUCT</u>	<u>UNITS</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
Bentonite (m.t.)	42	\$ 405.56/m.t.	\$ 17 033.52
Caustic (25 kg)	11	\$ 22.05/25 kg	\$ 242.55
Lime (40 kg)	30	\$ 10.30/40 kg	\$ 309.00
Soda Ash (50 kg)	1	\$ 22.81/50 kg	\$ 22.81
*Calc.Chl.	33	\$ 38.07/50 kg	\$ <u>1 256.31</u>
			\$ 18 864.19

Cost per meter drilled \$ 173.06

*Calc.Chl. used in cement for 30" Csg.



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL

Interval: 26" Hole, 477m to 810m

20" Casing set at 800.5m

<u>PRODUCT</u>	<u>UNITS</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
Bentonite (m.t.)	25	\$ 405.56	\$ 10 139.00
Barite (m.t.)	114	\$ 148.90	\$ 16 974.60
Caustic (25 kg)	11	\$ 22.05	\$ 242.55
Soda Ash (50 kg)	3	\$ 22.81	\$ 68.43
Lime (40 kg)	9	\$ 10.30	\$ 92.70
Desco (25 lb)	3	\$ 41.90	\$ 125.70
			\$ 27 642.98

Cost per meter drilled: \$ 83.01

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL

Interval 17-1/2" Hole, 810m to 1460m

13-3/8" Csg set at 1444m

<u>PRODUCT</u>	<u>UNITS</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
Barite, m.t.	172	\$ 148.90	\$ 25 610.80
Bentonite, m.t.	1	\$ 405.56	\$ 405.56
Caustic, 25 kg/sx	31	\$ 22.05	\$ 683.55
Lime, 40 kg/sx	3	\$ 10.30	\$ 30.90
SAPP, 50 lb/sx	3	\$ 93.31	\$ 279.93
Alcomer 110L, 25 kg/dr	52	\$ 110.41	\$ 5 741.32
Celpol Reg. 25 kg/sx	137	\$ 198.50	\$ 27 194.50
Celpol SL, 25 kg/sx	14	\$ 205.00	\$ 2 870.00
KCl, 50 kg/sx	637	\$ 21.60	\$ 13 759.20
KCl Brine, Bbls	1475	\$ 21.60	\$ 31 860.00
*CaCl ₂ , 50 kg/sx	28	\$ 38.07	\$ 1 065.96
			<u>\$ 109 501.72</u>
			\$ 168.16

*Calcium Chloride used for cementing.

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL

Interval 12-1/4" Hole, 1460m to 1677m

9-5/8" Casing set at 1665m

<u>PRODUCT</u>	<u>UNITS</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
Caustic	19	\$ 22.05	\$ 418.95
Magconol	2	\$ 1049.00	\$ 2 098.00
H.E.C.	86	\$ 246.38	\$ 21 188.68
CaCl ₂ Brine	1750	\$ 22.40	\$ 39 200.00
Shellflo	23	\$ 282.75	\$ 6 503.25
N5	141	\$ 5.18	\$ 730.38
N15, CaCo ₃	706	\$ 5.18	\$ 3 657.08
N40	492	\$ 5.18	\$ 2 548.56
		<u>TOTAL</u>	<u>\$ 76 344.90</u>

DRESSER

DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

MATERIAL CONSUMPTION BY INTERVAL

Interval: Completion & Testing

<u>PRODUCT</u>	<u>QUANTITY</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
H.E.C.	33	\$ 246.38	\$ 8 130.54
N 5	62	\$ 5.18	\$ 321.16
CaCl ₂	137	\$ 38.07	\$ 5 215.59
N 15	20	\$ 5.18	\$ 103.60
			<u>\$ 13 770.73</u>



DRESSER NORWAY A.S.
MAGCOBAR

Shell; 31/2-15

TOTAL MATERIALS CONSUMPTION

Shell, 31/2-15TOTAL MATERIALS CONSUMPTION

<u>PRODUCT</u>	<u>UNITS</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
Barite	286	\$ 148.90/m.t.	\$ 42 585.90
Bentonite	68	\$ 405.56/m.t.	\$ 27 578.08
Caustic	72	\$ 22.05/sxs	\$ 1 587.60
Lime	42	\$ 10.30/sxs	\$ 432.60
Soda Ash	4	\$ 22.81/sxs	\$ 91.24
*CaCl ₂	61	\$ 38.07/sxs	\$ 2 322.27
Desco	3	\$ 41.90/sxs	\$ 125.70
SAPP	3	\$ 93.31/sxs	\$ 279.93
Alcomer 110	52	\$ 110.41/dr	\$ 5 741.32
Celpol Reg.	137	\$ 198.50/sxs	\$ 27 194.50
Celpol S/L	14	\$ 205.00/sxs	\$ 2 870.00
KCL	637	\$ 21.60/sxs	\$ 13 759.20
KCL (bbls)	1475	\$ 21.60/bbl	\$ 31 860.00
Magconol	2	\$ 1049.00/dr	\$ 2 098.00
H.E.C.	119	\$ 246.38/sxs	\$ 29 319.22
CaCl ₂ (Brine, bbls)	1750	\$ 22.40/bbl	\$ 39 200.00
Shellflo	23	\$ 282.75/dr	\$ 6 503.25
CaCl ₂ , sxs	137	\$ 38.07/sx	\$ 5 215.59
CaCO ₃ , N 5	203	\$ 5.18	\$ 1 051.54
" , N15	726	\$ 5.18	\$ 3 760.68
" , N40	492	\$ 5.18	\$ 2 548.56
TOTAL MATERIAL COST			\$ 246 124.68

Cost per metre: \$ 146.76

*Used for cmt jobs.



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

DAILY MATERIALS CONSUMPTION

DAILY MATERIALS CONSUMPTION



WELL Shell, 31/2-15

PAGE 1

DATE	DEPTH m	BARITE	BENTONITE	CAUSTIC	TIME	SODA ASH	DESCO	SAPP	MAGCONOL	ALCOMER 10L	HEC	CELPOL RES	CELPOL SL	CAC1 ₂ SXS	CAC1 ₃ SXS	Brine	KCl SXS	KCl Brine	N5	N40	N15	SHELLFLO	DAILY MUD COST	REMARKS		
09.09	-		5	1	4																		2091.05	Mix spud mud.		
10.09	430		28	7	22																		11736.63	Drilled 36" Hole		
11.09	477		9	3	4	1																	5036.51	Land&cement 30" csg.		
12.09	480	8	3	2	1																		2474.79	Ran riser.		
13.09	810	24	14	6		3																	9509.44	Drill 14-3/4" pilot hole.		
14.09	810	45																					6700.50			
15.09	810	37	8	3	9	2																	8958.25	Opened to 26" hole.		
16.09	810		1	3					2		22												5706.73	Set 20" csg; Prepared Kcl polymer		
17.09	810	68	1	3					21		28					800							35753.52	Ran BOP, riser.		
18.09	815		3																				66.10	Displaced polymer mud.		
19.09	1069	33	1					1	17		45	6											37545.33	Drilled 17-1/2" hole.		
20.09	1440	45	17					2	7		42	8											25874.24	Drilled 17-1/2" hole.		
21.09	1460	11	6						5														2322.25	36 Bbls loss while logging.		
22.09	1460	15						1	12		12												16601.81	Made up HEC-chalk mud.		
23.09	1460								15		15												17875.32	Cemented 13-3/8" casing.		
24.09	1474							1	32		32												28488.04	Displaced to chalk-HEC.		
25.09	1493								4		4												4787.74	Raised Shellflo content in mud.		
26.09	1510			4					4		4												2426.58	Ran mud cleaner to reduce sand.		
27.09	1520		2						9		9												2644.84	Raised YP with HEC.		
28.09	1530		2						2		2												645.64	Cut core no.7. Maintain props.		
29.09	1538		2						1		1												642.72	Recover core no.8. R.I. no.9.		
30.09	1562								3		3												1981.07	Cut core no.9,10,11/7m fill.		
01.10	1599		7						2		2												2174.82	" " no. 11,12.		
02.10	1677								1		1												500.20	" " no.12. Drill 1177m/3m fill.		
03.10	1677								4		4												119.14	Logging- 7m fill.		
04.10	1677																									
05.10	1677																									
06.10	1677																									
07.10	1677		2								1															
08.10	1677																							290.48	Cleaned hole/Ran 9-5/8".	
09.10	1677																									

mud.

fill.



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

DAILY MUD PROPERTIES



DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

BIT AND HYDRAULIC RECORD



BIT AND HYDRAULIC RECORD

OPERATOR		PUMP MAKE		DRILL COLLARS O.D. x I.D. x LENGTH		DRILL PIPE		TOOL JOINT		MUD TYPE/S Gel/Sturty		SUMMARY						
A/S NORSE SHELL		No. 1 EMSCO FA1600		S" 19.50 lb								DAYS						
CONTRACTOR DOLPHIN SERVICES		No. 2 EMSCO FA1600										HOURS						
WELL NAME 31/2-15		LOCATION TROLL																
DATE	RUN No.	SIZE	MAKE	TYPE	JETS - 32nds Req. R or RO	DEPTH OUT	FEET DRILLED	HOURS RUN	FEET PER HOUR	WT. 1000 LBS.	RPM	PUMP PRESS	PUMP No. 1 Liner SPM	PUMP No. 2 Liner SPM	Dull Cond.	BIT G	VER. DEV.	"G" EXPOSURE
11.09	1	26+3/4"	HTC	OSC3A	20	477	109	12.9	8.72	20	80	2200	64	105	105	1	I	1/4
12.09	2	14-3/4"	HTC	OSC3A	16	480	21	2.5	8.4	20	60	2100	64	100	100	1	I	
13.09	3	14-3/4"	SMITH	DSJ	18	810	330	11.0	30.0	25	125	3000	64	100	100	3	I	1/4
14.09	2RR	14-3/4"	HTC	OSC3A	16	556	76	3.5	21.7	10	80	2000	64	100	100	2	I	
15.09	4	26"	HTC	OSC3A	24	810	254	12	21.2	15	100	2200	64	100	100	2	I	3/4
16.09	5	17 1/2	HTC	OSC3A	18	1460	650	25 1/2	25	30	105	2600	64	98	96	3	I	1/8
	5RR	17 1/2	HTC	OSC3A	18	1460	650	25 1/2	25	15	100	1800	64	100	100	3	I	1/8
	6	12-1/4"	SMITH	EDT	0	1486	26	7	3.7	40	90	1100	64	60	64	5	I	1/8
	7	12-1/4"	WEASEL	ACC		1493	7	3.5	2	14	130	330	64	60				80&REC
	8	"	"	ACC		1501	8	1.5	5.3	14	130	350	64	60				85% "
	8RR	"	"	ACC		1503	2	1.5	1.3	12	125	350	64	60				45% "
	8	"	"	ACC		1510	7	5	1.4	24	125	350	"	68				64% "
	8	"	"	ACC		1516.5	6.5	5	1.3	19	110	348	"	68				100% "
	8	"	"	ACC		1520.5	4.5	1	4	10	90	310	"	65				100% "
	8	"	"	ACC		1530	9.5	6.5	1.8		110	400	"	66				88% "
	8	"	"	ACC		1533	3.0	4	1.3		100	420	"	68				90% "
	9	12-1/4"	HTC	XIG		1533												
	RRB	51/4"	WEASEL	ACC		1541	8											90% "
	8	"	"	"		1559	18											100% "
	8	"	"	"		1577	18											86% "
	10	12-1/4"	"	"		1595	18											95% "
	RR9	12-1/4"	HTC	XIG		1677	82											95% "
	11	12-1/4"	SMITH	SDS		1677												

REMARKS




DRESSER NORWAY A.S.
MAGCOBAR

Shell, 31/2-15

GRAPHS




Plot Title: DEPTH VS COST
Well Name: 31/2-15
Location: TROLL
Legal Description: A/S NORSKE SHELL





Plot Title: DEPTH VS MUD WEIGHT
Well Name: 31/2-15
Location: TROLL
Legal Description: A/S NORSKE SHELL





Plot Title: DAYS VS DEPTH
Well Name: 31/2-15
Location: TROLL
Legal Description: A/S NORSKE SHELL

