WESTERN PETROLEUM TECHNOLOGY
P.O. BOX 1234 - 1234 MAIN STREET
ANYTOWN, ANY STATE 12345
(123) 456-7890

COMPUTATION LOG

WELL Fiction 1 #1 PROJECT

15/12-69

COMPLETION LOG

Fiction 1 #1

Data Shown
Run 1 - 01/01/69 - 01/02/69

COMPANY NORWAY SEA
WELL 15/12-69
FIELD WILDCAT
COUNTY/STATE
LOCATION 1234 FSL & 1234 FEL
SEC 15 TWP 12 RGE 69
API
PERM DATUM MEAN SEA LEVEL ELEV. 0.00 m ABOVE PERM DATUM
LOG MEASURED FROM RKB 25.00 m ABOVE PERM DATUM
DRL MEASURED FROM RKB 25.00 m ABOVE PERM DATUM
DATE 01/01/69
RUN NUMBER ONE
DEPTH DRILLER 3250.00 m
DEPTH LOGGER 3248.00 m
BTM LOG INTERVAL 3245.00 m
TOP LOG INTERVAL 1200.00 m
CASING DRILLER 20" @ 1200.00 m
CASING LOGGER 20" @ 1198.00 m
BIT SIZE 17 1/2 in
TYPE FLUID IN HOLE SEAWATER / GEL
DENSITY VISCOSITY 1.03 g/cm3 45 s
PH 9.5
FLUID LOSS 4.2 cm3
SOURCE OF SAMPLE CIRCULATING
RM @ MEAS TEMP 0.85 ohmm @ 18.0 °C
RMF @ MEAS TEMP 0.72 ohmm @ 18.0 °C
RMC @ MEAS TEMP 1.10 ohmm @ 18.0 °C
SOURCE OF RMF/RMC MEASURED
RM @ BHT 0.42 ohmm @ 95.0 °C
TIME SINCE CIRC 12 hr
MAX REC TEMP 95.0 °C
EQUIP LOCATION STAVANGER
RECORDED BY J. HANSEN
WITNESSED BY K. OLSEN

CASING RECORD

	SIZE	WGT	GRADE	FROM	TO
SURF	20"	133 lb/ft	K-55	25 m	1200 m
INT	13 3/8"	72 lb/ft	N-80	1200 m	2450 m
PROD	9 5/8"	53.5 lb/ft	P-110	2450 m	3248 m

BIT RECORD

NO	SIZE	TYPE	IN	OUT
1	17 1/2"	HTC J-33	25 m	1200 m
2	12 1/4"	HTC J-33	1200 m	2450 m
3	8 1/2"	HTC J-33	2450 m	3248 m

LOGGING EQUIPMENT

TOOL	SERIAL NO	LOCATION
DLL-MSFL	1001	STAVANGER
BHC-GR	1002	STAVANGER
LDT-CNL-GR	1003	STAVANGER
HNGS	1004	STAVANGER

QUALITY CONTROL

TIE-IN WITH PREVIOUS LOG: 15/12-68 RUN 1 @ 1200.00 m
REPEAT SECTION: 2800.00 m TO 2850.00 m
MAIN PASS: 3248.00 m TO 1200.00 m
CHECKSHOT SURVEY: 12 LEVELS

MUD CONTRACTOR / ENGINEER:
MUD TYPE: SEAWATER / GEL
MUD WEIGHT: 1.03 g/cm3
VISCOSITY: 45 s
PH: 9.5
FLUID LOSS: 4.2 cm3

LOG RUN

RUN	DATE	TOP	BOTTOM
1	01/01/69	1200.00 m	3248.00 m

REMARKS

THE WELL WAS DRILLED FROM 25.00 m TO 3250.00 m WITH SEAWATER / GEL MUD.
THE 20" CASING WAS SET AT 1200.00 m.
THE 13 3/8" CASING WAS SET AT 2450.00 m.
THE 9 5/8" CASING WAS SET AT 3248.00 m.
ALL LOGS RUN WERE RECORDED WITHOUT PROBLEMS.
ALL LOGS RUNNING AND RECORDING SYSTEMS WERE EMPLOYED.

LITHOLOGICAL SYMBOLS

SANDSTONE | SILTSTONE | SHALE | LIMESTONE | DOLOMITE | ANHYDRITE | SALT | COAL | CHERT | GYPSUM | CONGLOMERATE | MARL | BASEMENT

HYDROCARBONS | WATER

CASING SHOE | CORE | DST | SIDEWALL SAMPLES

DEPTH | GR | CALI | RT | RXO | DT | NPHI | RHOB | PEF | DRHO | CALI | GR